



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

5000 OVERLOOK AVENUE, S.W., WASHINGTON, D.C. 20032

July 29, 2005

Director
Water Enforcement Division
Office of Regulatory Enforcement
U.S. Environmental Protection Agency
OECA-ORE-WED
Ariel Rios Building
12th and Pennsylvania Ave., NW
Mail Code 2243A
Washington D.C. 20044

Chief
NPDES Branch (3WP31)
Water Protection Division
U.S. Environmental Protection Agency
Region III
1650 Arch Street
Philadelphia, PA 19103

Yvette Roundtree (3RC20)
Office of the Regional Counsel
U.S. Environmental Protection Agency
Region III
1650 Arch Street
Philadelphia, PA 19103

Subject: Revised Quarterly Status Report – Quarter No. 2 in 2005
Long Term Control Plan Consent Decree
Consolidated Civil Action No. 1:00CV00183TFH


Dear Sir/Madam:

In accordance with the requirements of the subject consent decree, WASA submitted a quarterly status report for the period April through June 2005 on July 26, 2005. On page 3, Section 2 titled "Requirements Due in Current Quarter", the report indicated that "There are no requirements due for the quarter covered by this report". This sentence is incorrect and should be changed to read as follows: "The following is a status report for requirements due this quarter". Please find enclosed a corrected copy of the report.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to ensure that

qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment.

Sincerely,

A handwritten signature in black ink, appearing to read "John T. Dunn". The signature is fluid and cursive, with the first name "John" being more prominent and the last name "Dunn" following in a similar style.

John T. Dunn, P.E.
Deputy General Manager/Chief Engineer

Enclosure



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Long Term Control Plan Consent Decree
Status Report:
Quarter No. 2 - 2005**

Consolidated Civil Action No. 1:00CV00183TFH

Revised July 29, 2005

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Long Term Control Plan Consent Decree Status Report
Quarter No. 2 - 2005

Table of Contents

1. INTRODUCTION
2. REQUIREMENTS DUE IN CURRENT QUARTER
3. REQUIREMENTS DUE NEXT QUARTER
4. PROJECTION OF WORK TO BE PERFORMED NEXT QUARTER
5. REQUIREMENTS DUE AFTER NEXT QUARTER
6. REQUIREMENTS COMPLETED IN PRIOR QUARTERS

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (WASA or Authority) entered into a Consent Decree (CD) with the U.S. Government to establish a schedule for implementation of WASA's Long Term Control Plan (LTCP). The CD was entered by the court on March 23, 2005 in Consolidated Civil Action No. 1:CV00183TFH by the United States District Court for the District of Columbia.

The CD requires that WASA submit written status reports to the Environmental Protection Agency (EPA) by the 28th day of the month following the end of each calendar quarter. The CD requires that the following be provided in each status report:

- The deadlines and other terms that WASA is required to meet since the date of the last quarterly statement, whether and to what extent WASA has met these requirements, and the reasons for any noncompliance.
- A statement tracking WASA's progress against the detailed implementation schedules. This is to be completed after completion of facility planning for each receiving water.
- A general description of the work completed in the quarter, and a projection of work to be performed in the next quarter.

This report covers April through June 2005, which is Quarter No. 2 in 2005.

2. REQUIREMENTS DUE IN CURRENT QUARTER

The following is a status report for requirements due this quarter:

REQUIREMENTS DUE IN CURRENT QUARTER				
Reference	Requirement	Deadline in CD	Calendar Deadline	Status
p.19, VI.C.25	<u>Monitoring at CSO 033, 036, 047, 057</u> Submit monitoring data	30 days from entry	22-Apr-2005	Completed. WASA submitted the monitoring data on April 15, 2005. The decree requires EPA to inform WASA if the data is adequate or if additional data is needed. In order to meet the decree deadlines for these CSOs, WASA requested that EPA advise WASA of their determination within 90 days of submittal which was July 14, 2005. WASA has not received a response from EPA on this matter and requests a response by August 15, 2005.

3. REQUIREMENTS DUE NEXT QUARTER

The following is a status report for requirements due in the next quarter:

REQUIREMENTS DUE NEXT QUARTER				
Reference	Requirement	Deadline in CD	Calendar Deadline	Status
None	None	None	None	None

4. PROJECTION OF WORK TO BE PERFORMED NEXT QUARTER

Next quarter, WASA anticipates working on the following items:

- Anacostia Facility Plan – continue the initial phases of the development of the facility plan
- Separate Fort Stanton - continue work on the preliminary engineering for this project
- Rock Creek CSO Outfall Separation - continue work on the preliminary engineering for this project
- LID at WASA Facilities - continue work on the plan for LID at WASA facilities

5. REQUIREMENTS DUE AFTER NEXT QUARTER

The following are requirements due after next quarter. Only those activities which are not addressed in prior tables are included.

Reference	Requirement	Deadline in CD	Calendar Deadline	Status
Anacostia River Projects				
p.11, VI.A.9.	Anacostia Facility Plan			
	Start Anacostia Facility Plan	6 months from entry	23-Sep-2005	Completed. WASA initiated the Anacostia Facility Plan on April 4, 2005.
	Submit summary report & detailed implementation schedule	3 yrs 6 mos from entry	23-Sep-2008	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
p.12, VI.A.11.	Separate Fort Stanton			
	Award contract for detailed design	1 year from entry	23-Mar-2006	WASA is performing preliminary engineering in preparation for awarding a contract for the detailed design.
	Award contract for construction	3 years from entry	23-Mar-2008	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Place in operation	5 years from entry	23-Mar-2010	
	Submit certification to EPA	60 days after place in operation	22-May-2010	
p.12, VI.A.12.	Fort Stanton Interceptor			
	Award contract for detailed design	8 years from entry	23-Mar-2013	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	11 years from entry	23-Mar-2016	
	Place in operation	13 years from entry	23-Mar-2018	
	Submit certification to EPA	60 days after place in operation	22-May-2018	
p.13, VI.A.13.	Tunnel From Poplar Point to Northeast Boundary			
	Award contract for detailed design	4 years from entry	23-Mar-2009	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	7 years from entry	23-Mar-2012	
	Place in operation	13 years from entry	23-Mar-2018	
	Submit certification to EPA	60 days after place in operation	22-May-2018	

Reference	Requirement	Deadline in CD	Calendar Deadline	Status
p.13, VI.A.14.	Poplar Point Pumping Station			
	Award contract for detailed design	7 years from entry	23-Mar-2012	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	10 years from entry	23-Mar-2015	
	Place in operation	13 years from entry	23-Mar-2018	
	Submit certification to EPA	60 days after place in operation	22-May-2018	
p.14, VI.A.15.	Tunnel Parallel to Northeast Boundary Sewer			
	Award contract for detailed design	10 years from entry	23-Mar-2015	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	13 years from entry	23-Mar-2018	
	Place in operation	20 years from entry	23-Mar-2025	
	Submit certification to EPA	60 days after place in operation	22-May-2025	
p.15, VI.A.16.	NEB Side Tunnels			
	Award contract for detailed design	14 years from entry	23-Mar-2019	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	17 years from entry	23-Mar-2022	
	Place in operation	20 years from entry	23-Mar-2025	
	Submit certification to EPA	60 days after place in operation	22-May-2025	
p.15, VI.A.17.	Anacostia Outfall Consolidation			
	Award contract for detailed design	8 years from entry	23-Mar-2013	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	11 years from entry	23-Mar-2016	
	Place in operation	13 years from entry	23-Mar-2018	
	Submit certification to EPA	60 days after place in operation	22-May-2018	
Potomac River Projects				
p.16, VI.B.18.	Potomac Facility Plan			
	Start Potomac Facility Plan	10 years from entry	23-Mar-2015	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Submit summary report & detailed implementation schedule	13 years from entry	23-Mar-2018	

Reference	Requirement	Deadline in CD	Calendar Deadline	Status
p.16, VI.B.20.	Potomac Tunnel Dewatering Pumping Station			
	Award contract for detailed design	15 years from entry	23-Mar-2020	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	18 years from entry	23-Mar-2023	
	Place in operation	20 years from entry	23-Mar-2025	
	Submit certification to EPA	60 days after place in operation	22-May-2025	
p.17, VI.B.21.	Potomac Storage Tunnel			
	Award contract for detailed design	13 years from entry	23-Mar-2018	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	16 years from entry	23-Mar-2021	
	Place in operation	20 years from entry	23-Mar-2025	
	Submit certification to EPA	60 days after place in operation	22-May-2025	
p.18, VI.B.22.	Potomac Outfall Consolidation			
	Award contract for detailed design	13 years from entry	23-Mar-2018	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	16 years from entry	23-Mar-2021	
	Place in operation	20 years from entry	23-Mar-2025	
	Submit certification to EPA	60 days after place in operation	22-May-2025	
Rock Creek Projects				
p.18, VI.C.23.	Rock Creek Facility Plan			
	Start Rock Creek Facility Plan	11 years from entry	23-Mar-2016	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Submit summary report & detailed implementation schedule	14 years from entry	23-Mar-2019	
p.19, VI.C.24.	Rock Creek CSO Outfall Separation			
				WASA is performing preliminary engineering in preparation for awarding a contract for the detailed design.
	Award contract for detailed design	2 years from entry	23-Mar-2007	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	4 years from entry	23-Mar-2009	
	Place in operation	6 years from entry	23-Mar-2011	
	Submit certification to EPA	60 days after place in operation	22-May-2011	

Reference	Requirement	Deadline in CD	Calendar Deadline	Status
p.19, VI.C.25.	Monitoring at CSOs 033, 036, 047, 057			
	Start additional monitoring if req'd by EPA	60 days after notification by EPA	60 days after notification by EPA	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Submit report w/results of monitoring and proposed design, construction schedule	6 mos after notification by EPA	6 mos after notification by EPA	
	Place in operation selected alternative	6 years from entry	23-Mar-2011	
	Submit certification to EPA	60 days after place in operation	22-May-2011	
p.20, VI.C.28.	Piney Branch Storage Tunnel			
	Award contract for detailed design	14 years from entry	23-Mar-2019	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	17 years from entry	23-Mar-2022	
	Place in operation	20 years from entry	23-Mar-2025	
	Submit certification to EPA	60 days after place in operation	22-May-2025	
Blue Plains Projects				
p.21. VI.D.29.	Blue Plains Excess Flow Improvements			
	Award contract for detailed design	4 years from entry	23-Mar-2009	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Award contract for construction	7 years from entry	23-Mar-2012	
	Place in operation	11 years from entry	23-Mar-2016	
	Submit certification to EPA	60 days after place in operation	22-May-2016	
Other Requirements				
p.6, II.3.	General			
	Provide a copy of decree to consultants/contractors	As required	As required	WASA will send copies of the CD to consultants/contractors as they are retained for projects required by the CD.
p.22. VI.E.30.	Public Notification			
	Submit plan with details	As part of Facility Plans for each receiving water	As part of Facility Plans for each receiving water	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines

Reference	Requirement	Deadline in CD	Calendar Deadline	Status
	Place in operation	As part of associated construction project	As part of associated construction project	
p.25. VII.37	Grant Funding			
	Report source, amount, timing to EPA	When WASA learns it will be appropriated or received	When WASA learns it will be appropriated or received	No grants were received during the quarter covered by this report.
p.27. IX.	LID			
	Submit plan for LID at WASA Facilities	2 years from entry	23-Mar-2007	WASA is in the process of preparing a plan for LID at WASA's facilities.
	Place in operation	6 yrs after EPA approval of plan	6 yrs after EPA approval of plan	WASA is monitoring the deadlines and based on the information currently available, expects to meet these deadlines
	Monitoring LID Projects	12 mos after place in operation	12 mos after place in operation	
	Operate & maintain projects	5 yrs after place in operation	5 yrs after place in operation	
	Review results and determine if Potomac or Rock Creek tunnel size can be reduced	As part of Pot & RC facility plan	As part of Pot & RC facility plan	
p.29.XI	Reporting			
	Submit quarterly status reports	Quarterly, 28th day of month after calendar quarter	Ongoing	This is WASA's second quarterly report under the consent decree.
	Post reports on website	Quarterly	Quarterly	Reports are on WASA's web site at http://www.dcwasa.com/education/css/publicinformation.cfm . This report will be posted on WASA's web site after submittal to EPA.

6. REQUIREMENTS COMPLETED IN PRIOR QUARTERS

The following is a summary of requirements completed in prior quarters:

REQUIREMENTS COMPLETED IN PRIOR QUARTERS				
Reference	Requirement	Deadline in CD	Calendar Deadline	Status
None	None	None	None	None