



**DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY**  
Serving the Public • Protecting the Environment

## **3-Party Consent Decree Status Report: Quarter No. 1 - 2019**

Civil Action No. 1:00CV00183TFH  
Civil Action No. 02-2511 (TFH)

**April 2019**

DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY  
Washington, D.C.

*3-Party Consent Decree Status Report*  
Quarter No. 1 - 2019

Table of Contents

1. INTRODUCTION
2. REQUIREMENTS DUE IN CURRENT QUARTER
3. REQUIREMENTS DUE AFTER NEXT QUARTER
4. ON-GOING REQUIREMENTS
5. REQUIREMENTS COMPLETED IN PRIOR QUARTERS

## 1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water or Authority) entered into a Consent Decree (CD) with the U.S. Government and certain citizen plaintiffs to resolve allegations regarding the combined sewer system. The following consent decree was lodged with and entered by the court on June 25, 2003 and October 10, 2003, respectively:

United States District Court for the District of Columbia  
Civil Action No. 1:00CV00183TFH  
Civil Action No. 02-2511 (TFH)  
Consent Decree

The CD requires that DC Water submit written status reports to the Environmental Protection Agency (EPA) Region III and the citizen plaintiffs by the 28<sup>th</sup> day of the month following the end of each calendar quarter. The CD requires that the following be provided in each status report:

- The due dates and other terms that DC Water is required to meet since the date of the last quarterly statement, whether and to what extent DC Water has met these requirements, and the reasons for any noncompliance.
- A general description of the work completed within the three-month period, and a projection of work to be performed during the next three-month period.
- All other items as specified in Section V (Compliance Program and Schedules) of the CD including the status of the catch basin cleaning.

This report covers the months January through March 2019, which is Quarter No. 1 in 2019. Note that the CD requires posting certain information on DC Water's web site, including the Combined Sewer System (CSS) Quarterly Reports. The web site addresses for these items are as follows:

- DC Water's web site: [www.dewater.com](http://www.dewater.com)
- CSS Quarterly Reports on DC Water's web site:  
[https://www.dewater.com/publications?field\\_document\\_type\\_tid=47&field\\_document\\_sub\\_type\\_tid=All&=Apply](https://www.dewater.com/publications?field_document_type_tid=47&field_document_sub_type_tid=All&=Apply)

**2. REQUIREMENTS DUE IN CURRENT QUARTER**

The following is a status report for requirements due in the current quarter:

| <b>REQUIREMENTS DUE IN CURRENT QUARTER</b> |                    |                 |               |
|--|--------------------|-----------------|---------------|
| <b>Reference</b>                           | <b>Requirement</b> | <b>Due Date</b> | <b>Status</b> |
|  | None               |                 |               |

**3. REQUIREMENTS DUE AFTER NEXT QUARTER**

The following is a status report for requirements due next quarter.

| <b>REQUIREMENTS DUE NEXT QUARTER</b> |                    |                 |               |
|--------------------------------------|--------------------|-----------------|---------------|
| <b>Reference</b>                     | <b>Requirement</b> | <b>Due Date</b> | <b>Status</b> |
|                                      | None               |                 |               |

**4. ON-GOING REQUIREMENTS**

The following is a status report for requirements that are performed at periodic intervals on an on-going basis.

| <b>ON-GOING ACTIVITIES</b> |  |                        |   |
|----------------------------|--|------------------------|---|
| <b>Reference</b>           | <b>Requirement</b>   | <b>Due Date</b>        | <b>Status</b>   |
| p. 4, II.3                 | <u>Application and Scope</u><br>Provide a copy of the CD to any consultant or contractor selected to perform any activity required by the CD.                              | As required            | Completed in Quarter No. 4, 2003. DC Water will send additional letters and copies of the CD to affected Project Design Engineers (PDEs) as they are retained for other projects required by the CD.  |
| p. 10, V.10.a.(iv)         | <u>Replace Inflatable Dams</u><br>Operate and maintain all inflatable dams so that they fully perform their function of reducing the frequency and severity of CSO events. | Ongoing after 04/01/04 | Inspection and maintenance of the inflatable dams is performed monthly and is documented in the CSS Quarterly Report, Section 2.5, Table 2-11, submitted to EPA Region III and available on DC Water’s web site. Wet weather operations are reported on Table 2-12. |

**ON-GOING ACTIVITIES**

| Reference                                     | Requirement   | Due Date   | Status   |
|---|---|--|--|
| p. 10,<br>V.10.b.(i)<br>(a-e)(ii)<br>(d.)(iv) | <u>Tide Gate Repair &amp; Replacement</u><br>Operate and maintain all tide gates in the CSS so as to prevent river water from entering the CSS, to the extent achievable with generally accepted design, engineering and maintenance practices. | Ongoing<br>after<br>10/10/03   | Inspection and maintenance of the tide gates is performed monthly and is documented in the CSS Quarterly Report, Section 2.2, Table 2, submitted to EPA Region III and available on DC Water's web site.                                       |
| p. 12,<br>V.10.e.i                            | <u>Assurance of Conveyance Capacity</u><br>Ensure collections system has capacity to convey at least 1,076 mgd from the areas served by the collection system to Blue Plains.   | Quarterly,<br>following<br>EPA Region<br>III's approval<br>letter of<br>04/11/07 | On April 1, 2011, DC Water placed the Blue Plains Influent Sewers in Operation. On October 14, 2013, DC Water achieved a firm Potomac Pumping Station capacity of 460 mgd. See item p.15,V.12.e(v) for Potomac Pumping Station in this report. |
| p. 12,<br>V.11                                | <u>Pretreatment</u><br>Maintain and update the current pretreatment program as required by the Clean Water Act, Pretreatment Regulations, and the NPDES Permit.   | Ongoing<br>after<br>10/10/03   | The Pretreatment Program is being maintained and updated. The program submits reports and updates annually to EPA Region III.  |

**ON-GOING ACTIVITIES**

| Reference                                      | Requirement  | Due Date   | Status   |      |                    |            |                     |                       |  |                              |     |    |                                |                      |  |   |       |     |  |    |    |
|--|--|------------|--|------|--------------------|------------|---------------------|-----------------------|--|------------------------------|-----|----|--------------------------------|----------------------|--|---|-------|-----|--|----|----|
| p. 11, V.10.c                                  | <p><u>Maximization of Storage in the Collection System – Catch Basins</u></p> <ul style="list-style-type: none"> <li>○ Clean at least 85 % of the catch basins in CSS at least annually</li> <li>○ Inspect catch basins in CSO areas tributary to the Anacostia River at least two times per year, and clean such basins more frequently as indicated by the inspections.</li> </ul> | Annually   | <p>Catch basin cleaning totals are reported in DC Water’s CSS Quarterly Report, in Section 4, submitted to EPA Region III and available on DC Water’s web site. Calendar year-to-date totals for this quarter are as follows:</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th data-bbox="1117 402 1906 532">Item</th> <th data-bbox="1117 402 1906 435">No of Catch Basins</th> <th data-bbox="1117 435 1906 532">% of Total</th> </tr> </thead> <tbody> <tr> <td data-bbox="1117 539 1906 604">Catch Basin in CSS:</td> <td data-bbox="1117 539 1906 604">10,447<sup>(1)</sup></td> <td data-bbox="1117 539 1906 604"></td> </tr> <tr> <td data-bbox="1117 636 1906 734">Catch Basins in CSS Cleaned:</td> <td data-bbox="1117 636 1906 734">319</td> <td data-bbox="1117 636 1906 734">3%</td> </tr> <tr> <td data-bbox="1117 766 1906 831">Catch Basins in Anacostia CSS:</td> <td data-bbox="1117 766 1906 831">5,735 <sup>(1)</sup></td> <td data-bbox="1117 766 1906 831"></td> </tr> <tr> <td data-bbox="1117 863 1906 961">Catch Basins in Anacostia CSS Inspected Once:</td> <td data-bbox="1117 863 1906 961">1,774</td> <td data-bbox="1117 863 1906 961">31%</td> </tr> <tr> <td data-bbox="1117 993 1906 1091">Catch Basins in Anacostia CSS Inspected Twice:</td> <td data-bbox="1117 993 1906 1091">60</td> <td data-bbox="1117 993 1906 1091">1%</td> </tr> </tbody> </table> <p>Notes:<br/> <sup>(1)</sup> The totals have changed due to information that is more accurate. In November 2017, DC Water focused on confirming and processing the catch basins that the crews identified as not located in the field due to redevelopment or mapping inaccuracies, which has resulted in a lower overall total.</p> | Item | No of Catch Basins | % of Total | Catch Basin in CSS: | 10,447 <sup>(1)</sup> |  | Catch Basins in CSS Cleaned: | 319 | 3% | Catch Basins in Anacostia CSS: | 5,735 <sup>(1)</sup> |  | Catch Basins in Anacostia CSS Inspected Once: | 1,774 | 31% | Catch Basins in Anacostia CSS Inspected Twice: | 60 | 1% |
| Item   | No of Catch Basins   | % of Total |  |      |                    |            |                     |                       |  |                              |     |    |                                |                      |  |   |       |     |  |    |    |
| Catch Basin in CSS:                            | 10,447 <sup>(1)</sup>  |            |  |      |                    |            |                     |                       |  |                              |     |    |                                |                      |  |   |       |     |  |    |    |
| Catch Basins in CSS Cleaned:                   | 319  | 3%         |  |      |                    |            |                     |                       |  |                              |     |    |                                |                      |  |   |       |     |  |    |    |
| Catch Basins in Anacostia CSS:                 | 5,735 <sup>(1)</sup>   |            |  |      |                    |            |                     |                       |  |                              |     |    |                                |                      |  |   |       |     |  |    |    |
| Catch Basins in Anacostia CSS Inspected Once:  | 1,774  | 31%        |  |      |                    |            |                     |                       |  |                              |     |    |                                |                      |  |   |       |     |  |    |    |
| Catch Basins in Anacostia CSS Inspected Twice: | 60   | 1%         |  |      |                    |            |                     |                       |  |                              |     |    |                                |                      |  |   |       |     |  |    |    |

**ON-GOING ACTIVITIES**

| Reference                        | Requirement   | Due Date                     | Status  |
|----------------------------------|---|------------------------------|---|
| p. 13,<br>V.12.a.(i)<br>and (ii) | <u>Maximization of Flow to the POTW for Treatment</u><br>Operate and maintain the collection system and pumping stations to deliver the maximize flow possible to Blue Plains within the constraints of the pumping stations, configuration and capacity of the collection system, and capacity of Blue Plains; treat all flows conveyed to Blue Plains to full degree and extent required by Permit. | Ongoing<br>after<br>10/10/03 | Operation and maintenance status of the collection system and pumping stations is reported in Section 2 of the CSS Quarterly Report, available on DC Water’s web site. The pumping stations and collection system have been operated to maximize the flow to Blue Plains within the constraints of the system. During the period covered by this report, the daily peak influent rate to Complete Treatment exceeded 555 mgd, the rate established in the NPDES permit. |
| p.14,<br>V.12.b.(v)              | <u>Main and O Pumping Stations</u><br>Maintain firm sanitary pumping capacities of 240 and 45 mgd, respectively.  | Ongoing<br>after<br>04/16/08 | The number of pumps and screens available for service at Main and O Pumping Stations is reported in Section 2 of the CSS Quarterly Report, submitted to EPA Region III and available at DC Water’s web site. The report shows that the station’s firm pumping capacity was maintained for the period covered by this report.  |
| p. 14,<br>V.12.c.(v)             | <u>East Side Pumping Station</u><br>Maintain a firm sanitary pumping capacity of 45 mgd.  | Ongoing<br>after<br>08/01/06 | The number of pumps and screens available for service at East Side Pumping Station is reported in Section 2 of the CSS Quarterly report, submitted to EPA Region III and available at DC Water’s web site. The report shows that the station’s firm pumping capacity was maintained for the period covered by this report.  |
| p. 14,<br>V.12.d.(iv)            | <u>Poplar Point Pumping Station</u><br>Maintain a firm sanitary pumping capacity of 45 mgd.   | Ongoing<br>after<br>10/10/03 | The “new” Poplar Point Pumping Station was brought on line on March 20, 2018. The number of pumps and screens available for service at the “new” Poplar Point Pumping Station is reported in Section 2 of the CSS Quarterly report, submitted to EPA Region III and available at DC Water’s web site. The report shows that the station’s firm pumping capacity was maintained for the period covered by this report.   |
| p. 15,<br>V.12.e.(v)             | <u>Potomac Pumping Station</u><br>Maintain a firm sanitary pumping capacity of 460 mgd.   | Ongoing<br>after<br>10/14/13 | The number of pumps and screens available for service at Potomac Pumping Station is reported in Section 2 of the CSS Quarterly Report, submitted to EPA Region III and available at DC Water’s web site. The report shows that the station’s firm pumping capacity was maintained for the period covered by this report.  |

**ON-GOING ACTIVITIES**

| Reference         | Requirement  | Due Date               | Status   |
|-------------------|--|------------------------|--|
| p. 16, V.12.i     | <u>Inspect the three 60-inch Anacostia Siphons</u><br>Inspect siphons at least once every 10 years and clean and repair as necessary.  | 07/01/21               | DC Water is monitoring this deadline and, based on the information currently available, expects to meet this deadline.   |
| p. 16, V.12.i     | <u>Eastside Interceptor Cleaning</u><br>Inspect the Eastside Interceptor and the lower section of the Northeast Boundary Sewer every five years; clean and repair as necessary.  | 07/26/21               | DC Water is monitoring this deadline and, based on the information currently available, expects to meet this deadline.   |
| p. 17, V.13.b     | <u>Facilitate Reports from Public of Dry Weather Overflows (DWO)</u> <ul style="list-style-type: none"> <li>• Include DWO information on water/sewer bill inserts.</li> <li>• Staff and maintain phone line to receive reports on DWOs.</li> </ul> | Ongoing after 10/10/03 | DWO information is included on all water/sewer bill inserts for CSO program. Phone line and staff remain in operation to receive DWO reports.  |
| p. 18, V.14       | <u>Control of Solids and Floatable Material in CSOs</u><br>Conduct visual wet weather surveys at outfalls 009 through 012 to assess the extent of floatables discharged.   | Ongoing after 10/10/03 | Visual surveys completed in the quarter are included in Section 5 of the CSS Quarterly Report, submitted to EPA Region III and available on DC Water's web site.                       |
| p. 18, V.15       | <u>Pollution Prevention Programs</u><br>Maintain the MS4 pollution prevention programs.  | Ongoing after 10/10/03 | The MS4 Pollution Prevention Program is being maintained and updated. The program produces an annual report.   |
| p. 18, V.15       | <u>Pollution Prevention Programs</u><br>Continue to periodically educate the public about pollution prevention through newsletters and web site.   | Ongoing after 10/10/03 | Information about pollution prevention is included on DC Water's website. In addition, twice a year, informational pamphlets are included in the water/sewer bills mailed to citizens. |
| p. 19, V.16.a.(i) | <u>Public Notification – CSO Signs</u><br>Conduct monthly inspections of CSO warning signs and replace, repair or clear obstructions as required.  | Monthly                | Inspection and replacement of signs is documented in Section 2 of the CSS Quarterly Reports, submitted to EPA Region III and available on DC Water's web site.                         |



| <b>ON-GOING ACTIVITIES</b>       |  |  |  |
|----------------------------------|--|--|--|
| Reference                        | Requirement  | Due Date   | Status   |
| p. 21,<br>V.16.b                 | <u>Public Notification – Web Site</u><br>Maintain general info on CSOs, 12 most current CSS Quarterly Reports, and annual/quarterly CSO discharge volumes.   | Ongoing after 10/10/03   | This information is on DC Water’s web site and it is updated regularly.  |
| p. 22,<br>V.16.b.(ii)            | <u>Public Notification – Information Pamphlets/Inserts</u><br>Semi-annually, prepare an information pamphlet/insert containing CSO information and distribute in the water bills.                                      | Twice per year   | CSO informational pamphlets were distributed to citizens with their water/sewer bill twice in 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017 and 2018.                       |
| p. 22,<br>V.16.b.(ii)            | <u>Public Notification – Information Pamphlets/Inserts</u><br>Distribute CSO pamphlet/insert semi-annually to boat rental facilities, marinas, tackle shops, and other public locations along affected river segments. | Twice per year   | CSO informational pamphlets were mailed to local marinas twice in 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017 and 2018.   |
| p. 24,<br>V.17.a                 | <u>Monitoring</u><br>Report CSO overflows at remote (SCADA-monitored) sites.   | 04/28/04   | Information on CSO overflows reported at SCADA-monitored sites is included in Table 2-12 of the CSS Quarterly Reports, submitted to EPA Region III and available on DC Water’s web site.                         |
| p. 25,<br>VII.19.(a).<br>(b).(c) | <u>Reporting</u><br>Submit quarterly consent decree status reports.  | 28 <sup>th</sup> day of month following end of each calendar quarter | DC Water submitted its first Quarterly Report on January 27, 2004 for Quarter No. 4 in 2003, and has submitted a report for each calendar quarter since. This report satisfies the latest reporting requirement. |

## 5. REQUIREMENTS COMPLETED IN PRIOR QUARTERS

The following summarizes completed requirements reported in prior quarters.

| <b>REQUIREMENTS COMPLETED IN PRIOR QUARTERS</b> |   |                 |  |
|---|---|-----------------|--|
| <b>Reference</b>                                | <b>Requirement</b>  | <b>Due Date</b> | <b>Status</b>  |
| p. 8,<br>V.9.a.-j                               | <u>Proper Operation and Regular Maintenance (O&amp;M)</u><br>Submit a written O&M program to EPA Region III for review and comment but not approval.  | 06/30/04        | Completed. Written O&M program submitted to EPA Region III for review on 6/30/04.  |
| p. 10,<br>V.10.a.(iii)                          | <u>Replace Inflatable Dams</u><br>Replace all 12 existing inflatable dams and place all replacement dams in operation.  | 03/31/04        | Completed. All inflatable dams were in operation as of 03/29/04 under Contract 01-0080 issued to Corman Construction Inc.  |
| p. 10,<br>V.10.b.(i)<br>(a-e)(ii)(c.)           | <u>Tide Gate Repair &amp; Replacement</u><br>Repair or replace tide gates at five CSO structures and place in operation.  | 11/10/03        | Completed. All tide gates were placed in operation as of 08/29/03 under Contract 02-0070, Job Number AX01.   |
| p. 11,<br>V.10.d                                | <u>Amendments to Sewer System Regulations</u><br>Recommend sewer regulation amendments to the DC Government to limit stormwater inflow from any and all new construction and major renovations. | 11/10/03        | Completed. Three proposed code changes were submitted to the Council of the District of Columbia on October 22, 2003.  |
| p. 14,<br>V.12.b.(ii)                           | <u>Main &amp; O Pumping Stations Rehab</u><br>Submit documents for required approvals to rehabilitate Main and O Street Pumping Stations to 240 and 45 mgd capacities.                          | 03/01/04        | Completed. Documents were submitted to DCRA and the U.S. Army Corps of Engineers by the deadline.  |
| p. 12,<br>V.10.e.i                              | <u>Assurance of Conveyance Capacity</u><br>Ensure collections system has capacity to convey 1,076 mgd to Blue Plains.   | 04/11/11        | On April 1, 2011, DC Water placed the Blue Plains Influent Sewers in operation. DC Water concluded, in a letter dated February 8, 2012 to Earthjustice with a copy to EPA and DOJ, that the collection system has the capacity to convey 1,076 mgd to Blue Plains, notwithstanding the Potomac Pumping Station capacity of 420 mgd. On October 14, 2013, DC Water achieved a firm Potomac Pumping Station capacity of 460 mgd. |
| p. 13,<br>V.12.b.(iii)                          | <u>Main &amp; O Pumping Stations</u><br>Award construction contract for rehabilitation.   | 04/01/05        | Completed. Contract awarded to W.M. Schlosser Company, Inc. on February 23, 2005.  |

| <b>REQUIREMENTS COMPLETED IN PRIOR QUARTERS</b> |  |                 |  |
|---|--|-----------------|--|
| <b>Reference</b>                                | <b>Requirement</b>   | <b>Due Date</b> | <b>Status</b>  |
| p. 13,<br>V.12.b.(iv)                           | <u>Main &amp; O Pumping Stations</u><br>Place in operation following rehab to achieve firm sanitary pumping capacities of 240 and 45 mgd, respectively.  | 05/01/08        | Completed. Written certification provided on April 16, 2008 from Engineer of Record to DC Water confirmed that the pumping equipment and ancillary systems installed at each station satisfied the requirements set forth in the Consent Decree. |
| p. 14,<br>V.12.c.(ii)                           | <u>East Side Pumping Station</u><br>Submit documents for the required approvals for the rehabilitation of East Side Pumping Station to achieve a pumping capacity of 45 mgd.                                 | 08/01/04        | Completed. Documents were submitted to DCRA on August 13, 2003.  |
| p. 14,<br>V.12.c.(iii)                          | <u>East Side Pumping Station</u><br>Award construction contract for rehabilitation.  | 08/01/04        | Construction contract awarded 06/04/04 to Ulliman Schutte Construction, LLC  |
| p. 14,<br>V.12.c.(iv)                           | <u>East Side Pumping Station</u><br>Place in operation.  | 08/01/06        | Completed. Pumps placed into service on July 21, 2006.   |
| p. 15,<br>V.12.d.(ii)                           | <u>Poplar Point Pumping Station</u><br>Submit pump test data to EPA Region III demonstrating a pumping capacity of 45 mgd at Poplar Point Pumping Station.   | 11/10/03        | Completed. Delivery of the package occurred on 12/02/03.   |
| p. 15,<br>V.12.e                                | <u>Potomac Pumping Station Rehab</u><br>Submit documents for required approvals.   | 06/01/04        | Completed. DC Water submitted the Permit Application to DCRA on 5/21/04.   |
| p. 15,<br>V.12.e.(iii)                          | <u>Potomac Pumping Station</u><br>Award construction contract for rehabilitation.  | 09/01/05        | Completed. Contract awarded to Ulliman Schutte Construction, LLC on March 14, 2005.  |
| p. 15,<br>V.12.e.(iv)                           | <u>Potomac Pumping Station</u><br>Place in operation following rehab to achieve a firm sanitary pumping capacity of 460 mgd.   | 09/01/08        | DC Water completed design, fabrication, installation and testing of new pump impellers on October 14, 2013, achieving a firm sanitary pumping capacity of 460 mgd. A letter of certification was sent to EPA on October 21, 2013.                |
| p. 16,<br>V.12.f.(i)                            | <u>Improvements at Blue Plains – Grit Chambers 1&amp;2 and Influent Screens</u><br>Submit documents for required approvals to rehabilitate grit chamber buildings 1 and 2 and influent screening facilities. | 10/20/03        | Completed. Building Permit issued 10/12/01.  |

| <b>REQUIREMENTS COMPLETED IN PRIOR QUARTERS</b> |   |                 |   |
|---|---|-----------------|---|
| <b>Reference</b>                                | <b>Requirement</b>  | <b>Due Date</b> | <b>Status</b>   |
| p. 16,<br>V.12.f.(ii)                           | <u>Improvements at Blue Plains – Grit Chambers 1&amp;2 and Influent Screens</u><br>Award construction contracts to rehabilitate grit chamber buildings 1 and 2 and influent screening facilities. | 07/31/03        | Completed. Contract number 02-0130 awarded to W. M. Schlosser Co. Inc. on 07/17/03 for grit removal upgrades. |
| p. 16,<br>V.12.f.(iii)                          | <u>Improvements at Blue Plains – Grit Chamber 1&amp;2 and Influent Screens.</u><br>Placed in operation  | 07/31/07        | Completed on 07/27/07.  |
| p. 16,<br>V.12.i                                | <u>Eastside Interceptor Cleaning</u><br>Inspect the Eastside Interceptor and the lower section of the Northeast Boundary Sewer every five years; clean and repair as necessary.                   | 07/26/16        | DC Water inspected and cleaned Eastside Interceptor on June 2, 2011.  |
| p. 16,<br>V.12.i                                | <u>Inspect the three 60-inch Anacostia Siphons</u><br>Inspect siphons at least once every 10 years and clean and repair as necessary.   | 07/01/11        | DC Water inspected and cleaned Anacostia Siphons on March 15, 2011.   |
| p. 16,<br>V.12.i                                | <u>Eastside Interceptor Cleaning</u><br>Inspect the Eastside Interceptor and the lower section of the Northeast Boundary Sewer every five years; clean and repair as necessary.                   | 07/26/16        | Completed   |

**REQUIREMENTS COMPLETED IN PRIOR QUARTERS**

| Reference                      | Requirement  | Due Date | Status  |
|--------------------------------|--|----------|---|
| p. 17,<br>V.13.a.<br>(i)-(iii) | <p><u>System Modifications to Prevent DWOs</u><br/>Correct regulator and/or CSS deficiencies to address dry weather overflows at CSO outfalls 007, 027, 005, 020, 023, 015, 014 and 024, and place in operation.</p> | 12/31/03 | <p>Completed. This item consists of replacement of regulator structures to reduce the likelihood of DWOs at the specified outfalls.</p> <p>Following facilities placed in operation by 11/24/03 under Contract 01-0020 to Corman Construction:</p> <ul style="list-style-type: none"> <li>• CSO 027 – Structure 43a , Potomac &amp; Water St NW</li> <li>• CSO 005 – Structure 7, Railroad Ave &amp; W St SE</li> <li>• CSO 020 – Structure 34a, 23<sup>rd</sup> St near C St NW</li> <li>• CSO 014 – Structure 18, 6<sup>th</sup> and M St. SE</li> <li>• CSO 024 – Structure 38a, 30<sup>th</sup> St south of K St NW</li> </ul> <p>Following Structures placed in operation by 12/19/03 under contract to C&amp;F Construction</p> <ul style="list-style-type: none"> <li>• CSO 007 – Structure 9, 13<sup>th</sup> and Ridge St SE</li> <li>• CSO 015 – Structure 19 &amp; 19a, 9<sup>th</sup> and M St SE</li> </ul> <p>The following work was completed by DC Water prior to June 2003:</p> <ul style="list-style-type: none"> <li>• CSO 023 – Rock Creek Pumping Station, install level sensor to indicate risk of DWO</li> </ul> |
| p. 17,<br>V.13.b               | <p><u>Facilitate Reports from Public of DWOs</u><br/>Add DWO information to web site.</p>  | 10/10/03 | Completed. DWO information added to web site on 7/14/03.  |

**REQUIREMENTS COMPLETED IN PRIOR QUARTERS**

| <b>Reference</b>                     | <b>Requirement</b>  | <b>Due Date</b> | <b>Status</b>   |
|--------------------------------------|---|-----------------|---|
| p. 17,<br>V.13.b                     | <u>Facilitate Reports from Public of DWOs</u><br>Include DWO information in a pamphlet with the sewer bill.   | Semi-annually   | 2004 – Completed in August and December.<br>2005 – Completed in April and September.<br>2006 – Completed in April and October.<br>2007 – Completed in April and October.<br>2008 – Completed in April and October.<br>2009 – Completed in April and October.<br>2010 – Completed in April and October.<br>2011 – Completed in April and October.<br>2012 – Completed in April and October.<br>2013 – Completed in April and October.<br>2014 – Completed in April and October.<br>2015 – Completed in April and October.<br>2016 – Completed in April and October.<br>2017 – Completed in April and October.<br>2018 – Completed in April and September |
| p. 17,<br>V.13.b                     | <u>Facilitate Reports from Public of DWOs</u><br>Maintain a Customer Service Hotline with staff trained to receive DWO reports.   | 10/10/03        | Completed. Customer Service Hotline made operational; staff trained 07/24/03, 08/27/03 and 08/28/03.  |
| p.17<br>V.13.b and<br>p.22<br>V.16.b | <u>Public Notification Requirements</u><br>DC Water shall provide information pamphlets on CSO location and activity.   | 12/31/05        | Semi-annual information pamphlets were provided to the public; one distribution in April 2005 and another in September 2005. This completes this requirement.   |
| p. 18,<br>V.13.c.(ii)<br>(iii)       | <u>DWO Management Program</u><br>Provide video cameras and training to inspection staff.  | 10/10/03        | Completed. Three JVC digital camcorders were purchased and received on 09/07/00; training provided for inspection staff on 09/26/00.  |
| p. 18,<br>V.13.d                     | <u>Control of Construction Debris</u><br>Improve coordination with the D.C. Department of the Environment (previously DOH) and the D.C. Department of Consumer and Regulatory Affairs for erosion/sediment control. | 10/10/03        | Completed. Letter sent to the respective agencies on 07/18/03 seeking to improve coordination regarding control of construction debris and the prevention of its entry into the sewer system. The letter lists opportunities for improvement and better coordination and provides contact personnel and telephone numbers.  |

| <b>REQUIREMENTS COMPLETED IN PRIOR QUARTERS</b> |   |                 |  |
|---|---|-----------------|--|
| <b>Reference</b>                                | <b>Requirement</b>  | <b>Due Date</b> | <b>Status</b>  |
| p. 20,<br>V.16.a. (ii)                          | <u>Public Notification; CSO Signs – National Park Service</u><br>Apply to the National Park Service (NPS) for a permit to install new CSO signs.                  | 11/10/03        | Completed. Made written application to install the signs on 08/22/03 and written follow-up on 11/5/03 to Mr. John G. Parsons, Associate Regional Director for NPS. In their letter of 11/25/03, NPS denied approval for placement of new signs.                            |
| p. 20,<br>V.16.a.(iii)                          | <u>CSO Signs – DC Water Controlled Sites</u><br>Install two new signs at DC Water controlled CSO outfalls 009—012, and one sign each at CSO outfalls 001 and 003. | 04/07/04        | Completed. Signs installed 2/12/04.  |
| p. 21,<br>V.16.a.(iv)                           | <u>Public Notification; CSO Signs – National Zoo</u><br>Apply to the National Zoo for a permit to install new CSO signs.  | 11/10/03        | Completed. Made written application to install the signs on 08/22/03 and written follow-up on 11/5/03 to Mr. Marc M. Mueller, National Zoological Park Resident Engineer. The Zoo approved placement of new signs in its letter of 12/13/03.                               |
| p. 21,<br>V.16.a.(iv)                           | <u>Public Notification; CSO Signs – Navy Yard</u><br>Apply to the Navy Yard for a permit to install new CSO signs.  | 11/10/03        | Completed. Made written application to install the signs on 08/22/03 and written follow-up on 11/5/03 to Mr. Thomas P. Lewis, Chief, Environmental and Safety Division for the Navy Yard. In its letter of 11/17/03, Navy Yard denied approval for placement of new signs. |
| p. 21,<br>V.16.a.(iv)                           | <u>Public Notification; CSO Signs – Southeast Federal Center</u><br>Apply to Southeast Federal Center for a permit to install new CSO sign.                       | 11/10/03        | Completed. Made written application to install the sign on 09/04/03 to Mr. Steven Richard, Director, Service Delivery Support Division for SE Federal Center. In its letter of 12/19/03, SE Federal Center denied approval for placement of new signs.                     |
| p. 21,<br>V.16.a.(iv)                           | <u>CSO Signs –National Zoo</u><br>Install new signs at CSO outfalls 041-045 after approval by National Zoo.   | 06/10/04        | Completed. Signs installed 4/12/04.  |
| pp. 21-22,<br>V.16.b.(i)<br>(a)-(g)             | <u>Public Notification – Web site</u><br>Maintain accurate and up-to-date CSO information on the DC Water web site as outlined in the CD.                         | 10/10/03        | Completed. Web site updated as outlined in the CD on 07/14/03 and quarterly thereafter.  |

**REQUIREMENTS COMPLETED IN PRIOR QUARTERS**

| <b>Reference</b>                 | <b>Requirement</b>   | <b>Due Date</b> | <b>Status</b>   |
|----------------------------------|--|-----------------|---|
| p. 22,<br>V.16.b.(ii)            | <u>Public Notification – Information Pamphlets/Inserts</u><br>Semi-annually, prepare an information pamphlet/insert containing CSO information and distribute in the water bills.                                      | Twice per year  | 2004 – Completed in August and December.<br>2005 – Completed in April and September.<br>2006 – Completed in April and October.<br>2007 – Completed in April and October.<br>2008 – Completed in April and October.<br>2009 – Completed in April and October.<br>2010 – Completed in April and October.<br>2011 – Completed in April and October.<br>2012 – Completed in April and October.<br>2013 – Completed in April and October.<br>2014 – Completed in April and October.<br>2015 – Completed in April and October.<br>2016 – Completed in April and October.<br>2017 – Completed in April and October.<br>2018 – Completed in April and September |
| p. 22,<br>V.16.b.(ii)            | <u>Public Notification – Information Pamphlets/Inserts</u><br>Distribute CSO pamphlet/insert semi-annually to boat rental facilities, marinas, tackle shops, and other public locations along affected river segments. | Twice per year  | 2004 – Completed in August and December.<br>2005 – Completed in April and September.<br>2006 – Completed in April and October.<br>2007 – Completed in April and October.<br>2008 – Completed in April and October.<br>2009 – Completed in April and October.<br>2010 – Completed in April and October.<br>2011 – Completed in April and October.<br>2012 – Completed in April and October.<br>2013 – Completed in April and October.<br>2014 – Completed in April and October.<br>2015 – Completed in April and October.<br>2016 – Completed in April and October.<br>2017 – Completed in April and October.<br>2018 – Completed in April and September |
| p. 23,<br>V.16.b.(iii)<br>(c)(i) | <u>Public Notification - Notification Lights</u><br>Submit documents for required approvals to install and operate CSO warning lights on the Anacostia and Potomac Rivers.   | 12/31/03        | Completed.  |



| <b>REQUIREMENTS COMPLETED IN PRIOR QUARTERS</b> |   |  |  |
|---|---|--|--|
| <b>Reference</b>                                | <b>Requirement</b>  | <b>Due Date</b>  | <b>Status</b>  |
| p. 23,<br>V.16.b.(iii)<br>(c)(i)                | <u>Public Notification – Notification Lights</u><br>Place in operation.   | 20 months<br>after receipt of<br>approvals<br>August 21,<br>2008 | Completed. Written certification provided on August 6 <sup>th</sup> from Engineering Program Manager confirming that the CSO Event Indicator Lights were placed in operation on August 4, 2008 in compliance with the requirements set forth in the consent decree.  |
| p. 26,<br>VIII.20                               | <u>Civil Penalty</u><br>Pay a penalty of \$250,000 to the U. S.<br>Department of Justice.   | 11/10/03   | Completed. An electronic transfer of \$250,000 to the U.S. Department of Justice was performed on 11/10/03.  |
| p. 27,<br>IX.23.-30                             | <u>Supplemental Environmental Projects (SEPs)</u><br>Submit to EPA Region III detailed scope of<br>work and exact location of SEP.  | 04/07/04   | Completed. DC Water submitted its proposed SEP on April 1, 2004. EPA Region III provided comments in a May 18, 2004 letter and in a May 25, 2004 conference call. DC Water submitted a revised scope of work addressing EPA Region III's comments on August 23, 2004. DC Water received EPA Region III's written approval of the proposed SEP on January 24, 2005. |
| p. 27,<br>IX.24                                 | <u>Supplemental Environmental Project</u><br>Place in operation.  | 04/10/07   | Project placed in service 04/10/07.  |
| p. 29,<br>IX.28                                 | <u>Supplemental Environmental Project</u><br>Operate and maintain.  | 5 yrs after<br>placing in<br>operation<br>April 10, 2012         | DC Water met the deadline.   |
| p. 29,<br>IX.27                                 | <u>Supplemental Environmental Project</u><br>Submit SEP completion report.  | 5 yrs after<br>placing in<br>operation<br>April 10, 2012         | DC Water met the deadline.   |
| p. 30, X.31                                     | <u>Citizen Community Project</u><br>Pay the Chesapeake Bay Foundation \$300,000<br>for the design, installation, and maintenance of<br>green roof demonstration projects. | 11/10/03   | Completed. An electronic transfer of \$300,000 to the Chesapeake Bay Foundation was performed on 11/10/03.   |