

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: Jan 2017

Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: Jan 2017

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams and SCADA Systems

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1
Regulator Structures

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	01/18/17	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	01/18/17	*			
5	Poplar Point Pumping Station	004	01/18/17	*			
6	Chicago Street and Railroad Ave, SE	005	01/05/17	*			
7	W Street and Railroad Ave, SE	005	01/05/17	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	01/05/17	*			
11	"O" Street Pumping Station	011(a)	01/24/17	*			
12	Storm Pump Discharge at Main Pumping Station	011	01/18/17	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	01/18/17	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	01/18/17	*			
15	South Capitol and E Streets	010	01/23/17	*			
15a	Half and L Streets, SE	010	01/23/17	*			
15b	South Capitol and I Streets	010	01/04/17	*	•		

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
15c	South Capitol and I Streets	010	01/03/17	*			
16	North of Main Sewage Pumping Station	012	01/18/17	*			
17	4th and N Streets, SE, Both Extended	013	01/18/17	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	01/18/17	*			
18	6 th and M Streets, SE	014	01/04/17	*			
19	9 th and M Streets, SE	015	01/10/17	*			
19a	9 th and M Streets, SE	015	01/10/17	*			
20	12th and M Streets, SE	016	01/10/17	*			
20a	12th and M Streets, SE	016	01/11/17	*			
21	14 th and M Streets, SE	017	01/10/17	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	01/10/17	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	01/10/17	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	01/10/17	*			
22d	Kentucky Ave and Potomac Street, SE	018	01/05/17	*			
22e	14th Street and Kentucky Ave, SE	018	01/05/17	*			
23	Independence Ave, 21st Street, SE, Extended	019	01/10/17	*			
24a	East Capitol St, west of RFK stadium	019	01/10/17	*			
28	21st and Constitution Ave, NW	020	01/09/17	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	01/09/17	*			
30	17 th and D Streets, NW	020	01/05/17	*			
31	15 th Street and Pennsylvania Ave, NW	020	01/05/17	*			
33	10 th and F Streets, NW	020	01/05/17	*			
34	23 rd Street, north of Constitution Ave, NW	020	01/23/17	*			
34a	23 rd Street near C Street, NW	020	01/09/17	*			
35	Northeast of Roosevelt Bridge, NW	021	01/23/17	*			
36	27th and I Streets, NW	022	01/05/17	*			
36a	New Hampshire Ave and Eye Street, NW	022	01/05/17	*			
36b	19th and L Streets, NW	022, 034	01/09/17	*			
36d	17th and L Streets, NW	022, 034	01/09/17	*			
36g	18 th and M Streets, NW	022, 034	01/09/17	*			
36h	18 th and M Streets, NW	022, 034	01/09/17	*			
37	27 th and Eye Streets, NW	022	01/05/17	*	·		
38	29 th and K Streets, NW	024	01/05/17	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs	1	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
38a	30 th Street, south of K Street, NW	024	01/05/17	*			
39a	30 th and K Streets, NW	024	01/05/17	*			
39b	30 th and K Streets, NW	024	01/05/17	*			
41b	31st and K Streets, NW	025	01/09/17	*			
41c	31st and K Streets, NW	025	01/09/17	*			
42	Wisconsin Ave and K Street, NW	026	01/09/17	*			
43	Potomac and Water Streets, NW	027	01/09/17	*			
43a	Potomac and Water Streets, NW	027	01/09/17	*			
44	Water Street, west of Potomac St, NW	027	01/09/17	*			
45	36 th and M Streets, NW	028	01/04/17	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	01/04/17	*			
47	38th Street and Reservoir Road, NW	029	01/04/17	*			
47a	37th and T Streets, NW	029	01/04/17	*			
47b	37th and T Streets, NW	029	01/04/17	*			
47c	38th and W Streets, NW	029	01/04/17	*			
491	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	01/18/17	*			
51	N Street Extended, west of 25 th Street, NW	033	01/18/17	*			
52	22 nd Street between M and N Streets, NW	034	01/23/17	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	01/23/17	*			
53	22 nd and M Streets, NW	022, 034	01/23/17	*			
53a	22 nd and M Streets, NW	022, 034	01/23/17	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	01/18/17	*			
53c	L and 22 nd Streets, NW	022	01/18/17	*			
54	23 rd and O Streets, NW	034	01/13/17	*			
55	22 nd Street, south of Q Street, NW	035	01/13/17	*			
55a	22 nd Street, south of Q Street, NW	035	01/13/17	*			
56	23 rd and Massachusetts Ave, NW	036	01/13/17	*			
57	23 rd Street, south of Q Street, NW	036	01/13/17	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	01/12/17	*			
60	Connecticut Ave, east of Rock Creek, NW	039	01/12/17	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	01/12/17	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	01/11/17	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
63	Harvard Street and Rock Creek Parkway, NW	042	01/11/17	*			
64	Adams Mill Road, south of Irving Street, NW	043	01/11/17	*			
65	Kenyon Street and Adams Mill Road, NW	044	01/11/17	*			
65a	Kenyon Street and Adams Mill Road, NW	044	01/11/17	*			
66	Adams Mill Road and Lamont Street, NW	045	01/11/17	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	01/11/17	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	01/11/17	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	01/11/17	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	01/11/17	*			
70i	5 th and Quackenbos Streets, NW	049	01/18/17	*			
71	28th Street, west of Rock Creek Parkway, NW	050	01/18/17	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	01/13/17	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	01/13/17	*			
73	O Street Extended and Rock Creek Parkway, NW	052	01/13/17	*			
74^{1}	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	01/12/17	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	01/12/17	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	01/12/17	*			
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	01/13/17	*	<u> </u>		
84a	26 th and P Streets, NW	060	01/13/17	*			

1. Structure no longer functions as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

	Oi	utfalls and '	Lide	Gates							
					Tic	le					
				utfall	Ga			le Gate			
			Co	ndition	Pres	ent?	Co	ndition	CS	O Sign	
NPDES		Date	0.77	Needs			0.77	Needs	0.77	Needs	
Outfall	Location	Inspected	OK *	Work	Yes *	No		Work	OK *	Work	Notes, Work Needed or Performed
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	01/05/17			-		*				
005	Across from Navy Yard, aligned with Parsons Ave., SE	01/05/17	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	01/05/17	*		*		*		*		
009	O St. Sewage Pumping Station, SE	01/05/17	*			*			*		
010	O St. Sewage Pumping Station, SE	01/05/17	*			*			*		
011	Main Sewage Pumping Station, SE	01/05/17	*			*			*		
011(a)	Main Sewage Pumping Station, SE	01/05/17	*		*		*		*		
012	Main Sewage Pumping Station, SE	01/05/17	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	01/05/17	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	01/05/17	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	01/05/17	*			*			*		
016	12th and O Streets, SE	01/05/17	*		*		*		*		
017	M and Water Street, SE	01/05/17	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	01/05/17	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General	01/05/17									
019	Hospital		*		*		*		*		
020	Rock Creek Parkway and Independence, NW	01/06/17	*		*		*		*		
021	Rock Creek Parkway and C St., NW	01/06/17	*		*		*		*		
022	Rock Creek Parkway and G St., NW	01/06/17	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	01/06/17	*		*		*		*		
025	South of 31st and K Streets, NW	01/06/17	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	01/06/17	*		*		*		*		
027	33 rd and Water Sts., NW	01/06/17	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	01/06/17	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	01/05/17	*			*				*	17-136668 sign vandalized (paint). See February 2017, for updates.
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									, , , , , ,
032	26th and M Street, NW.	01/18/17	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	01/18/17	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	01/13/17	*			*			*		

					Tic						
				utfall	Ga			le Gate			
			Co			Present?		Condition		O Sign	
NPDES	·	Date	017	Needs	**		017	Needs	OIZ	Needs	N. W. I.V. I.I. D. C. I
Outfall	Location	Inspected	OK *	Work	Yes	No	OK	Work	OK *	Work	Notes, Work Needed or Performed
	P St. Bridge and Rock Creek Parkway	01/13/17	*		*	*	*		*		
	22nd Street, South of Q Street NW.	01/24/17	不		*		ጥ		*		
	Waterside Dr. and Rock Creek Parkway	N/A									
	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	01/12/17	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	01/12/17	*		*		*		*		
	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	01/12/17	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	01/24/17	*		*		*		*		
042	Harvard St. and Beach Dr NW.	01/24/17	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	01/24/17	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	01/24/17	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	01/24/17	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	01/11/17	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	01/11/17	*		*		*		*		
048	South of Piney Branch Parkway and 17th St.	01/11/17	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	01/11/17	*		*		*		*		
050	Rock Creek Parkway and L St., NW	01/18/17	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	01/24/17	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	01/24/17	*		*		*		*		
053^{1}	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	01/12/17	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	01/12/17	*		*		*		*		
057^{1}	28th Street and Rock Creek Parkway, NW	N/A									
058^{1}	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	01/24/17	*		*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

Pumping	No. of	No.	No.	Screens or Pumps			Work Order				
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service ¹			
Main	31	3	4	Screen #2	01/03/17-01/23/17	Bearing ring replacement	17-148660	Returned to service on 01/23/17			
Eastside	2	2	4	Pump #2	01/24/17-01/27/17	Excessive vibration	17-174015	Returned to service on 01/27/17			
				Screen #1	01/25/17-01/31/17	High differential alarm	17-174084	Anticipated 03/10/17			
Poplar Point	2	2	3	Pump #3	01/01/17-01/18/17	Excessive noise	17-126260	Returned to service on 01/18/17			
Potomac	31	4	5	N/A	N/A	N/A	N/A	N/A			

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations, including replacement of mechanical screens. The Potomac Pumping Station Phase 3 upgrade project is currently ongoing and replacement of the mechanical screens, sluice gates, and discharge isolations valves began in September 2016 and is anticipated to be completed by December 2017.

Table 2-4
Pumping Stations – Preventive Maintenance

		Type of Preventive Maintenance	Work Order	
Pumping Station	Date Performed	$Performed^{l}$	Number	Comments
Main	01/01/17	Group A	17-115337	Add oil, grease bearings and replace packing if needed.
O St	01/01/17	Group A	17-132142	Add oil, grease bearings and replace packing if needed.
Eastside	01/07/17	Group A	17-121932	Add oil, grease bearings and replace packing if needed.
Poplar Point	01/07/17	Group A	17-113174	Add oil, grease bearings and replace packing if needed.
Potomac	01/01/17	Group A	17-122072	Add oil, grease bearings and replace packing if needed.
Rock Creek	01/07/17	Group A	17-107294	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	01/07/17	Group A	17-115351	Add oil, grease bearings and replace packing if needed.

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

		r umping bu	mons rumpage	·	
	Sanitary Pı	ımpage	Storm Wa	ter/CSO Pumped To	Anacostia River
	Total Wastewater	Daily Average			Screenings Collected
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	$(units)^{1}$
Main	1743.34	56.24	N/A	N/A	N/A
O St	116.81	3.77	01/03/17	25.13	Normal
			01/23/17	7.84	Normal
Eastside	151.03	4.87	N/A	N/A	N/A
Poplar Point	523.12	16.87	N/A	N/A	N/A
Potomac	3134.46	101.11	N/A	N/A	N/A
Rock Creek	125.66	4.05	N/A	N/A	N/A
Upper Anacostia	40.93	1.32	N/A	N/A	N/A
Earl Place	0.147	0.005	N/A	N/A	N/A

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6

Northeast Boundary Swirl Facility - Inspections and Equipment in Service

			Screens or			
Date	No.	No.	Swirls Out of			
Inspected	Screens	Swirls	Service	Dates	Reason	Schedule to Restore to Service
01/07/17	3	3	Screen #3	01/01/17-01/31/17	Bent bars & back plate	Anticipated 05/31/17
			Screen #2	01/01/17-01/04/17	Chain and rake misaligned	Returned to service on 01/04/17

Table 2-7

Northeast Boundary Swirl Facility - Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Work Order Number	Comments
01/07/17	Group A	17-123567	

Notes:

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8

Northeast Boundary Swirl Facility – Wet Weather Operations

Date	Approx. Storm	Total Influent	Total Foul Sewer	Total Effluent	Approx. Screenings
Date	Duration (hrs) ¹	Volume (mg)	Volume (mg)	Volume (mg)	Volume (Cu. ft)
01/03/17	8.4	14.99	6.80	8.27	72
01/17/17	3.5	0.77	0.77	0	96
01/23/17	8	24.52	6.57	17.95	104

Notes:

1. Approx. length of time influent flow rate was above the 15 mgd threshold but does not reflect the discharge duration through outfall 019.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

A grab sample is collected and immediately tested with an AutoCat 9000 chlorine residual titrator to obtain test results for residual chlorine. Samples for fecal coliform are taken from the designated sample point, treated with sodium bisulfite to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9
Northeast Boundary Swirl Facility – Disinfection Performance

	Chlor/	Dosage		Residual Chlorine Test Results		E. Coli Test Results	
	Dechlor						Count
	System	NaOCl	NaHSO ₃		Conc.		Per
Date	Used?	(mg/l)	(mg/l)	Location	(<i>mg/l</i>)	Site	100ml
01/03/17				Mix Chamber	1.3	Mix Chamber	<10
01/03/17	Yes	4.7	22.4	Anacostia River ¹	0	Anacostia River ¹	16,400
	Yes 1.1		13.0	Mix Chamber	0.24	Mix Chamber	3,800
01/23/17			13.0	Anacostia River ¹	0.0	Anacostia River ¹	52,000

Notes:

1. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

		Flow Composited Sample Results						
		Nitrite	Nitrate	Total Kjeldahl		Total	Carbonaceous	
	Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen	
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)	
1/03/17	77.0	0.00	0.49	2.79	3.28	0.50	19.9	
1/23/17	87.0	0.04	0.41	2.20	2.65	0.50	18.2	

2.5 Inflatable Dams and SCADA System

DC Water operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-11. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	01/19/17	No	N/A	N/A	N/A
14 - West	01/19/17	No	N/A	N/A	N/A
15	01/19/17	No	N/A	N/A	N/A
15A	01/19/17	No	N/A	N/A	N/A
16 - East	01/19/17	No	N/A	N/A	N/A
16 - West	01/19/17	No	N/A	N/A	N/A
24 - North	01/25/17	No	N/A	N/A	N/A
24 - Middle	01/25/17	No	N/A	N/A	N/A
24 - South	01/25/17	No	N/A	N/A	N/A
34	01/19/17	No	N/A	N/A	N/A
35	01/19/17	No	N/A	N/A	N/A
52	01/19/17	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

	dtubic Duille & DC	ribit bites wet weather operations
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow
14 (E & W)	None	N/A
15	01/23/17	1 hr 39 mins
15A	01/03/17	5 hrs 41 mins
	01/23/17	3 hrs 4 mins
16 (E & W)	01/03/17	1 hr 55 mins
	01/23/17	1 hr 3 mins
24	01/03/17	1 hr 50 mins
	01/23/17	56 mins
34	None	N/A
35	01/03/17	1 hr 34 mins
	01/23/17	57 mins
52	None	N/A
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	None
Outfall Sewer Control Gates	Operational Status	Position
Outfall Sewer Control Gate No.1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible

2	\mathbf{DDV}	TATE A	THED	OVERFI	OWC
٦.	IJK Y	VV H.A	IHEK	OVEREL	

There were no dry weather combined sewer overflow during January 2017.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

				Inspections	•			Clea	ning		
				Total Anacostia CBs	Total Anacostia CBs	CBs Clear Last M			leaned Month	Total CBs This Year	
		CBs in	CBs in Anacostia	Inspected Once this	Inspected Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1457	1430	608	4	0	1508	1453	13	13	13	13
2	2940	2745	558	12	0	2975	2713	229	227	229	227
3	3678	184	0	0	0	3863	281	43	4	43	4
4	3453	1707	0	0	0	3646	1798	28	21	28	21
5	3892	1782	1724	45	0	4368	1827	599	52	599	52
6	3530	2914	2906	300	0	3967	3125	315	303	315	303
7	3459	35	33	0	0	4140	47	632	1	632	1
8	2689	202	202	11		2802	223	141	13	141	13
Grand Total	25098	10999	6031	372	0	27269	11467	2000	634	2000	634
% Cleaned/Inspected to Date				6%	0%	109%	105%			8%	6%

Note: The totals have changed due to information that is more accurate. The Catch Basin Application was deployed in May 2016. We are now just completing a full cleaning cycle of the entire city using the Catch Basin Application. The Engineering/GIS process verifying the information regarding catch basins identified as being removed and new catch basins identified in the field may take a few weeks.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Netting System CSO 018	1/11/2017	Good	Routine cleaning	Routine cleaning	5 pounds
	1/27/2017	Good	Replace nets	Nets replaced	100 pounds
Bar Rack CSO 040	1/12/2017	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	1/24/2017	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	19
Days not Operating	11
Reason not Operating	Maintenance, wind, low water levels, lightning.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	1 Skimmer (on the last day of the month)
Dates	B28: 1/1 – 1/31
Reason	B28: Front assembly catching on hull.
Plan to Restore to Service	B28: Sent to contractors for repair, ETR unknown.
Volume Material Collected	20 tons this month. Calendar year to date 20 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1 Bar Racks at Main & O Street Pumping Stations

Inspector: Keith Watts

		Date	Condition			Work Performed
Pumping Station	Inspector	Inspected	Good	Needs Work	Work Needed	or Schedule for Completion
Bar Racks at O						
Street Storm	KW	01/26/17	X			
Pumps (CSO 010)						
Bar Racks at Main						
Storm Pumps	KW	01/26/17	X			
(CSO 011)						

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.2

Rain Data

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
1/1/2017	0	0	0	0	0
1/2/2017	0.37	0.29	0.31	0.28	0.35
1/3/2017	0.86	0.89	0.74	0.82	0.86
1/4/2017	0.02	0.02	0.02	0.03	0
1/5/2017	0	0	0	0	0
1/6/2017	0	0	0	0	0
1/7/2017	0	0	0	0	0.01
1/8/2017	0	0	0	0	0
1/9/2017	0	0	0	0	0
1/10/2017	0	0	0	0	0
1/11/2017	0.05	0.05	0.05	0.06	0.07
1/12/2017	0	0	0	0	0.02
1/13/2017	0	0	0	0	0
1/14/2017	0.31	0.27	0.26	0.27	0.29
1/15/2017	0	0	0	0	0
1/16/2017	0	0	0	0	0.01
1/17/2017	0.24	0.23	0.21	0.23	0.21
1/18/2017	0	0	0	0	0
1/19/2017	0	0	0	0	0
1/20/2017	0	0	0	0	0.01
1/21/2017	0	0	0	0	0
1/22/2017	0.13	0.12	0.15	0.09	0.15
1/23/2017	0.87	0.97	0.69	0.66	0.67
1/24/2017	0.05	0.05	0.04	0.05	0.03
1/25/2017	0	0	0	0	0
1/26/2017	0	0	0	0	0
1/27/2017	0	0	0	0	0
1/28/2017	0	0	0	0	0
1/29/2017	0	0	0	0	0
1/30/2017	0.01	0.04	0.04	0.04	0.07
1/31/2017	0	0	0	0	0
TOTAL	2.91	2.93	2.51	2.53	2.75

5.3	Wet Weather Overflows
Comb	sined Sewer System Model Results are summarized below.

Combined Sewer System Model Results Period: January, February, March 2017 SCENARIO: PCCM_QuarterlyReport_2017Q1, produced April 7, 2017

			CSO	Total		Maximum	Minimum
		Number of	Overflow	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Volume	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	(mg)	(hrs)	(hrs)	(hrs)	(hrs)
Anacostia CSC	na						
005	Chicago St and Railroad Station SE	12	1.46	33.75	2.81	6.00	0.50
003	Good Hope Road, West of Nichols	12	1.40			0.00	0.50
006	Ave.,SE			sepa	rated		
007	13 th Street and Ridge Place,SE	4	0.46	4.00	1.00	1.75	0.25
007	2nd Street, 300 feet North of N Place,		0.40	4.00	1.00	1.75	0.23
009	SE	5	0.56	8.50	1.70	2.75	0.25
000	O Street SewagePumping Station, SE	Ü	0.00	0.00	1.70	2.70	0.20
010	(pumped Overflow)	4	7.29	2.00	0.50	0.75	0.25
	South of Main Sewage Pumping						
011	Station, SE (pumped overflow)	1	0.83	0.25	0.25	0.25	0.25
	South of Main SewagePumping						
011a	Station, SE (gravity overflow)	0	0.00	0.00	0.00	0.00	0.00
	North of Main SewagePumping						
012	Station, SE (Tiber Creek)	0	0.00	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	5	0.20	5.75	1.15	3.25	0.25
014	6th and M Streets, SE	4	0.85	8.25	2.06	3.50	0.50
015	9th and M Streets, SE	4	0.03	3.75	0.94	1.75	0.25
016	12th and M Streets, SE	3	0.37	3.00	1.00	1.00	1.00
017	14th and M Streets, SE	5	3.18	17.50	3.50	4.50	1.25
04.0	Barney Circle andPennsylvania Ave,	4	4.04	0.75	0.44	0.50	4 75
018	SE North and Boundary Suite Efficient	4	1.64 75.25	9.75	2.44	3.50 12.75	1.75
019 019	Northeast Boundary - Swirl Effluent Northeast Bound Swirl Bypass	5 1	3.88	31.25 0.50	6.25 0.50	0.50	1.00 0.50
019	SUBTOTAL	ı	96.03	0.50	0.50	0.50	0.50
	SOBIOTAL		90.03				
Potomac CSOs	\$						
003	Bolling AFB	0	0.00	0.00	0.00	0.00	0.00
	23rd Street, North of Constitution Ave,						0.00
020	NW (Easby Point)	3	0.07	4.00	1.33	1.75	1.00
021	Northeast ofRoosevelt Bridge, NW	4	55.64	14.75	3.69	4.25	2.75
022	27th and K Streets, NW	6	0.24	10.00	1.67	3.75	0.25
024	30th and K Streets, NW	4	0.44	6.50	1.63	2.75	0.75
025	31st & K St NW	0	0.00	0.00	0.00	0.00	0.00
026	Wisconsin Avenue andK St., NW	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West ofStreet, NW	3	0.38	3.00	1.00	1.25	0.75
028	36th and M Streets, NW	6	0.36	9.25	1.54	3.25	0.25
	Canal Road 1000 feet east of Rock				4.00		
029	Creek,NW	3	0.23	3.25	1.08	1.25	0.75
	SUBTOTAL		57.36				
Rock Creek							
O. O. O. O.	Pennsylvania Avenue, East Rock		<u> </u>			1	I
031	Creek, NW			sepa	rated		
032	26th and M Streets, NW	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th						
033	Street,NW	0	0.00	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW	0	0.00	0.00	0.00	0.00	0.00
035	22nd Street south of Q Street, NW	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	3	0.031	4.50	1.50	1.75	1.00
	Northwest of Belmontand Rock Creek			sepa	rated		
037	and Potomac Parkway			Т		1	1
001	North of Belmont Road, east of						
			0.00	0.00	0.00	0.00	0.00
038	Kalorama Circle, NW	0	0.00	0.00	0.00	0.00	
038	Kalorama Circle, NW Connecticut Avenue east of Rock						
	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
038 039	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of	0	0.00	0.00	0.00	0.00	0.00
038	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW						
038 039 040	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW Ontario extended and Rock Creek	0	0.00	0.00	0.00	0.00	0.00
038	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW	0	0.00	0.00	0.00	0.00	0.00


District of Columbia Water and Sewer Authority

Combined Sewer System Model Results Period: January, February, March 2017 SCENARIO: PCCM_QuarterlyReport_2017Q1, produced April 7, 2017

			CSO	Total		Maximum	Minimum
		Number of	Overflow	Duration of		Duration of	Duration of
		Overflows	Volume	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	(mg)	(hrs)	(hrs)	(hrs)	(hrs)
	Adams Mill Road South of Irving						
043	Street, NW	0	0.00	0.00	0.00	0.00	0.00
	Kenyon Street and Adams Mill Road,						
044	NW	0	0.000	0.00	0.00	0.00	0.00
	Adams Mill Road and Lamont Street,						
045	NW	0	0.00	0.00	0.00	0.00	0.00
	Park Road south of Piney Branch						
046	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	Ingleside Terrace extended and Piney						
047	Branch Parkway	0	0.000	0.00	0.00	0.00	0.00
	Mt. Pleasant Street extended and						
048	Piney Branch Parkway	0	0.00	0.00	0.00	0.00	0.00
049	Piney Branch and LamontStreet, NW	4	2.65	8.75	2.19	3.25	1.50
050	28th Street west of 16th Street, NW	0	0.00	0.00	0.00	0.00	0.00
	Olive Street extended and Rock Creek						
051	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	O Street extended and Rock Creek						
052	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	O Street west of Rock Creek Parkway,			sepa	rated		
053	NW				1	ı	
	West Side of Rock Creek300 ft. south						
054	of Mass. Ave, NW	0	0.00	0.00	0.00	0.00	0.00
	Normanstone Drive extended west of	_					
056	Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
	28th Street extended west of Rock			sepa	rated		
057	Creek, NW						
050	Connecticut Avenue and Rock Creek			sepa	rated		
058	Parkway, NW				1	T	
060	P St and 26 th St, NW	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL		2.68				
	TOTAL						
#N/A	TOTAL		156.07				

#N/A

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

For Combined Sewer System Month: Feb 2017

Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: Feb 2017

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams and SCADA Systems

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1
Regulator Structures

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	02/15/17	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	02/15/17	*			
5	Poplar Point Pumping Station	004	02/15/17	*			
6	Chicago Street and Railroad Ave, SE	005	02/03/17	*			
7	W Street and Railroad Ave, SE	005	02/03/17	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	02/03/17	*			
11	"O" Street Pumping Station	011(a)	02/15/17	*			
12	Storm Pump Discharge at Main Pumping Station	011	02/16/17	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	02/07/17	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	02/07/17	*			
15	South Capitol and E Streets	010	02/09/17	*			
15a	Half and L Streets, SE	010	02/09/17	*			
15b	South Capitol and I Streets	010	02/06/17	*	•		

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
15c	South Capitol and I Streets	010	02/06/17	*			
16	North of Main Sewage Pumping Station	012	02/07/17	*			
17	4th and N Streets, SE, Both Extended	013	02/10/17	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	02/14/17	*			
18	6 th and M Streets, SE	014	02/07/17	*			
19	9 th and M Streets, SE	015	02/07/17	*			
19a	9 th and M Streets, SE	015	02/07/17	*			
20	12th and M Streets, SE	016	02/07/17	*			
20a	12th and M Streets, SE	016	02/07/17	*			
21	14 th and M Streets, SE	017	02/07/17	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	02/07/17	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	02/07/17	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	02/07/17	*			
22d	Kentucky Ave and Potomac Street, SE	018	02/01/17	*			
22e	14 th Street and Kentucky Ave, SE	018	02/01/17	*			
23	Independence Ave, 21st Street, SE, Extended	019	02/13/17	*			
24a	East Capitol St, west of RFK stadium	019	02/13/17	*			
28	21st and Constitution Ave, NW	020	02/03/17	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	02/03/17	*			
30	17 th and D Streets, NW	020	02/07/17	*			
31	15 th Street and Pennsylvania Ave, NW	020	02/07/17	*			
33	10 th and F Streets, NW	020	02/07/17	*			
34	23 rd Street, north of Constitution Ave, NW	020	02/09/17	*			
34a	23 rd Street near C Street, NW	020	02/03/17	*			
35	Northeast of Roosevelt Bridge, NW	021	02/23/17	*			
36	27 th and I Streets, NW	022	02/03/17	*			
36a	New Hampshire Ave and Eye Street, NW	022	02/03/17	*			
36b	19th and L Streets, NW	022, 034	02/10/17	*			
36d	17th and L Streets, NW	022, 034	02/10/17	*			
36g	18th and M Streets, NW	022, 034	02/10/17	*			
36h	18 th and M Streets, NW	022, 034	02/10/17	*			
37	27 th and Eye Streets, NW	022	02/03/17	*			
38	29 th and K Streets, NW	024	02/10/17	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs	-	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
38a	30 th Street, south of K Street, NW	024	02/10/17	*			
39a	30 th and K Streets, NW	024	02/10/17	*			
39b	30 th and K Streets, NW	024	02/10/17	*			
41b	31st and K Streets, NW	025	02/10/17	*			
41c	31st and K Streets, NW	025	02/10/17	*			
42	Wisconsin Ave and K Street, NW	026	02/10/17	*			
43	Potomac and Water Streets, NW	027	02/10/17	*			
43a	Potomac and Water Streets, NW	027	02/10/17	*			
44	Water Street, west of Potomac St, NW	027	02/10/15	*			
45	36 th and M Streets, NW	028	02/01/17	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	02/01/17	*			
47	38 th Street and Reservoir Road, NW	029	02/01/17	*			
47a	37 th and T Streets, NW	029	02/01/17	*			
47b	37th and T Streets, NW	029	02/01/17	*			
47c	38 th and W Streets, NW	029	02/01/17	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	02/13/17	*			
51	N Street Extended, west of 25 th Street, NW	033	02/13/17	*			
52	22 nd Street between M and N Streets, NW	034	02/23/17	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	02/23/17	*			
53	22 nd and M Streets, NW	022, 034	02/21/17	*			
53a	22 nd and M Streets, NW	022, 034	02/21/17	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	02/13/17	*			
53c	L and 22 nd Streets, NW	022	02/13/17	*			
54	23 rd and O Streets, NW	034	02/13/17	*			
55	22 nd Street, south of Q Street, NW	035	02/13/17	*			
55a	22 nd Street, south of Q Street, NW	035	02/13/17	*			
56	23 rd and Massachusetts Ave, NW	036	02/13/17	*			
57	23 rd Street, south of Q Street, NW	036	02/13/17	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	02/14/17	*			
60	Connecticut Ave, east of Rock Creek, NW	039	02/14/17	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	02/14/17	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	02/08/17	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
63	Harvard Street and Rock Creek Parkway, NW	042	02/08/17	*			
64	Adams Mill Road, south of Irving Street, NW	043	02/08/17	*			
65	Kenyon Street and Adams Mill Road, NW	044	02/08/17	*			
65a	Kenyon Street and Adams Mill Road, NW	044	02/08/17	*			
66	Adams Mill Road and Lamont Street, NW	045	02/08/17	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	02/08/17	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	02/08/17	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	02/08/17	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	02/08/17	*			
70i	5 th and Quackenbos Streets, NW	049	02/03/17	*			
71	28th Street, west of Rock Creek Parkway, NW	050	02/03/17	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	02/06/17	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	02/06/17	*			
73	O Street Extended and Rock Creek Parkway, NW	052	02/06/17	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	02/06/17	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	02/06/17	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	02/06/17	*			
78¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	02/06/17	*			
84a	26 th and P Streets, NW	060	02/06/17	*			

1. Structure no longer functions as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

	0.	inans and		Outes							
					Tic						
				Outfall	Ga			le Gate	~~		
			Co	ndition	Pres	ent?	Co	ndition	CSO Sign		
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work		No	OK	Work		Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and Chanute, SW	02/15/17	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	02/02/17	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	02/02/17	*		*		*		*		
009	O St. Sewage Pumping Station, SE	02/16/17	*		*		*		*		
010	O St. Sewage Pumping Station, SE	02/16/17	*			*			*		
011	Main Sewage Pumping Station, SE	02/16/17	*			*			*		
011(a)	Main Sewage Pumping Station, SE	02/16/17	*		*		*		*		
012	Main Sewage Pumping Station, SE	02/16/17	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	02/16/17	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	02/16/17	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	02/16/17	*			*			*		
016	12th and O Streets, SE	02/15/17	*		*		*		*		
017	M and Water Street, SE	02/15/17	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	02/15/17	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	02/16/17	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	02/02/17	*		*		*		*		
021	Rock Creek Parkway and C St., NW	02/02/17	*		*		*		*		
022	Rock Creek Parkway and G St., NW	02/02/17	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	02/02/17	*		*		*		*		
025	South of 31st and K Streets, NW	02/02/17	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	02/02/17	*		*		*		*		
027	33 rd and Water Sts., NW	02/02/17	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	02/02/17	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	02/02/17	*			*			*		17-136668 Vandalized Sign was restored (paint removed) on 2/21/17
031^{1}	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									

				outfall ndition	Tio Ga Press	ite		le Gate ndition	CS	O Sign	
NPDES		Date		Needs				Needs			
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
032	26th and M Street, NW.	02/13/17	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	02/13/17	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	02/13/17	*			*			*		
	P St. Bridge and Rock Creek Parkway	02/13/17	*			*			*		
036	22nd Street, South of Q Street NW.	02/16/17	*		*		*		*		
037^{1}	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	02/14/17	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	02/14/17	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	02/14/17	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	02/16/17	*		*		*		*		
042	Harvard St. and Beach Dr NW.	02/16/17	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	02/16/17	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	02/16/17	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	02/16/17	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	02/08/17	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	02/08/17	*		*		*		*		
0.0	South of Piney Branch Parkway and 17th St.	02/08/17	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	02/08/17	*		*		*		*		
050	Rock Creek Parkway and L St., NW	02/03/17	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	02/21/17	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	02/21/17	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	02/06/17	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	02/06/17	*		*		*		*		
0571	28th Street and Rock Creek Parkway, NW	N/A									
0581	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	02/16/17	*		*		*		*		

^{1.} Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service ¹
Main	28	3	4	Pump #2	02/19/17-02/22/17	Excessive noise	17-228128	Returned to service on 02/22/17
Eastside	2	2	4	Screen #1	02/01/17-02/28/17	High differential alarm	17-174084	Anticipated 03/10/17
Poplar Point	2	2	3	None	N/A	N/A	N/A	N/A
Potomac	28	4	5	Pump #3	02/01/17-02/28/17	Discharge pipe work ²	Contractor	Anticipated 03/06/17
				Screen #2	02/25/17-02/28/17	Shear pin & bar modification	17-238649	Returned to service on 02/28/17

Notes:

- 1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations, including replacement of mechanical screens. The Potomac Pumping Station Phase 3 upgrade project is currently ongoing and replacement of the mechanical screens, sluice gates, and discharge isolations valves began in September 2016 and is anticipated to be completed by December 2017.
- 2. This is part of the Potomac Pump Station Phase 3 upgrade project.

Table 2-4
Pumping Stations – Preventive Maintenance

		Type of Preventive Maintenance	Work Order	
Pumping Station	Date Performed	$Performed^{l}$	Number	Comments
Main	02/01/17	Group A	17-152788	Add oil, grease bearings and replace packing if needed.
O St	02/01/17	Group A	17-165830	Add oil, grease bearings and replace packing if needed.
Eastside	02/04/17	Group A	17-162005	Add oil, grease bearings and replace packing if needed.
Poplar Point	02/04/17	Group A	17-150154	Add oil, grease bearings and replace packing if needed.
Potomac	02/01/17	Group A	17-162315	Add oil, grease bearings and replace packing if needed.
Rock Creek	02/04/17	Group A	17-145601	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	02/04/17	Group A	17-152802	Add oil, grease bearings and replace packing if needed.
Earl Place	02/04/17	Group A	17-128505	Add oil, grease bearings and replace packing if needed.

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

T minhing sturrous T minhingt											
	Sanitary Pı	ımpage	Storm Wa	ter/CSO Pumped To	Anacostia River						
	Total Wastewater	Daily Average			Screenings Collected						
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	$(units)^1$						
Main	1429.39	51.05	N/A	N/A	N/A						
O St	101.43	3.62	N/A	N/A	N/A						
Eastside	111.69	3.99	N/A	N/A	N/A						
Poplar Point	456.52	16.30	N/A	N/A	N/A						
Potomac	2559.64	91.42	N/A	N/A	N/A						
Rock Creek	106.60	3.81	N/A	N/A	N/A						
Upper Anacostia	34.59	1.24	N/A	N/A	N/A						
Earl Place	0.113	0.004	N/A	N/A	N/A						

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6

Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Date	No.	No.	Screens or Swirls Out of			
Inspected	Screens	Swirls	Service Service	Dates	Reason	Schedule to Restore to Service
02/04/17	3	3	Screen #3	02/01/17-02/28/17	Bent bars & back plate	Anticipated 05/31/17

Table 2-7

Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Work Order Number	Comments
02/04/17	Group A	17-165948	

Notes:

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8

Northeast Boundary Swirl Facility - Wet Weather Operations

Date	Approx. Storm Duration (hrs) ¹	Total Influent Volume (mg)	Total Foul Sewer Volume (mg)	Total Effluent Volume (mg)	Approx. Screenings Volume (Cu. ft)
02/25/17	6.5	3.89	3.89	0	96
02/28/17	3	3.76	3.76	0	80

Notes:

1. Approx. length of time influent flow rate was above the 15 mgd threshold but does not reflect the discharge duration through outfall 019.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

A grab sample is collected and immediately tested with an AutoCat 9000 chlorine residual titrator to obtain test results for residual chlorine. Samples for fecal coliform are taken from the designated sample point, treated with sodium bisulfite to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9 Northeast Boundary Swirl Facility – Disinfection Performance

	Chlor/	Dosage		Residual Chlorin Results	ne Test	E. Coli Test Results		
	Dechlor						Count	
	System	NaOCl NaHSO3			Conc.		Per	
Date	Used?	(mg/l)	(mg/l)	Location	(<i>mg/l</i>)	Site	100ml	
N/A		/.		Mix Chamber	N/A	Mix Chamber	N/A	
IN/A	N/A	N/A	N/A	Anacostia River ¹	N/A	Anacostia River ¹	N/A	

Notes:

1. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

		Flow Composited Sample Results								
Date	Total suspended	Nitrite (NO2-N)	Nitrate (NO3-N))	Total Kjeldahl Nitrogen	Total Nitrogen	Total Phosphorus	Carbonaceous Biological Oxygen Demand (mg/L)			
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demana (mg/L)			
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			

2.5 Inflatable Dams and SCADA System

DC Water operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-11. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	02/09/17	No	N/A	N/A	N/A
14 - West	02/09/17	No	N/A	N/A	N/A
15	02/09/17	No	N/A	N/A	N/A
15A	02/09/17	No	N/A	N/A	N/A
16 - East	02/09/17	No	N/A	N/A	N/A
16 - West	02/09/17	No	N/A	N/A	N/A
24 - North	02/23/17	No	N/A	N/A	N/A
24 - Middle	02/23/17	No	N/A	N/A	N/A
24 - South	02/23/17	No	N/A	N/A	N/A
34	02/09/17	No	N/A	N/A	N/A
35	02/23/17	No	N/A	N/A	N/A
52	02/23/17	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

initiatusie Dunis et Se		india sites well weather operations			
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow			
14 (E & W)	None	N/A			
15	None	N/A			
15A	None	N/A			
16 (E & W)	None	N/A			
24	None	N/A			
34	None	N/A			
35	None	N/A			
52	None	N/A			
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow			
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.			
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.			
Outfall Structure 2	None	None			
Outfall Sewer Control Gates	Operational Status	Position			
Outfall Sewer Control Gate No.1	Operational	Open			
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible			

3. DRY WEATHER OVERFLOWS

There were no dry weather combined sewer overflow during February 2017.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

			Inspections			Cleaning						
			CD.	Total Total Anacostia Anacostia CBs Cleaned Thru CB's Cleaned CBs Last Month This Month					Total CBs Cleaned This Year to Date			
		CBs in	CBs in Anacostia	Inspected Once this	Inspected Twice this							
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS	
1	1457	1430	608	13	0	13	13	24	24	37	37	
2	2940	2745	558	12	0	229	227	31	27	260	254	
3	3678	184	0	0	0	43	4	4	4	47	8	
4	3453	1707	0	0	0	28	21	8	8	36	29	
5	3892	1782	1724	57	0	599	52	24	13	623	65	
6	3523	2908	2900	478	0	315	303	195	178	510	481	
7	3458	35	33	0	0	632	1	2196	1	2828	2	
8	2689	202	202	11		141	13	9	0	150	13	
Grand Total	25090	10993	6025	571	0	2000	634	2491	255	4491	889	
% Cleaned/Inspected to Date				9%	0%	8%	6%			18%	8%	

Note: The totals have changed due to information that is more accurate. The Catch Basin Application was deployed in May 2016. We are now just completing a full cleaning cycle of the entire city using the Catch Basin Application. The Engineering/GIS process verifying the information regarding catch basins identified as being removed and new catch basins identified in the field may take a few weeks.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Netting System CSO 018	2/3/2017	Good	Routine Cleaning	Routine Cleaning	1 pound
Bar Rack CSO 040	2/14/2017	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	2/16/2017	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	19
Days not Operating	2
Reason not Operating	Maintenance, wind, low water levels, lightning.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	1 Skimmer (on the last day of the month)
Dates	B28: 2/1 – 2/28
Reason	B28: Front assembly catching on hull.
Plan to Restore to Service	B28: Sent to contractors for repair, ETR unknown.
Volume Material Collected	20 tons this month. Calendar year to date 40 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1 Bar Racks at Main & O Street Pumping Stations

Inspector: Keith Watts

	Inspector	Date	Condition			Work Performed
Pumping Station		Inspected	Good	Needs Work	Work Needed	or Schedule for Completion
Bar Racks at O						
Street Storm	KW	02/19/17	X			
Pumps (CSO 010)						
Bar Racks at Main						
Storm Pumps	KW	02/19/17	X			
(CSO 011)						

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.2

Rain Data

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
2/1/2017	0	0	0	0	0
2/2/2017	0	0	0	0	0
2/3/2017	0	0	0	0	0
2/4/2017	0	0	0	0	0
2/5/2017	0	0	0	0	0
2/6/2017	0	0	0	0	0
2/7/2017	0	0	0	0	0
2/8/2017	0	0	0	0	0
2/9/2017	0.13	0.13	0.14	0.13	0.12
2/10/2017	0	0	0	0	0
2/11/2017	0	0	0	0	0
2/12/2017	0.04	0.04	0.03	0.03	0.03
2/13/2017	0	0	0	0	0
2/14/2017	0	0	0	0	0
2/15/2017	0	0	0	0	0
2/16/2017	0	0	0	0	0
2/17/2017	0	0	0	0	0
2/18/2017	0	0	0	0	0
2/19/2017	0	0	0	0	0.01
2/20/2017	0	0	0	0	0
2/21/2017	0	0	0	0	0
2/22/2017	0	0	0	0	0
2/23/2017	0	0	0	0	0
2/24/2017	0	0	0	0	0
2/25/2017	0.12	0.17	0.17	0.18	0.18
2/26/2017	0	0	0	0	0
2/27/2017	0	0	0	0	0
2/28/2017	0.37	0.34	0.33	0.33	0.34
TOTAL	0.66	0.68	0.67	0.67	0.68

5.3

Wet Weather Overflows

Combined Sewer System Model Results are summarized below.

Combined Sewer System Model Results Period: January, February, March 2017 SCENARIO: PCCM_QuarterlyReport_2017Q1, produced April 7, 2017

			CSO	Total		Maximum	Minimum
		Number of	Overflow	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Volume	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	(mg)	(hrs)	(hrs)	(hrs)	(hrs)
Anacostia CSC	na						
005	Chicago St and Railroad Station SE	12	1.46	33.75	2.81	6.00	0.50
003	Good Hope Road, West of Nichols	12	1.40			0.00	0.50
006	Ave.,SE			sepa	rated		
007	13 th Street and Ridge Place,SE	4	0.46	4.00	1.00	1.75	0.25
007	2nd Street, 300 feet North of N Place,		0.40	4.00	1.00	1.75	0.23
009	SE	5	0.56	8.50	1.70	2.75	0.25
000	O Street SewagePumping Station, SE	Ü	0.00	0.00	1.70	2.70	0.20
010	(pumped Overflow)	4	7.29	2.00	0.50	0.75	0.25
	South of Main Sewage Pumping						
011	Station, SE (pumped overflow)	1	0.83	0.25	0.25	0.25	0.25
	South of Main SewagePumping						
011a	Station, SE (gravity overflow)	0	0.00	0.00	0.00	0.00	0.00
	North of Main SewagePumping						
012	Station, SE (Tiber Creek)	0	0.00	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	5	0.20	5.75	1.15	3.25	0.25
014	6th and M Streets, SE	4	0.85	8.25	2.06	3.50	0.50
015	9th and M Streets, SE	4	0.03	3.75	0.94	1.75	0.25
016	12th and M Streets, SE	3	0.37	3.00	1.00	1.00	1.00
017	14th and M Streets, SE	5	3.18	17.50	3.50	4.50	1.25
04.0	Barney Circle andPennsylvania Ave,	4	4.04	0.75	0.44	0.50	4 75
018	SE North and Boundary Suite Efficient	4	1.64 75.25	9.75	2.44	3.50 12.75	1.75
019 019	Northeast Boundary - Swirl Effluent Northeast Bound Swirl Bypass	5 1	3.88	31.25 0.50	6.25 0.50	0.50	1.00 0.50
019	SUBTOTAL	ı	96.03	0.50	0.50	0.50	0.50
	SOBIOTAL		90.03				
Potomac CSOs	\$						
003	Bolling AFB	0	0.00	0.00	0.00	0.00	0.00
	23rd Street, North of Constitution Ave,						0.00
020	NW (Easby Point)	3	0.07	4.00	1.33	1.75	1.00
021	Northeast ofRoosevelt Bridge, NW	4	55.64	14.75	3.69	4.25	2.75
022	27th and K Streets, NW	6	0.24	10.00	1.67	3.75	0.25
024	30th and K Streets, NW	4	0.44	6.50	1.63	2.75	0.75
025	31st & K St NW	0	0.00	0.00	0.00	0.00	0.00
026	Wisconsin Avenue andK St., NW	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West ofStreet, NW	3	0.38	3.00	1.00	1.25	0.75
028	36th and M Streets, NW	6	0.36	9.25	1.54	3.25	0.25
	Canal Road 1000 feet east of Rock				4.00		
029	Creek,NW	3	0.23	3.25	1.08	1.25	0.75
	SUBTOTAL		57.36				
Rock Creek							
O. O. O. O.	Pennsylvania Avenue, East Rock		<u> </u>			1	I
031	Creek, NW			sepa	rated		
032	26th and M Streets, NW	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th						
033	Street,NW	0	0.00	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW	0	0.00	0.00	0.00	0.00	0.00
035	22nd Street south of Q Street, NW	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	3	0.031	4.50	1.50	1.75	1.00
	Northwest of Belmontand Rock Creek			sepa	rated		
037	and Potomac Parkway			Т		1	1
001	North of Belmont Road, east of						
			0.00	0.00	0.00	0.00	0.00
038	Kalorama Circle, NW	0	0.00	0.00	0.00	0.00	
038	Kalorama Circle, NW Connecticut Avenue east of Rock						
	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
038 039	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of	0	0.00	0.00	0.00	0.00	0.00
038	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW						
038 039 040	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW Ontario extended and Rock Creek	0	0.00	0.00	0.00	0.00	0.00
038	Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW	0	0.00	0.00	0.00	0.00	0.00


District of Columbia Water and Sewer Authority

Combined Sewer System Model Results Period: January, February, March 2017 SCENARIO: PCCM_QuarterlyReport_2017Q1, produced April 7, 2017

			CSO	Total		Maximum	Minimum
		Number of	Overflow	Duration of		Duration of	Duration of
		Overflows	Volume	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	(mg)	(hrs)	(hrs)	(hrs)	(hrs)
	Adams Mill Road South of Irving						
043	Street, NW	0	0.00	0.00	0.00	0.00	0.00
	Kenyon Street and Adams Mill Road,						
044	NW	0	0.000	0.00	0.00	0.00	0.00
	Adams Mill Road and Lamont Street,						
045	NW	0	0.00	0.00	0.00	0.00	0.00
	Park Road south of Piney Branch						
046	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	Ingleside Terrace extended and Piney						
047	Branch Parkway	0	0.000	0.00	0.00	0.00	0.00
	Mt. Pleasant Street extended and						
048	Piney Branch Parkway	0	0.00	0.00	0.00	0.00	0.00
049	Piney Branch and LamontStreet, NW	4	2.65	8.75	2.19	3.25	1.50
050	28th Street west of 16th Street, NW	0	0.00	0.00	0.00	0.00	0.00
	Olive Street extended and Rock Creek						
051	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	O Street extended and Rock Creek						
052	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	O Street west of Rock Creek Parkway,			sepa	rated		
053	NW				1	ı	
	West Side of Rock Creek300 ft. south						
054	of Mass. Ave, NW	0	0.00	0.00	0.00	0.00	0.00
	Normanstone Drive extended west of	_					
056	Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
	28th Street extended west of Rock			sepa	rated		
057	Creek, NW						
050	Connecticut Avenue and Rock Creek			sepa	rated		
058	Parkway, NW				1	T	
060	P St and 26 th St, NW	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL		2.68				
	TOTAL						
#N/A	TOTAL		156.07				

#N/A

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: Mar 2017

Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: Mar 2017

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams and SCADA Systems

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	03/17/17	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	03/17/17	*			
5	Poplar Point Pumping Station	004	03/17/17	*			
6	Chicago Street and Railroad Ave, SE	005	03/06/17	*			
7	W Street and Railroad Ave, SE	005	03/06/17	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	03/06/17	*			
11	"O" Street Pumping Station	011(a)	03/21/17	*			
12	Storm Pump Discharge at Main Pumping Station	011	03/23/17	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	03/10/17	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	03/10/17	*			
15	South Capitol and E Streets	010	03/09/17	*			
15a	Half and L Streets, SE	010	03/09/17	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
15b	South Capitol and I Streets	010	03/20/17	*			
15c	South Capitol and I Streets	010	03/20/17	*			
16	North of Main Sewage Pumping Station	012	03/10/17	*			
17	4th and N Streets, SE, Both Extended	013	03/20/17	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	03/21/17	*			
18	6 th and M Streets, SE	014	03/03/17	*			
19	9 th and M Streets, SE	015	03/10/17	*			
19a	9 th and M Streets, SE	015	03/10/17	*			
20	12 th and M Streets, SE	016	03/10/17	*			
20a	12 th and M Streets, SE	016	03/10/17	*			
21	14 th and M Streets, SE	017	03/10/17	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	03/07/17	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	03/07/17	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	03/07/17	*			
22d	Kentucky Ave and Potomac Street, SE	018	03/01/17	*			
22e	14th Street and Kentucky Ave, SE	018	03/01/17	*			
23	Independence Ave, 21st Street, SE, Extended	019	03/20/17	*			
24a	East Capitol St, west of RFK stadium	019	03/20/17	*			
28	21st and Constitution Ave, NW	020	03/03/17	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	03/03/17	*			
30	17th and D Streets, NW	020	03/06/17	*			
31	15 th Street and Pennsylvania Ave, NW	020	03/06/17	*			
33	10 th and F Streets, NW	020	03/06/17	*			
34	23 rd Street, north of Constitution Ave, NW	020	03/09/17	*			
34a	23 rd Street near C Street, NW	020	03/03/17	*			
35	Northeast of Roosevelt Bridge, NW	021	03/09/17	*			
36	27 th and I Streets, NW	022	03/03/17	*			
36a	New Hampshire Ave and Eye Street, NW	022	03/03/17	*			
36b	19th and L Streets, NW	022, 034	03/03/17	*			
36d	17 th and L Streets, NW	022, 034	03/03/17	*			
36g	18th and M Streets, NW	022, 034	03/03/17	*			
36h	18th and M Streets, NW	022, 034	03/03/17	*			
37	27 th and Eye Streets, NW	022	03/03/17	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
38	29 th and K Streets, NW	024	03/06/17	*			
38a	30 th Street, south of K Street, NW	024	03/06/17	*			
39a	30 th and K Streets, NW	024	03/06/17	*			
39b	30th and K Streets, NW	024	03/06/17	*			
41b	31st and K Streets, NW	025	03/06/17	*			
41c	31st and K Streets, NW	025	03/06/17	*			
42	Wisconsin Ave and K Street, NW	026	03/10/17	*			
43	Potomac and Water Streets, NW	027	03/10/17	*			
43a	Potomac and Water Streets, NW	027	03/10/17	*			
44	Water Street, west of Potomac St, NW	027	03/10/17	*			
45	36 th and M Streets, NW	028	03/01/17	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	03/01/17	*			
47	38 th Street and Reservoir Road, NW	029	03/01/17	*			
47a	37 th and T Streets, NW	029	03/01/17	*			
47b	37 th and T Streets, NW	029	03/01/17	*			
47c	38 th and W Streets, NW	029	03/01/17	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	03/20/17	*			
51	N Street Extended, west of 25 th Street, NW	033	03/20/17	*			
52	22 nd Street between M and N Streets, NW	034	03/09/17	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	03/09/17	*			
53	22 nd and M Streets, NW	022, 034	03/20/17	*			
53a	22 nd and M Streets, NW	022, 034	03/20/17	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	03/07/17	*			
53c	L and 22 nd Streets, NW	022	03/07/17	*			
54	23 rd and O Streets, NW	034	03/07/17	*			
55	22 nd Street, south of Q Street, NW	035	03/07/17	*			
55a	22 nd Street, south of Q Street, NW	035	03/07/17	*			
56	23 rd and Massachusetts Ave, NW	036	03/07/17	*			
57	23 rd Street, south of Q Street, NW	036	03/07/17	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	03/01/17	*			
60	Connecticut Ave, east of Rock Creek, NW	039	03/01/17	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	03/01/17	*			

				Ca	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	03/08/17	*			
63	Harvard Street and Rock Creek Parkway, NW	042	03/08/17	*			
64	Adams Mill Road, south of Irving Street, NW	043	03/08/17	*			
65	Kenyon Street and Adams Mill Road, NW	044	03/08/17	*			
65a	Kenyon Street and Adams Mill Road, NW	044	03/08/17	*			
66	Adams Mill Road and Lamont Street, NW	045	03/08/17	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	03/08/17	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	03/08/17	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	03/08/17	*			
70	Piney Branch Parkway, west of 16th Street, NW	049	03/08/17	*			
70i	5 th and Quackenbos Streets, NW	049	03/01/17	*			
71	28th Street, west of Rock Creek Parkway, NW	050	03/13/17	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	03/07/17	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	03/07/17	*			
73	O Street Extended and Rock Creek Parkway, NW	052	03/07/17	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	03/13/17	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	03/13/17	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	03/13/17	*			
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	03/07/017	*			
84a	26 th and P Streets, NW	060	03/07/17	*			

Notes:

1. Structure no longer functions as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

		attans and	110-0	<u> </u>	Tie	de					
			c	utfall	Ga		Tid	le Gate			
			Co	ndition	Pres	ent?	Co	ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	03/17/17	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	03/02/17	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	03/02/17	*		*		*		*		
009	O St. Sewage Pumping Station, SE	03/23/17	*		*		*		*		
010	O St. Sewage Pumping Station, SE	03/23/17	*			*			*		
011	Main Sewage Pumping Station, SE	03/23/17	*			*			*		
011(a)	Main Sewage Pumping Station, SE	03/23/17	*		*		*		*		
012	Main Sewage Pumping Station, SE	03/23/17	*		*		*		*		
013	Southeast Federal Center, aligned with 4th St.	03/23/17	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	03/23/17	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	03/23/17	*			*			*		
016	12th and O Streets, SE	03/21/17	*		*		*		*		
017	M and Water Street, SE	03/21/17	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	03/21/17	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	03/02/17	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	03/02/17	*		*		*		*		
	Rock Creek Parkway and C St., NW	03/02/17	*		*		*		*		
	Rock Creek Parkway and G St., NW	03/02/17	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	03/02/17	*		*		*		*		
025	South of 31st and K Streets, NW	03/02/17	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	03/02/17	*		*		*		*		
027	33 rd and Water Sts., NW	03/02/17	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	03/02/17	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	03/02/17	*			*			*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									

				outfall ndition	Tio Ga Press	te		le Gate ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
032	26th and M Street, NW.	03/20/17	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	03/20/17	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	03/07/17	*			*			*		
035	P St. Bridge and Rock Creek Parkway	03/07/17	*			*			*		
036	22nd Street, South of Q Street NW.	03/16/17	*		*		*		*		
037^{1}	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	03/01/17	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	03/01/17	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	03/01/17	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	03/16/17	*		*		*		*		
042	Harvard St. and Beach Dr NW.	03/16/17	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	03/16/17	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	03/16/17	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	03/16/17	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	03/08/17	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	03/08/17	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	03/08/17	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	03/08/17	*		*		*		*		
050	Rock Creek Parkway and L St., NW	03/13/17	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	03/21/17	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	03/21/17	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	03/13/17	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	03/13/17	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
0581	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	03/16/17	*		*		*		*		

Notes:

^{1.} Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

				1 0		1 1		
Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service ¹
Main	31	3	4	Pump #2	03/14/17-03/31/17	Motor problem	17-359642	Anticipated 05/26/17
Eastside	3	2	4	Screen #1	03/01/17-03/10/17	High differential alarm	17-174084	Returned to service on 03/10/17
				Screen #2	03/21/17-03/31/17	Motor issue	17-345548	Anticipated 04/05/17
Poplar Point	3	2	3	None	N/A	N/A	N/A	N/A
Potomac	31	4	5	Pump #3	03/01/17-03/06/17	Discharge pipe work ²	Contractor	Returned to service on 03/06/17
				Screen #2	03/10/17-03/31/17	Phase 3 upgrade work ²	Contractor	Anticipated 06/11/17
				Pump #2	03/10/17-03/31/17	Phase 3 upgrade work ²	Contractor	Anticipated 06/11/17
				Screen #4	03/25/17-03/31/17 ³	Rakes fell into channel	17-346610	Anticipated 04/03/17
				Screen #3	03/31/17	Chain link came apart	17-360850	Anticipated 04/03/17

Notes:

- 1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations, including replacement of mechanical screens. The Potomac Pumping Station Phase 3 upgrade project is currently ongoing and replacement of the mechanical screens, sluice gates, and discharge isolations valves began in September 2016 and is anticipated to be completed by December 2017.
- 2. This is part of the Potomac Pump Station Phase 3 upgrade project.
- 3. Due to the failure of Screen #4, pump #5 was not operational on March 31, 2017. Consequently, the Potomac Pumping Station was unable to meet its firm capacity during the wet weather event on March 31, 2017. See letter sent to the EPA on April 5, 2017.

Table 2-4
Pumping Stations – Preventive Maintenance

		Type of Preventive Maintenance	Work Order	
Pumping Station	Date Performed	$Performed^{l}$	Number	Comments
Main	03/01/17	Group A	17-195270	Add oil, grease bearings and replace packing if needed.
O St	03/01/17	Group A	17-232312	Add oil, grease bearings and replace packing if needed.
Eastside	03/12/17	Group A	17-228256	Add oil, grease bearings and replace packing if needed.
Poplar Point	03/12/17	Group A	17-190955	Add oil, grease bearings and replace packing if needed.
Potomac	03/01/17	Group A	17-228586	Add oil, grease bearings and replace packing if needed.
Rock Creek	03/12/17	Group A	17-178834	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	03/12/17	Group A	17-195284	Add oil, grease bearings and replace packing if needed.
Earl Place	03/12/17	Group A	17-162019	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

	Sanitary Pı	ımpage	Storm Water/CSO Pumped To Anacostia River					
	Total Wastewater	Daily Average			Screenings Collected			
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	$(units)^{1}$			
Main	1870.43	60.34	N/A	N/A	N/A			
O St	136.48	4.40	3/31/17	42.0	Normal			
Eastside	168.41	5.43	N/A	N/A	N/A			
Poplar Point	521.03	16.81	N/A	N/A	N/A			
Potomac	2945.85	95.03	N/A	N/A	N/A			
Rock Creek	140.45	4.53	N/A	N/A	N/A			
Upper Anacostia	39.20	1.26	N/A	N/A	N/A			
Earl Place	0.143	0.005	N/A	N/A	N/A			

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Date	No.	No.	Screens or Swirls Out of			
Inspected	Screens	Swirls	Service	Dates	Reason	Schedule to Restore to Service
03/01/17	3	3	Screen #3	03/01/17-03/31/17	Bent bars & back plate	Anticipated 05/31/17

Table 2-7
Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Work Order Number	Comments
03/01/17	Group A	17-232458	

Notes:

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations

Date	Approx. Storm Duration (hrs) ¹	Total Influent Volume (mg)	Total Foul Sewer Volume (mg)	Total Effluent Volume (mg)	Approx. Screenings Volume (Cu. ft)
03/01/17	2.5	2.41	2.41	0	40
03/19/17	5.5	6.37	6.37	0	40
03/31/17	12	27.46	7.12	20.34	144

Notes:

1. Approx. length of time influent flow rate was above the 15 mgd threshold but does not reflect the discharge duration through outfall 019.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

A grab sample is collected and immediately tested with an AutoCat 9000 chlorine residual titrator to obtain test results for residual chlorine. Samples for fecal coliform are taken from the designated sample point, treated with sodium bisulfite to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9 Northeast Boundary Swirl Facility – Disinfection Performance

	Chlor/	Dosage		Residual Chlorin Results	ne Test	E. Coli Test Results	
	Dechlor						Count
	System	NaOCl	NaHSO3		Conc.		Per
Date	Used?	(mg/l)	(mg/l)	Location	(<i>mg/l</i>)	Site	100ml
3/31/17	••	- 0.7	4.40	Mix Chamber	0.4	Mix Chamber	54,000
3/31/17	Yes	6.35	4.10	Anacostia River ¹	0.0	Anacostia River ¹	80,900

Notes:

1. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

		Flow Composited Sample Results									
	Total suspended	Nitrite (NO2-N)	Nitrate (NO3-N))	Total Kjeldahl Nitrogen	Total Nitrogen	Total Phosphorus	Carbonaceous Biological Oxygen				
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)				
3/31/17	98.0	0.00	0.48	5.22	5.70	0.89	40.6				

2.5 Inflatable Dams and SCADA System

DC Water operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-11. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	03/09/17	No	N/A	N/A	N/A
14 - West	03/09/17	No	N/A	N/A	N/A
15	03/09/17	No	N/A	N/A	N/A
15A	03/09/17	No	N/A	N/A	N/A
16 - East	03/09/17	No	N/A	N/A	N/A
16 - West	03/09/17	No	N/A	N/A	N/A
24 - North	03/17/17	No	N/A	N/A	N/A
24 - Middle	03/17/17	No	N/A	N/A	N/A
24 - South	03/17/17	No	N/A	N/A	N/A
34	03/09/17	No	N/A	N/A	N/A
35	03/09/17	No	N/A	N/A	N/A
52	03/09/17	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

Pro-		1		
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow		
14 (E & W)	None	N/A		
15	3/31/17	3 hrs 5 mins		
15A	3/31/17	3 hrs 57 mins		
16 (E & W)	3/31/17	1 hr 30 mins		
24	3/31/17	1 hr 15 mins		
34	None	N/A		
35 3/31/17		2 hrs 19 mins		
52	None	N/A		
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow		
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.		
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.		
Outfall Structure 2	None	None		
Outfall Sewer Control Gates	Operational Status	Position		
Outfall Sewer Control Gate No.1	Operational	Open		
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible		

3	\mathbf{DPV}	WEA	THED	OVERFI	OWC
.7.	IJK Y	VV D.A	IDEK	UVERFL	

There were no dry weather combined sewer overflow during March 2017.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

				Inspections	•			Clea	ning		
			GD.	Total Anacostia CBs	Total Anacostia CBs	CBs Clea Last N		CB's C This N	leaned Ionth	Total CBs This Year	
		CBs in	CBs in Anacostia	Inspected Once this	Inspected Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1457	1430	608	36	0	37	37	35	34	72	71
2	2940	2745	558	19	1	260	254	37	36	297	290
3	3678	184	0	0	0	47	8	22	0	69	8
4	3453	1707	0	0	0	36	29	12	5	48	34
5	3892	1782	1724	75	2	623	65	28	20	651	85
6	3523	2908	2900	928	6	510	481	519	453	1029	934
7	3456	36	33	0	0	2828	3	218	1	3046	4
8	2671	203	202	135	2	150	13	1427	125	1577	138
Grand Total	25070	10995	6025	1193	11	4491	890	2298	674	6789	1564
% Cleaned/Inspected to Date				20%	<1%	18%	8%			27%	14%

Note: The totals have changed due to information that is more accurate. The Catch Basin Application was deployed in May 2016. We are now just completing a full cleaning cycle of the entire city using the Catch Basin Application. The Engineering/GIS process verifying the information regarding catch basins identified as being removed and new catch basins identified in the field may take a few weeks.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility Netting System CSO 018	Date Inspected 3/15/2017	Condition Good	Work Needed Routine	Work performed Routine Cleaning	Material Removed (LB) 5 pounds
			Cleaning		
Bar Rack CSO 040	3/1/2017	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	3/16/2017	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	23
Days not Operating	9
Reason not Operating	Maintenance, wind, low water levels, lightning.
# Skimmer in Fleet	5 Skimmers
# Skimmers Out of Service	1 Skimmer (on the last day of the month)
Dates	B28: 3/1 – 3/31 B29: 3/10 – 3/19
Reason	B28: Front assembly catching on hull.
	B29: Number one screen off track.
Plan to Restore to Service	B28: Sent to contractors for repair, ETR unknown.
	B29: Returned to operations on 3/20.
Volume Material Collected	10 tons this month. Calendar year to date 50 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1 Bar Racks at Main & O Street Pumping Stations

Inspector: Keith Watts

		Date	Condition			Work Performed
Pumping Station	Inspector	Inspected	Good	Needs Work	Work Needed	or Schedule for Completion
Bar Racks at O						
Street Storm	KW	03/31/17	X			
Pumps (CSO 010)						
Bar Racks at Main						
Storm Pumps	KW	03/31/17	X			
(CSO 011)						

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.2

Rain Data

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
3/1/2017	0.11	0.12	0.14	0.11	0.02
3/2/2017	0	0	0	0	0.01
3/3/2017	0	0	0	0	0
3/4/2017	0	0	0	0	0
3/5/2017	0	0	0	0	0
3/6/2017	0	0	0	0	0
3/7/2017	0.07	0.08	0.06	0.08	0.07
3/8/2017	0.01	0.01	0.01	0.01	0.01
3/9/2017	0	0	0	0	0
3/10/2017	0.08	0.09	0.10	0.08	0.09
3/11/2017	0	0	0	0	0
3/12/2017	0	0	0	0	0
3/13/2017	0	0	0.01	0.01	0.34
3/14/2017	0.78	0.58	0.73	0.63	0.89
3/15/2017	0	0.01	0.01	0.01	0
3/16/2017	0.16	0.41	0.27	0.18	0
3/17/2017	0	0.01	0	0	0.01
3/18/2017	0.26	0.18	0.25	0.24	0.37
3/19/2017	0.38	0.37	0.37	0.34	0.26
3/20/2017	0	0	0	0	0
3/21/2017	0	0	0.01	0.01	0
3/22/2017	0	0	0	0	0
3/23/2017	0	0	0	0	0
3/24/2017	0.05	0.06	0.06	0.09	0.13
3/25/2017	0	0	0	0	0
3/26/2017	0	0	0	0	0
3/27/2017	0.01	0	0	0	0.01
3/28/2017	0.15	0.13	0.06	0.05	0.02
3/29/2017	0	0	0	0	0
3/30/2017	0	0	0	0	0
3/31/2017	0.99	1.06	0.89	0.96	0.96
TOTAL	3.05	3.11	2.97	2.80	3.19

5.3 Wet Weather Overflows
Combined Sewer System Model Results are summarized below

Combined Sewer System Model Results Period: January, February, March 2017 SCENARIO: PCCM_QuarterlyReport_2017Q1, produced April 7, 2017

			CSO	Total		Maximum	Minimum
		Number of	Overflow	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Volume	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	(mg)	(hrs)	(hrs)	(hrs)	(hrs)
A	n_						
Anacostia CSC		12	1.46	33.75	2.81	0.00	0.50
005	Chicago St and Railroad Station SE Good Hope Road, West of Nichols	12	1.46	33.75	2.81	6.00	0.50
006	Ave.,SE			sepa	rated		
		4	0.40	1.00	4.00	4 75	0.05
007	13 th Street and Ridge Place,SE	4	0.46	4.00	1.00	1.75	0.25
009	2nd Street, 300 feet North of N Place, SE	-	0.50	0.50	4.70	0.75	0.05
	O Street SewagePumping Station, SE	5	0.56	8.50	1.70	2.75	0.25
010	(pumped Overflow)	4	7.29	2.00	0.50	0.75	0.25
010	South of Main Sewage Pumping	4	1.29	2.00	0.50	0.75	0.25
011	Station, SE (pumped overflow)	1	0.83	0.25	0.25	0.25	0.25
011	South of Main SewagePumping	ı	0.03	0.23	0.25	0.25	0.23
011a	Station, SE (gravity overflow)	0	0.00	0.00	0.00	0.00	0.00
OTTA	North of Main SewagePumping	0	0.00	0.00	0.00	0.00	0.00
012	Station, SE (Tiber Creek)	0	0.00	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	5	0.00	5.75	1.15	3.25	0.00
014	6th and M Streets, SE	4	0.20	8.25	2.06	3.50	0.50
015	9th and M Streets, SE	4	0.03	3.75	0.94	1.75	0.35
016	12th and M Streets, SE	3	0.37	3.00	1.00	1.00	1.00
017	14th and M Streets, SE	5	3.18	17.50	3.50	4.50	1.25
017	Barney Circle andPennsylvania Ave,	Ŭ	0.10	17.00	0.00	1.00	1.20
018	SE	4	1.64	9.75	2.44	3.50	1.75
019	Northeast Boundary - Swirl Effluent	5	75.25	31.25	6.25	12.75	1.00
019	Northeast Bound Swirl Bypass	1	3.88	0.50	0.50	0.50	0.50
	SUBTOTAL		96.03				
	1						
Potomac CSO:	s						
003	Bolling AFB	0	0.00	0.00	0.00	0.00	0.00
	23rd Street, North of Constitution Ave,						
020	NW (Easby Point)	3	0.07	4.00	1.33	1.75	1.00
021	Northeast ofRoosevelt Bridge, NW	4	55.64	14.75	3.69	4.25	2.75
022	27th and K Streets, NW	6	0.24	10.00	1.67	3.75	0.25
024	30th and K Streets, NW	4	0.44	6.50	1.63	2.75	0.75
025	31st & K St NW	0	0.00	0.00	0.00	0.00	0.00
026	Wisconsin Avenue andK St., NW	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West ofStreet, NW	3	0.38	3.00	1.00	1.25	0.75
028	36th and M Streets, NW	6	0.36	9.25	1.54	3.25	0.25
	Canal Road 1000 feet east of Rock						
029	Creek,NW	3	0.23	3.25	1.08	1.25	0.75
	SUBTOTAL		57.36				
Rock Creek							
NOCK CIEEK	Pennsylvania Avenue, East Rock			I	1	1	
031	Creek, NW			sepa	rated		
	IOIOGR, INV					0.00	
ივვ		Λ	0 00	0.00	በ በበ	(1 (1)(1)	O OO
032	26th and M Streets, NW	0	0.00	0.00	0.00	0.00	0.00
	26th and M Streets, NW N Street extendedwest of 25th						
033	26th and M Streets, NW N Street extendedwest of 25th Street,NW	0	0.00	0.00	0.00	0.00	0.00
033 034	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW	0	0.00 0.00	0.00 0.00	0.00 0.00	0.00 0.00	0.00
033 034 035	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW	0 0 0	0.00 0.00 0.00	0.00 0.00 0.00	0.00 0.00 0.00	0.00 0.00 0.00	0.00 0.00 0.00
033 034	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW	0	0.00 0.00	0.00 0.00 0.00 4.50	0.00 0.00 0.00 1.50	0.00 0.00	0.00
033 034 035 036	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek	0 0 0	0.00 0.00 0.00	0.00 0.00 0.00	0.00 0.00 0.00 1.50	0.00 0.00 0.00	0.00 0.00 0.00
033 034 035	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway	0 0 0	0.00 0.00 0.00	0.00 0.00 0.00 4.50	0.00 0.00 0.00 1.50	0.00 0.00 0.00	0.00 0.00 0.00
033 034 035 036	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of	0 0 0 3	0.00 0.00 0.00 0.031	0.00 0.00 0.00 4.50	0.00 0.00 0.00 1.50	0.00 0.00 0.00 1.75	0.00 0.00 0.00 1.00
033 034 035 036	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of Kalorama Circle, NW	0 0 0	0.00 0.00 0.00	0.00 0.00 0.00 4.50	0.00 0.00 0.00 1.50	0.00 0.00 0.00	0.00 0.00 0.00
033 034 035 036 037	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of Kalorama Circle, NW Connecticut Avenue east of Rock	0 0 0 3	0.00 0.00 0.00 0.031	0.00 0.00 0.00 4.50 separ	0.00 0.00 0.00 1.50 rated	0.00 0.00 0.00 1.75	0.00 0.00 0.00 1.00
033 034 035 036	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW	0 0 0 3	0.00 0.00 0.00 0.031	0.00 0.00 0.00 4.50	0.00 0.00 0.00 1.50	0.00 0.00 0.00 1.75	0.00 0.00 0.00 1.00
033 034 035 036 037 038	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of	0 0 0 3 3	0.00 0.00 0.00 0.031 0.00	0.00 0.00 0.00 4.50 separ 0.00	0.00 0.00 0.00 1.50 rated 0.00	0.00 0.00 0.00 1.75 0.00	0.00 0.00 0.00 1.00
033 034 035 036 037	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW	0 0 0 3	0.00 0.00 0.00 0.031	0.00 0.00 0.00 4.50 separ	0.00 0.00 0.00 1.50 rated	0.00 0.00 0.00 1.75	0.00 0.00 0.00 1.00
033 034 035 036 037 038 039	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW Ontario extended and Rock Creek	0 0 0 3 3	0.00 0.00 0.00 0.031 0.00 0.00	0.00 0.00 0.00 4.50 separ 0.00 0.00	0.00 0.00 0.00 1.50 rated 0.00 0.00	0.00 0.00 0.00 1.75 0.00 0.00	0.00 0.00 0.00 1.00 0.00 0.00
033 034 035 036 037 038	26th and M Streets, NW N Street extendedwest of 25th Street,NW 23rd and O Streets, SW 22nd Street south of Q Street, NW 22nd Street South of Q Street, NW Northwest of Belmontand Rock Creek and Potomac Parkway North of Belmont Road,east of Kalorama Circle, NW Connecticut Avenue east of Rock Creek, NW Biltmore Street extended east of RockCreek, NW	0 0 0 3 3	0.00 0.00 0.00 0.031 0.00	0.00 0.00 0.00 4.50 separ 0.00	0.00 0.00 0.00 1.50 rated 0.00	0.00 0.00 0.00 1.75 0.00	0.00 0.00 0.00 1.00

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results Period: January, February, March 2017 SCENARIO: PCCM_QuarterlyReport_2017Q1, produced April 7, 2017

			CSO	Total		Maximum	Minimum	
		Number of	Overflow	Duration of		Duration of	Duration of	
		Overflows	Volume	Overflow	of Overflow	Overflow	Overflow	
NPDES No.	Description	(Occurrences)	(mg)	(hrs)	(hrs)	(hrs)	(hrs)	
	Adams Mill Road South of Irving							
043	Street, NW	0	0.00	0.00	0.00	0.00	0.00	
	Kenyon Street and Adams Mill Road,							
044	NW	0	0.000	0.00	0.00	0.00	0.00	
	Adams Mill Road and Lamont Street,							
045	NW	0	0.00	0.00	0.00	0.00	0.00	
	Park Road south of Piney Branch							
046	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00	
	Ingleside Terrace extended and Piney							
047	Branch Parkway	0	0.000	0.00	0.00	0.00	0.00	
	Mt. Pleasant Street extended and							
048	Piney Branch Parkway	0	0.00	0.00	0.00	0.00	0.00	
049	Piney Branch and LamontStreet, NW	4	2.65	8.75	2.19	3.25	1.50	
050	28th Street west of 16th Street, NW	0	0.00	0.00	0.00	0.00	0.00	
	Olive Street extended and Rock Creek							
051	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00	
	O Street extended and Rock Creek							
052	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00	
	O Street west of Rock Creek Parkway,	separated						
053	NW				I	1		
	West Side of Rock Creek300 ft. south							
054	of Mass. Ave, NW	0	0.00	0.00	0.00	0.00	0.00	
	Normanstone Drive extended west of	_						
056	Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00	
	28th Street extended west of Rock	separated						
057	Creek, NW			•				
050	Connecticut Avenue and Rock Creek			sepa	rated			
058	Parkway, NW				1	T		
060	P St and 26 th St, NW	0	0.00	0.00	0.00	0.00	0.00	
	SUBTOTAL		2.68					
	TOTAL							
#N/A	TOTAL		156.07					

#N/A

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.