

QUARTERLY OPERATIONS REPORT

DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

FIRST QUARTER, 2023

Prepared By:

D.C. Water and Sewer Authority
Department of Sewer Operations
3101 Ames Place, NE
Washington, D.C. 20032



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: January 2023

Prepared By:
District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: January 2023
Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water’s advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	01/25/23	*			
7	W Street and Railroad Ave, SE	005	01/25/23	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	01/25/23	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	01/25/23	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	01/13/23	*			
11	"O" Street Pumping Station	011(a)	01/25/23	*			
12	Storm Pump Discharge at Main Pumping Station	011	01/05/23	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	01/18/23	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	01/18/23	*			
15	South Capitol and E Streets	010	01/18/23	*			
15a	Half and L Streets, SE	010	01/18/23	*			
15b	South Capitol and I Streets	010	01/04/23	*			
15c	South Capitol and I Streets	010	01/04/23	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	01/18/23	*			
17	4 th and N Streets, SE, Both Extended	013	01/25/23	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	01/25/23	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	01/25/23	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	01/25/23	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	01/25/23	*			
19	9 th and M Streets, SE	015	01/19/23	*			
19a	9 th and M Streets, SE	015	01/19/23	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	01/19/23	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	01/19/23	*			
20	12 th and M Streets, SE	016	01/19/23	*			
20a	12 th and M Streets, SE	016	01/19/23	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	01/19/23	*			
21	14 th and M Streets, SE	017	10/19/23	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	01/19/23	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	01/26/23	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	01/26/23	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	01/26/23	*			
22d	Kentucky Ave and Potomac Street, SE	018	01/20/23	*			
22e	14 th Street and Kentucky Ave, SE	018	01/10/23	*			
23	Independence Ave, 21 st Street, SE, Extended	019	01/10/23	*			
24a	East Capitol St, west of RFK stadium	019	01/10/23	*			
28	21 st and Constitution Ave, NW	020	01/09/23	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	01/09/23	*			
30	17 th and D Streets, NW	020	01/09/23	*			
31	15 th Street and Pennsylvania Ave, NW	020	01/09/23	*			
33	10 th and F Streets, NW	020	01/09/23	*			
34	23 rd Street, north of Constitution Ave, NW	020	01/18/23	*			
34a	23 rd Street near C Street, NW	020	01/09/23	*			
35	Northeast of Roosevelt Bridge, NW	021	01/18/23	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	01/13/23	*			
36	27 th and I Streets, NW	022	01/09/23	*			
36a	New Hampshire Ave and Eye Street, NW	022	01/09/23	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36b	19 th and L Streets, NW	022, 034	01/09/23	*			
36d	17 th and L Streets, NW	022, 034	01/09/23	*			
36g	18 th and M Streets, NW	022, 034	01/09/23	*			
36h	18 th and M Streets, NW	022, 034	01/09/23	*			
37	27 th and Eye Streets, NW	022	01/09/23	*			
38	29 th and K Streets, NW	024	01/04/23	*			
38a	30 th Street, south of K Street, NW	024	01/17/23	*			
39a	30 th and K Streets, NW	024	01/04/23	*			
39b	30 th and K Streets, NW	024	01/04/23	*			
41b	31 st and K Streets, NW	025	01/04/23	*			
41c	31 st and K Streets, NW	025	01/04/23	*			
42	Wisconsin Ave and K Street, NW	026	01/04/23	*			
43	Potomac and Water Streets, NW	027	01/04/23	*			
43a	Potomac and Water Streets, NW	027	01/04/23	*			
44	Water Street, west of Potomac St, NW	027	01/04/23	*			
45	36 th and M Streets, NW	028	01/04/23	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	01/04/23	*			
47	38 th Street and Reservoir Road, NW	029	01/09/23	*			
47a	37 th and T Streets, NW	029	01/04/23	*			
47b	37 th and T Streets, NW	029	01/04/23	*			
47c	38 th and W Streets, NW	029	01/04/23	*			
49 ^l	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	01/26/23	*			
51	N Street Extended, west of 25 th Street, NW	033	01/26/23	*			
52	22 nd Street between M and N Streets, NW	034	01/18/23	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	01/13/23	*			
53	22 nd and M Streets, NW	022, 034	01/13/23	*			
53a	22 nd and M Streets, NW	022, 034	01/13/23	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	01/09/23	*			
53c	L and 22 nd Streets, NW	022	01/09/23	*			
54	23 rd and O Streets, NW	034	01/10/23	*			
55	22 nd Street, south of Q Street, NW	035	01/10/23	*			
55a	22 nd Street, south of Q Street, NW	035	01/10/23	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
56	23 rd and Massachusetts Ave, NW	036	01/10/23	*			
57	23 rd Street, south of Q Street, NW	036	01/10/23	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	01/03/23	*			
60	Connecticut Ave, east of Rock Creek, NW	039	01/03/23	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	01/03/23	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	01/17/23	*			
63	Harvard Street and Rock Creek Parkway, NW	042	01/17/23	*			
64	Adams Mill Road, south of Irving Street, NW	043	01/17/23	*			
65	Kenyon Street and Adams Mill Road, NW	044	01/17/23	*			
65a	Kenyon Street and Adams Mill Road, NW	044	01/17/23	*			
66	Adams Mill Road and Lamont Street, NW	045	01/17/23	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	01/17/23	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	01/17/23	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	01/17/23	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	01/17/23	*			
70i	5 th and Quackenbos Streets, NW	049	01/03/23	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	01/03/23	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	01/10/23	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	01/10/23	*			
73	O Street Extended and Rock Creek Parkway, NW	052	01/10/23	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	01/03/23	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	01/03/23	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	01/03/23	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	01/10/23	*			
84a	26 th and P Streets, NW	060	01/10/23	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	01/19/23	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	01/19/23	*			
89	First and V St, NW (First St Tunnel)	019	01/19/23	*			

<i>Structure Number</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
90	First and V St, NW (First St Tunnel)	019	01/19/23	*			
91	First and V St, NW (First St Tunnel)	019	01/19/23	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	01/19/23	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	01/19/23	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	01/19/23	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	01/13/23	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	01/13/23	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	01/25/23	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	01/18/23	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	01/18/23	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	01/20/23	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	01/20/23	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	01/20/23	*			
104	Poplar Point PS Discharge Chamber	N/A	01/20/23	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	01/20/23	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2
Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	01/20/23	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	01/19/23	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	01/19/23	*		*		*		*		
009	O St. Sewage Pumping Station, SE	01/05/23	*		*		*		*		
010	O St. Sewage Pumping Station, SE	01/05/23	*			*			*		
011	Main Sewage Pumping Station, SE	01/05/23	*			*			*		
011a	Main Sewage Pumping Station, SE	01/05/23	*		*		*		*		
012	Main Sewage Pumping Station, SE	01/05/23	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	01/05/23	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	01/05/23	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	01/05/23	*			*			*		
016	12th and O Streets, SE	01/05/23	*		*		*		*		
017	M and Water Street, SE	01/05/23	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	01/05/23	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	01/19/23	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	01/19/23	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	01/05/23	*		*		*		*		
021	Rock Creek Parkway and C St., NW	01/05/23	*		*		*		*		
022	Rock Creek Parkway and G St., NW	01/05/23	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	01/05/23	*		*		*		*		
025	South of 31st and K Streets, NW	01/05/23	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	01/05/23	*		*		*		*		
027	33 rd and Water Sts., NW	01/05/23	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	01/05/23	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	01/05/23	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	01/26/23	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	01/26/23	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	01/10/23	*			*			*		
035	P St. Bridge and Rock Creek Parkway	01/10/23	*			*			*		
036	22nd Street, South of Q Street NW.	01/12/23	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	01/03/23	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	01/03/23	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	01/03/23	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	01/12/23	*		*		*		*		
042	Harvard St. and Beach Dr NW.	01/12/23	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	01/12/23	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	01/12/23	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	01/12/43	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	01/17/23	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	01/17/23	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	01/17/23	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	01/17/23	*		*		*		*		
050	Rock Creek Parkway and L St., NW	01/03/23	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	01/19/23	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	01/19/23	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	01/03/23	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	01/03/23	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	01/12/23	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	31	3	4	None	-	-	-	-
O Street	31	2	4	Pump 1	1/1/2023-1/31/2023	Rotating assembly broke by stormwater debris	23-91455	Anticipated by 05/31/23. The pump has been disconnected for repair.
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	31	4	5	Pump 4	1/3/2023-1/31/2023	Replacement of rotating assembly	23-192689	Anticipated by 02/03/23. The pump has been disconnected for repair.

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed</i> ^{1,2}	<i>Work Order Number</i>	<i>Comments</i>
Main	1/11/23	Group A	23-175037	Add oil, grease bearings and replace packing if needed.
O St	1/17/23	Group A	23-189395	Add oil, grease bearings and replace packing if needed.
Eastside	1/5/23	Group A	23-133619	Add oil, grease bearings and replace packing if needed.
Poplar Point	1/9/23	Group A	23-178302	Add oil, grease bearings and replace packing if needed.
Potomac	1/19/23	Group A	23-136711	Add oil, grease bearings and replace packing if needed.
Rock Creek	1/3/23	Group A	23-109319	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	1/5/23	Group A	23-178709	Add oil, grease bearings and replace packing if needed.
Earl Place	1/5/23	Group A	23-154082	Add oil, grease bearings and replace packing if needed.
1 st Street Tunnel Dewatering	1/6/23	Group B	23-163107	

Notes:

1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required
2. Group B consists of:
 - a. Inspect and manually run CSO Pumps
 - b. Generator:
 - i. Inspection operation and test, inspect oil level, inspect coolant level
 - c. MCC:
 - i. Test gas monitoring system
 - ii. Inspect and test level indicators
 - d. Valve Vault
 - i. Lubricate knife gate valve stem and stem nut
 - ii. Flush air and vacuum release valve

**Table 2-5
Pumping Stations – Pumpage**

Pumping Station	Sanitary Pumpage		Screenings Collected (tons) ¹	Pumpage of CSO from First Street Tunnel back to Sewer System	
	Total Wastewater (mg)	Daily Average Wastewater (mg)		Date	Volume (mg)
Main ^{1,2}	1419.589	45.79	N/A	N/A	N/A
O St ^{1,2}	118.9979	3.839	N/A	N/A	N/A
Eastside	141.1315	4.553	N/A	N/A	N/A
Poplar Point	156.25	5.0403	N/A	N/A	N/A
Potomac	3366.6938	108.6030	N/A	N/A	N/A
Rock Creek	64.8245	2.09111	N/A	N/A	N/A
Upper Anacostia	37.8257	1.2202	N/A	N/A	N/A
Earl Place	0.1438	0.004639	N/A	N/A	N/A
1 st Street Tunnel Dewatering	N/A	N/A	N/A	N/A ³	N/A ³

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
3. As stated in the letter to EPA dated October 28, 2022, there is an outage of First Street Tunnel for connectivity to the Northeast Boundary tunnel. First Street Tunnel Pump Station will be operated locally by the contractor during this outage. First Street Tunnel shut down began December 16, 2022. The flow will not be recorded in the CSO report during the outage as it is not stormwater flow.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	01/18/23	No	N/A	N/A	N/A
14 - West	01/18/23	No	N/A	N/A	N/A
15	01/11/23	Yes	01/11/23	Note 1	01/11/23
	01/18/23	No	N/A	N/A	N/A
15A	01/18/23	No	N/A	N/A	N/A
16 – East	01/18/23	Yes	01/18/23	Note 2	01/18/23
	01/18/23	No	N/A	N/A	N/A
16 – West	01/18/23	Yes	01/18/23	Note 2	01/18/23
	01/18/23	No	N/A	N/A	N/A
34	01/18/23	No	N/A	N/A	N/A
35	01/18/23	No	N/A	N/A	N/A
52	01/18/23	No	N/A	N/A	N/A

Notes:

1. On 1/11/23, Structure 15 deflated around 9.16am due to maintenance on the pressure sensor. The pressure sensor was recalibrated by the Instrumentation team and the structure was reinflated and returned to service within two hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.
2. On 1/18/23, Structure 16 East and West deflated around 3.46pm due to maintenance on a level sensor. The level sensor was serviced by the Instrumentation team and the structure was reinflated and returned to service within four hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.

**Table 2-7
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>Inflatable Dam Operational Status</i>
14 (E & W)	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15A	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
16 (E & W)	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
34	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
35	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
52	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>N/A</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

Notes:

3. DRY WEATHER OVERFLOWS

There was one dry weather combined sewer overflow reported during January 2023.

On January 20, 2023, at approximately 1:00 PM, DC Water staff from the Department of Pumping and Sewer Operation (DPSO) maintenance crew observed three surcharged manholes which were not overflowing on K Street, between 29th and 30th Streets while they were cleaning the sewer main as part of the monthly preventive maintenance program. They used a Jet-Vac machine but could not clear the combined sewer (CSS) main and called another crew to assist them. Upon arrival, the crew checked Regulator Structure 38 on K Street. They discovered that the sewer level at the structure, which is upstream of Rock Creek Pumping Station (RCPS), was high and sewage was flowing over the weir wall. This caused an overflow at Outfall CSO 024 into the Potomac River.

The crew immediately called the control room of the RCPS to investigate further. During their investigation, the primary sensor level was at -2.0 feet, which was below the pump set point of 0.0 feet, and the station pumps were in automatic mode and operating as designed within the operating set points. At Structure 38, where the weir top is at +2.0 feet, it was flowing over the weir. This indicated that there was debris in the sewer between Structure 38 and in the pump station wet well, limiting the flow through the sewer and into RCPS. Upon discovery at approximately 2:00 PM, Pump #2 was turned on manually to draw down the wet well further below -2.0 feet and two pumps were on for a short period. The operation of the pumps and Jet-Vac cleaning of the system to remove sewage debris and grease through the wet well and pumps, stopped the overflow at approximately 3:00 PM.

DC Water estimates approximately 18,000 gallons of sanitary sewage discharged into the Potomac River at CSO 024 from the time the overflow was discovered until it stopped. DC Water will continue to perform monthly preventive maintenance cleaning, additional cleaning of the wet well at the pump station and the influent line and inspect the sewer by a closed-circuit television (CCTV) to determine what additional steps may be needed to prevent a recurrence.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1467	1442	655	398	2	1388	1369	9	9	9	9
2	2832	2647	486	30	0	2670	2466	18	11	18	11
3	3720	183	0	0	0	3691	176	9	0	9	0
4	3521	1729	0	0	0	3248	1645	57	21	57	21
5	4066	1758	1693	5	0	4050	1988	7	2	7	2
6	3333	2692	2676	227	0	3990	3323	6	3	6	3
7	3879	43	43	0	0	1824	51	2543	0	2543	0
8	2930	213	212	0	0	3488	235	121	0	121	0
Grand Total	25748¹	10707¹	5765¹	660	2	24349	11253	2770	46	2770	46
% Cleaned/Inspected to Date				11%	0%					11%	0%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2
BMP Demonstration Projects – Report

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Bar Rack CSO 040	01/12/23	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	01/12/23	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	20
<i>Days not Operating</i>	6
<i>Reason not Operating</i>	Maintenance, wind, low water levels.
<i># Skimmer in Fleet</i>	3 Skimmers
<i># Skimmers Out of Service</i>	2 Skimmers
<i>Dates</i>	B33: 1/31. B34: 1/1 - 1/12.
<i>Reason</i>	B33: hydraulic fluid leak starboard prop tilt ram. B34: check engine light illuminated.
<i>Plan to Restore to Service</i>	B33: parts on order, ETR Feb 2023. B34: returned to operations on 1/13.
<i>Amount Material Collected</i>	10 tons this month. Calendar year to date 10 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Pumping Station	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
		Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	1/18/23	X		23-187566		
Bar Racks at Main Storm Pumps (CSO 011)	1/18/23	X		23-187559		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
1/1/2023	0.01	0	0	0	0
1/2/2023	0	0	0	0	0
1/3/2023	0	0	0	0	0
1/4/2023	1.09	0	0.01	0	0
1/5/2023	0.85	0	0	0	0
1/6/2023	0	0	0	0	0
1/7/2023	0	0	0	0	0
1/8/2023	0	0	0.01	0	0.01
1/9/2023	0	0	0	0	0
1/10/2023	0	0	0	0	0
1/11/2023	0	0.01	0.01	0	0.02
1/12/2023	0.08	0.09	0.14	0.12	0.15
1/13/2023	0.22	0.23	0.23	0.21	0.24
1/14/2023	0	0	0	0	0
1/15/2023	0	0	0	0	0
1/16/2023	0	0	0	0	0
1/17/2023	0	0	0.01	0.01	0.05
1/18/2023	0	0	0	0	0
1/19/2023	0.02	0.02	0.07	0.02	0.09
1/20/2023	0	0	0	0	0
1/21/2023	0	0	0	0	0
1/22/2023	0.17	0.17	0.21	0.20	0.24
1/23/2023	0.07	0.06	0.07	0.08	0.09
1/24/2023	0	0	0	0	0
1/25/2023	0.42	0.48	0.54	0.52	0.56
1/26/2023	0.01	0	0	0	0
1/27/2023	0	0	0	0	0
1/28/2023	0	0	0	0	0
1/29/2023	0	0.01	0.02	0.02	0.03
1/30/2023	0	0	0	0	0
1/31/2023	0.09	0.11	0.15	0.12	0.17
TOTAL	2.94	1.07	1.32	1.18	1.48

5.3 Wet Weather Overflows

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the March 2023 Report.



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: February 2023

Prepared By:
District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: February 2023
Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water’s advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	02/15/23	*			
7	W Street and Railroad Ave, SE	005	02/25/23	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	02/15/23	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	02/15/23	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	02/23/23	*			
11	"O" Street Pumping Station	011(a)	02/14/23	*			
12	Storm Pump Discharge at Main Pumping Station	011	02/02/23	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	02/02/23	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	02/02/23	*			
15	South Capitol and E Streets	010	02/09/23	*			
15a	Half and L Streets, SE	010	02/09/23	*			
15b	South Capitol and I Streets	010	02/03/23	*			
15c	South Capitol and I Streets	010	02/03/23	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	02/14/23	*			
17	4 th and N Streets, SE, Both Extended	013	02/23/23	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	02/23/23	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	02/23/23	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	02/24/23	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	02/24/23	*			
19	9 th and M Streets, SE	015	02/24/23	*			
19a	9 th and M Streets, SE	015	02/24/23	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	02/24/23	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	02/24/23	*			
20	12 th and M Streets, SE	016	02/24/23	*			
20a	12 th and M Streets, SE	016	02/24/23	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	02/24/23	*			
21	14 th and M Streets, SE	017	02/24/23	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	02/24/23	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	02/24/23	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	02/24/23	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	02/24/23	*			
22d	Kentucky Ave and Potomac Street, SE	018	02/08/23	*			
22e	14 th Street and Kentucky Ave, SE	018	02/08/23	*			
23	Independence Ave, 21 st Street, SE, Extended	019	02/08/23	*			
24a	East Capitol St, west of RFK stadium	019	02/08/23	*			
28	21 st and Constitution Ave, NW	020	02/21/23	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	02/21/23	*			
30	17 th and D Streets, NW	020	02/21/23	*			
31	15 th Street and Pennsylvania Ave, NW	020	02/21/23	*			
33	10 th and F Streets, NW	020	02/21/23	*			
34	23 rd Street, north of Constitution Ave, NW	020	02/09/23	*			
34a	23 rd Street near C Street, NW	020	02/21/23	*			
35	Northeast of Roosevelt Bridge, NW	021	02/09/23	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	02/06/23	*			
36	27 th and I Streets, NW	022	02/21/23	*			
36a	New Hampshire Ave and Eye Street, NW	022	02/21/23	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36b	19 th and L Streets, NW	022, 034	02/06/23	*			
36d	17 th and L Streets, NW	022, 034	02/06/23	*			
36g	18 th and M Streets, NW	022, 034	02/06/23	*			
36h	18 th and M Streets, NW	022, 034	02/06/23	*			
37	27 th and Eye Streets, NW	022	02/21/23	*			
38	29 th and K Streets, NW	024	02/06/23	*			
38a	30 th Street, south of K Street, NW	024	02/06/23	*			
39a	30 th and K Streets, NW	024	02/06/23	*			
39b	30 th and K Streets, NW	024	02/06/23	*			
41b	31 st and K Streets, NW	025	02/06/23	*			
41c	31 st and K Streets, NW	025	02/06/23	*			
42	Wisconsin Ave and K Street, NW	026	02/06/23	*			
43	Potomac and Water Streets, NW	027	02/06/23	*			
43a	Potomac and Water Streets, NW	027	02/06/23	*			
44	Water Street, west of Potomac St, NW	027	02/06/23	*			
45	36 th and M Streets, NW	028	02/03/23	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	02/03/23	*			
47	38 th Street and Reservoir Road, NW	029	02/03/23	*			
47a	37 th and T Streets, NW	029	02/03/23	*			
47b	37 th and T Streets, NW	029	02/03/23	*			
47c	38 th and W Streets, NW	029	02/23/23	*			
49 ^l	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	02/15/23	*			
51	N Street Extended, west of 25 th Street, NW	033	02/15/23	*			
52	22 nd Street between M and N Streets, NW	034	02/09/23	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	02/06/23	*			
53	22 nd and M Streets, NW	022, 034	02/06/23	*			
53a	22 nd and M Streets, NW	022, 034	02/06/23	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	02/06/23	*			
53c	L and 22 nd Streets, NW	022	02/06/23	*			
54	23 rd and O Streets, NW	034	02/15/23	*			
55	22 nd Street, south of Q Street, NW	035	02/15/23	*			
55a	22 nd Street, south of Q Street, NW	035	02/15/23	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
56	23 rd and Massachusetts Ave, NW	036	02/15/23	*			
57	23 rd Street, south of Q Street, NW	036	02/15/23	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	02/03/23	*			
60	Connecticut Ave, east of Rock Creek, NW	039	02/03/23	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	02/03/23	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	02/08/23	*			
63	Harvard Street and Rock Creek Parkway, NW	042	02/08/23	*			
64	Adams Mill Road, south of Irving Street, NW	043	02/08/23	*			
65	Kenyon Street and Adams Mill Road, NW	044	02/08/23	*			
65a	Kenyon Street and Adams Mill Road, NW	044	02/08/23	*			
66	Adams Mill Road and Lamont Street, NW	045	02/08/23	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	02/08/23	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	02/08/23	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	02/08/23	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	02/08/23	*			
70i	5 th and Quackenbos Streets, NW	049	02/03/23	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	02/03/23	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	02/15/23	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	02/15/23	*			
73	O Street Extended and Rock Creek Parkway, NW	052	02/15/23	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	02/23/23	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	02/23/23	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	02/23/23	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	02/15/23	*			
84a	26 th and P Streets, NW	060	02/15/23	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	02/08/23	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	02/08/23	*			
89	First and V St, NW (First St Tunnel)	019	02/08/23	*			

<i>Structure Number</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
90	First and V St, NW (First St Tunnel)	019	02/08/23	*			
91	First and V St, NW (First St Tunnel)	019	02/08/23	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	02/27/23	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	02/27/23	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	02/24/23	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	02/23/23	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	02/23/23	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	02/14/23	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	02/14/23	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	02/14/23	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	02/10/23	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	02/10/23	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	02/10/23	*			
104	Poplar Point PS Discharge Chamber	N/A	02/10/23	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	02/10/23	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2
Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	02/10/23	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	02/16/23	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	02/16/23	*		*		*		*		
009	O St. Sewage Pumping Station, SE	02/02/23	*		*		*		*		
010	O St. Sewage Pumping Station, SE	02/02/23	*			*			*		
011	Main Sewage Pumping Station, SE	02/02/23	*			*			*		
011a	Main Sewage Pumping Station, SE	02/02/23	*		*		*		*		
012	Main Sewage Pumping Station, SE	02/02/23	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	02/02/23	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	02/02/23	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	02/02/23	*			*			*		
016	12th and O Streets, SE	02/02/23	*		*		*		*		
017	M and Water Street, SE	02/16/23	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	02/02/23	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	02/27/23	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	02/27/23	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	02/02/23	*		*		*		*		
021	Rock Creek Parkway and C St., NW	02/02/23	*		*		*		*		
022	Rock Creek Parkway and G St., NW	02/02/23	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	02/02/23	*		*		*		*		
025	South of 31st and K Streets, NW	02/02/23	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	02/02/23	*		*		*		*		
027	33 rd and Water Sts., NW	02/02/23	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	02/02/23	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	02/02/23	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	02/15/23	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	02/15/23	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	02/15/23	*			*			*		
035	P St. Bridge and Rock Creek Parkway	02/15/23	*			*			*		
036	22nd Street, South of Q Street NW.	02/16/23	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	02/03/23	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	02/03/23	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	02/03/23	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	02/16/23	*		*		*		*		
042	Harvard St. and Beach Dr NW.	02/16/23	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	02/16/23	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	02/16/23	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	02/16/23	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	02/08/23	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	02/08/23	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	02/08/23	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	02/08/23	*		*		*		*		
050	Rock Creek Parkway and L St., NW	02/03/23	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	02/16/23	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	02/16/23	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	02/23/23	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	02/23/23	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	02/16/23	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	28	3	4	None	-	-	-	-
O Street	28	2	4	Pump 1	2/1/2023-2/28/2023	Rotating assembly broke by stormwater debris	23-91455	Anticipated by 05/31/23. The pump has been disconnected for repair.
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	28	4	5	Pump 4	2/1/2023-2/3/2023	Replacement of rotating assembly	23-192689	Returned to service on 2/3/2023.

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed^{1,2}</i>	<i>Work Order Number</i>	<i>Comments</i>
Main	2/6/23	Group A	23-224068	Add oil, grease bearings and replace packing if needed.
O St	2/6/23	Group A	23-239259	Add oil, grease bearings and replace packing if needed.
Eastside	2/10/23	Group A	23-187832	Add oil, grease bearings and replace packing if needed.
Poplar Point	2/10/23	Group A	23-228578	Add oil, grease bearings and replace packing if needed.
Potomac	2/6/23	Group A	23-190162	Add oil, grease bearings and replace packing if needed.
Rock Creek	2/6/23	Group A	23-159406	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	2/10/23	Group A	23-228641	Add oil, grease bearings and replace packing if needed.
Earl Place	2/10/23	Group A	23-195911	Add oil, grease bearings and replace packing if needed.
1 st Street Tunnel Dewatering	2/16/23	Group B	23-222610	

Notes:

1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required
2. Group B consists of:
 - a. Inspect and manually run CSO Pumps
 - b. Generator:
 - i. Inspection operation and test, inspect oil level, inspect coolant level
 - c. MCC:
 - i. Test gas monitoring system
 - ii. Inspect and test level indicators
 - d. Valve Vault
 - i. Lubricate knife gate valve stem and stem nut
 - ii. Flush air and vacuum release valve

**Table 2-5
Pumping Stations – Pumpage**

Pumping Station	Sanitary Pumpage		Screenings Collected (tons) ¹	Pumpage of CSO from First Street Tunnel back to Sewer System	
	Total Wastewater (mg)	Daily Average Wastewater (mg)		Date	Volume (mg)
Main ^{1,2}	1329.6143	47.4862	N/A	N/A	N/A
O St ^{1,2}	104.2165	3.7220	N/A	N/A	N/A
Eastside	125.1813	4.4708	N/A	N/A	N/A
Poplar Point	105.95	3.7839	N/A	N/A	N/A
Potomac	3209.3166	114.6185	N/A	N/A	N/A
Rock Creek	68.0027	2.4287	N/A	N/A	N/A
Upper Anacostia	34.8401	1.2443	N/A	N/A	N/A
Earl Place	0.1408	0.005029	N/A	N/A	N/A
1 st Street Tunnel Dewatering	N/A	N/A	N/A	N/A ³	N/A ³

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
3. As stated in the letter to EPA dated October 28, 2022, there was an outage of First Street Tunnel for connectivity to the Northeast Boundary tunnel. First Street Tunnel Pump Station was operated locally by the contractor during this outage. First Street Tunnel shut down began December 16, 2022 and ended February 24, 2023. The flow was not recorded in the CSO report during the outage as it was not stormwater flow. Pump data indicates no activity in the month of February since February 24th, 2023. DC Water is in the process of inspecting the defective flow meter. In the interim, the flow will be estimated based on pump run times and pump capacity. **The estimated volume of 0 MG for the month of February 2023.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	02/14/23	No	N/A	N/A	N/A
	02/22/23	Yes	02/22/23	Note 2	02/22/23
14 - West	02/14/23	No	N/A	N/A	N/A
	02/22/23	Yes	02/22/23	Note 2	02/22/23
15	02/09/23	No	N/A	N/A	N/A
15A	02/09/23	No	N/A	N/A	N/A
16 – East	02/14/23	Yes	02/14/23	Note 1	02/14/23
	02/14/23	No	N/A	N/A	N/A
16 – West	02/14/23	Yes	02/14/23	Note 1	02/14/23
	02/14/23	No	N/A	N/A	N/A
34	02/09/23	No	N/A	N/A	N/A
35	02/09/23	No	N/A	N/A	N/A
52	02/09/23	No	N/A	N/A	N/A
	02/23/23	Yes	02/23/23	Note 3	02/23/23

Notes:

- On 2/14/23, Structures 16 East and West were deflated around 11.49am due to a level sensor being knocked loose during routine inspection. Instrumentation was notified and the level sensor was readjusted. The structure was up and returned to service within 2 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.
- On 2/22/23, Structures 14 East and West were deflated around 12pm due to a level sensor being knocked loose during routine inspection. Instrumentation was notified and the level sensor was readjusted. The structure was up and returned to service within 5 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.
- On 2/23/23, Structure 52 deflated around 10.20am due to a broken belt on the blower motor. Instrumentation was notified and the belt was replaced. The structure was up and returned to service within 5 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.

**Table 2-7
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>Inflatable Dam Operational Status</i>
14 (E & W)	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15A	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
16 (E & W)	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
34	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
35	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
52	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>N/A</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during February 2023.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1467	1442	655	401	2	9	9	10	10	19	19
2	2832	2647	486	62	0	18	11	5	5	23	16
3	3720	183	0	0	0	9	0	548	0	557	0
4	3521	1729	0	0	1	57	21	1183	10	1240	31
5	4066	1758	1693	10	1	7	2	272	6	279	8
6	3333	2692	2676	515	0	6	3	7	5	13	8
7	3879	43	43	0	0	2543	0	237	0	2780	0
8	2930	213	212	1	0	121	0	41	1	162	1
Grand Total	25748¹	10707¹	5765¹	989	4	2770	46	2303	37	5073	83
% Cleaned/Inspected to Date				17%	0%					20%	1%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2
BMP Demonstration Projects – Report

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Bar Rack CSO 040	02/03/23	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	02/16/23	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	19
<i>Days not Operating</i>	10
<i>Reason not Operating</i>	Maintenance, wind, low water levels.
<i># Skimmer in Fleet</i>	3 Skimmers
<i># Skimmers Out of Service</i>	1 Skimmer
<i>Dates</i>	B33: 2/1
<i>Reason</i>	B33: hydraulic fluid leak starboard prop tilt ram.
<i>Plan to Restore to Service</i>	B33: returned to operations on 2/2
<i>Amount Material Collected</i>	10 tons this month. Calendar year to date 20 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Pumping Station	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
		Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	2/16/23	X		23-244338		
Bar Racks at Main Storm Pumps (CSO 011)	2/16/23	X		23-244331		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
2/1/2023	0.01	0.01	0.02	0.01	0.04
2/2/2023	0	0	0	0	0
2/3/2023	0	0	0	0	0
2/4/2023	0	0	0	0	0
2/5/2023	0	0	0	0	0
2/6/2023	0	0	0	0	0
2/7/2023	0	0	0	0	0
2/8/2023	0	0	0	0	0
2/9/2023	0	0	0	0	0
2/10/2023	0	0	0	0	0
2/11/2023	0	0	0	0	0
2/12/2023	0.54	0.57	0.77	0.70	0.81
2/13/2023	0.01	0.01	0.01	0.03	0.02
2/14/2023	0	0	0	0	0
2/15/2023	0	0	0.01	0	0.01
2/16/2023	0.23	0.24	0.27	0.24	0.30
2/17/2023	0.60	0.58	0.63	0.63	0.58
2/18/2023	0	0	0	0	0
2/19/2023	0	0	0	0	0
2/20/2023	0	0	0	0	0
2/21/2023	0	0	0	0	0.01
2/22/2023	0	0	0.01	0	0.02
2/23/2023	0	0	0	0	0
2/24/2023	0	0	0	0	0
2/25/2023	0	0	0	0	0.01
2/26/2023	0	0	0	0	0
2/27/2023	0.11	0.13	0.22	0.11	0.27
2/28/2023	0	0	0	0	0.01
TOTAL	1.50	1.54	1.94	1.72	2.08

5.3 Wet Weather Overflows

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the March 2023 Report.



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: March 2023

Prepared By:
District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: March 2023
Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water’s advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	03/24/2023	*			
7	W Street and Railroad Ave, SE	005	03/23/2023	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	03/23/2023	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	03/23/2023	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	03/14/2023	*			
11	"O" Street Pumping Station	011(a)	03/16/2023	*			
12	Storm Pump Discharge at Main Pumping Station	011	03/16/2023	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	03/15/2023	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	03/15/2023	*			
15	South Capitol and E Streets	010	03/15/2023	*			
15a	Half and L Streets, SE	010	03/15/2023	*			
15b	South Capitol and I Streets	010	03/03/2023	*			
15c	South Capitol and I Streets	010	03/03/2023	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	03/16/2023	*			
17	4 th and N Streets, SE, Both Extended	013	03/14/2023	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	03/20/2023	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	03/14/2023	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	03/20/2023	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	03/14/2023	*			
19	9 th and M Streets, SE	015	03/14/2023	*			
19a	9 th and M Streets, SE	015	03/14/2023	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	03/14/2023	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	03/14/2023	*			
20	12 th and M Streets, SE	016	03/14/2023	*			
20a	12 th and M Streets, SE	016	03/14/2023	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	03/14/2023	*			
21	14 th and M Streets, SE	017	03/14/2023	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	03/14/2023	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	03/20/2023	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	03/20/2023	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	03/20/2023	*			
22d	Kentucky Ave and Potomac Street, SE	018	03/06/2023	*			
22e	14 th Street and Kentucky Ave, SE	018	03/06/2023	*			
23	Independence Ave, 21 st Street, SE, Extended	019	03/20/2023	*			
24a	East Capitol St, west of RFK stadium	019	03/20/2023	*			
28	21 st and Constitution Ave, NW	020	03/07/2023	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	03/07/2023	*			
30	17 th and D Streets, NW	020	03/07/2023	*			
31	15 th Street and Pennsylvania Ave, NW	020	03/07/2023	*			
33	10 th and F Streets, NW	020	03/07/2023	*			
34	23 rd Street, north of Constitution Ave, NW	020	03/15/2023	*			
34a	23 rd Street near C Street, NW	020	03/07/2023	*			
35	Northeast of Roosevelt Bridge, NW	021	03/15/2023	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	03/06/2023	*			
36	27 th and I Streets, NW	022	03/07/2023	*			
36a	New Hampshire Ave and Eye Street, NW	022	03/07/2023	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36b	19 th and L Streets, NW	022, 034	03/03/2023	*			
36d	17 th and L Streets, NW	022, 034	03/03/2023	*			
36g	18 th and M Streets, NW	022, 034	03/03/2023	*			
36h	18 th and M Streets, NW	022, 034	03/03/2023	*			
37	27 th and Eye Streets, NW	022	03/07/2023	*			
38	29 th and K Streets, NW	024	03/01/2023	*			
38a	30 th Street, south of K Street, NW	024	03/01/2023	*			
39a	30 th and K Streets, NW	024	03/01/2023	*			
39b	30 th and K Streets, NW	024	03/01/2023	*			
41b	31 st and K Streets, NW	025	03/01/2023	*			
41c	31 st and K Streets, NW	025	03/01/2023	*			
42	Wisconsin Ave and K Street, NW	026	03/01/2023	*			
43	Potomac and Water Streets, NW	027	03/01/2023	*			
43a	Potomac and Water Streets, NW	027	03/01/2023	*			
44	Water Street, west of Potomac St, NW	027	03/01/2023	*			
45	36 th and M Streets, NW	028	03/06/2023	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	03/06/2023	*			
47	38 th Street and Reservoir Road, NW	029	03/06/2023	*			
47a	37 th and T Streets, NW	029	03/06/2023	*			
47b	37 th and T Streets, NW	029	03/06/2023	*			
47c	38 th and W Streets, NW	029	03/06/2023	*			
49 ^l	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	03/20/2023	*			
51	N Street Extended, west of 25 th Street, NW	033	03/20/2023	*			
52	22 nd Street between M and N Streets, NW	034	03/15/2023	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	07/07/2023	*			
53	22 nd and M Streets, NW	022, 034	03/07/2023	*			
53a	22 nd and M Streets, NW	022, 034	03/07/2023	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	03/20/2023	*			
53c	L and 22 nd Streets, NW	022	03/20/2023	*			
54	23 rd and O Streets, NW	034	03/03/2023	*			
55	22 nd Street, south of Q Street, NW	035	03/03/2023	*			
55a	22 nd Street, south of Q Street, NW	035	03/03/2023	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
56	23 rd and Massachusetts Ave, NW	036	03/03/2023	*			
57	23 rd Street, south of Q Street, NW	036	03/03/2023	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	03/06/2023	*			
60	Connecticut Ave, east of Rock Creek, NW	039	03/06/2023	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	03/06/2023	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	03/06/2023	*			
63	Harvard Street and Rock Creek Parkway, NW	042	03/08/2023	*			
64	Adams Mill Road, south of Irving Street, NW	043	03/08/2023	*			
65	Kenyon Street and Adams Mill Road, NW	044	03/08/2023	*			
65a	Kenyon Street and Adams Mill Road, NW	044	03/08/2023	*			
66	Adams Mill Road and Lamont Street, NW	045	03/08/2023	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	03/08/2023	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	03/08/2023	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	03/08/2023	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	03/08/2023	*			
70i	5 th and Quackenbos Streets, NW	049	03/01/2023	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	03/01/2023	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	03/03/2023	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	03/03/2023	*			
73	O Street Extended and Rock Creek Parkway, NW	052	03/03/2023	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	03/07/2023	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	03/07/2023	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	03/07/2023	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	03/03/2023	*			
84a	26 th and P Streets, NW	060	03/03/2023	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	03/02/2023	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	03/02/2023	*			
89	First and V St, NW (First St Tunnel)	019	03/02/2023	*			

<i>Structure Number</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
90	First and V St, NW (First St Tunnel)	019	03/02/2023	*			
91	First and V St, NW (First St Tunnel)	019	03/03/2023	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	03/23/2023	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	03/23/2023	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	03/14/2023	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	03/14/2023	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	03/14/2023	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	03/15/2023	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	03/15/2023	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	03/16/2023	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	03/21/2023	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	03/21/2023	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	03/21/2023	*			
104	Poplar Point PS Discharge Chamber	N/A	03/21/2023	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	03/21/2023	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2
Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	03/21/2023	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	03/16/2023	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	03/16/2023	*		*		*		*		
009	O St. Sewage Pumping Station, SE	03/16/2023	*		*		*		*		
010	O St. Sewage Pumping Station, SE	03/16/2023	*			*			*		
011	Main Sewage Pumping Station, SE	03/16/2023	*			*			*		
011a	Main Sewage Pumping Station, SE	03/16/2023	*		*		*		*		
012	Main Sewage Pumping Station, SE	03/16/2023	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	03/16/2023	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	03/16/2023	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	03/16/2023	*			*			*		
016	12th and O Streets, SE	03/02/2023	*		*		*		*		
017	M and Water Street, SE	03/16/2023	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	03/02/2023	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	03/23/2023	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	03/23/2023	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	03/02/2023	*		*		*		*		
021	Rock Creek Parkway and C St., NW	03/02/2023	*		*		*		*		
022	Rock Creek Parkway and G St., NW	03/02/2023	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	03/02/2023	*		*		*		*		
025	South of 31st and K Streets, NW	03/02/2023	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	03/02/2023	*		*		*		*		
027	33 rd and Water Sts., NW	03/02/2023	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	03/02/2023	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	03/02/2023	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	03/20/2023	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	03/20/2023	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	03/03/2023	*			*			*		
035	P St. Bridge and Rock Creek Parkway	03/03/2023	*			*			*		
036	22nd Street, South of Q Street NW.	03/13/2023	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	03/06/2023	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	03/06/2023	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	03/06/2023	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	03/13/2016	*		*		*		*		
042	Harvard St. and Beach Dr NW.	03/13/2023	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	03/13/2023	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	03/13/2023	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	03/13/2023	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	03/08/2023	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	03/08/2023	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	03/08/2023	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	03/08/2023	*		*		*		*		
050	Rock Creek Parkway and L St., NW	03/01/2023	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	03/21/2023	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	03/21/2023	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	03/07/2023	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	03/07/2023	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	03/13/2023	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	31	3	4	Pump 2	3/1/23-3/3/23	Blow off pipe valve broke off pump	23-262507	Returned to service on 3/3/2023.
O Street	31	2	4	Pump 1	3/1/2023-3/31/2023	Rotating assembly broke by stormwater debris	23-91455	Anticipated by 05/31/23. The pump has been disconnected for repair.
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	31	4	5	None	-	-	-	-

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed</i> ^{1,2}	<i>Work Order Number</i>	<i>Comments</i>
Main	3/7/23	Group A	23-265102	Add oil, grease bearings and replace packing if needed.
O St	3/7/23	Group A	23-280656	Add oil, grease bearings and replace packing if needed.
Eastside	3/1/23	Group A	23-237504	Add oil, grease bearings and replace packing if needed.
Poplar Point	3/21/23	Group A	23-269106	Add oil, grease bearings and replace packing if needed.
Potomac	3/3/23	Group A	23-239984	Add oil, grease bearings and replace packing if needed.
Rock Creek	3/3/23	Group A	23-201288	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	3/22/23	Group A	23-269169	Add oil, grease bearings and replace packing if needed.
Earl Place	3/1/23	Group A	23-244635	Add oil, grease bearings and replace packing if needed.
1 st Street Tunnel Dewatering	3/3/23	Group B	23-264485	

Notes:

1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required
2. Group B consists of:
 - a. Inspect and manually run CSO Pumps
 - b. Generator:
 - i. Inspection operation and test, inspect oil level, inspect coolant level
 - c. MCC:
 - i. Test gas monitoring system
 - ii. Inspect and test level indicators
 - d. Valve Vault
 - i. Lubricate knife gate valve stem and stem nut
 - ii. Flush air and vacuum release valve

**Table 2-5
Pumping Stations – Pumpage**

Pumping Station	Sanitary Pumpage		Screenings Collected (tons) ¹	Pumpage of CSO from First Street Tunnel back to Sewer System	
	Total Wastewater (mg)	Daily Average Wastewater (mg)		Date	Volume (mg)
Main ^{1,2}	1433.95	46.26	N/A	N/A	N/A
O St ^{1,2}	115.55	3.727	N/A	N/A	N/A
Eastside	133.55	4.308	N/A	N/A	N/A
Poplar Point	253.98	8.193	N/A	N/A	N/A
Potomac	3441.07	111.002	N/A	N/A	N/A
Rock Creek	91.43	2.949	N/A	N/A	N/A
Upper Anacostia	36.39	1.174	N/A	N/A	N/A
Earl Place	0.134	0.004323	N/A	N/A	N/A
1 st Street Tunnel Dewatering	N/A	N/A	N/A	N/A ³	N/A ³

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
3. Pump data indicates activity on two occurrences in the month of March: 115 minutes on 03/15/23 and 246 minutes on 03/27/23. DC Water is in the process of inspecting the defective flow meter. In the interim, the flow will be estimated based on pump run times and pump capacity. **The estimated volume is 0.7942 MG for the month of March 2023.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	03/15/23	No	N/A	N/A	N/A
14 - West	03/15/23	No	N/A	N/A	N/A
15	03/15/23	No	N/A	N/A	N/A
15A	03/15/23	No	N/A	N/A	N/A
16 – East	03/16/23	No	N/A	N/A	N/A
16 – West	03/16/23	No	N/A	N/A	N/A
34	03/03/23 03/15/23	Yes No	03/03/23 N/A	Note 1 N/A	03/03/23 N/A
35	03/15/23	No	N/A	N/A	N/A
52	03/15/32	No	N/A	N/A	N/A

Notes:

1. On 3/3/23 Structure 34 deflated around 8.15pm due to compressor low air pressure alarm. Maintenance was notified and the compressor belt was repaired. The structure was up and returned to service within 2 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.

**Table 2-7
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>Inflatable Dam Operational Status</i>
14 (E & W)	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15A	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
16 (E & W)	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
34	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
35	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
52	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>N/A</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during March 2023.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1467	1442	655	414	6	19	19	5	5	24	24
2	2832	2647	486	91	0	23	16	14	11	37	27
3	3720	183	0	0	0	557	0	1538	0	2095	0
4	3521	1729	0	0	1	1240	31	387	12	1627	43
5	4066	1758	1693	15	1	279	8	129	5	408	13
6	3333	2692	2676	630	0	13	8	4	4	17	12
7	3879	43	43	4	0	2780	0	16	0	2796	0
8	2930	213	212	1	0	162	1	2	0	164	1
Grand Total	25748¹	10707¹	5765¹	1155	8	5073	83	2095	37	7168	120
% Cleaned/Inspected to Date				20%	0%					28%	1%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2
BMP Demonstration Projects – Report

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Bar Rack CSO 040	03/06/2023	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	03/13/2023	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	23
<i>Days not Operating</i>	7
<i>Reason not Operating</i>	Maintenance, wind, low water levels.
<i># Skimmer in Fleet</i>	3 Skimmers
<i># Skimmers Out of Service</i>	1 Skimmer
<i>Dates</i>	B32: 3/1-3/31
<i>Reason</i>	B32: Starboard propulsion system failure.
<i>Plan to Restore to Service</i>	B32: Waiting for maintenance contract to start. ETR May 2023.
<i>Amount Material Collected</i>	5 tons this month. Calendar year to date 25 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Pumping Station	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
		Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	3/22/23	X		23-285203		
Bar Racks at Main Storm Pumps (CSO 011)	3/22/23	X		23-285196		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
3/1/2023	0	0	0	0	0
3/2/2023	0.03	0.03	0.02	0.05	0.05
3/3/2023	0.20	0.24	0.28	0.22	0.32
3/4/2023	0	0	0	0	0
3/5/2023	0	0	0	0	0
3/6/2023	0	0	0	0	0
3/7/2023	0	0	0	0	0
3/8/2023	0	0	0	0	0
3/9/2023	0	0	0	0	0
3/10/2023	0.13	0.12	0.18	0.11	0.19
3/11/2023	0	0	0	0	0
3/12/2023	0	0	0	0	0.04
3/13/2023	0	0.01	0.03	0	0.03
3/14/2023	0	0	0	0	0
3/15/2023	0	0	0	0	0
3/16/2023	0	0	0	0	0
3/17/2023	0	0	0	0	0.02
3/18/2023	0	0	0.01	0	0
3/19/2023	0	0	0	0	0
3/20/2023	0	0	0	0	0
3/21/2023	0	0	0	0	0
3/22/2023	0	0	0	0	0
3/23/2023	0	0	0	0	0
3/24/2023	0.60	0.60	0.65	0.69	0.72
3/25/2023	0.15	0.20	0.19	0.20	0.21
3/26/2023	0.01	0	0	0	0
3/27/2023	0	0	0.03	0	0
3/28/2023	0	0	0	0	0
3/29/2023	0	0	0	0	0
3/30/2023	0	0	0	0	0
3/31/2023	0	0	0	0	0
TOTAL	1.12	1.20	1.39	1.27	1.58

5.3 Wet Weather Overflows

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the March 2023 Report.

District of Columbia Water and Sewer Authority
Combined Sewer System Model Results
 Period: Q1 Y2023 (January, February, March)

SCENARIO: QuarterlyReport_2023Q1, created on 31 March 2023

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
Anacostia CSOs								
005	Chicago St and Railroad Station SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
006	Good Hope Road, West of Nichols Ave.,SE		separated					
007	13 th Street and Ridge Place,SE	Metered	0	0.00	0.00	0.00	0.00	0.00
009	2nd Street, 300 feet North of N Place, SE	Metered	0	0.00	0.00	0.00	0.00	0.00
010	O Street SewagePumping Station, SE (pumped Overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
011	South of Main Sewage Pumping Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
011a	South of Main SewagePumping Station, SE (gravity overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
012	North of Main SewagePumping Station, SE (Tiber Creek)	Metered	0	0.00	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
014	6th and M Streets, SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
015	9th and M Streets, SE		consolidated to tunnel system					
016	12th and M Streets, SE		consolidated to tunnel system					
017	14th and M Streets, SE		consolidated to tunnel system					
018	Barney Circle andPennsylvania Ave, SE		consolidated to tunnel system					
019	Northeast Boundary	Metered	0	0.00	0.00	0.00	0.00	0.00
019A	Northeast Boundary - Tunnel OF	Metered	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL			0.00				
Potomac CSOs								
003A	JBAB Tunnel OF	Metered	0	0.00	0.00	0.00	0.00	0.00
020	23rd Street, North ofConstitution Ave, NW (Easby Point)	Modeled	1	1.28	1.75	1.75	1.75	1.75
021	Northeast ofRoosevelt Bridge, NW	Modeled	4	11.84	4.00	1.00	1.75	0.25
022	27th and K Streets, NW	Modeled	7	0.12	50.50	7.21	25.00	0.25
024	30th and K Streets, NW	Modeled	11	0.31	79.00	7.18	25.75	0.50
025	31st & K St NW	Modeled	2	0.0019	0.75	0.38	0.50	0.25
026	Wisconsin Avenue andK St., NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West ofStreet, NW	Modeled	6	0.74	23.75	3.96	13.50	0.25
028	36th and M Streets, NW	Modeled	11	1.28	80.25	7.30	25.75	0.25
029	Canal Road 1000 feet east of Rock Creek,NW	Modeled	6	0.91	30.50	5.08	13.50	0.50
	SUBTOTAL			16.48				
Rock Creek								
031	Pennsylvania Avenue, East Rock Creek, NW		separated					
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
033	N Street extendedwest of 25th Street,NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW	Modeled	0	0.00	0.00	0.00	0.00	0.00
035	22nd Street south of Q Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	Modeled	4	0.02	8.25	2.06	5.00	0.25
037	Northwest of Belmontand Rock Creek and Potomac Parkway		separated					
038	North of Belmont Road,east of Kalorama Circle, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
039	Connecticut Avenue east of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Biltmore Street extended east of RockCreek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
041	Ontario extended and Rock Creek Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
042	Harvard Street and RockCreek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
043	Adams Mill Road South of Irving Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
044	Kenyon Street and Adams Mill Road, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
045	Adams Mill Road and Lamont Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
046	Park Road south of Piney Branch Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
047	Ingleside Terrace extended and Piney Branch Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
048	Mt. Pleasant Street extended and Piney Branch Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
049	Piney Branch and LamontStreet, NW	Modeled	1	0.003	0.25	0.25	0.25	0.25
050	28th Street west of 16th Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
051	Olive Street extended and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
052	O Street extended and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
053	O Street west of Rock Creek Parkway, NW		separated					
054	West Side of Rock Creek300 ft. south of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
056	Normanstone Drive extended west of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
057	28th Street extended west of Rock Creek, NW		separated					

District of Columbia Water and Sewer Authority
Combined Sewer System Model Results
 Period: Q1 Y2023 (January, February, March)

SCENARIO: QuarterlyReport_2023Q1, created on 31 March 2023

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
058	Connecticut Avenue and Rock Creek Parkway, NW	separated						
060	P St and 26 th St, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL			0.03				
	TOTAL			16.51				

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.