QUARTERLY OPERATIONS REPORT

DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

THIRD QUARTER, 2024

Prepared By:

D.C. Water and Sewer Authority
Department of Pumping and Sewer Operations
3101 Ames Place, NE
Washington, D.C. 20032



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System

Month: July 2024

Prepared By:

District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: July 2024 Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	07/02/2024	*			
7	W Street and Railroad Ave, SE	005	07/02/2024	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13th Street and Ridge Place, SE (Diversion Structure)	007	07/02/2024	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	07/02/2024	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	07/02/2024	*			
11	"O" Street Pumping Station	011(a)	07/17/2024	*			
12	Storm Pump Discharge at Main Pumping Station	011	07/17/2024	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	07/17/0224	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	07/11/2024	*			
15	South Capitol and E Streets	010	07/11/2024	*			
15a	Half and L Streets, SE	010	07/11/2024	*			
15b	South Capitol and I Streets	010	07/16/2024	*			
15c	South Capitol and I Streets	010	07/16/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	07/17/2024	*			
17	4th and N Streets, SE, Both Extended	013	07/02/2024	*			
17a	K Street between 6th Street and 7th Street, SE (Side Overflow Weir)	013	07/16/2024	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	07/31/2024	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	07/02/2024	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	07/02/2024	*			
19	9 th and M Streets, SE	015	07/02/2024	*			
19a	9 th and M Streets, SE	015	07/02/2024	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	07/02/2024	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	07/02/2024	*			
20	12 th and M Streets, SE	016	07/10/2024	*			
20a	12 th and M Streets, SE	016	07/10/2024	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	07/10/2024	*			
21	14 th and M Streets, SE	017	07/02/2024	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	07/02/2024	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	07/10/2024	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	07/10/2024	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	07/10/2024	*			
22d	Kentucky Ave and Potomac Street, SE	018	07/10/2024	*			
22e	14 th Street and Kentucky Ave, SE	018	07/10/2024	*			
23	Independence Ave, 21st Street, SE, Extended	019	07/10/2024	*			
24a	East Capitol St, west of RFK stadium	019	07/10/2024	*			
28	21st and Constitution Ave, NW	020	07/15/2024	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	07/15/2024	*			
30	17 th and D Streets, NW	020	07/15/2024	*			
31	15 th Street and Pennsylvania Ave, NW	020	07/15/2024	*			
33	10 th and F Streets, NW	020	07/15/2024	*			
34	23 rd Street, north of Constitution Ave, NW	020	07/22/2024	*			
34a	23 rd Street near C Street, NW	020	07/15/2024	*			
35	Northeast of Roosevelt Bridge, NW	021	07/22/2024	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	07/18/2024	*			
36	27 th and I Streets, NW	022	07/15/2024	*			
36a	New Hampshire Ave and Eye Street, NW	022	07/15/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36b	19th and L Streets, NW	022, 034	07/03/2024	*			
36d	17 th and L Streets, NW	022, 034	07/03/2024	*			
36g	18th and M Streets, NW	022, 034	07/03/2024	*			
36h	18th and M Streets, NW	022, 034	07/03/2024	*			
37	27th and Eye Streets, NW	022	07/15/2024	*			
38	29th and K Streets, NW	024	07/15/2024	*			
38a	30th Street, south of K Street, NW	024	07/15/2024	*			
39a	30th and K Streets, NW	024	07/15/2024	*			
39b	30th and K Streets, NW	024	07/15/2024	*			
41b ¹	31st and K Streets, NW	025	N/A				
41c ¹	31st and K Streets, NW	025	N/A				
421	Wisconsin Ave and K Street, NW	026	N/A				
43	Potomac and Water Streets, NW	027	07/15/2024	*			
43a	Potomac and Water Streets, NW	027	07/15/2024	*			
44	Water Street, west of Potomac St, NW	027	07/15/2024	*			
45	36 th and M Streets, NW	028	07/03/2024	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	07/03/2024	*			
47	38th Street and Reservoir Road, NW	029	07/03/2024	*			
47a	37th and T Streets, NW	029	07/03/2024	*			
47b	37 th and T Streets, NW	029	07/03/2024	*			
47c	38th and W Streets, NW	029	07/03/2024	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	07/22/2024	*			
51	N Street Extended, west of 25th Street, NW	033	07/22/2024	*			
52	22 nd Street between M and N Streets, NW	034	07/11/2024	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	07/11/2024	*			
53	22 nd and M Streets, NW	022, 034	07/18/2024	*			
53a	22 nd and M Streets, NW	022, 034	07/18/2024	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	07/03/2024	*			
53c	L and 22 nd Streets, NW	022	07/03/2024	*			
54	23 rd and O Streets, NW	034	07/22/2024	*			
55	22 nd Street, south of Q Street, NW	035	07/22/2024	*			
55a	22 nd Street, south of Q Street, NW	035	07/22/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
56	23 rd and Massachusetts Ave, NW	036	07/22/2024	*			
57	23 rd Street, south of Q Street, NW	036	07/22/2024	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	07/17/2024	*			
60	Connecticut Ave, east of Rock Creek, NW	039	07/17/2024	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	07/17/2024	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	07/17/2024	*			
63	Harvard Street and Rock Creek Parkway, NW	042	07/23/2024	*			
64	Adams Mill Road, south of Irving Street, NW	043	07/23/2024	*			
65	Kenyon Street and Adams Mill Road, NW	044	07/23/2024	*			
65a	Kenyon Street and Adams Mill Road, NW	044	07/23/2024	*			
66	Adams Mill Road and Lamont Street, NW	045	07/23/2024	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	07/23/2024	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	07/23/2024	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	07/23/2024	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	07/23/2024	*			
70i	5 th and Quackenbos Streets, NW	049	07/17/2024	*			
71	28th Street, west of Rock Creek Parkway, NW	050	07/22/2024	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	07/22/2024	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	07/22/2024	*			
73	O Street Extended and Rock Creek Parkway, NW	052	07/22/2024	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	07/23/2024	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	07/23/2024	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	07/23/2024	*			
78¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79^{1}	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	07/22/2024	*			
84a	26 th and P Streets, NW	060	07/22/2024	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	07/09/2024	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	07/09/2024	*			
89	First and V St, NW (First St Tunnel)	019	07/09/2024	*			

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
90	First and V St, NW (First St Tunnel)	019	07/09/2024	*			
91	First and V St, NW (First St Tunnel)	019	07/09/2024	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	07/16/2024	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	07/16/2024	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	07/02/2024	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	07/16/2024	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	07/16/2024	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 – 012	07/24/2024	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	07/11/2024	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	07/11/2024	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	07/10/2024	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	07/10/2024	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	07/10/2024	*			
104	Poplar Point PS Discharge Chamber	N/A	07/10/2024	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	07/10/2024	*			
106	R Street Diversion Chamber (RS-DC) and R Street Drop Shaft (RS-DS)	019	07/09/2024	*			
107	Florida Avenue Diversion Chamber (FLA-DC), Florida Avenue Drop Shaft (FLA-DS)	019	07/09/2024	*			
108	T Street Junction Chamber (TS-JC), T Street Drop Shaft (TS-DS)	019	07/09/2024	*			
109	4th Street NE Diversion Chamber (4S-DC), 4th Street Drop Shaft (4S-DS)	019	07/09/2024	*			
110	Rhode Island Avenue Diversion Chamber (RIA-DC), Rhode Island Avenue Drop Shaft (RIA-DS)	019	07/09/2024	*			
111a	Mount Olivet Road Junction Chamber (MOR-JC)	019	07/09/2024	*			
111b	Mount Olivet Road Diversion Chamber (MOR-DC)	019	07/09/2024	*			
111c	Mount Olivet Road Drop Shaft (MOR-DS)	019	07/09/2024	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

		utians and	1 Iuc	Gates							
					Tio	de					
				Outfall	Ga			le Gate			
			Co	ndition	Pres	ent?	Co	ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	07/10/2024	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	07/16/2024	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	07/17/2024	*		*		*		*		
009	O St. Sewage Pumping Station, SE	07/17/2024	*		*		*		*		
010	O St. Sewage Pumping Station, SE	07/17/2024	*			*			*		
011	Main Sewage Pumping Station, SE	07/17/2024	*			*			*		
011a	Main Sewage Pumping Station, SE	07/17/2024	*		*		*		*		
012	Main Sewage Pumping Station, SE	07/17/2024	*		*		*		*		
013	Southeast Federal Center, aligned with 4th St.	07/17/2024	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	07/17/2024	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	07/17/2024	*			*			*		
016	12th and O Streets, SE	07/17/2024	*		*		*		*		
017	M and Water Street, SE	07/17/2024	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	07/16/2024	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General	07/16/2024									
019	Hospital		*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General	07/16/2024									
	Hospital (Tunnel Overflow Structure)		*		*		*		*		
	Rock Creek Parkway and Independence, NW	07/01/2024	*		*		*		*		
021	Rock Creek Parkway and C St., NW	07/01/2024	*		*		*		*		
022	Rock Creek Parkway and G St., NW	07/01/2024	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	07/01/2024	*		*		*		*		
025^{1}	South of 31st and K Streets, NW	N/A									
026^{1}	Wisconsin Avenue and Water Street, NW	N/A									
027	33 rd and Water Sts., NW	07/01/2024	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	07/01/2024	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	07/01/2024	*			*			*		

				Outfall ndition	Tio Ga Press	te		de Gate ondition CSO Sign		O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	07/22/2024	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	07/22/2024	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	07/22/2024	*			*			*		
035	P St. Bridge and Rock Creek Parkway	07/22/2024	*			*			*		
036	22nd Street, South of Q Street NW.	07/29/2024	*		*		*		*		
037^{1}	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	07/17/2024	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	07/17/2024	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	07/17/2024	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	07/01/2024	*		*		*		*		
042	Harvard St. and Beach Dr NW.	07/01/2024	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	07/01/2024	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	07/01/2024	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	07/01/2024	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	07/23/2024	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	07/23/2024	*		*		*		*		
048	South of Piney Branch Parkway and 17th St.	07/23/2024	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	07/23/2024	*		*		*		*		
050	Rock Creek Parkway and L St., NW	07/22/2024	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	07/22/2024	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	07/22/2024	*		*		*		*		
053^{1}	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	07/23/2024	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	07/23/2024	*		*		*		*		
057^{1}	28th Street and Rock Creek Parkway, NW	N/A									
0581	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	07/29/2024	*		*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

	Tumping Sections Inspections and Delipment in Set vice										
Pumping	No. of	No.	No.	Screens or Pumps			Work Order				
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service			
Main	31	3	4	None	-	-	-	-			
O Street	31	2	4	Pump #1	7/1/24 – 7/31/24	O street pump #1 VFD failure	24-348942	Anticipated return to service 8/16/2024			
Eastside	1	2	4	None	-	-	-	-			
Poplar Point	1	2	4	None	-	-	-	-			
Potomac	31	4	5	None	-	-	-	-			

Table 2-4
Pumping Stations – Preventive Maintenance

	Date		Work Order	
Pumping Station	Performed	Type of Preventive Maintenance Performed ¹	Number	Comments
Main	7/3/24	Group A	24-515237	Add oil, grease bearings and replace packing if needed.
O St	7/4/24	Group A	24-531981	Add oil, grease bearings and replace packing if needed.
Eastside	7/25/24	Group A	24-528990	Add oil, grease bearings and replace packing if needed.
Poplar Point	7/16/24	Group A	24-519768	Add oil, grease bearings and replace packing if needed.
Potomac	7/30/24	Group A	24-534211	Add oil, grease bearings and replace packing if needed.
Rock Creek	7/17/24	Group A	24-507836	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	7/9/24	Group A	24-519831	Add oil, grease bearings and replace packing if needed.
Earl Place	7/16/24	Group A	24-495460	Add oil, grease bearings and replace packing if needed.

- 1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

	Sa	nitary mpage	Screenings Collected (tons) ¹
Pumping Station	Total Wastewater (mg)	Daily Average Wastewater (mg)	
Main ^{1,2,3}	1355*	43.72*	N/A
O St ^{1,2}	452.36	14.59	N/A
Eastside	139.94	4.51	N/A
Poplar Point	306.02	9.87	N/A
Potomac	3334.86	107.58	N/A
Rock Creek	32.99	1.06	N/A
Upper Anacostia	33.45	1.08	N/A
Earl Place	0.081	0.003	N/A

- 1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
- 2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
- 3. On October 3, 2023, the Main PS M1 flow meter sensor failed due to water damage. Instrumentation replaced the sensors for M1 and adjusted the sensors for M2. See WO# 23-605881 Full replacement is scheduled for July 2024, awaiting parts. *Values above are estimated using pump data.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-6
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service During the			
Structure No	Date Inspected	Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 – East	7/11/24	No	N/A	Note 1	N/A
14 – West	7/11/24	No	N/A	Note 1	N/A
	7/11/24	No	N/A	N/A	N/A
1.5	7/26/24	Yes	7/26/24	Note 2	7/26/24
15	7/27/24	Yes	7/27/24	Note 3	7/27/24
	7/29/24	Yes	7/29/24	Note 4	7/29/24
15A	7/11/24	No	N/A	N/A	N/A
16 – East	7/11/24	No	N/A	Note 1	N/A
	7/29/24	Yes	7/29/24	Note 5	7/29/24
	7/30/24	Yes	7/30/24	Note 6	7/30/24
16 – West	7/11/24	No	N/A	Note 1	N/A
	7/29/24	Yes	7/29/24	Note 5	7/29/24
	7/30/24	Yes	7/30/24	Note 6	7/30/24
34	7/18/24	No	N/A	N/A	N/A
35	7/18/24	No	N/A	N/A	N/A
52	7/18/24	No	N/A	N/A	N/A

- As notified in the letter to EPA June 15, 2023 and February 28, 2024 via email, inflatable dams will be renovated under our Capital Improvement Program. Structures 14 and 16 are currently under construction.
- 2. On 7/26/2024 Structure 15 deflated around 3:00pm due to losing level signal. Instrumentation was notified and the structure was reinflated and returned to service within two hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold. See WO# 24-585092.
- 3. On 7/27/2024 Structure 15 deflated around 2:15pm due to upstream level sensor failure. Instrumentation was notified and the structure was reinflated and returned to service within ten hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold. See WO# 24-585210.
- 4. On 7/29/2024 Structure 15 deflated around 9:14am due to Instrumentation presence in the structure and to adjust simulated level signal. The structure was reinflated and returned to service within four hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold.

- 5. On 7/29/2024 Structure 16 East and West were manually deflated around 10:36am to allow tide gate inspection work. The structure was reinflated and returned to service within five hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold.
- 6. On 7/30/2024 Structure 16 East and West were manually deflated around 8:54am to allow tide gate inspection work. The structure was reinflated and returned to service within eight hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold.

Table 2-7
Inflatable Dams & SCADA Sites – Wet Weather Operations

Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	None	N/A	Inflated
15	None	N/A	Inflated
15A	None	N/A	Inflated
16 (E & W)	None	N/A	Inflated
34	7/31/2024	5mins	Deflated
35	7/31/2024	33mins	Deflated
52	None	N/A	Inflated
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	27//
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	Operational Status	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during July 2024.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

				Inspections				ning			
				Total	Total						
				Anacostia	Anacostia	CBs Cleaned Thru		CB's Cleaned		Total CBs Cleaned	
			CD i.u	CBs	CBs	Last Month		This I	Month	This Year to Date	
		CBs in	CBs in	Inspected Once this	Inspected						
Ward	Total CBs	CBS in CSS	Anacostia CSS		Twice this	Total	In CSS	Total	In CSS	Total	In CSS
wara				Year	Year	Total		Total		Total	
1	1467	1442	655	601	14	82	62	204	203	286	265
2	2832	2647	486	429	53	222	47	550	548	772	595
3	3720	183	0	0	0	3484	7	178	164	3662	171
4	3521	1729	0	0	0	2660	876	546	544	3206	1420
5	4066	1758	1693	959	2	2287	6	32	25	2319	31
6	3333	2692	2676	2020	16	640	23	8	8	648	31
7	3879	43	43	29	0	3833	0	0	0	3833	0
8	2930	213	212	176	0	2730	0	1	0	2731	0
Grand Total	25748 ¹	10707 ¹	5765 ¹	4214	85	15938	1021	1519	1492	17457	2513
% Cleaned/Inspected to Date				73%	1%					68%	23%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	07/17/2024	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	07/01/2024	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3
Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	22
Days not Operating	4
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	3 Skimmers
Dates	B33: Jul 1 - Jul 31. B34 Jul 10 and 12. B37: Jul 1 - Jul 16.
Reason	B33: Air-conditioning not working.
	B34: Hydraulic fluid leak on starboard propulsion hoses.
	B37: Broken welds on starboard wing.
Plan to Restore to Service	B33: Parts on order, ETR August.
	B34: Returned to operations on Jul 11 and Jul 13.
	B37: Returned to operations on Jul 17.
Amount Material Collected	3 tons this month. Calendar year to date 133 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1
Bar Racks at Main & O Street Pumping Stations

	Data	Condition		Work Order		Work Performed or
Pumping Station	Date Inspected	Good	Needs Work	Work Order Number	Work Needed	Schedule for Completion
Bar Racks at O Street Storm Pumps (CSO 010)	7/28/2024	X		24-564352		
Bar Racks at Main Storm Pumps (CSO 011)	7/28/2024	X		24-564345		

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.


5.2

Rain Data

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
7/1/2024	0	0	0	0	0
7/2/2024	0	0	0	0	0
7/3/2024	0	0	0	0	0
7/4/2024	0.04	0.03	0.03	0.04	0.26
7/5/2024	0	0	0	0	0
7/6/2024	0	0	0	0	0
7/7/2024	0	0	0	0	0
7/8/2024	0	0	0	0	0
7/9/2024	0	0	0	0	0
7/10/2024	0.02	0	0.09	0.07	0.13
7/11/2024	0	0	0	0	0
7/12/2024	0.09	0.17	0.18	0.12	0.15
7/13/2024	0.02	0.04	0.04	0.05	0.05
7/14/2024	0	0.02	0	0	0
7/15/2024	0	0	0	0	0
7/16/2024	0	0	0	0	0
7/17/2024	0.29	0.19	0.68	0.32	0.48
7/18/2024	0	0	0	0	0
7/19/2024	0	0	0	0	0
7/20/2024	0.02	0.06	0.02	0.05	0.02
7/21/2024	0	0	0	0	0
7/22/2024	0.66	0.64	1.07	0.93	1.57
7/23/2024	0.02	0	0.01	0.01	0.01
7/24/2024	0.01	0.12	0	0	0
7/25/2024	0	0.01	0.35	0.01	1.28
7/26/2024	0	0	0	0	0
7/27/2024	0	0	0	0	0
7/28/2024	0	0	0	0	0
7/29/2024	0	0.03	0.09	0.09	0.26
7/30/2024	0.01	0	0.03	0.01	0.04
7/31/2024	0.41	0.61	0.64	0.68	0.57
TOTAL	1.18	1.31	2.59	1.70	4.25

5.3	Wet	Weather	Overflows
. 7 7	VV CL	vvealuei	ver movs

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the September 2024 Report.



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System

Month: August 2024

Prepared By:

District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: August 2024 Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
41	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	08/07/2024	*			
7	W Street and Railroad Ave, SE	005	08/07/2024	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13th Street and Ridge Place, SE (Diversion Structure)	007	08/07/2024	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	08/07/2024	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	08/07/2024	*			
11	"O" Street Pumping Station	011(a)	08/15/2024	*			
12	Storm Pump Discharge at Main Pumping Station	011	08/28/2024	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	08/15/2024	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	08/15/2024	*			
15	South Capitol and E Streets	010	08/15/2024	*			
15a	Half and L Streets, SE	010	08/15/2024	*			
15b	South Capitol and I Streets	010	08/22/2024	*			
15c	South Capitol and I Streets	010	08/22/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	08/15/2024	*			
17	4th and N Streets, SE, Both Extended	013	08/22/2024	*			
17a	K Street between 6th Street and 7th Street, SE (Side Overflow Weir)	013	08/22/2024	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	08/29/2024	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	08/27/2024	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	08/22/2024	*			
19	9 th and M Streets, SE	015	08/27/2024	*			
19a	9 th and M Streets, SE	015	08/27/2024	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	08/27/2024	*			
19c	9th and M Streets, SE (Diversion Chamber)	015	08/27/2024	*			
20	12 th and M Streets, SE	016	08/06/2024	*			
20a	12 th and M Streets, SE	016	08/06/2024	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	08/06/2024	*			
21	14 th and M Streets, SE	017	08/06/2024	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	08/06/2024	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	08/14/2024	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	08/14/2024	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	08/14/2024	*			
22d	Kentucky Ave and Potomac Street, SE	018	08/14/2024	*			
22e	14 th Street and Kentucky Ave, SE	018	08/14/2024	*			
23	Independence Ave, 21st Street, SE, Extended	019	08/14/2024	*			
24a	East Capitol St, west of RFK stadium	019	08/14/2024	*			
28	21st and Constitution Ave, NW	020	08/01/2024	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	08/01/2024	*			
30	17 th and D Streets, NW	020	08/01/2024	*			
31	15 th Street and Pennsylvania Ave, NW	020	08/01/2024	*			
33	10 th and F Streets, NW	020	08/01/2024	*			
34	23 rd Street, north of Constitution Ave, NW	020	08/15/2024	*			
34a	23 rd Street near C Street, NW	020	08/01/2024	*			
35	Northeast of Roosevelt Bridge, NW	021	08/15/2024	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	08/15/2024	*			
36	27 th and I Streets, NW	022	08/01/2024	*			
36a	New Hampshire Ave and Eye Street, NW	022	08/01/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36b	19th and L Streets, NW	022, 034	08/21/2024	*			
36d	17th and L Streets, NW	022, 034	08/21/2024	*			
36g	18th and M Streets, NW	022, 034	08/21/2024	*			
36h	18th and M Streets, NW	022, 034	08/21/2024	*			
37	27th and Eye Streets, NW	022	08/01/2024	*			
38	29th and K Streets, NW	024	08/01/2024	*			
38a	30 th Street, south of K Street, NW	024	08/01/2024	*			
39a	30 th and K Streets, NW	024	08/01/2024	*			
39b	30 th and K Streets, NW	024	08/01/2024	*			
41b ¹	31st and K Streets, NW	025	N/A				
41c ¹	31st and K Streets, NW	025	N/A				
421	Wisconsin Ave and K Street, NW	026	N/A				
43	Potomac and Water Streets, NW	027	08/01/2024	*			
43a	Potomac and Water Streets, NW	027	08/01/2024	*			
44	Water Street, west of Potomac St, NW	027	08/01/2024	*			
45	36th and M Streets, NW	028	08/05/2024	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	08/05/2024	*			
47	38th Street and Reservoir Road, NW	029	08/05/2024	*			
47a	37th and T Streets, NW	029	08/05/2024	*			
47b	37th and T Streets, NW	029	08/05/2024	*			
47c	38th and W Streets, NW	029	08/05/2024	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	08/21/2024	*			
51	N Street Extended, west of 25th Street, NW	033	08/21/2024	*			
52	22 nd Street between M and N Streets, NW	034	08/15/2024	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	08/15/2024	*			
53	22 nd and M Streets, NW	022, 034	08/21/2024	*			
53a	22 nd and M Streets, NW	022, 034	08/21/2024	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	08/01/2024	*			
53c	L and 22 nd Streets, NW	022	08/01/2024	*			
54	23 rd and O Streets, NW	034	08/12/2024	*			
55	22 nd Street, south of Q Street, NW	035	08/12/2024	*			
55a	22 nd Street, south of Q Street, NW	035	08/12/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs	1	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
56	23 rd and Massachusetts Ave, NW	036	08/12/2024	*			
57	23 rd Street, south of Q Street, NW	036	08/12/2024	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	08/05/2024	*			
60	Connecticut Ave, east of Rock Creek, NW	039	08/05/2024	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	08/05/2024	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	08/21/2024	*			
63	Harvard Street and Rock Creek Parkway, NW	042	08/21/2024	*			
64	Adams Mill Road, south of Irving Street, NW	043	08/21/2024	*			
65	Kenyon Street and Adams Mill Road, NW	044	08/21/2024	*			
65a	Kenyon Street and Adams Mill Road, NW	044	08/21/2024	*			
66	Adams Mill Road and Lamont Street, NW	045	08/21/2024	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	08/21/2024	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	08/21/2024	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	08/21/2024	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	08/21/2024	*			
70i	5 th and Quackenbos Streets, NW	049	08/05/2024	*			
71	28th Street, west of Rock Creek Parkway, NW	050	08/06/2024	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	08/12/2024	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	08/12/2024	*			
73	O Street Extended and Rock Creek Parkway, NW	052	08/12/2024	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	08/14/2024	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	08/14/2024	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	08/14/2024	*			
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	08/12/2024	*			
84a	26 th and P Streets, NW	060	08/12/2024	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	08/13/2024	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	08/13/2024	*			
89	First and V St, NW (First St Tunnel)	019	08/13/2024	*	_		

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
90	First and V St, NW (First St Tunnel)	019	08/13/2024	*			
91	First and V St, NW (First St Tunnel)	019	08/13/2024	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	08/28/2024	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	08/28/2024	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	08/06/2024	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	08/07/2024	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	08/07/2024	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	08/15/2024	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	08/15/2024	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	08/15/2024	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	08/22/2024	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	08/22/2024	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	08/26/2024	*			
104	Poplar Point PS Discharge Chamber	N/A	08/22/2024	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	08/22/2024	*			
106	R Street Diversion Chamber (RS-DC) and R Street Drop Shaft (RS-DS)	019	08/13/2024	*			
107	Florida Avenue Diversion Chamber (FLA-DC), Florida Avenue Drop Shaft (FLA-DS)	019	08/13/2024	*			
108	T Street Junction Chamber (TS-JC), T Street Drop Shaft (TS-DS)	019	08/13/2024	*			
109	4th Street NE Diversion Chamber (4S-DC), 4th Street Drop Shaft (4S-DS)	019	08/13/2024	*			
110	Rhode Island Avenue Diversion Chamber (RIA-DC), Rhode Island Avenue Drop Shaft (RIA-DS)	019	08/13/2024	*			
111a	Mount Olivet Road Junction Chamber (MOR-JC)	019	08/13/2024	*			
111b	Mount Olivet Road Diversion Chamber (MOR-DC)	019	08/13/2024	*			
111c	Mount Olivet Road Drop Shaft (MOR-DS)	019	08/13/2024	*			

^{1.} Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

	O .	utians and	1 luc	Gaics							
			Tide								
			J					le Gate			
			Co			Present? Condition			CSO Sign		
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	08/22/2024	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	08/07/2024	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	08/28/2024	*		*		*		*		
009	O St. Sewage Pumping Station, SE	08/28/2024	*		*		*		*		
010	O St. Sewage Pumping Station, SE	08/28/2024	*			*			*		
011	Main Sewage Pumping Station, SE	08/28/2024	*			*			*		
011a	Main Sewage Pumping Station, SE	08/28/2024	*		*		*		*		
012	Main Sewage Pumping Station, SE	08/28/2024	*		*		*		*		
013	Southeast Federal Center, aligned with 4th St.	08/28/2024	*		*		*		*		
014	Navy Yard, aligned with 6th St., SE	08/28/2024	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	08/28/2024	*			*			*		
016	12th and O Streets, SE	08/28/2024	*		*		*		*		
017	M and Water Street, SE	08/28/2024	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	08/28/2024	*		*		*		*		
010	Adjacent to Service Drive behind swirl facility & D.C. General	08/28/2024									
019	Hospital		*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General	08/28/2024									
019a	Hospital (Tunnel Overflow Structure)		*		*		*		*		
020	Rock Creek Parkway and Independence, NW	08/27/2024	*		*		*		*		
021	Rock Creek Parkway and C St., NW	08/27/2024	*		*		*		*		
022	Rock Creek Parkway and G St., NW	08/27/2024	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	08/27/2024	*		*		*		*		
025^{1}	South of 31st and K Streets, NW	N/A									
0261	Wisconsin Avenue and Water Street, NW	N/A									
027	33 rd and Water Sts., NW	08/27/2024	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	08/27/2024	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	08/27/2024	*			*			*		
					•			•			

			Outfall Tide Condition Present?		Tide Gate Condition						
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
	26th and M Street, NW	08/21/2024	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	08/21/2024	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	08/12/2024	*			*			*		
035	P St. Bridge and Rock Creek Parkway	08/12/2024	*			*			*		
036	22nd Street, South of Q Street NW.	08/14/2024	*		*		*		*		
037^{1}	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	08/05/2024	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	08/05/2024	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	08/05/2024	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	08/14/2024	*		*		*		*		
042	Harvard St. and Beach Dr NW.	08/14/2024	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	08/14/2024	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	08/14/2024	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	08/14/2024	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	08/21/2024	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	08/21/2024	*		*		*		*		
048	South of Piney Branch Parkway and 17th St.	08/21/2024	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	08/21/2024	*		*		*		*		
050	Rock Creek Parkway and L St., NW	08/06/2024	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	08/28/2024	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	08/28/2024	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	08/14/2024	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	08/14/2024	*		*		*		*		
0571	28th Street and Rock Creek Parkway, NW	N/A									
058^{1}	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	08/14/2024	*		*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
	Inspections	Screens	Pumps		Dates	Reason	Number	Schedule to Restore to Service
Main	31	3	4	None	-	-	-	-
O Street	31	2	4	Pump #1	8/1/24 - 8/15/24	O street pump #1 VFD failure	24-348942	Returned to service 8/16/2024
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	31	4	5	Pump #4	8/1/24-8/31/24	Control board shorted out.	24-609732	Anticipated return to service 9/30/24

Table 2-4 **Pumping Stations – Preventive Maintenance**

	Date		Work Order	
Pumping Station	Performed	Type of Preventive Maintenance Performed ¹	Number	Comments
Main	8/3/2024	Group A	24-577170	Add oil, grease bearings and replace packing if needed.
O St	8/3/2024	Group A	24-591137	Add oil, grease bearings and replace packing if needed.
Eastside	8/7/2024	Group A	24-587239	Add oil, grease bearings and replace packing if needed.
Poplar Point	8/7/2024	Group A	24-581644	Add oil, grease bearings and replace packing if needed.
Potomac	8/3/2024	Group A	24-594345	Add oil, grease bearings and replace packing if needed.
Rock Creek	8/7/2024	Group A	24-566847	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	8/4/2024	Group A	24-581953	Add oil, grease bearings and replace packing if needed.
Earl Place	8/7/2024	Group A	24-543496	Add oil, grease bearings and replace packing if needed.

- Notes:
 1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

Tumping Stations Tumpage									
		nitary mpage	Screenings Collected (tons) ¹						
Pumping Station	Total Wastewater (mg)	Daily Average Wastewater (mg)							
Main ^{1,2,3}	646.34	20.85	N/A						
O St ^{1,2}	440.17	14.20	N/A						
Eastside	173.18	5.59	N/A						
Poplar Point	310.57	10.02	N/A						
Potomac	3454.73	111.44	N/A						
Rock Creek	57.54	1.86	N/A						
Upper Anacostia	34.04	1.10	N/A						
Earl Place	0.1892	0.0061	N/A						

- 1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
- 2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
- 3. On October 3, 2023, the Main PS M1 flow meter sensor failed due to water damage. Instrumentation replaced the sensors for M1 and adjusted the sensors for M2. See WO# 23-605881. Replacement was completed on August 12, 2024.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-6
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam Structure No	Date Inspected	Was Dam Out of Service During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 – East	8/14/24	Yes	8/14/24	Note 3	Note 3
	8/15/24	No	N/A	Note 1	N/A
	8/28/24	Yes	8/28/24	Note 6	Note 6
14 – West	8/14/24	Yes	8/14/24	Note 3	Note 3
	8/15/24	No	N/A	Note 1	N/A
	8/28/24	Yes	8/28/24	Note 6	Note 6
1.5	8/7/24	Yes	8/7/24	Note 2	8/724
15	8/15/24	No	N/A	N/A	N/A
15A	8/15/24	No	N/A	N/A	N/A
16 – East	8/15/24	No	N/A	Note 1	N/A
	8/21/24	Yes	8/21/24	Note 4	8/21/24
	8/22/24	Yes	8/22/24	Note 5	8/22/24
16 – West	8/15/24	No	N/A	Note 1	N/A
	8/21/24	Yes	8/21/24	Note 4	8/21/24
	8/22/24	Yes	8/22/24	Note 5	8/22/24
34	8/15/24	No	N/A	N/A	N/A
35	8/15/24	No	N/A	N/A	N/A
52	8/15/24	No	N/A	N/A	N/A

- As notified in the letter to EPA June 15, 2023 and February 28, 2024 via email, inflatable dams will be renovated under our Capital Improvement Program. Structures 14 and 16 are currently under construction.
- 2. On 8/7/24 Structure 15 deflated around 1:25 pm due to an adjustment of the sensor input as the simulated level was increased. Instrumentation was notified and the structure was reinflated and returned to service within two hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold. See WO# 24-635029.
- 3. On 8/14/24 Structure 14 East and West deflated around 10:12am due to presence in the structure for tide gate inspection. The structure was reinflated and returned to service within two hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold.

- 4. On 8/21/24 Structure 16 East and West deflated around 11:31am due to presence in the structure for tide gate inspection. The structure was reinflated and returned to service within one hour. This was not an overflow to the river as the upstream levels were lower than the low-level threshold.
- 5. On 8/22/24 Structure 16 East and West deflated around 2:57pm due to presence in the structure for tide gate inspection. The structure was reinflated and returned to service within two hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold. See WO# 24-646576.
- 6. On 8/28/24 Structure 14 East and West deflated around 8:08am due to presence in the structure for tide gate inspection. The structure was reinflated and returned to service within four hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold.

Table 2-7
Inflatable Dams & SCADA Sites – Wet Weather Operations

Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	None	N/A	Inflated
15	None	N/A	Inflated
15A	None	N/A	Inflated
16 (E & W)	None	N/A	Inflated
34	8/9/2024	32mins	Deflated
35	8/3/20024	36mins	Deflated
	8/8/2024	20mins	Deflated
	8/9/2024	1hr 10mins	Deflated
52	None	N/A	Inflated
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	Operational Status	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during August 2024.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

				Inspections	1						
				Total	Total						
				Anacostia	Anacostia	CBs Clea	ned Thru	CB's C	leaned	Total CBs Cleaned	
			CD ·	CBs	CBs	Last N	1onth	This N	<i>Month</i>	This Year to Date	
		CD :	CBs in	Inspected	Inspected						
		CBs in	Anacostia	Once this	Twice this	_				_	l
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1467	1442	655	602	42	286	265	406	406	692	671
2	2832	2647	486	442	53	772	595	844	844	1616	1439
3	3720	183	0	0	0	3662	171	4	0	3666	171
4	3521	1729	0	0	0	3206	1420	273	272	3479	1692
5	4066	1758	1693	1588	105	2319	31	107	105	2426	136
6	3333	2692	2676	2316	26	648	31	20	18	668	49
7	3879	43	43	29	0	3833	0	0	0	3833	0
8	2930	213	212	189	129	2731	0	198	142	2929	142
Grand Total	25748 ¹	10707 ¹	5765 ¹	5166	355	17457	2513	1852	1787	19309	4300
% Cleaned/Inspected to Date				90%	6%					75%	40%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	08/05/2024	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	08/14/2024	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3
Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	22
Days not Operating	6
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	2 Skimmers
Dates	B33: Aug 1 - Aug 21. B34: Aug 5 - Aug 31.
Reason	B33 and B34: Air conditioning not working.
Plan to Restore to Service	B33: Returned to operation on Aug 22.
	B34: Troubleshooting in progress. ETR September.
Amount Material Collected	2 tons this month. Calendar year to date 135 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1
Bar Racks at Main & O Street Pumping Stations

	Date	Condition		Work Order		Work Performed or
Pumping Station	Inspected	Good	Needs Work	Number	Work Needed	Schedule for Completion
Bar Racks at O Street Storm Pumps (CSO 010)	8/3/24	X		24-639147		
Bar Racks at Main Storm Pumps (CSO 011)	8/3/24	X		24-639140		

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.


5.2

Rain Data

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
8/1/2024	0	0	0	0	0
8/2/2024	0	0	0	0	0
8/3/2024	0.91	0.68	0.22	0.63	0.14
8/4/2024	0	0	0	0	0
8/5/2024	0	0	0	0	0
8/6/2024	0	0	0	0	0
8/7/2024	0	0.02	0	0	0
8/8/2024	1.13	1.10	1.11	1.04	1.08
8/9/2024	0.62	0.88	0.75	1.28	1.80
8/10/2024	0.21	0.16	0.27	0.30	0.43
8/11/2024	0	0	0	0	0
8/12/2024	0	0	0	0	0
8/13/2024	0	0	0	0	0
8/14/2024	0	0	0	0	0
8/15/2024	0	0	0	0	0
8/16/2024	0	0	0	0	0
8/17/2024	0.10	0.15	0.43	0.05	0.19
8/18/2024	0	0	0	0.10	0
8/19/2024	0	0	0	0	0.01
8/20/2024	0	0	0	0	0
8/21/2024	0	0	0	0	0
8/22/2024	0	0	0	0	0
8/23/2024	0	0	0	0	0
8/24/2024	0	0	0	0	0
8/25/2024	0	0	0	0	0
8/26/2024	0.04	0.02	0.20	0.36	0.12
8/27/2024	0	0	0	0	0
8/28/2024	0	0	0	0	0
8/29/2024	0.42	0.38	0.64	0.54	0.77
8/30/2024	0.08	0.09	0.08	0.08	0.03
8/31/2024	0	0.01	0.01	0	0.01
TOTAL	3.51	3.48	3.70	4.38	4.57

	•	T 7 4	** 7	4 1	A 4	
5.3		A/ Ot	M/ A	1thar	Overflox	T/C
		7 L L	***	11111		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the September 2024 Report.



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System

Month: September 2024

Prepared By:

District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: September 2024 Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
41	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	09/05/24	*			
7	W Street and Railroad Ave, SE	005	09/05/24	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13th Street and Ridge Place, SE (Diversion Structure)	007	09/05/2024	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	09/05/2024	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	09/05/2024	*			
11	"O" Street Pumping Station	011(a)	09/19/2024	*			
12	Storm Pump Discharge at Main Pumping Station	011	09/30/2024	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	09/05/2024	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	09/19/2024	*			
15	South Capitol and E Streets	010	09/19/2024	*			
15a	Half and L Streets, SE	010	09/19/2024	*			
15b	South Capitol and I Streets	010	09/05/2024	*			
15c	South Capitol and I Streets	010	09/05/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	09/19/2024	*			
17	4th and N Streets, SE, Both Extended	013	09/05/2024	*			
17a	K Street between 6th Street and 7th Street, SE (Side Overflow Weir)	013	09/12/2024	*			
17b	4th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	09/12/2024	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	09/09/2024	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	09/05/2024	*			
19	9 th and M Streets, SE	015	09/09/2024	*			
19a	9 th and M Streets, SE	015	09/09/2024	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	09/09/2024	*			
19c	9th and M Streets, SE (Diversion Chamber)	015	09/09/2024	*			
20	12 th and M Streets, SE	016	09/09/2024	*			
20a	12 th and M Streets, SE	016	09/09/2024	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	09/09/2024	*			
21	14 th and M Streets, SE	017	09/09/2024	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	09/09/2024	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	09/10/2024	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	09/10/2024	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	09/10/2024	*			
22d	Kentucky Ave and Potomac Street, SE	018	09/10/2024	*			
22e	14 th Street and Kentucky Ave, SE	018	09/11/2024	*			
23	Independence Ave, 21st Street, SE, Extended	019	09/09/2024	*			
24a	East Capitol St, west of RFK stadium	019	09/09/2024	*			
28	21st and Constitution Ave, NW	020	09/04/2024	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	09/04/2024	*			
30	17 th and D Streets, NW	020	09/04/2024	*			
31	15 th Street and Pennsylvania Ave, NW	020	09/04/2024	*			
33	10 th and F Streets, NW	020	09/04/2024	*			
34	23 rd Street, north of Constitution Ave, NW	020	09/19/2024	*			
34a	23 rd Street near C Street, NW	020	09/04/2024	*			
35	Northeast of Roosevelt Bridge, NW	021	09/24/2024	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	09/24/2024	*			
36	27 th and I Streets, NW	022	09/04/2024	*			
36a	New Hampshire Ave and Eye Street, NW	022	09/19/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs	1	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36b	19th and L Streets, NW	022, 034	09/04/2024	*			
36d	17 th and L Streets, NW	022, 034	09/04/2024	*			
36g	18th and M Streets, NW	022, 034	09/04/2024	*			
36h	18th and M Streets, NW	022, 034	09/04/2024	*			
37	27 th and Eye Streets, NW	022	09/04/2024	*			
38	29th and K Streets, NW	024	09/04/2024	*			
38a	30 th Street, south of K Street, NW	024	09/04/2024	*			
39a	30 th and K Streets, NW	024	09/04/2024	*			
39b	30 th and K Streets, NW	024	09/04/2024	*			
41b ¹	31st and K Streets, NW	025	N/A				
41c ¹	31st and K Streets, NW	025	N/A				
421	Wisconsin Ave and K Street, NW	026	N/A				
43	Potomac and Water Streets, NW	027	09/04/2024	*			
43a	Potomac and Water Streets, NW	027	09/04/2024	*			
44	Water Street, west of Potomac St, NW	027	09/04/2024	*			
45	36 th and M Streets, NW	028	09/03/2024	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	09/03/2024	*			
47	38th Street and Reservoir Road, NW	029	09/03/2024	*			
47a	37th and T Streets, NW	029	09/03/2024	*			
47b	37 th and T Streets, NW	029	09/03/2024	*			
47c	38 th and W Streets, NW	029	09/03/2024	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	09/30/2024	*			
51	N Street Extended, west of 25th Street, NW	033	09/30/2024	*			
52	22nd Street between M and N Streets, NW	034	09/24/2024	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	09/24/2024	*			
53	22 nd and M Streets, NW	022, 034	09/24/2024	*			
53a	22 nd and M Streets, NW	022, 034	09/24/2024	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	09/04/2024	*			
53c	L and 22 nd Streets, NW	022	09/04/2024	*			
54	23 rd and O Streets, NW	034	09/26/2024	*			
55	22 nd Street, south of Q Street, NW	035	09/26/2024	*			
55a	22 nd Street, south of Q Street, NW	035	09/26/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
56	23 rd and Massachusetts Ave, NW	036	09/26/2024	*			
57	23 rd Street, south of Q Street, NW	036	09/26/2024	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	09/03/2024	*			
60	Connecticut Ave, east of Rock Creek, NW	039	09/03/2024	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	09/03/2024	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	09/23/2024	*			
63	Harvard Street and Rock Creek Parkway, NW	042	09/23/2024	*			
64	Adams Mill Road, south of Irving Street, NW	043	09/23/2024	*			
65	Kenyon Street and Adams Mill Road, NW	044	09/23/2024	*			
65a	Kenyon Street and Adams Mill Road, NW	044	09/23/2024	*			
66	Adams Mill Road and Lamont Street, NW	045	09/23/2024	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	09/23/2024	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	09/23/2024	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	09/23/2024	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	09/23/2024	*			
70i	5 th and Quackenbos Streets, NW	049	09/03/2024	*			
71	28th Street, west of Rock Creek Parkway, NW	050	09/03/2024	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	09/26/2024	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	09/26/2024	*			
73	O Street Extended and Rock Creek Parkway, NW	052	09/26/2024	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	09/03/2024	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	09/03/2024	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	09/03/2024	*			
78^{1}	28th Street Extended, west of Rock Creek, NW	057	N/A				
79^{1}	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	09/26/2024	*			
84a	26 th and P Streets, NW	060	09/26/2024	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	09/26/2024	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	09/26/2024	*			
89	First and V St, NW (First St Tunnel)	019	09/26/2024	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
90	First and V St, NW (First St Tunnel)	019	09/26/2024	*			
91	First and V St, NW (First St Tunnel)	019	09/26/2024	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	09/26/2024	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	09/25/2024	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	09/25/2024	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	09/09/2024	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	09/24/2024	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	09/24/2024	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	09/19/2024	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	09/19/2024	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	09/19/2024	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	09/24/2024	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	09/24/2024	*			
104	Poplar Point PS Discharge Chamber	N/A	09/22/2024	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	09/24/2024	*			
106	R Street Diversion Chamber (RS-DC) and R Street Drop Shaft (RS-DS)	019	09/30/2024	*			
107	Florida Avenue Diversion Chamber (FLA-DC), Florida Avenue Drop Shaft (FLA-DS)	019	09/26/2024	*			
108	T Street Junction Chamber (TS-JC), T Street Drop Shaft (TS-DS)	019	09/26/2024	*			
109	4th Street NE Diversion Chamber (4S-DC), 4th Street Drop Shaft (4S-DS)	019	09/26/2024	*			
110	Rhode Island Avenue Diversion Chamber (RIA-DC), Rhode Island Avenue Drop Shaft (RIA-DS)	019	09/26/2024	*			
111a	Mount Olivet Road Junction Chamber (MOR-JC)	019	09/26/2024	*			
111b	Mount Olivet Road Diversion Chamber (MOR-DC)	019	09/26/2024	*			
111c	Mount Olivet Road Drop Shaft (MOR-DS)	019	09/26/2024	*			

^{1.} Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

	O .	utians and	1 luc	Gaics							
					Tio	de					
				Dutfall	Ga			le Gate			
			Co	ndition	Pres	ent?	Co.	ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	09/30/2024	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	09/24/2024	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	09/24/2024	*		*		*		*		
009	O St. Sewage Pumping Station, SE	09/30/2024	*		*		*		*		
010	O St. Sewage Pumping Station, SE	09/30/2024	*			*			*		
011	Main Sewage Pumping Station, SE	09/30/2024	*			*			*		
011a	Main Sewage Pumping Station, SE	09/30/2024	*		*		*		*		
012	Main Sewage Pumping Station, SE	09/30/2024	*		*		*		*		
013	Southeast Federal Center, aligned with 4th St.	09/30/2024	*		*		*		*		
014	Navy Yard, aligned with 6th St., SE	09/30/2024	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	09/30/2024	*			*			*		
016	12th and O Streets, SE	09/25/2024	*		*		*		*		
017	M and Water Street, SE	09/25/2024	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	09/25/2024	*		*		*		*		
010	Adjacent to Service Drive behind swirl facility & D.C. General	09/25/2024									
019	Hospital		*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General	09/25/2024									
019a	Hospital (Tunnel Overflow Structure)		*		*		*		*		
020	Rock Creek Parkway and Independence, NW	09/12/2024	*		*		*		*		
021	Rock Creek Parkway and C St., NW	09/12/2024	*		*		*		*		
022	Rock Creek Parkway and G St., NW	09/12/2024	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	09/12/2024	*		*		*		*		
0251	South of 31st and K Streets, NW	N/A									
0261	Wisconsin Avenue and Water Street, NW	N/A									
027	33 rd and Water Sts., NW	09/12/2024	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	09/12/2024	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	09/12/2024	*			*			*		
					•		•	•			

				outfall ndition	Tio Ga Press	te		Tide Gate Condition		O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	09/30/2024	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	09/30/2024	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	09/26/2024	*			*			*		
035	P St. Bridge and Rock Creek Parkway	09/26/2024	*			*			*		
036	22nd Street, South of Q Street NW.	09/03/2024	*		*		*		*		
0371	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	09/03/2024	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	09/03/2024	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	09/03/2024	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	09/11/2024	*		*		*		*		
042	Harvard St. and Beach Dr NW.	09/11/2024	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	09/11/2024	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	09/11/2024	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	09/11/2024	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	09/23/2024	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	09/23/2024	*		*		*		*		
048	South of Piney Branch Parkway and 17th St.	09/23/2024	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	09/23/2024	*		*		*		*		
050	Rock Creek Parkway and L St., NW	09/03/2024	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	09/30/2024	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	09/30/2024	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	09/03/2024	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	09/03/2024	*		*		*		*		
0571	28th Street and Rock Creek Parkway, NW	N/A									
058^{1}	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	09/03/2024	*	_	*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service
Main	30	3	4	None	=	-	-	-
O Street	30	2	4	None	=	1	-	-
Eastside	1	2	4	None	=	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	30	4	5	Pump #4	9/1/24-9/31/24	Control board shorted out.	24-609732	Anticipated return to service 10/31/24

Table 2-4
Pumping Stations – Preventive Maintenance

	Date		Work Order	
Pumping Station	Performed	Type of Preventive Maintenance Performed ¹	Number	Comments
Main	9/3/24	Group A	24-639866	Add oil, grease bearings and replace packing if needed.
O St	9/27/24	Group A	24-656770	Add oil, grease bearings and replace packing if needed.
Eastside	9/9/24	Group A	24-650964	Add oil, grease bearings and replace packing if needed.
Poplar Point	9/3/24	Group A	24-642805	Add oil, grease bearings and replace packing if needed.
Potomac	9/27/24	Group A	24-660654	Add oil, grease bearings and replace packing if needed.
Rock Creek	9/3/24	Group A	24-631602	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	9/27/24	Group A	24-643127	Add oil, grease bearings and replace packing if needed.
Earl Place	9/9/24	Group A	24-613963	Add oil, grease bearings and replace packing if needed.

- 1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

	1 um	ping Stations I un	npage
		nitary mpage	Screenings Collected (tons) ¹
Pumping Station	Total Wastewater (mg)	Daily Average Wastewater (mg)	
Main ^{1,2}	1195.16	39.84	N/A
O St ^{1,2,3}	84.78	2.83	N/A
Eastside	151.49	5.05	N/A
Poplar Point	290.53	9.68	N/A
Potomac	3256.96	108.57	N/A
Rock Creek	25.49	0.85	N/A
Upper Anacostia	31.72	1.06	N/A
Earl Place	0.3068	0.0102	N/A

- 1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
- 2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
- 3. On September 3, 2024, the O Street PS flow meter stopped working and the manufacturer was contacted and began undergoing work to determine the problem. The manufacturer found a programming edit that was needed that fixed the problem. Work was completed on September 25, 2024. See WO#25-13971

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-6
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam	Data Larranta I	Was Dam Out of Service During the	Dates and of Samine	D	Calcalada da Dantana ta Camina
Structure No	Date Inspected	Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 – East	9/19/2024	No	N/A	Note 1	N/A
14 – West	9/19/2024	No	N/A	N/A	N/A
1.5	9/19/2024	No	N/A	N/A	N/A
15	9/25/2024	Yes	9/25/24	Note 4	9/25/24
15A	9/19/2024	No	N/A	N/A	N/A
16 – East	9/19/2024	No	N/A	Note 1	N/A
	9/19/2024	Yes	9/19/2024	Note 2	9/19/2024
	9/21/2024	Yes	9/21/2024	Note 3	9/21/2024
16 – West	9/19/2024	No	N/A	Note 1	N/A
	9/19/2024	Yes	9/19/2024	Note 2	9/19/2024
	9/21/2024	Yes	9/21/2024	Note 3	9/21/2024
34	9/19/2024	No	N/A	N/A	N/A
35	9/24/2024	No	N/A	N/A	N/A
52	9/19/2024	No	N/A	N/A	N/A

- 1. As notified in the letter to EPA June 15, 2023 and February 28, 2024 via email, inflatable dams will be renovated under our Capital Improvement Program. Structures 14 and 16 are currently under construction.
- 2. On 9/19/24 Structure 16 East and West deflated around 9:08am due to contractor presence in the structure for tide gate inspection. Instrumentation was notified and the structure was reinflated and returned to service within one hour. This was not an overflow to the river as the upstream levels were lower than the low-level threshold.
- 3. On 9/21/24 Structure 16 East and West deflated around 10:19pm due to low reported dam pressure. Instrumentation was notified and the structure was reinflated and returned to service within seven hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold. See WO# 24-714036
- 4. On 9/25/24 Structure 15 deflated around 1:10am due to a BFV-4 fault. Instrumentation was notified and the structure was reinflated and returned to service within three hours. This was not an overflow to the river as the upstream levels were lower than the low-level threshold. See WO# 24-726594

Table 2-7
Inflatable Dams & SCADA Sites – Wet Weather Operations

Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status	
14 (E & W)	None	N/A	Inflated	
15	None	N/A	Inflated	
15A	None	N/A	Inflated	
16 (E & W)	None	N/A	Inflated	
34	None	N/A	Inflated	
35	9/22/24	13mins	Deflated	
	9/26/24	38mins	Deflated	
52	None	N/A	Inflated	
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow		
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.		
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	27//	
Outfall Structure 2	None	N/A	$N\!/\!A$	
Outfall Sewer Control Gates	Operational Status	Position		
Outfall Sewer Control Gate No.1	Operational	Open		
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible		
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible		

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during September 2024.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

				Inspections	1	Cleaning						
				Total	Total							
				Anacostia	Anacostia	CBs Clea	CBs Cleaned Thru		CB's Cleaned		Total CBs Cleaned	
			CD :	CBs	CBs	Last N	1onth	This N	<i>Month</i>	This Year to Date		
		CD ·	CBs in	Inspected	Inspected							
		CBs in	Anacostia	Once this	Twice this	•			- ~~~	1		
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS	
1	1467	1442	655	609	101	692	671	160	160	852	831	
2	2832	2647	486	444	194	1616	1439	421	416	2037	1855	
3	3720	183	0	0	0	3666	171	0	0	3666	171	
4	3521	1729	0	0	0	3479	1692	18	18	3497	1710	
5	4066	1758	1693	1610	315	2426	136	234	229	2660	365	
6	3333	2692	2676	2381	654	668	49	698	677	1366	726	
7	3879	43	43	29	0	3833	0	0	0	3833	0	
8	2930	213	212	202	159	2929	142	52	43	2981	185	
Grand Total	25748 ¹	10707 ¹	5765 ¹	5275	1423	19309	4300	1583	1543	20892	5843	
% Cleaned/Inspected to Date				92%	24%					81%	55%	

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	09/09/2024	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	09/09/2024	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3
Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	20
Days not Operating	1
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	2 Skimmers
Dates	B33: Sep 1 - Sep 18. B34: Sep 12 - Sep 18 and Sep 26 - Sep 30.
Reason	B33: Starboard prop failure. B34: Starboard prop failure and
	starboard wing cylinder failure.
Plan to Restore to Service	B33: Returned to operation on Sep 19.
	B34: Waiting for parts. ETR October.
Amount Material Collected	5 tons this month. Calendar year to date 140 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1
Bar Racks at Main & O Street Pumping Stations

	Date	Cond	lition	Work Order		Work Performed or Schedule for Completion		
Pumping Station	Inspected	Good	Needs Work	Number	Work Needed			
Bar Racks at O Street Storm Pumps (CSO 010)	9/27/24	X		24-694880				
Bar Racks at Main Storm Pumps (CSO 011)	9/27/24	X		24-694873				

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.2

Rain Data

Date	Date Brentwood Bryant Street Pumping Station Pumping Station		Main Pumping Station	Rock Creek Pumping Station	National Airport	
9/1/2024	0.03	0.03	0	0.01	0.01	
9/2/2024	0	0	0	0	0	
9/3/2024	0	0	0	0	0	
9/4/2024	0	0	0	0	0	
9/5/2024	0	0	0	0	0	
9/6/2024	0	0	0	0	0	
9/7/2024	0	0	0	0	0.01	
9/8/2024	0	0	0	0	0	
9/9/2024	0	0	0	0	0	
9/10/2024	0	0	0	0	0	
9/11/2024	0	0	0	0	0	
9/12/2024	0	0	0	0	0	
9/13/2024	0	0	0	0	0	
9/14/2024	0	0	0	0	0	
9/15/2024	0	0	0	0	0	
9/16/2024	0	0	0	0	0	
9/17/2024	0.03	0.04	0.05	0.04	0.10	
9/18/2024	0.75	0.77	0.78	0.84	0.33	
9/19/2024	0	0	0	0	0	
9/20/2024	0	0	0	0	0	
9/21/2024	0	0	0	0.05	0	
9/22/2024	0.39	0.24	0.25	0.47	0.32	
9/23/2024	0.22	0.24	0.10	0.14	0.09	
9/24/2024	0.42	0.45	0.51	0.53	0.47	
9/25/2024	0.10	0.38	0.08	0.11	0.08	
9/26/2024	0.84	0.47	0.56	0.81	0.57	
9/27/2024	0.12	0.10 0.10 0.10		0.10	0.13	
9/28/2024	0.01	0.01	0.01	0.17	0.07	
9/29/2024	0.08	0.17	0.05	0.09	0.05	
9/30/2024	0.02	0.04	0.04	0.03	0.08	
TOTAL	3.01	2.94	2.53	3.39	2.31	

5.3	Wet	Weather	Overflows
. 77	VV (-1	vvealuel	. , vei iii)ws

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the September 2024 Report.

District of Columbia Water and Sewer Authority Combined Sewer System Metered and Model Results Period: Q3 2024 (July, August, September) SCENARIO: QuarterlyReport_2024Q3_ALL, produced on 4 October 2024

			Number of	cso	Total Duration of	Avg Duration	Maximum Duration of	Minimus Duration
			Overflows	Overflow	Overflow	of Overflow	Overflow	Overflo
NPDES No.	Description	Data Source	(Occurrences)	Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)
nacostia CS0	Os							
005	Chicago St and Railroad Station SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
	Good Hope Road, West of Nichols			s	eparated			
006 007	Ave.,SE	Metered	2	0.16	0.42	0.21	0.05	0.17
007	13 th Street and Ridge Place,SE 2nd Street, 300 feet North of N Place,	ivietered		0.16	0.42	0.21	0.25	0.17
009	SE	Metered	0	0.00	0.00	0.00	0.00	0.00
	O Street SewagePumping Station, SE							
010	(pumped Overflow) South of Main Sewage Pumping	Metered	0	0.00	0.00	0.00	0.00	0.00
011	Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
	South of Main SewagePumping							
011a	Station, SE (gravity overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
012	North of Main SewagePumping Station, SE (Tiber Creek)	Metered	0	0.00	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
014	6th and M Streets, SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
015	9th and M Streets, SE				d to tunnel s			
016	12th and M Streets, SE 14th and M Streets, SE				d to tunnel s			
017	Barney Circle andPennsylvania Ave,			consolidate	ed to tunnel s	ystem		
018	SE			consolidate	d to tunnel s	ystem		
019	Northeast Boundary	Metered	0	0.00	0.00	0.00	0.00	0.00
019A	Northeast Boundary - Tunnel OF	Metered	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL		 	0.16			 	\vdash
otomac CSO:	s						1	
003A	JBAB Tunnel OF	Metered	0	0.00	0.00	0.00	0.00	0.00
	23rd Street, North of Constitution Ave,					. =-		
020 021	NW (Easby Point) Northeast ofRoosevelt Bridge, NW	Modeled Modeled	10 10	18.46 72.04	17.50 22.50	1.75 2.25	4.00 4.50	0.25 0.75
021	27th and K Streets, NW	Modeled	14	9.79	32.25	2.25	5.75	0.75
024	30th and K Streets, NW	Modeled	15	3.66	85.00	5.67	35.75	0.50
025	31st & K St NW			s	eparated			
026	Wisconsin Avenue andK St., NW				eparated			
027	Water Street West ofStreet, NW	Modeled	13	6.02	28.75	2.21	5.50	0.50
028	36th and M Streets, NW Canal Road 1000 feet east of Rock	Modeled	15	2.72	110.00	7.33	43.00	0.25
029	Creek,NW	Modeled	13	5.24	40.00	3.08	13.25	0.75
	SUBTOTAL			117.94				
ock Creek	Pennsylvania Avenue, East Rock			l			l	
031	Creek, NW			s	eparated			
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th							
033	Street,NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
034 035	23rd and O Streets, SW 22nd Street south of Q Street, NW	Modeled Modeled	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	Modeled	11	0.00	19.75	1.80	4.25	0.50
	Northwest of Belmontand Rock Creek	modolod			eparated	1.00	1.20	0.00
037	and Potomac Parkway			s	eparated			
	North of Belmont Road,east of		_					
038	Kalorama Circle, NW Connecticut Avenue east of Rock	Modeled	0	0.00	0.00	0.00	0.00	0.00
039	Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
000	Biltmore Street extended east of	Wodeled	Ů	0.00	0.00	0.00	0.00	0.00
040	RockCreek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	Ontario extended and Rock Creek							
041	Parkway Harvard Street and RockCreek	Modeled	0	0.00	0.00	0.00	0.00	0.00
042	Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
J72	Adams Mill Road South of Irving		T Š	0.00	0.00	0.00	0.00	3.00
043	Street, NW	Modeled	2	0.30	1.00	0.50	0.75	0.25
	Kenyon Street and Adams Mill Road,							
044	NW Adams Mill Road and Lamont Street,	Modeled	0	0.00	0.00	0.00	0.00	0.00
045	Adams Mill Road and Lamont Street, NW	Modeled	3	0.02	1.00	0.33	0.50	0.25
070	Park Road south of Piney Branch		1	0.02	1.00	0.00	0.00	0.20
046	Parkway, NW	Modeled	1	0.00	0.50	0.50	0.50	0.50
	Ingleside Terrace extended and Piney		1					
047	Branch Parkway Mt. Pleasant Street extended and	Modeled	0	0.00	0.00	0.00	0.00	0.00
048	Mt. Pleasant Street extended and Piney Branch Parkway	Modeled	1	0.02	0.50	0.50	0.50	0.50
049	Piney Branch and LamontStreet, NW	Modeled	4	10.627	2.00	0.50	1.25	0.25
050	28th Street west of 16th Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	Olive Street extended and Rock Creek							
051	Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
052	O Street extended and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
JJ2	O Street west of Rock Creek Parkway,	Modelea		•	•	0.00	0.00	0.00
053	NW			s	eparated			
	West Side of Rock Creek300 ft. south							
054	of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
056	Normanstone Drive extended west of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
000	28th Street extended west of Rock	at of Book						0.00
057	Creek, NW	separated						
	Connecticut Avenue and Rock Creek							
058	Parkway, NW		1			1		
060	P St and 26 th St, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
				11.27		i	1	1
	SUBTOTAL			11.27				

District of Columbia Water and Sewer Authority Combined Sewer System Metered and Model Results Period: Q3 2024 (July, August, September) SCENARIO: QuarterlyReport_2024Q3_ALL, produced on 4 October 2024

ſ						Total		Maximum	Minimum
ı				Number of	CSO	Duration of	Avg Duration	Duration of	Duration of
ı				Overflows	Overflow	Overflow	of Overflow	Overflow	Overflow
ı	NPDES No.	Description	Data Source	(Occurrences)	Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.