QUARTERLY OPERATIONS REPORT

DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

SECOND QUARTER 2007

Prepared By:

D.C. Water and Sewer Authority
Department of Sewer Services
Sewer Pumping Division
2nd & N Streets, SE
Washington, D.C. 20003



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: April 2007

Prepared By:

D.C. Water and Sewer Authority Department of Sewer Services Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: April 2007

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Visual Survey of Main & O
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

		A : - t - J NIDDEC	Donto	(Condition		
Struct No.	Location	Associated NPDES Outfall	Date Inspected	Good	Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	04/20/07	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	04/20/07	*			
5	Poplar Point Pumping Station	004	04/02/07	*			
6	Chicago Street and Railroad Ave, SE	005	04/09/07	*			
7	W Street and Railroad Ave, SE	005	04/09/07	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	04/09/07	*			
9	13 th Street and Ridge Place, SE	007	04/09/07	*			
11	"O" Street Pumping Station	011(a)	04/19/07	*			
12	Storm Pump Discharge at Main Pumping Station	011	04/19/07	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	04/02/07	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	04/19/07	*			
15	South Capitol and E Streets	010	04/19/07	*			
15a	Half and L Streets, SE	010	04/19/07	*			
15b	South Capitol and I Streets	010	04/23/07	*			
15c	South Capitol and I Streets	010	04/23/07	*			
16	North of Main Sewage Pumping Station	012	04/19/07	*			
17	4 th and N Streets, SE, Both Extended	013	04/10/07	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	04/24/07	*			
18	6 th and M Streets, SE	014	04/02/07	*			
19	9 th and M Streets, SE	015	04/02/07	*			
19a	9 th and M Streets, SE	015	04/02/07	*			
20	12 th and M Streets, SE	016	04/02/07	*			
20a	12 th and M Streets, SE	016	04/02/07	*			
21	14 th and M Streets, SE	017	04/10/07	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	04/10/07	*			

		A INDDEG	D.	(Condition		
Struct No.	Location	Associated NPDES Outfall	Date Inspected	Good	Needs Work	Work Needed	Work performed
22b	Barney Circle and Pennsylvania Ave, SE	018	04/10/07	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	04/10/07	*			
22d	Kentucky Ave and Potomac Street, SE	018	04/02/07	*			
22e	14 th Street and Kentucky Ave, SE	018	04/02/07	*			
23	Independence Ave, 21 st Street, SE, Extended	019	04/09/07	*			
24a	East Capitol St, west of RFK stadium	019	04/09/07	*			
28	21st and Constitution Ave, NW	020	04/23/07	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	04/23/07	*			
30	17 th and D Streets, NW	020	04/10/07	*			
31	15 th Street and Pennsylvania Ave, NW	020	04/10/07	*			
33	10 th and F Streets, NW	020	04/10/07	*			
34	23 rd Street, north of Constitution Ave, NW	020	04/19/07	*			
34a	23 rd Street near C Street, NW	020	04/23/07	*			
35	Northeast of Roosevelt Bridge, NW	021	04/19/07	*			
36	27 th and I Streets, NW	022	04/06/07	*			
36a	New Hampshire Ave and Eye Street, NW	022	04/06/07	*			
36b	19 th and L Streets, NW	022, 034	04/06/07	*			
36d	17 th and L Streets, NW	022, 034	04/06/07	*			
36g	18 th and M Streets, NW	022, 034	04/06/07	*			
36h	18 th and M Streets, NW	022, 034	04/06/07	*			
37	27 th and Eye Streets, NW	022	04/06/07	*			
38	29 th and K Streets, NW	024	04/04/07	*			
38a	30 th Street, south of K Street, NW	024	04/04/07	*			
39a	30 th and K Streets, NW	024	04/04/07	*			
39b	30 th and K Streets, NW	024	04/04/07	*			
41b	31st and K Streets, NW	025	04/06/07	*			
41c	31st and K Streets, NW	025	04/06/07	*			
42	Wisconsin Ave and K Street, NW	026	04/06/07	*			

		A INDDEG	D. ((Condition		
Struct No.	Location	Associated NPDES Outfall	Date Inspected	Good	Needs Work	Work Needed	Work performed
43	Potomac and Water Streets, NW	027	04/06/07	*			
43a	Potomac and Water Streets, NW	027	04/06/07	*			
44	Water Street, west of Potomac St, NW	027	04/06/07	*			
45	36 th and M Streets, NW	028	04/06/07	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	04/02/07	*			
47	38 th Street and Reservoir Road, NW	029	04/02/07	*			
47a	37 th and T Streets, NW	029	04/02/07	*			
47b	37 th and T Streets, NW	029	04/02/07	*			
47c	38 th and W Streets, NW	029	04/02/07	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	04/03/07	*			
50	26 and M Streets, NW	032	04/03/07	*			
51	N Street Extended, west of 25 th Street, NW	033	04/17/07	*			
52	22 nd Street between M and N Streets, NW	034	04/05/07	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	04/05/07	*			
53	22 nd and M Streets, NW	022, 034	04/17/07	*			
53a	22 nd and M Streets, NW	022, 034	04/17/07	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	04/12/07	*			
53c	L and 22 nd Streets, NW	022	04/12/07	*			
54	23 rd and O Streets, NW	034	04/12/07	*			
55	22 nd Street, south of Q Street, NW	035	04/12/07	*			
55a	22 nd Street, south of Q Street, NW	035	04/12/07	*			
56	23 rd and Massachusetts Ave, NW	036	04/12/07	*			
57	23 rd Street, south of Q Street, NW	036	04/12/07	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	04/17/07	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	04/17/07	*			
60	Connecticut Ave, east of Rock Creek, NW	039	04/04/07	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	04/04/07	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	04/25/07	*			

		Associated NPDES	Date	(Condition		
Struct No.	Location	Outfall	Inspected	Good	Needs Work	Work Needed	 Work performed
63	Harvard Street and Rock Creek Parkway, NW	042	04/25/07	*			1 3
64	Adams Mill Road, south of Irving Street, NW	043	04/25/07	*			
65	Kenyon Street and Adams Mill Road, NW	044	04/25/07	*			
65a	Kenyon Street and Adams Mill Road, NW	044	04/25/07	*			
66	Adams Mill Road and Lamont Street, NW	045	04/25/07	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	04/25/07	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	04/25/07	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	04/25/07	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	04/25/07	*			
70i	5 th and Quackenbos Streets, NW	049	04/30/07	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	04/30/07	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	04/30/07	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	04/06/07	*			
73	O Street Extended and Rock Creek Parkway, NW	052	04/04/07	*			
74	Q Street, west of Rock Creek, NW	053	04/04/07	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	04/30/07	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	04/30/07	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	04/30/07	*			
78	28th Street Extended, west of Rock Creek, NW	057	04/30/07	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	04/17/07	*			
84	26 th and P Streets, NW	060	04/17/07	*			
84a	26 th and P Streets, NW	060	04/17/07	*			

- 1. For regulators noted as "visually checked outfall", the outfall was visually observed to confirm no DWO was occurring.
- 2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2 - Outfalls and Tide Gates

			T =						1		
				Outfall		Gate	Tide Gate				
			$C\epsilon$	ondition	Pres	sent?	Condit	Condition		CSO Sign	
NPDES		Date		Needs				Needs			
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Needs Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and										
003	Chanute, SW	04/20/07	*		*		*		*		
	Across from Navy Yard, aligned with Parsons										
005	Ave., SE	04/12/07	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	04/12/07	*		*		*		*		
007	Between 11 th St. and Anacostia Bridges, SE	04/12/07	*		*		*		*		
009	O St. Sewage Pumping Station, SE/	04/02/07	*		*		*		*		
010	O St. Sewage Pumping Station, SE/	04/12/07	*			*			*		
011	Main Sewage Pumping Station, SE	04/12/07	*			*			*		
011(a)	Main Sewage Pumping Station, SE	04/12/07	*		*		*		*		
	Milia Building										
012	Main Sewage Pumping Station, SE	04/12/07	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	04/10/07	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	04/04/07	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	04/04/07	*			*			*		
016	12th and O Streets, SE	04/10/07	*		*		*		*		
017	M and Water Street, SE	04/10/07	*		*		*		*		
	East of Barney Circle and South of										
018	Pennsylvania Avenue Bridge, SE	04/10/07	*		*		*		*		
	Adjacent to Service Drive behind swirl facility										
019	and D.C. General Hospital	04/09/07	*			*			*		
020	Rock Creek Parkway and Independence, NW	04/26/07	*		*		*		*		
021	Rock Creek Parkway and C St., NW	04/26/07	*			*			*		
022	Rock Creek Parkway and G St., NW	04/26/07	*		*		*		*		

				Outfall ondition	Tide	Gate sent?	Tide C Condi			CSO Sign	
NPDES		Date	Ca		ries	seni:	Conai	Needs		CSO Sign	
Outfall	Location	Inspected	ОК	Needs Work	Yes	No	OK	Work		Needs Work	Notes, Work Needed or Performed
024	South of 30 th and K Streets, NW	04/26/07	*		*			*	*		WASA has developed a capitol project to design and construct a replacement gate for improved performance.
025	South of 31st and K Streets, NW	04/26/07	*		*		*		*		Formula
026	Wisconsin Avenue and Water Street, NW	04/26/07	*		*		*		*		
027	33 rd and Water Sts., NW	04/26/07	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	04/26/07	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	04/26/07	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	04/03/07	*			*			*		
032	26th and M Street, NW.	04/03/07	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	04/17/07	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	04/03/07	*		*		*		*		
035	P St. Bridge and Rock Creek Parkway	04/03/07	*		*		*		*		
036	22nd Street, South of Q Street NW.	04/26/07	*		*		*		*		
037	Waterside Dr. and Rock Creek Parkway	04/17/07	*		*		*		*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	04/17/07	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	04/04/07	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	04/04/07	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	0412/07	*		*		*		*		
042	Harvard St. and Beach Dr NW.	04/12/07	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	04/12/07	*		*		*		*		

NPDES		Date		Outfall ondition Needs		Gate sent?	Tide C Condi			CSO Sign	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work		Needs Work	Notes, Work Needed or Performed
044	Kenyon Street and Beach Dr., NW.	04/12/07	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	04/12/07	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	04/25/07	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	04/25/07	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	04/25/07	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	04/25/07	*		*		*		*		
050	Rock Creek Parkway and L St., NW	04/04/07	*		*		*		*		
051	Across Rock Creek Parkway, aligned with Olive St., NW.	04/03/07	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	04/03/07	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	04/26/07	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	04/26/07	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	04/30/07	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	04/30/07	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	04/17/07	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	04/26/07	*		*		*		*		

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

						110112 till = 1 (100	
Pumping Station	No. of Inspections	No. Screens	No. Pumps	Screens or Pumps Out of Service	Dates	Reason	Schedule to Restore to Service
Main	31	4	12	Screen #1 Screen #2 Pump #1	Apr 1-30	Reconstruction Reconstruction Reconstruction	April 19, 2007 Aug 2007 June 2007
Eastside	31	2	4	None			
Poplar Point	31	2 1	3	Screen #1 Pump #3	1	Reconstruction Replacement	Aug 2007 Aug 2007
Potomac	31	4	5	Screen #1 Pump #1	1	Reconstruction Replacement	April 30, 2007 Aug 2007

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

Table 2-4
Pumping Stations – Preventive Maintenance

		Tumping Stations Treventer	
		Type of Preventive Maintenance	
Pumping Station	Date Performed	Performed ¹	Comments
Main	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.
O St	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	04/27/07	Group A	Add oil, grease bearings and replace packing if needed.

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

		1 umpmg bu	mons rumpa	5*				
	Sanitary Pt	итраде	Storm V	Storm Water/CSO Pumped To Anacostia River				
	Total Wastewater	Daily Average			Screenings Collected			
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	(units)			
Main	1,910	63.67	N/A	N/A	N/A			
O St ¹	194.80	6.49	04/12/07	12.6	Normal			
Eastside	262.10	8.74	N/A	N/A	N/A			
Poplar Point	594	19.80	N/A	N/A	N/A			
Potomac	4,259.90	142.00	N/A	N/A	N/A			
Rock Creek	144.00	4.80	N/A	N/A	N/A			
Upper Anacostia	62.64	2.09	N/A	N/A	N/A			
Earle Place	0.24	0.01	N/A	N/A	N/A			

^{1.} Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Date	#		Screens or Swirls			
Inspected	Screens	# Swirls	Out of Service	Dates	Reason	Schedule to Restore to Service
04/26/07	1,2 & 3	1,2 & 3	None	N/a	N/a	N/a

Table 2-7 Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Comments
04/26/07	Group A	

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations

	Approx. Storm				Approx. Screenings					
	$Duration^{I}$	Total Influent	Total Foul Sewer	Total Effluent	Volume ³					
Date	(Hours)	Volume (mg)	Volume (mg)	Volume ² (mg)	# of bins (cu ft)					
04/04/07	1hr 15min	19.88	12.38	7.5	1.76(141)					
04/12/07	6hrs	25.27	19.01	6.25	1.28(102)					
04/15/07	6hrs	32.79	24.52	8.27	0.52(42)					
04/15/07	9hrs	43.89	35.85	8.04	0.20(16)					
04/15/07	1hr	3.26	3.26	0	0					

Note

Foul Sewer meters counter malfunctioned; therefore Foul Sewer data was estimated.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9 Northeast Boundary Swirl Facility - Disinfection Performance

	Chlor/			Residual Chlorine Test					
	Dechl	Do	sages	Results		Enterococcus Test	t Results	Fecal Coliform Test Results	
	or								
	Syste						Count		Count
	m	NaOCl	$NaHSO_3$		Conc.		Per		Per
Date	Used?	(mg/l)	(mg/l)	Location	(mg/l)	Site	100ml	Site	100ml
04/04/07	Yes	5	2	Mix Chamber	0.2	Mix Chamber	36,000	Mix Chamber	21,000
04/04/07	Yes	5	2	Anacostia River	0.0	Anacostia River	13,600	Anacostia River	14,500
04/12/07	Yes	5	2	Mix Chamber	0.2	Mix Chamber	29,000	Mix Chamber	51,000
04/12/07	Yes	5	2	Anacostia River	0.0	Anacostia River	35,000	Anacostia River	55,000
04/15/07	Yes	5	2	Mix Chamber	0.2	Mix Chamber	53,000	Mix Chamber	3,100
04/15/07	Yes	5	2	Anacostia River	0.2	Anacostia River	673	Anacostia River	2,800
04/15/07	Yes	5	2	Mix Chamber	0.1	Mix Chamber	3,300	Mix Chamber	250,000
04/15/07	Yes	5	2	Anacostia River	0.1	Anacostia River	4,800	Anacostia River	210

Notes: 1. Mix Chr.: Mixing Chamber 2. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

		Flow Composited Sample Results									
		Nitrite Nitrate Total Kjeldahl Total Carbonaceou									
	Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen				
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)				
4/04/07	151	0.00	0.05	2.31	2.36	0.93	55.9				
4/12/07	114	0.00	0.41	7.12	7.53	0.94	38.6				
4/15/07	67.0	0.03	0.55	2.49	3.07	0.42	10.8				

2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			Schedule to Restore to
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service
14 - East	04/27/07	No	N/A	N/A	N/A
14 - West	04/27/07	No	N/A	N/A	N/A
15	04/27/07	No	N/A	N/A	N/A
15A	04/27/07	No	N/A	N/A	N/A
16 - East	04/26/07	No	N/A	N/A	N/A
16 - West	04/26/07	No	N/A	N/A	N/A
24 - North	04/26/07	No	N/A	N/A	N/A
24 - Middle	04/26/07	No	N/A	N/A	N/A
24 - South	04/26/07	No	N/A	N/A	N/A
34	04/27/07	No	N/A	N/A	N/A
35	04/27/07	No	N/A	N/A	N/A
52	04/27/07	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

	innatable bains & SCADA Sites - Wet Weather Operations								
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow (hrs)							
14 (E & W)	None	N/A							
15	04/15/07	1hr 09mins							
15A	04/04/07	2hrs							
	04/12/07	2hrs 9mins							
	04/15/07	6hrs 22mins							
	04/27/07	59mins							
16 (E & W)	04/12/07	4mins							
	04/15/07	6hrs 31mins							
24	None	N/A							
34	04/04/07	13 mins							
35	None	N/A							
52	None	N/A							
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow (hrs)							
Outfall Structure 1	None	This structure has been bulk							
		Headed. Overflows are no longer possible.							
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.							
Outfall Structure 2(E & W)	None	None							
Outfall Sewer Control Gates	Operational Status	Position							
Outfall Sewer Control Gate No. 1	Operational	Open							
Outfall Sewer Control Gate No.2	Operational	Open							

3. DRY WEATHER OVERFLOWS

Dry weather overflows (DWOs), are summarized below:

Table 3-1 DRY WEATHER DISCHARGES

Location	CSO #034, north of N Street and 23 rd St., NW				
Cause	2"x 4" lumber approximately 2.5 feet in length plus other construction debris partially				
	clogged the 24 inch pipe at Structure 52a (N Street between 22 nd and 23 rd Streets., NW)				
Date/Time Discovered	4/5/07 @ 2:45 p.m.				
Action Taken	Removed 2"x 4" lumber and other construction debris				
Date/Time Discharged Ceased	4/5/07 @ 7:30 p.m.				
Estimated Volume (mg)	60,000 gallons				
Did Overflow Reach Receiving water?	Yes, Rock Creek River				
Action taken to prevent reoccurrence	1) We notified contractors working near the area to take affirmative action to prevent debris from entering the public sewer.				
	2) We requested Greeley and Hansen, WASA's engineering consultant, to evaluate Structure 52a to determine if additional modifications can be made to the structure to improve its operations.				
	3) We re-inspected CSO 52a - 72 hours after the discharge stoppage and monitor weekly.				

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin CleaningThe following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Summaries

				Inspections	1	Cleaning					
			CP.	Total Anacostia CBs	Total Anacostia CBs	CBs Cleaned Thru Last Month			eaned this	Total CBs Cleaned This Year to Date	
Ward	Total CBs	CBs in CSS	CBs in Anacostia CSS	Inspected Once this Year	Inspected Twice this Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	67	205	118	16	16	221	134
2	4,714	4,112	2,316	408	162	987	724	199	133	1186	857
3	3,555	461	-	0	0	274	32	133	33	407	65
4	2,782	1,985	159	65	0	325	182	1087	565	1412	747
5	2,167	1,035	1,035	455	75	620	405	19	50	639	455
6	1,783	1,594	1,594	885	0	1528	885	407	248	1935	1133
7	2,313	-	-	0	0	1716	0	321	0	2037	0
8	1,278	116	116	116	116	855	483	182	46	1037	529
WASA Subtotal	20,183	10,871	5,954	2,663	420	6,510	2,829	2,364	1,091	8,874	3,920
DDOT (via VMS) Subtotal				0	0			0	0	0	0
Grand Total	20,183	10,871	5,954	2,663	420			2,364	1,091	8,874	3,920
% Cleaned/Inspected to Date				45%	7%					44%	36%

4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	4/3/07 and	Good	Minor	Nets emptied.	450 lbs.
	4/26/07.		Maintenance		
Bar Rack CSO 040	4/4/07	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	4/12/07	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	20
Days not Operating	3
Reason not Operating	Strong winds and low tide.
# Skimmer in Fleet	2 skimmers
# Skimmers Out of Service	One
Dates	4/27/07 to present
Reason	Skimmer B-28 - replace hydraulic pump.
Plan to Restore to Service	As soon as possible
Volume Material Collected	60 ton.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes WASA's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Visual Wet Weather Surveys at Main & O

WASA performs visual surveys of the CSO overflows at Main and O Street Pumping Station to characterize the quantity and nature of floatable discharged. Results are as follows:

Table 5-1 CSO 010, 011, 011, 012 Visual Wet Weather Survey Summaries SOLIDS AND FLOATABLES VISUAL SURVEY FORM

			Date	:								lı lı	nspector's Initials:
		Ove	rflow	Ol	Observed Quantity of Quan					Qua	ntity c	f	
cso	Time of Observa tion	Y	N	L	M	Н	L	M	Н	L	M	Н	REMARKS/OTHER
009													
010				NC	NC	<u>E</u>							
011													
011a													
012													

Note: L= Low, M= Moderate, H= High

5.2 Rain DataRain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Table 5-2 Rainfall Data (inches)

Monthly Rain Totals				
Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
4/1/2007	0	0	0	0
4/2/2007	0.35	0	0	0
4/3/2007	0	0	0	0.04
4/4/2007	0	0.83	0	0
4/5/2007	0.09	0	0	0
4/6/2007	0	0	0	0.13
4/7/2007	0	0.07	0	0
4/8/2007	0	0	0	0
4/9/2007	0.11	0	0	0
4/10/2007	0.13	0	0	0.01
4/11/2007	0	0.59	0	0
4/12/2007	0	0.41	0	0
4/13/2007	0.35	0	0	0
4/14/2007	0	0.43	0	0.04
4/15/2007	0	1.73	0	0
4/16/2007	0.09	0.01	0	0
4/17/2007	0	0	0	0.13
4/18/2007	0	0	0	0
4/19/2007	0	0	0	0
4/20/2007	0.11	0	0	0
4/21/2007	0.13	0	0	0.01
4/22/2007	0.35	0	0	0
4/23/2007	0	0	0	0.04
4/24/2007	0	0	0	0
4/25/2007	0.09	0	0	0
4/26/2007	0	0.83	0	0.13
4/27/2007	0	0	0	0
4/28/2007	0	0	0	0
4/29/2007	0.11	0.07	0	0
4/30/2007	0.13	0	0	0.01
TOTALS	2.04	4.97	0	0.54



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: May 2007

Prepared By:

D.C. Water and Sewer Authority Department of Sewer Services Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: May 2007

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Visual Survey of Main & O
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

		Associated NPDES	Date	(Condition		
Struct No.	Location	Associated NFDES Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	05/17/07	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	05/17/07	*			
5	Poplar Point Pumping Station	004	05/10/07	*			
6	Chicago Street and Railroad Ave, SE	005	05/04/07	*			
7	W Street and Railroad Ave, SE	005	05/04/07	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	05/01/07	*			
9	13 th Street and Ridge Place, SE	007	05/01/07	*			
11	"O" Street Pumping Station	011(a)	05/10/07	*			
12	Storm Pump Discharge at Main Pumping Station	011	05/10/07	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	05/01/07	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	05/10/07	*			
15	South Capitol and E Streets	010	05/10/07	*			
15a	Half and L Streets, SE	010	05/10/07	*			
15b	South Capitol and I Streets	010	05/04/07	*			
15c	South Capitol and I Streets	010	05/04/07	*			
16	North of Main Sewage Pumping Station	012	05/10/07	*			
17	4 th and N Streets, SE, Both Extended	013	05/31/07	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	05/21/07	*			
18	6 th and M Streets, SE	014	05/01/07	*			
19	9 th and M Streets, SE	015	05/01/07	*			
19a	9 th and M Streets, SE	015	05/01/07	*			
20	12 th and M Streets, SE	016	05/01/07	*			
20a	12 th and M Streets, SE	016	05/01/07	*			
21	14 th and M Streets, SE	017	05/17/07	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	05/11/07	*			

		A IMPDEG	D.	(Condition		
Struct No.	Location	Associated NPDES Outfall	Date Inspected	Good	Needs Work	Work Needed	Work performed
22b	Barney Circle and Pennsylvania Ave, SE	018	05/11/07	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	05/11/07	*			
22d	Kentucky Ave and Potomac Street, SE	018	05/08/07	*			
22e	14 th Street and Kentucky Ave, SE	018	05/08/07	*			
23	Independence Ave, 21 st Street, SE, Extended	019	05/04/07	*			
24a	East Capitol St, west of RFK stadium	019	05/21/07	*			
28	21 st and Constitution Ave, NW	020	05/15/07	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	05/15/07	*			
30	17 th and D Streets, NW	020	05/21/07	*			
31	15 th Street and Pennsylvania Ave, NW	020	05/21/07	*			
33	10 th and F Streets, NW	020	05/04/07	*			
34	23 rd Street, north of Constitution Ave, NW	020	05/10/07	*			
34a	23 rd Street near C Street, NW	020	05/15/07	*			
35	Northeast of Roosevelt Bridge, NW	021	05/15/07	*			
36	27 th and I Streets, NW	022	05/08/07	*			
36a	New Hampshire Ave and Eye Street, NW	022	05/08/07	*			
36b	19 th and L Streets, NW	022, 034	05/07/07	*			
36d	17 th and L Streets, NW	022, 034	05/07/07	*			
36g	18 th and M Streets, NW	022, 034	05/07/07	*			
36h	18 th and M Streets, NW	022, 034	05/07/07	*			
37	27 th and Eye Streets, NW	022	05/08/07	*			
38	29 th and K Streets, NW	024	05/07/07	*			
38a	30 th Street, south of K Street, NW	024	05/07/07	*			
39a	30 th and K Streets, NW	024	05/07/07	*			
39b	30 th and K Streets, NW	024	05/07/07	*			
41b	31st and K Streets, NW	025	05/07/07	*			
41c	31st and K Streets, NW	025	05/07/07	*			
42	Wisconsin Ave and K Street, NW	026	05/07/07	*			

		A ' A LANDDEC	D. (Condition			
Struct No.	Location	Associated NPDES Outfall	Date Inspected	Good	Needs Work	Work Needed	Work performed
43	Potomac and Water Streets, NW	027	05/07/07	*			
43a	Potomac and Water Streets, NW	027	05/07/07	*			
44	Water Street, west of Potomac St, NW	027	05/07/07	*			
45	36 th and M Streets, NW	028	05/21/07	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	05/18/07	*			
47	38 th Street and Reservoir Road, NW	029	05/18/07	*			
47a	37 th and T Streets, NW	029	05/18/07	*			
47b	37 th and T Streets, NW	029	05/18/07	*			
47c	38 th and W Streets, NW	029	05/18/07	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	05/18/07	*			
50	26 and M Streets, NW	032	05/18/07	*			
51	N Street Extended, west of 25 th Street, NW	033	05/18/07	*			
52	22 nd Street between M and N Streets, NW	034	05/15/07	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	05/15/07	*			
53	22 nd and M Streets, NW	022, 034	05/31/07	*			
53a	22 nd and M Streets, NW	022, 034	05/31/07	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	05/31/07	*			
53c	L and 22 nd Streets, NW	022	05/31/07	*			
54	23 rd and O Streets, NW	034	05/18/07	*			
55	22 nd Street, south of Q Street, NW	035	05/18/07	*			
55a	22 nd Street, south of Q Street, NW	035	05/18/07	*			
56	23 rd and Massachusetts Ave, NW	036	05/18/07	*			
57	23 rd Street, south of Q Street, NW	036	05/18/07	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	05/08/07	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	05/08/07	*			
60	Connecticut Ave, east of Rock Creek, NW	039	05/04/07	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	05/04/07	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	05/16/07	*			

		A i t - 1 NDDEC	D =4 =	Condition			
Struct No.	Location	Associated NPDES Outfall	Date Inspected	C 1	Needs Work	Work Needed	Work performed
		_		G000		Work recaed	work perjormen
63	Harvard Street and Rock Creek Parkway, NW	042	05/16/07				
64	Adams Mill Road, south of Irving Street, NW	043	05/16/07	*			
65	Kenyon Street and Adams Mill Road, NW	044	05/16/07	*			
65a	Kenyon Street and Adams Mill Road, NW	044	05/16/07	*			
66	Adams Mill Road and Lamont Street, NW	045	05/16/07	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	05/16/07	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	05/16/07	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	05/16/07	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	05/16/07	*			
70i	5 th and Quackenbos Streets, NW	049	05/04/07	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	05/08/07	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	05/16/07	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	05/16/07	*			
73	O Street Extended and Rock Creek Parkway, NW	052	05/16/07	*			
74	Q Street, west of Rock Creek, NW	053	05/18/07	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	05/29/07	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	05/290/7	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	05/04/07	*			
78	28th Street Extended, west of Rock Creek, NW	057	05/29/07	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	05/01/07	*			
84	26 th and P Streets, NW	060	05/16/07	*			
84a	26 th and P Streets, NW	060	05/16/07	*			

- 1. For regulators noted as "visually checked outfall", the outfall was visually observed to confirm no DWO was occurring.
- 2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2 - Outfalls and Tide Gates

	Table 2 - Outraits and Tide Gates										
				Outfall		Gate	Tide Gate				
		_	Co	ondition	Pres	sent?		Condition		CSO Sign	
NPDES		Date		Needs				Needs			N. W. IN II D. C. I
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Needs Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and										
003	Chanute, SW	05/17/07	*		*		*		*		
	Across from Navy Yard, aligned with Parsons										
005	Ave., SE	05/03/07	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	05/03/07	*		*		*		*		
007	Between 11 th St. and Anacostia Bridges, SE	05/03/07	*		*		*		*		
009	O St. Sewage Pumping Station, SE	05/24/07	*		*		*		*		
010	O St. Sewage Pumping Station, SE	05/24/07	*			*			*		
011	Main Sewage Pumping Station, SE	05/24/07	*			*			*		
011(a)	Main Sewage Pumping Station, SE	05/24/07	*		*		*		*		
	Main Sewage Pumping Station, SE										
012	Main Sewage Fumping Station, SE	05/24/07	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	05/31/07	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	05/17/07	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	05/18/07	*			*			*		
016	12th and O Streets, SE	05/18/07	*		*		*		*		
017	M and Water Street, SE	05/18/07	*		*		*		*		
	East of Barney Circle and South of										
018	Pennsylvania Avenue Bridge, SE	05/18/07	*		*		*		*		
	Adjacent to Service Drive behind swirl facility										
019	and D.C. General Hospital	05/21/07	*			*			*		
020	Rock Creek Parkway and Independence, NW	05/24/07	*	-	*	-	*		*		
021	Rock Creek Parkway and C St., NW	05/24/07	*			*			*		
022	Rock Creek Parkway and G St., NW	05/24/07	*		*		*		*		

				Outfall	Tide		Tide Gate Condition			ago a:	
NPDES		Date	Ca	ndition	Pres	ent?	Condi		CSO Sign		
Outfall	Location	Inspected	OK	Needs Work	Yes	No	OK	Needs Work		Needs Work	Notes, Work Needed or Performed
024	South of 30 th and K Streets, NW	05/24/07	*		*			*	*		WASA has developed a capitol project to design and construct a replacement gate for improved performance.
025	South of 31st and K Streets, NW	05/24/07	*		*		*		*		perrormance.
026	Wisconsin Avenue and Water Street, NW	05/24/07	*		*		*		*		
027	33 rd and Water Sts., NW	05/24/07	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	05/24/07	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	05/24/07	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	05/18/07	*			*			*		
032	26th and M Street, NW.	05/18/07	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	05/18/07	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	05/18/07	*		*		*		*		
035	P St. Bridge and Rock Creek Parkway	05/18/07	*		*		*		*		
036	22nd Street, South of Q Street NW.	05/29/07	*		*		*		*		
037	Waterside Dr. and Rock Creek Parkway	05/08/07	*		*		*		*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	05/08/07	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	05/04/07	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	05/04/07	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	05/03/07	*		*		*		*		
042	Harvard St. and Beach Dr NW.	05/03/07	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	05/03/07	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	05/03/07	*		*		*		*		

NPDES		Date		Outfall ondition		Gate sent?	Tide G Condit	tion		CSO Sign	
Outfall	Location	Inspected	OK	Needs Work	Yes	No	OK	Needs Work		Needs Work	Notes, Work Needed or Performed
045	North of Beach Dr. and Walbridge Pl, NW.	05/03/07	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	05/06/07	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	05/16/07	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	05/16/07	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	05/16/07	*		*		*		*		
050	Rock Creek Parkway and L St., NW	05/08/07	*		*		*		*		
051	Across Rock Creek Parkway, aligned with Olive St., NW.	05/22/07	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	05/22/07	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	05/29/07	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	05/29/07	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	05/29/07	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	05/29/07	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	05/0107	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	05/29/07	*		*		*		*		

9

Notes:

Report for May 2007

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

	Tumping Stations—inspections and Equipment in Service											
Pumping	No. of	No.	No.	Screens or Pumps								
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Schedule to Restore to Service					
Main	31	4	12	Screen #2	May 1-31	Reconstruction	Aug 2007					
				Pump #1	May 1-31	Reconstruction	June 2007					
Eastside	31	2	4	None								
Poplar Point	31	2 1	3	Screen #1	May 1-31	Reconstruction	Aug 2007					
				Pump #3	May 1-31	Replacement	Aug 2007					
Potomac	31	4	5	Pump #1	May 1-31	Replacement	Aug 2007					
				Pump #5	May 1-31	Contactor is bad	June 2007					

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

Table 2-4
Pumping Stations – Preventive Maintenance

Tumping Stations Treventive Manifestance									
		Type of Preventive Maintenance							
Pumping Station	Date Performed	Performed ¹	Comments						
Main	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						
O St	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						
Eastside	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						
Poplar Point	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						
Potomac	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						
Rock Creek	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						
Upper Anacostia	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						
Earle Place	05/30/07	Group A	Add oil, grease bearings and replace packing if needed.						

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

Tumping Stations Tumpage										
	Sanitary Pt	итраде	Storm V	Vater/CSO Pumped To	Anacostia River					
	Total Wastewater	Daily Average			Screenings Collected					
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	(units)					
Main	1,575.70	50.83	N/A	N/A	N/A					
O St ¹	164.90	5.32	05/12/07	12.60	Normal					
Eastside	320.10	10.33	N/A	N/A	N/A					
Poplar Point	579.60	18.70	N/A	N/A	N/A					
Potomac	3,826.90	123.45	N/A	N/A	N/A					
Rock Creek	113.20	3.65	N/A	N/A	N/A					
Upper Anacostia	55.60	1.79	N/A	N/A	N/A					
Earle Place	0.169	0.005	N/A	N/A	N/A					

^{1.} Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Date	#		Screens or Swirls			
Inspected	Screens	# Swirls	Out of Service	Dates	Reason	Schedule to Restore to Service
05/28/07	1,2 & 3	1,2 & 3	None	N/a	N/a	N/a

Table 2-7 Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Comments
05/28/07	Group A	

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations

	v v I											
	Approx. Storm				Approx. Screenings							
	Duration ¹	Total Influent	Total Foul Sewer	Total Effluent	Volume ³							
Date	(Hours)	Volume (mg)	Volume (mg)	Volume ² (mg)	# of bins (cu ft)							
05/16/07	5	8.33	8.33	0	0.20(16)							
05/27/07	5	5.7	3.69	2.01	0.80(64)							

Note

Foul Sewer meters counter malfunctioned; therefore Foul Sewer data was estimated.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9 Northeast Boundary Swirl Facility - Disinfection Performance

	Chlor/			Residual Chlorii	ne Test				
	Dechl	Dosages		Results		Enterococcus Test	t Results	Fecal Coliform Test Results	
	or								
	Syste						Count		Count
	m	NaOCl	$NaHSO_3$		Conc.		Per		Per
Date	Used?	(mg/l)	(mg/l)	Location	(mg/l)	Site	100ml	Site	100ml
05/27/07	Yes	5	2	Mix Chamber	1.0	Mix Chamber	<10	Mix Chamber	18
07/27/07	Yes	5	2	Anacostia River	0.2	Anacostia River	117	Anacostia River	<10

Notes: 1. Mix Chr.: Mixing Chamber 2. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

			I	Flow Composited Sam	ple Results		
			Nitrate Total Kjeldahl			Total	Carbonaceous
	Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)
5/27/07	44.0	0.0	0.87	1.61	2.48	0.28	30.1

2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service	?		Schedule to Restore to
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service
14 - East	05/29/07	No	N/A	N/A	N/A
14 - West	05/29/07	No	N/A	N/A	N/A
15	05/29/07	No	N/A	N/A	N/A
15A	05/29/07	No	N/A	N/A	N/A
16 - East	05/29/07	No	N/A	N/A	N/A
16 - West	05/29/07	No	N/A	N/A	N/A
24 - North	05/29/07	No	N/A	N/A	N/A
24 - Middle	05/29/07	No	N/A	N/A	N/A
24 - South	05/29/07	No	N/A	N/A	N/A
34	05/29/07	No	N/A	N/A	N/A
35	05/29/07	No	N/A	N/A	N/A
52	05/29/07	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

inflatable Bullis & Scribit Sites Wet Weather Operations									
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow (hrs)							
14 (E & W)	None	N/A							
15	05/16/07	3hrs 56min							
15A	None	N/A							
16 (E & W)	None	N/A							
24	None	N/A							
34	None	N/A							
35	None	N/A							
52	None	N/A							
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow (hrs)							
Outfall Structure 1	None	This structure has been bulk Headed. Overflows are no longer possible.							
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.							
Outfall Structure 2(E & W)	None	None							
Outfall Sewer Control Gates	Operational Status	Position							
Outfall Sewer Control Gate No. 1	Operational	Open							
Outfall Sewer Control Gate No.2	Operational	Open							

3. DRY WEATHER OVERFLOWS

Dry weather overflows (DWOs), are summarized below:

Table 3-1 DRY WEATHER DISCHARGES

There was no record or knowledge of dry weather discharges.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin CleaningThe following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Summaries

			Inspections			Cleaning					
				Total	Total						
				Anacostia CBs	Anacostia CBs		ned Thru	CB's Cleaned this Month		Total CB	
			CBs in	Inspected	Inspected	Last I	10nth			This Year to Date	
		CBs in	Anacostia	Once this	Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	113	221	134	20	20	241	154
2	4.714	4 1 1 2	2 216	520	1.00	1106	057	112	0.1	1200	020
2	4,714	4,112	2,316	520	162	1186	857	112	81	1298	938
3	3,555	461	-	0	0	407	65	281	82	688	147
4	2,782	1,985	159	159	126	1412	747	1543	872	2955	1619
5	2,167	1,035	1,035	489	92	639	455	42	34	681	489
	2,107	1,033	1,033	707)2	037	733	72	34	001	707
6	1,783	1,594	1,594	1282	12	1935	1133	196	149	2131	1282
7	2,313	-	-	0	0	2037	0	203	0	2240	0
	1.070	116	116	116	116	1007	500	240	0.2	1077	(12
8	1,278	116	116	116	116	1037	529	240	83	1277	612
WASA Subtotal	20,183	10,871	5,954	3300	621	8,874	3,920	2,637	1,321	11,511	5,241
DDOT (via VMS)	20,230		-,	2230	<u> </u>	3,37.1	2,523	_,,			-,
Subtotal				0	0			0	0	0	0
Grand Total	20,183	10,871	5,954	3300	621			2,637	1,321	11,511	5,241
% Cleaned/Inspected to Date				55%	10%					57%	48%

4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	5/1/07 and	Good	Minor	Nets emptied.	460 lbs.
	5/23/07.		Maintenance		
Bar Rack CSO 040	5/04/07	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	5/03/07	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	22
Days not Operating	2
Reason not Operating	Strong winds.
# Skimmer in Fleet	2 skimmers
# Skimmers Out of Service	One
Dates	4/27/07 to present.
Reason	Skimmer B-28 – replace/rebuild hydraulic pump.
Plan to Restore to Service	As soon as possible.
Volume Material Collected	40 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes WASA's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Visual Wet Weather Surveys at Main & O

WASA performs visual surveys of the CSO overflows at Main and O Street Pumping Station to characterize the quantity and nature of floatable discharged. Results are as follows:

Table 5-1 CSO 010, 011, 011, 012 Visual Wet Weather Survey Summaries SOLIDS AND FLOATABLES VISUAL SURVEY FORM

			Date	:								lı lı	nspector's Initials:
		Ove	rflow	Ol	oserv	ed	Qι	antity	of	Quantity of			
cso	Time of Observa tion	Y	N	L	M	Н	L	M	Н	L	M	Н	REMARKS/OTHER
009													
010				NC	NC	<u>E</u>							
011													
011a													
012													

Note: L= Low, M= Moderate, H= High

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

 Table 5-2
 Rainfall Data (inches)

Monthly Rain

Totals Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
5/1/2007	0	0.12	0	0
5/2/2007	0	0.12	0	0
5/3/2007	0.03	0.32	0	0
5/4/2007	0.03	0	0	0
5/5/2007	0.01	0	0.01	0.01
5/6/2007	0	0	0.01	0.01
5/7/2007	0	0	0	0
5/8/2007	0	0	0	0
5/9/2007	0	0	0	0
5/10/2007	0.01	0	0	0
5/11/2007	0.01	0	0	0
5/12/2007	0.01	0.12	0	0
5/13/2007	0	0.32	0	0
5/14/2007	0.03	0	0	0
5/15/2007	0.01	0	0	0
5/16/2007	0	0	0.01	0.01
5/17/2007	0	0	0	0
5/18/2007	0	0	0	0
5/19/2007	0	0	0	0
5/20/2007	0	0	0	0
5/21/2007	0.01	0	0	0
5/22/2007	0.01	0	0	0
5/23/2007	0.03	0	0	0
5/24/2007	0.01	0	0	0
5/25/2007	0	0	0	0
5/26/2007	0	0	0	0
5/27/2007	0	0	0.27	0.47
5/28/2007	0	0	0	0
5/29/2007	0	0	0	0
5/30/2007	0.01	0	0	0
5/31/2007	0.01	0	0.04	0
TOTALS	0.18	0.88	0.33	0.49



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: June, 2007

Prepared By:

D.C. Water and Sewer Authority Department of Sewer Services Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: April 2007

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Visual Survey of Main & O
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

		Associated NPDES	Date	(Condition		
Struct No.	Location	Associatea NFDES Outfall	Inspected	Cood	Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	06/06/07	*		Work Precueu	work perjormed
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW		06/06/07	*			
		003					
5	Poplar Point Pumping Station	004	06/12/07	*			
6	Chicago Street and Railroad Ave, SE	005	06/06/07	*			
7	W Street and Railroad Ave, SE	005	06/06/07	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	06/06/07	*			
9	13 th Street and Ridge Place, SE	007	06/04/07	*			
11	"O" Street Pumping Station	011(a)	06/12/07	*			
12	Storm Pump Discharge at Main Pumping Station	011	06/12/07	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	06/06/07	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	06/12/07	*			
15	South Capitol and E Streets	010	06/12/07	*			
15a	Half and L Streets, SE	010	06/12/07	*			
15b	South Capitol and I Streets	010	06/19/07	*			
15c	South Capitol and I Streets	010	06/19/07	*			
16	North of Main Sewage Pumping Station	012	06/12/07	*			
17	4 th and N Streets, SE, Both Extended	013	06/04/07	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	06/19/07	*			
18	6 th and M Streets, SE	014	06/07/07	*			
19	9 th and M Streets, SE	015	06/04/07	*			
19a	9 th and M Streets, SE	015	06/04/07	*			
20	12 th and M Streets, SE	016	06/04/07	*			
20a	12 th and M Streets, SE	016	06/04/07	*			
21	14 th and M Streets, SE	017	06/07/07	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	06/11/07	*			

		Associated NPDES	Date	(Condition		
Struct No.	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
22b	Barney Circle and Pennsylvania Ave, SE	018	06/11/07	*			1 0
22c	Barney Circle and Pennsylvania Ave, SE	018	06/11/07	*			
22d	Kentucky Ave and Potomac Street, SE	018	06/11/07	*			
22e	14 th Street and Kentucky Ave, SE	018	06/11/07	*			
23	Independence Ave, 21 st Street, SE, Extended	019	06/08/07	*			
24a	East Capitol St, west of RFK stadium	019	06/08/07	*			
28	21st and Constitution Ave, NW	020	06/20/07	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	06/21/07	*			
30	17 th and D Streets, NW	020	06/08/07	*			
31	15 th Street and Pennsylvania Ave, NW	020	06/08/07	*			
33	10 th and F Streets, NW	020	06/08/07	*			
34	23 rd Street, north of Constitution Ave, NW	020	06/26/07	*			
34a	23 rd Street near C Street, NW	020	06/20/07	*			
35	Northeast of Roosevelt Bridge, NW	021	06/26/07	*			
36	27 th and I Streets, NW	022	06/06/07	*			
36a	New Hampshire Ave and Eye Street, NW	022	06/06/07	*			
36b	19 th and L Streets, NW	022, 034	06/04/07	*			
36d	17 th and L Streets, NW	022, 034	06/04/07	*			
36g	18 th and M Streets, NW	022, 034	06/04/07	*			
36h	18 th and M Streets, NW	022, 034	06/04/07	*			
37	27 th and Eye Streets, NW	022	06/06/07	*			
38	29 th and K Streets, NW	024	06/01/07	*			
38a	30 th Street, south of K Street, NW	024	06/01/07	*			
39a	30 th and K Streets, NW	024	06/01/07	*			
39b	30 th and K Streets, NW	024	06/01/07	*			
41b	31st and K Streets, NW	025	06/08/07	*			
41c	31st and K Streets, NW	025	06/08/07	*			
42	Wisconsin Ave and K Street, NW	026	06/08/07	*			

		A : A LANDDEC	D	(Condition		
Struct No.	Location	Associated NPDES Outfall	Date Inspected	Good	Needs Work	Work Needed	Work performed
43	Potomac and Water Streets, NW	027	06/11/07	*			
43a	Potomac and Water Streets, NW	027	06/11/07	*			
44	Water Street, west of Potomac St, NW	027	06/11/07	*			
45	36 th and M Streets, NW	028	06/11/07	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	06/01/07	*			
47	38 th Street and Reservoir Road, NW	029	06/01/07	*			
47a	37 th and T Streets, NW	029	06/01/07	*			
47b	37 th and T Streets, NW	029	06/01/07	*			
47c	38 th and W Streets, NW	029	06/01/07	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	06/11/07	*			
50	26 and M Streets, NW	032	06/11/07	*			
51	N Street Extended, west of 25 th Street, NW	033	06/11/07	*			
52	22 nd Street between M and N Streets, NW	034	06/26/07	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	06/26/07	*			
53	22 nd and M Streets, NW	022, 034	06/19/07	*			
53a	22 nd and M Streets, NW	022, 034	06/19/07	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	06/19/07	*			
53c	L and 22 nd Streets, NW	022	06/19/07	*			
54	23 rd and O Streets, NW	034	06/20/07	*			
55	22 nd Street, south of Q Street, NW	035	06/20/07	*			
55a	22 nd Street, south of Q Street, NW	035	06/20/07	*			
56	23 rd and Massachusetts Ave, NW	036	06/20/07	*			
57	23 rd Street, south of Q Street, NW	036	06/20/07	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	06/07/07	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	06/07/07	*			
60	Connecticut Ave, east of Rock Creek, NW	039	06/07/07	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	06/07/07	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	06/18/07	*			

		Associated NPDES	Date	(Condition		
Struct No.	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
63	Harvard Street and Rock Creek Parkway, NW	042	06/18/07	*			
64	Adams Mill Road, south of Irving Street, NW	043	06/18/07	*			
65	Kenyon Street and Adams Mill Road, NW	044	06/18/07	*			
65a	Kenyon Street and Adams Mill Road, NW	044	06/18/07	*			
66	Adams Mill Road and Lamont Street, NW	045	06/18/07	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	06/18/07	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	06/18/07	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	06/18/07	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	06/18/07	*			
70i	5 th and Quackenbos Streets, NW	049	06/19/07	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	06/15/07	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	06/20/07	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	06/20/07	*			
73	O Street Extended and Rock Creek Parkway, NW	052	06/20/07	*			
74	Q Street, west of Rock Creek, NW	053	06/20/07	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	06/22/07	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	06/22/07	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	06/01/07	*			
78	28th Street Extended, west of Rock Creek, NW	057	06/22/07	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	06/14/07	*			
84	26 th and P Streets, NW	060	06/20/07	*			
84a	26 th and P Streets, NW	060	06/20/07	*			

- 1. For regulators noted as "visually checked outfall", the outfall was visually observed to confirm no DWO was occurring.
- 2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2 - Outfalls and Tide Gates

				Outfall Ondition		Gate sent?	Tide G Condit			CSO Sign	
NPDES		Date		Needs	1700	crii.		Needs		C50 Sign	
Outfall	Location	Inspected	OK	Work	Yes	No			OK	Needs Work	Notes, Work Needed or Performed
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	06/06/07	*		*		*		*		
003	Across from Navy Yard, aligned with Parsons	00/00/07									
005	Ave., SE	06/07/07	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	06/07/07	*		*		*		*		
007	Between 11 th St. and Anacostia Bridges, SE	06/07/07	*		*		*		*		
009	O St. Sewage Pumping Station, SE	06/06/07	*		*		*		*		
010	O St. Sewage Pumping Station, SE	06/12/07	*			*			*		
011	Main Sewage Pumping Station, SE	06/12/07	*			*			*		
011(a)	Main Sewage Pumping Station, SE	06/12/07	*		*		*		*		
012	Main Sewage Pumping Station, SE	06/12/07	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	06/04/07	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	06/19/07	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	06/19/07	*			*			*		
016	12th and O Streets, SE	06/07/07	*		*		*		*		
017	M and Water Street, SE	06/07/07	*		*		*		*		
018	East of Barney Circle and South of Pennsylvania Avenue Bridge, SE	06/07/07	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility and D.C. General Hospital	06/12/07	*			*			*		
020	Rock Creek Parkway and Independence, NW	06/14/07	*		*		*		*		
021	Rock Creek Parkway and C St., NW	06/14/07	*			*			*		
022	Rock Creek Parkway and G St., NW	06/14/07	*		*		*		*		

				Outfall ondition	Tide Pres	Gate	Tide G Condi			CSO Sign	
NPDES		Date		Needs	1705	CIII.	Conan	Needs		CSO Sign	
Outfall	Location	Inspected	OK	Work	Yes	No	OK		OK	Needs Work	Notes, Work Needed or Performed
024	South of 30 th and K Streets, NW	06/14/07	*		*			*	*		WASA has developed a capitol project to design and construct a replacement gate for improved performance.
025	South of 31st and K Streets, NW	06/14/07	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	06/14/07	*		*		*		*		
027	33 rd and Water Sts., NW	06/14/07	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	06/14/07	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	06/14/07	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	06/11/07	*			*			*		
032	26th and M Street, NW.	06/11/07	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	06/11/07	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	06/20/07	*		*		*		*		
035	P St. Bridge and Rock Creek Parkway	06/20/07	*		*		*		*		
036	22nd Street, South of Q Street NW.	06/21/07	*		*		*		*		
037	Waterside Dr. and Rock Creek Parkway	06/07/07	*		*		*		*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	06/07/07	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	06/07/07	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	06/07/07	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	06/14/07	*		*		*		*		
042	Harvard St. and Beach Dr NW.	06/14/07	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	06/14/07	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	06/14/07	*		*		*		*		

NPDES		Date		Outfall ondition		Gate sent?	Tide G Condit	tion		CSO Sign	
Outfall	Location	Inspected	OK	Needs Work	Yes	No	OK	Needs Work		Needs Work	Notes, Work Needed or Performed
045	North of Beach Dr. and Walbridge Pl, NW.	06/14/07	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	06/18/07	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	06/18/07	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	06/18/07	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	06/18/07	*		*		*		*		
050	Rock Creek Parkway and L St., NW	06/15/07	*		*		*		*		
051	Across Rock Creek Parkway, aligned with Olive St., NW.	06/07/07	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	06/07/07	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	06/21/07	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	06/22/07	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	06/22/07	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	06/22/07	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	06/14/07	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	06/21/07	*		*		*		*		

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

				T diliping Station	2225666	tions and Equipment in Service	
Pumping	No. of	No.	No.	Screens or Pumps			
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Schedule to Restore to Service
Main	31	4	12	Screen #2	June 1-30	Reconstruction	08/31
Eastside	31	2	4	None			
Poplar Point	31	2 1	3	Screen #1	June 1-30	Reconstruction	08/31
				Pump #3	June 1-30	Replacement	08/31
Potomac	31	4	5	Pump #1	June 1-30	Replacement	08/31

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

Table 2-4
Pumping Stations – Preventive Maintenance

		Tumping Stations Treventi	, o 1.10111011011
		Type of Preventive Maintenance	
Pumping Station	Date Performed	Performed ¹	Comments
Main	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.
O St	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	06/27/07	Group A	Add oil, grease bearings and replace packing if needed.

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

		- t	uons – r umpa	8*			
	Sanitary P	итраде	Storm \	Storm Water/CSO Pumped To Anacostia River			
	Total Wastewater	Daily Average			Screenings Collected		
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	(units)		
Main	1,566.20	52.21	N/A	N/A	N/A		
O St ¹	141.80	4.73	06/03	9.70	Normal		
			06/10	6.7	Normal		
Eastside	445.80	14.86	N/A	N/A	N/A		
Poplar Point	521.10	17.37	N/A	N/A	N/A		
Potomac	3,684.40	122.81	N/A	N/A	N/A		
Rock Creek	140.80	4.69	N/A	N/A	N/A		
Upper Anacostia	70.20	2.34	N/A	N/A	N/A		
Earle Place	0.14	0.001	N/A	N/A	N/A		

^{1.} Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Date	#		Screens or Swirls			
Inspected	Screens	# Swirls	Out of Service	Dates	Reason	Schedule to Restore to Service
06/28/07	1,2 & 3	1,2 & 3	None	N/a	N/a	N/a

Table 2-7
Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Comments
06/28/07	Group A	

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations

Date	Approx. Storm Duration ¹ (Hours)	Total Influent Volume	Total Foul Sewer Volume	Total Effluent	Approx. Screenings Volume ³ # of hims (ou ft)
06/08/07	3	(mg) 3.12	(<i>mg</i>) 3.12	Volume ² (mg)	# of bins (cu ft) 1.50(120)
06/09/07	3	0.91	0.91	0	0.20(16)
06/12/07	6	4.23	3.00	1.23	0.60(48)
06/28/07	2	1.00	1.00	0	0.60(48)

Note

Foul Sewer meters counter malfunctioned; therefore Foul Sewer data was estimated.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9 Northeast Boundary Swirl Facility - Disinfection Performance

	Chlor/			Residual Chlorii	ne Test				
	Dechl	$D\sigma$	sages	Results		Enterococcus Test	t Results	Fecal Coliform T	est Results
	or								
	Syste						Count		Count
	m	NaOCl	$NaHSO_3$		Conc.		Per		Per
Date	Used?	(mg/l)	(mg/l)	Location	(mg/l)	Site	100ml	Site	100ml
06/12/07	Yes	5	2	Mix Chamber	0.2	Mix Chamber	50,000	Mix Chamber	120,000
06/12/07	Yes	5	2	Anacostia River	0.0	Anacostia River	26,000	Anacostia River	60,000

<u>Notes:</u> 1. Mix Chr.: Mixing Chamber River: River Outfall 2.

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

Ī			Flow Composited Sample Results							
			Nitrite	Nitrate	Total Kjeldahl		Total	Carbonaceous		
		Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen		
	Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)		
	06/12/07	153	0.03	0.75	4.91	5.69	1.32	45.9		

2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	06/28/07	No	N/A	N/A	N/A
14 - West	06/28/07	No	N/A	N/A	N/A
15	06/28/07	No	N/A	N/A	N/A
15A	06/28/07	No	N/A	N/A	N/A
16 - East	06/28/07	No	N/A	N/A	N/A
16 - West	06/28/07	No	N/A	N/A	N/A
24 - North	06/28/07	No	N/A	N/A	N/A
24 - Middle	06/28/07	No	N/A	N/A	N/A
24 - South	06/28/07	No	N/A	N/A	N/A
34	06/28/07	No	N/A	N/A	N/A
35	06/28/07	No	N/A	N/A	N/A
52	06/28/07	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow (hrs)
14 (E & W)	None	N/A
15	None	N/A
15A	06/03	53mins
	06/08	45mins
	06/12	35mins
	06/13	19mins
	06/28	14mins
16 (E & W)	None	N/A
24	None	N/A
34	None	N/A
35	06/03	21min
	06/08	49min
	06/09 thru 06/10	7hrs 10min
52	None	N/A
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow (hrs)
Outfall Structure 1	None	This structure has been bulk
		Headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2(E & W)	None	None
Outfall Sewer Control Gates	Operational Status	Position
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

3. DRY WEATHER OVERFLOWS

Dry weather overflows (DWOs), are summarized below:

Table 3-1 DRY WEATHER DISCHARGES

There was no record or knowledge of dry weather discharges.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin CleaningThe following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Summaries

				Inspections				Clea	ıning		
			CBs in	Total Anacostia CBs Inspected	Total Anacostia CBs Inspected	CBs Clea Last N	ned Thru Aonth		eaned this	Total CBs This Yea	
		CBs in	Anacostia	Once this	Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	149	241	154	77	72	318	226
2	4,714	4,112	2,316	1012	255	1298	938	254	186	1552	1124
3	3,555	461	-	0	0	688	147	1114	448	1802	595
4	2,782	1,985	159	159	159	2955	1619	605	371	3560	1990
5	2,167	1,035	1,035	782	75	681	489	50	24	731	513
6	1,783	1,594	1,594	1295	246	2131	1282	14	14	2145	1296
7	2,313	-	-	0	0	2240	0	21	0	2261	0
8	1,278	116	116	116	116	1277	612	87	87	1364	699
WASA Subtotal	20,183	10,871	5,954	4,098	1,000	11,511	5,241	2,222	1,202	13,733	6,443
DDOT (via VMS) Subtotal				0	0			0	0	0	0
Grand Total	20,183	10,871	5,954	4,098	1,000			2,222	1,202	13,733	6,443
% Cleaned/Inspected to Date				69%	17%					68%	59%

4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility Netting System CSO 018	Date Inspected 6/11/07 and 6/22/07.	Condition Good	Work Needed Minor Maintenance	Work performed Nets emptied.	Material Removed (CY) 310 lbs.
Bar Rack CSO 040	6/07/07	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	6/14/07	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	21
Days not Operating	4
Reason not Operating	High winds and low tides.
# Skimmer in Fleet	2 skimmers
# Skimmers Out of Service	One, B-28.
Dates	6/01/07 thru 6/07/07.
Reason	Skimmer B-28 to install new screens and rollers.
Plan to Restore to Service	Returned to service 6/08/07.
Volume Material Collected	30 ton.
Nature of Material	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes WASA's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Visual Wet Weather Surveys at Main & O

WASA performs visual surveys of the CSO overflows at Main and O Street Pumping Station to characterize the quantity and nature of floatable discharged. Results are as follows:

Table 5-1 CSO 010, 011, 011, 012 Visual Wet Weather Survey Summaries SOLIDS AND FLOATABLES VISUAL SURVEY FORM

Date:									Inspector's Initials:				
		Ove	rflow	Observed		Quantity of		Quantity of		f			
cso	Time of Observa tion	Y	N	L	M	Н	L	M	Н	L	M	Н	REMARKS/OTHER
009													
010				NONE									
011													
011a													
012													

Note: L= Low, M= Moderate, H= High

5.2 Rain DataRain data from National Airport and from the rain gauges installed in the CSS are summarized below.

 Table 5-2
 Rainfall Data (inches)

Monthly Rain Totals				
Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
6/1/2007	0	0	0	0
6/2/2007	0	0	0	0
6/3/2007	0	0	0	0
6/4/2007	0	0	0	0
6/5/2007	0.02	0	0	0
6/6/2007	0	0	0	0
6/7/2007	0	0	0	0
6/8/2007	0.26	0.12	0.12	0.12
6/9/2007	0.01	0	0	0
6/10/2007	0.14	0	0	0
6/11/2007	0	0	0	0
6/12/2007	0.3	0.16	0.18	0.12
6/13/2007	0.75	0.25	0.66	0.72
6/14/2007	0.31	0.28	0.01	0.01
6/15/2007	0	0	0	0
6/16/2007	0	0	0	0.02
6/17/2007	0.51	0	0	0
6/18/2007	2.96	0	0	0
6/19/2007	0.3	0	0	0
6/20/2007	0.63	0	0	0.08
6/21/2007	0.98	1.01	0.2	0.08
6/22/2007	0	0	0	0
6/23/2007	0	0	0	0
6/24/2007	0	0	0	0
6/25/2007	0	0	0	0
6/26/2007	0	0	0	0
6/27/2007	0	0	0	0.01
6/28/2007	0.12	0	0.04	0.25
6/29/2007	0.01	0	0	0.01
6/30/2007	0.01	0	0	0
TOTALS	7.31	1.82	1.21	1.42

Combined Sewer System Model Results Period: April, May, June 2007 SCENARIO: Q2Y2007, 7-18-07

				Total		Maximum	Minimum
		Number of	CSO	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Overflow	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)
A 000	> -						
Anacostia CSC 005	Chicago St and Railroad Station SE	15	2.2	94.0	6.3	34.8	0.8
005	Good Hope Road, West of Nichols	15	2.2	94.0	0.3	34.0	0.6
006	Ave.,SE	1	0.0	0.5	0.5	0.5	0.5
007	13 th Street and Ridge Place,SE	5	1.0	9.8	2.0	5.0	1.0
007	2nd Street, 300 feet North of N Place,	, J	1.0	3.0	2.0	3.0	1.0
009	SE	10	1.3	39.0	3.9	14.3	0.3
	O Street SewagePumping Station, SE	10	1.0	00.0	0.0	11.0	0.0
010	(pumped Overflow)	5	35.2	9.0	1.8	7.0	0.3
	South of Main Sewage Pumping				-	_	
011	Station, SE (pumped overflow)	2	1.1	0.5	0.3	0.3	0.3
	South of Main SewagePumping						
011a	Station, SE (gravity overflow)	0	0.0	0.0	0.0	0.0	0.0
	North of Main SewagePumping						
012	Station, SE (Tiber Creek)	0	0.0	0.0	0.0	0.0	0.0
013	4th and N Streets, SE	15	1.6	35.3	2.4	11.3	0.3
014	6th and M Streets, SE	13	8.1	51.0	3.9	15.5	0.5
015	9th and M Streets, SE	5	0.1	7.3	1.5	4.3	0.3
016	12th and M Streets, SE	3	0.9	9.0	3.0	6.5	1.0
017	14th and M Streets, SE	7	6.1	30.5	4.4	14.0	0.3
	Barney Circle andPennsylvania Ave,						
018	SE S	21	5.5	194.5	9.3	42.0	0.5
019	Northeast Boundary - Swirl Effluent	8	119.4	43.0	5.4	18.8	0.3
019	Northeast Bound Swirl Bypass	2	12.4	1.5	0.8	0.8	0.8
	SUBTOTAL		194.9				
Potomac CSO:	s						
003	Bolling AFB	0	0.0	0.0	0.0	0.0	0.0
	23rd Street, North of Constitution Ave,	Ů	0.0	0.0	0.0	0.0	0.0
020	NW (Easby Point)	4	0.0	7.0	1.8	5.3	0.3
021	Northeast ofRoosevelt Bridge, NW	5	30.3	15.5	3.1	9.3	1.0
022	27th and K Streets, NW	16	0.3	86.5	5.4	32.8	1.0
024	30th and K Streets, NW	19	1.3	164.8	8.7	40.0	0.3
025	31st & K St NW	17	0.0	46.3	2.7	10.3	0.3
026	Wisconsin Avenue andK St., NW	0	0.0	0.0	0.0	0.0	0.0
027	Water Street West ofStreet, NW	16	8.7	117.3	7.3	39.0	0.8
028	36th and M Streets, NW	11	0.6	28.8	2.6	11.5	0.3
	Canal Road 1000 feet east of Rock						
029	Creek,NW	1	0.0	0.5	0.5	0.5	0.5
	SUBTOTAL		41.3				
Rock Creek						1	
NOCK CIEEK	Pennsylvania Avenue, East Rock		 				
031	Creek, NW	0	0.0	0.0	0.0	0.0	0.0
031	26th and M Streets, NW	0	0.0	0.0	0.0	0.0	0.0
1	N Street extendedwest of 25th	<u> </u>	0.0	0.0	0.0	J.J	0.0
033	Street,NW	0	0.0	0.0	0.0	0.0	0.0
034	23rd and O Streets, SW	0	0.0	0.0	0.0	0.0	0.0
035	22nd Street south of Q Street, NW	0	0.0	0.0	0.0	0.0	0.0
036	22nd Street South of Q Street, NW	5	0.0	4.0	0.8	1.0	0.5
	Northwest of Belmontand Rock Creek						
037	and Potomac Parkway	0	0.0	0.0	0.0	0.0	0.0
	North of Belmont Road,east of						
038	Kalorama Circle, NW	0	0.0	0.0	0.0	0.0	0.0
	Connecticut Avenue east of Rock						
039	Creek, NW	0	0.0	0.0	0.0	0.0	0.0
	Biltmore Street extended east of						
040	RockCreek, NW	0	0.0	0.0	0.0	0.0	0.0
	Ontario extended and Rock Creek					1	
041	Parkway	0	0.0	0.0	0.0	0.0	0.0

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results Period: April, May, June 2007 SCENARIO: Q2Y2007, 7-18-07

				Total		Maximum	Minimum
		Number of Overflows	CSO	Duration of	Avg Duration	Duration of	Duration of
			Overflow	Overflow	of Overflow	Overflow	Overflow
NPDES No.			Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)
	Harvard Street and RockCreek						
042	Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
	Adams Mill Road South of Irving						
043	Street, NW	0	0.0	0.0	0.0	0.0	0.0
	Kenyon Street and Adams Mill Road,						
044	NW	0	0.0	0.0	0.0	0.0	0.0
	Adams Mill Road and Lamont Street,						
045	NW	0	0.0	0.0	0.0	0.0	0.0
	Park Road south of Piney Branch						
046	Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
	Ingleside Terrace extended and Piney						
047	Branch Parkway	0	0.0	0.0	0.0	0.0	0.0
	Mt. Pleasant Street extended and						
048	Piney Branch Parkway	0	0.0	0.0	0.0	0.0	0.0
049	Piney Branch and LamontStreet, NW	5	2.2	9.3	1.9	2.8	0.5
050	28th Street west of 16th Street, NW	0	0.0	0.0	0.0	0.0	0.0
	Olive Street extended and Rock Creek						
051	Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
	O Street extended and Rock Creek						
052	Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
	O Street west of Rock Creek Parkway,						
053	NW	0	0.0	0.0	0.0	0.0	0.0
	West Side of Rock Creek300 ft. south						
054	of Mass. Ave, NW	0	0.0	0.0	0.0	0.0	0.0
	Normanstone Drive extended west of						
056	Rock Creek, NW	0	0.0	0.0	0.0	0.0	0.0
	28th Street extended west of Rock						
057	Creek, NW	3	0.0	2.0	0.7	1.0	0.5
	Connecticut Avenue and Rock Creek						
058	Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
060	P St and 26 th St, NW	0	0.0	0.0	0.0	0.0	0.0
	SUBTOTAL		2.3				
	TOTAL		239				

H:\1163\NPDES\Model Predictions\[Copy of 2007 Quarter 2 Model Results.xls]Q2Y2007

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.