QUARTERLY OPERATIONS REPORT


DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

THIRD QUARTER, 2013

Prepared By:

D.C. Water and Sewer Authority
Department of Sewer Services
Sewer Pumping Division
2nd & N Streets, SE
Washington, D.C. 20003



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: July 2013

Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: July 2013

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	07/29/13	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	07/29/13	*			
5	Poplar Point Pumping Station	004	07/11/13	*			
6	Chicago Street and Railroad Ave, SE	005	07/15/13	*			
7	W Street and Railroad Ave, SE	005	07/15/13	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	07/31/13	*			
9	13 th Street and Ridge Place, SE	007	07/15/13	*			
11	"O" Street Pumping Station	011(a)	07/31/13	*			
12	Storm Pump Discharge at Main Pumping Station	011	07/31/13	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	07/29/13	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	07/31/13	*			
15	South Capitol and E Streets	010	07/31/13	*			
15a	Half and L Streets, SE	010	07/31/13	*			
15b	South Capitol and I Streets	010	07/24/13	*			
15c	South Capitol and I Streets	010	07/24/13	*			
16	North of Main Sewage Pumping Station	012	07/31/13	*			
17	4 th and N Streets, SE, Both Extended	013	N/A				Construction for Clean Rivers Project
17a	K Street between 6 th Street and 7 th Street, SE	013	07/29/13	*			_
18	6 th and M Streets, SE	014	07/29/13	*			
19	9 th and M Streets, SE	015	N/A				Construction for Clean Rivers Project
19a	9 th and M Streets, SE	015	N/A				Construction for Clean Rivers Project
20	12 th and M Streets, SE	016	07/23/13	*			
20a	12 th and M Streets, SE	016	07/23/13	*			
21	14 th and M Streets, SE	017	07/31/13	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	07/16/13	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	07/16/13	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	07/16/13	*			

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
22d	Kentucky Ave and Potomac Street, SE	018	07/16/13	*			
22e	14 th Street and Kentucky Ave, SE	018	07/16/13	*			
23	Independence Ave, 21st Street, SE, Extended	019	07/23/13	*			
24a	East Capitol St, west of RFK stadium	019	07/23/13	*			
28	21st and Constitution Ave, NW	020	07/23/13	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	07/16/13	*			
30	17 th and D Streets, NW	020	07/16/13	*			
31	15 th Street and Pennsylvania Ave, NW	020	07/12/13	*			
33	10 th and F Streets, NW	020	07/12/13	*			
34	23 rd Street, north of Constitution Ave, NW	020	07/31/13	*			
34a	23 rd Street near C Street, NW	020	07/16/13	*			
35	Northeast of Roosevelt Bridge, NW	021	07/31/13	*			
36	27 th and I Streets, NW	022	07/16/13	*			
36a	New Hampshire Ave and Eye Street, NW	022	07/16/13	*			
36b	19 th and L Streets, NW	022, 034	07/12/13	*			
36d	17 th and L Streets, NW	022, 034	07/12/13	*			
36g	18 th and M Streets, NW	022, 034	07/12/13	*			
36h	18 th and M Streets, NW	022, 034	07/12/13	*			
37	27 th and Eye Streets, NW	022	07/16/13	*			
38	29 th and K Streets, NW	024	07/02/13	*			
38a	30 th Street, south of K Street, NW	024	07/02/13	*			
39a	30 th and K Streets, NW	024	07/02/13	*			
39b	30 th and K Streets, NW	024	07/02/13	*			
41b	31st and K Streets, NW	025	07/02/13	*			
41c	31st and K Streets, NW	025	07/02/13	*			
42	Wisconsin Ave and K Street, NW	026	07/16/13	*			
43	Potomac and Water Streets, NW	027	07/16/13	*			
43a	Potomac and Water Streets, NW	027	07/16/13	*			
44	Water Street, west of Potomac St, NW	027	07/16/13	*			
45	36 th and M Streets, NW	028	07/23/13	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	07/29/13	*			
47	38 th Street and Reservoir Road, NW	029	07/29/13	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
47a	37 th and T Streets, NW	029	07/29/13	*			
47b	37 th and T Streets, NW	029	07/29/13	*			
47c	38 th and W Streets, NW	029	07/29/13	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	07/16/13	*			
51	N Street Extended, west of 25 th Street, NW	033	07/16/13	*			
52	22 nd Street between M and N Streets, NW	034	07/31/13	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	07/31/13	*			
53	22 nd and M Streets, NW	022, 034	07/31/13	*			
53a	22 nd and M Streets, NW	022, 034	07/31/13	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	07/12/13	*			
53c	L and 22 nd Streets, NW	022	07/12/13	*			
54	23 rd and O Streets, NW	034	07/29/13	*			
55	22 nd Street, south of Q Street, NW	035	07/09/13	*			
55a	22 nd Street, south of Q Street, NW	035	07/29/13	*			
56	23 rd and Massachusetts Ave, NW	036	07/29/13	*			
57	23 rd Street, south of Q Street, NW	036	07/29/13	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	07/15/13	*			
60	Connecticut Ave, east of Rock Creek, NW	039	07/15/13	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	07/15/13	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	07/17/13	*			
63	Harvard Street and Rock Creek Parkway, NW	042	07/17/13	*			
64	Adams Mill Road, south of Irving Street, NW	043	07/25/13	*			
65	Kenyon Street and Adams Mill Road, NW	044	07/17/13	*			
65a	Kenyon Street and Adams Mill Road, NW	044	07/17/13	*			
66	Adams Mill Road and Lamont Street, NW	045	07/17/13	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	07/24/13	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	07/24/13	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	07/24/13	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	07/24/13	*			
70i	5 th and Quackenbos Streets, NW	049	07/02/13	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
71	28 th Street, west of Rock Creek Parkway, NW	050	07/11/13	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	07/29/13	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	07/29/13	*			
73	O Street Extended and Rock Creek Parkway, NW	052	07/29/13	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	07/11/13	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	07/11/13	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	07/31/13	*			
78	28th Street Extended, west of Rock Creek, NW	057	07/11/13	*			
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	07/29/13	*			
84a	26 th and P Streets, NW	060	07/29/13	*			

- 1. Structure no longer functions as a combined sewer overflow regulator structure.
- 2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

		uttans and	i iiu	Coates	•						
			Oi	utfall	Tide	Gate	Tide	e Gate			
			Cor	idition	Pres	ent?	Cor	dition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	07/29/13	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	07/30/13	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	07/30/13	*		*		*		*		
009	O St. Sewage Pumping Station, SE	07/25/13	*		*		*		*		
010	O St. Sewage Pumping Station, SE	07/25/13	*			*			*		
011	Main Sewage Pumping Station, SE	07/25/13	*			*			*		
011(a)	Main Sewage Pumping Station, SE	07/25/13	*		*		*		*		
012	Main Sewage Pumping Station, SE	07/25/13	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	07/11/13	*		*		*		*		Under construction
014	Navy Yard, aligned with 6 th St., SE	07/19/13	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	07/19/13	*			*			*		
016	12th and O Streets, SE	07/19/13	*		*		*		*		
017	M and Water Street, SE	07/11/13	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	07/05/13	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	07/18/13	*			*			*		
020	Rock Creek Parkway and Independence, NW	07/11/13	*		*		*		*		
021	Rock Creek Parkway and C St., NW	07/11/13	*			*			*		
022	Rock Creek Parkway and G St., NW	07/11/13	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	07/11/13	*		*			*	*		
025	South of 31st and K Streets, NW	07/11/13	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	07/11/13	*		*		*		*		
027	33 rd and Water Sts., NW	07/11/13	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	ridge and Whitehurst Freeway, NW 07/11/13 *			*						
029	Adjacent to C&O Canal, aligned with 38th St. NW	07/11/13	*		*		*		*		
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW.	07/16/13	*			*			*		
•											

				utfall	Tide			Gate	GG.	0 6:	
NDDEC		D.	Cor	dition	Pres	ent?	Con	dition	CS	O Sign	
NPDES Outfall	Location	Date Inspected	OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	Notes, Work Needed or Performed
033		07/16/13	*	WOIK	*	110	*	WOIK	*	WOIK	Troics, Work Needed of Terjormed
034	Just west of St. Francis Jr. High and north of N St., NW	07/29/13	*		*		*		*		
	P St. Bridge and Rock Creek Parkway	07/29/13	*		*		*		*		
036	22nd Street, South of Q Street NW.	07/25/13	*		*		*		*		
0371	Waterside Dr. and Rock Creek Parkway ¹	N/A									
	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	07/15/13	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	07/15/13	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	07/15/13	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	07/11/13	*		*		*		*		
042	Harvard St. and Beach Dr NW.	07/11/13	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	07/11/13	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	07/11/13	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	07/11/13	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	07/24/13	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	07/24/13	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	07/24/13	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	07/24/13	*		*		*		*		
050	Rock Creek Parkway and L St., NW	07/11/13	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	07/25/13	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	07/25/13	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	07/11/13	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	07/11/13	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	07/11/13	*		*		*		*		
0581	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	07/25/13	*	_	*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

Pumping	No. of	No.	No.	Screens or Pumps						
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Schedule to Restore to Service ¹			
Main	31	4	10	#1 Sanitary Pump	July 1-31	Pump being rehabbed	December 2013			
Eastside	24	2	4	#2 Screen	July 1-15	Screen being rehabbed	Restored July 16, 2013			
				#2 Sanitary Pump	July 1-31	Pump being rehabbed	November 2013			
Poplar Point	24	2	3	#1 Screen	July 1-31	Screen being rehabbed	November 2013			
				#3 Screen	July 1-31	Screen being rehabbed	November 2013			
Potomac	31	4	5	#3 Sanitary Pump	July 18-31	Pump being rehabbed	August 2013			
				#1 Screen	July 1-31	Screen being rehabbed	Restored July 31, 2013			

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

Table 2-4
Pumping Stations – Preventive Maintenance

		Type of Preventive Maintenance	
Pumping Station	Date Performed	$Performed^{l}$	Comments
Main	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.
O St	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	7/25/2013	Group A	Add oil, grease bearings and replace packing if needed.

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

		1 umpmg bu	tions I umpu	5*	
	Sanitary Pı	ımpage	Storm V	Vater/CSO Pumped To	Anacostia River
	Total Wastewater	Daily Average			Screenings Collected
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	$(units)^{l}$
Main	1,755.40	56.63	N/A	N/A	N/A
O St	155.60	5.02	7/13/2013	248.20	Normal
Eastside	412.38	13.30	N/A	N/A	N/A
Poplar Point	634.14	20.46	N/A	N/A	N/A
Potomac	3,698.90	119.32	N/A	N/A	N/A
Rock Creek	134.17	4.33	N/A	N/A	N/A
Upper Anacostia	152.29	4.91	N/A	N/A	N/A
Earle Place	0.11	0.00	N/A	N/A	N/A

^{1.} Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

-	Date Inspected	# of Screens	# of Swirls	Screens or Swirls Out of Service	Dates	Reason	Schedule to Restore to Service
I	7/23/2013	1, 2 & 3	1, 2 & 3	None	N/A	N/A	N/A

Table 2-7 Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Comments
7/23/13	Group A	

Notes:

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8 Northeast Boundary Swirl Facility – Wet Weather Operations

			v		
	Approx. Storm	Total Influent	Total Foul Sewer	Total Effluent	Approx. Screenings
Date	Duration (hrs) ¹	Volume (mg)	Volume (mg)	$Volume (mg)^{l}$	Volume (Cu. ft)
7/1/2013	5	4.8	4.8	0.0	8.0
7/3/2013	4	3.8	3.8	0.0	8.0
7/8/2013	1.5	1.4	1.4	0.0	2.0
7/10/2013	2	0.9	0.9	0.0	40.0
7/12/2013	4.5	12.3	3.1	9.2	32.0
7/12/2013	6	2.8	2.8	0.0	8.0
7/18/2013	4	5.7	5.7	0.0	48.0
7/23/2013	3	4.0	4.0	0.0	32.0
7/27/2013	4	2.3	2.3	0.0	20.0

1. Approx. length of time influent flow rate was above the 15 mgd threshold for allowing flow through the facility.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9 Northeast Boundary Swirl Facility – Disinfection Performance

	Chlor/	Dosages		Residual Chlorin Results	ne Test	E. Coli Test Results		
	Dechlor						Count	
	System	NaOCl	$NaHSO_3$		Conc.		Per	
Date	Used?	(<i>mg/l</i>)	(mg/l)	Location	(mg/l)	Site	100ml	
7/12	Yes	5	2	Mix Chamber	0.1	Mix Chamber	<10	
7/12	108	3	4	Anacostia River ¹	0.0	Anacostia River ¹	<10	

Notes:

1. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

Ī		Flow Composited Sample Results								
			Nitrite	Nitrate	Total Kjeldahl		Total	Carbonaceous		
		Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen		
	Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)		
Ī	7/12/13	61.0	0.00	0.52	1.33	1.85	0.21	6.48		

2.5 Inflatable Dams

DC WATER operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			Schedule to Restore to
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service
14 - East	7/30/2013	No	N/A	N/A	N/A
14 - West	7/30/2013	No	N/A	N/A	N/A
15	7/30/2013	No	N/A	N/A	N/A
15A	7/30/2013	No	N/A	N/A	N/A
16 - East	7/30/2013	No	N/A	N/A	N/A
16 - West	7/30/2013	No	N/A	N/A	N/A
24 - North	7/31/2013	No	N/A	N/A	N/A
24 - Middle	7/31/2013	No	N/A	N/A	N/A
24 - South	7/31/2013	No	N/A	N/A	N/A
34	7/31/2013	No	N/A	N/A	N/A
35	7/31/2013	No	N/A	N/A	N/A
52	7/31/2013	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

initiatable bains & SCABA Sites - Wet Weather Operations							
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow					
14 (E & W)	None	N/A					
15	7/12	2 hrs, 12 mins					
15A	7/12	4 hrs, 40 mins					
16 (E & W)	7/1	14 mins					
	7/12	53 mins					
24	7/1	9 mins					
	7/3	2 mins					
	7/8	2 mins					
	7/12	25 mins					
	7/18	2 mins					
	7/23	2 mins					
34	7/12	32 mins					
35	7/3	4 mins					
	7/10	9 mins					
	7/12	45 mins					
52	None	N/A					
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow					
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.					
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.					
Outfall Structure 2	None	None					
2 2		- 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1					
Outfall Sewer Control Gates	Operational Status	Position					
Outfall Sewer Control Gate No. 1	Operational	Open					
Outfall Sewer Control Gate No.2	Operational	Open					

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during July 2013.

Sanitary Sewer Overflows:

Location	Pope Branch Creek, SE
	As part of the process of replacing defective pipe of a 12-inch sanitary sewer that flows through Fort Davis Park near 3235 M Street, SE,. Corinthian Construction has mobilized equipment through a wooded
	portion of the park and set up a bypass pumping operation to continue working on the pipe repair. A DC
	Water technician supervising the sewer pipe repair work reported that the by-pass pumping operation had
Cause	failed.
Date/ Time Discovered	July 25, 2013 at approximately 7:49 pm.
Action Taken	The bypass pump operation was restored.
Date/Time Discharge Ceased	July 25, 2013 at approximately 10:00 pm.
Estimated Volume	Approximately 7,200 gallons.
Did Overflow Reach Receiving water?	Yes. Pope Branch Creek.
	We have directed our contractor to reassess his monitoring plan for the by-pass operation to have more frequent inspections while we continue construction work to replace the defective pipe. Our department of Engineering and Technical Services has begun their evaluation on the 12-inch sewer that spans the creek bed to determine the most effective method of rehabilitation and protection to extend the service life of the
Action taken to prevent reoccurrence	pipe.

Location	5111 Broad Branch Road, NW
	A Sewer Services maintenance crew met with a representative from the National Park Service to
	investigate a report of an overflowing manhole. The crew found that the manhole cover had been removed
	and a six-foot long section of a tree branch was stuck inside the manhole obstructing the flow, causing the
Cause	line to backup and overflow into Rock Creek.
Date/ Time Discovered	July 17, 2013 at approximately 4:30 pm.
Action Taken	The crew removed the branch from the manhole.
Date/Time Discharge Ceased	July 17, 2013 at approximately 4:45 pm.
Estimated Volume	Approximately 2,000 gallons.
Did Overflow Reach Receiving water?	Yes. Rock Creek.
Action taken to prevent reoccurrence	We plan to use wedges around the manhole top to secure it from further vandalism.

SOLIDS AND FLOATABLES CONTROL

3.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

				Inspe	ections	Cleaning					
		CBs in	CBs in Anacostia	Total CBs Inspected Once this	Total CBs Inspected Twice this	CBs Clea Last N	10nth	Мо	eaned this		s Cleaned r to Date
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	734	1792	1613	256	145	2048	1758
2	4,714	4,112	2,316	1597	521	1711	1570	1126	634	2837	2204
3	3,555	461	-	0	0	4332	633	670	21	5002	654
4	2,782	1,985	159	159	159	4380	2657	47	47	4427	2704
5	2,167	1,035	1,035	1035	819	2631	1589	587	265	3218	1854
6	1,783	1,594	1,594	681	11	787	681	0	0	787	681
7	2,313	-	-	0	0	2247	0	155	0	2402	0
8	1,278	116	116	116	58	767	357	0	0	767	357
WASA Subtotal	20,183	10,871	5,954	4,322	2,302	18,647	9,100	2,841	1,112	21,488	10,212
DDOT (via VMS) Subtotal											
Grand Total	20,183	10,871	5,954	4,322	2,302					21,488	10,212
% Cleaned/Inspected to Date				72%	38%					>100%	94%

3.2 BMP Demonstration Projects

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 3-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	7/31/2013	Good	Replace nets	Replaced nets	225 lbs.
Bar Rack CSO 040	7/15/2013	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	7/11/2013	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

3.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 3-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	22
Days not Operating	4
Reason not Operating	High winds, low tide, and PM/repair service.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	3 Skimmers
Dates	B28: 7/1 - 7/31 B29: 7/1 - 7/31 B32: 7/17 - 7/18
Reason	B28: Loading screen jammed.
	B29: Port and starboard propulsion pods leaking hydraulic oil.
	B32: Starboard wing fell off.
Plan to Restore to Service	B28: Send to Gates Marina for repairs within 30 days.
	B29: Receive from Gates Marina within 30 days.
	B32: Wing reattached on 7/17 and cleared by Fleet on 7/18.
Volume Material Collected	60 tons
Nature of Material	Bottles, cans, natural debris and plastics.

3.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

22

Status: no activities this month.

4. MONITORING

4.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 4-1 Bar Racks at Main & O Street Pumping Stations


Inspector: Claude Price

		Date	Condition			Work Performed
Pumping Station	Inspector	Inspected	Cood	Needs	Work Needed	or Schedule for Completion
			Good	Work		Completion
Bar Racks at O						
Street Storm	CP	7/11	X			
Pumps (CSO 010)						
Bar Racks at Main						
Storm Pumps	CP	7/11	X			
(CSO 011)						

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.					
TCPIDSS\2013-O3\CSO Monthly Report July 2013-final does					

4.2 Rain Data

Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
7/1/2013	0.18	0.24	0.4	0.16
7/2/2013	0.01	0.02	0.18	0.01
7/3/2013	0.26	0.29	0.1	0.26
7/4/2013	0	0	0	0
7/5/2013	0	0	0	0
7/6/2013	0	0	0	0
7/7/2013	0.02	0.04	0.03	0.08
7/8/2013	0.23	0.2	0.05	0.12
7/9/2013	0.01	0.01	0	0
7/10/2013	0.09	0.07	0.38	0.36
7/11/2013	0	0	0	0
7/12/2013	1.25	1.19	1.24	2.05
7/13/2013	0.07	0.07	0.16	0.07
7/14/2013	0	0	0	0
7/15/2013	0	0	0	0
7/16/2013	0	0	0	0
7/17/2013	0	0	0	0
7/18/2013	0.15	0.14	0.03	0.01
7/19/2013	0	0	0	0
7/20/2013	0	0	0	0
7/21/2013	0	0	0	0
7/22/2013	0.16	0.14	0.09	0.01
7/23/2013	0.01	0	0	0
7/24/2013	0	0	0	0
7/25/2013	0	0	0	0
7/26/2013	0	0	0	0
7/27/2013	0.19	0.19	0.19	0.42
7/28/2013	0	0	0.01	0
7/29/2013	0	0	0	0
7/30/2013	0	0	0	0
7/31/2013	0	0	0	0.04
TOTAL	2.63	2.60	2.86	3.59



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: August 2013

Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: August 2013

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	08/21/13	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	08/21/13	*			
5	Poplar Point Pumping Station	004	08/27/13	*			
6	Chicago Street and Railroad Ave, SE	005	08/09/13	*			
7	W Street and Railroad Ave, SE	005	08/09/13	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	08/05/13	*			
11	"O" Street Pumping Station	011(a)	08/27/13	*			
12	Storm Pump Discharge at Main Pumping Station	011	08/27/13	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	08/21/13	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	08/27/13	*			
15	South Capitol and E Streets	010	08/07/13	*			
15a	Half and L Streets, SE	010	08/07/13	*			
15b	South Capitol and I Streets	010	08/09/13	*			
15c	South Capitol and I Streets	010	08/09/13	*			
16	North of Main Sewage Pumping Station	012	08/27/13	*			
17	4 th and N Streets, SE, Both Extended	013	N/A				Construction for Clean Rivers Project
17a	K Street between 6 th Street and 7 th Street, SE	013	08/26/13	*			
18	6 th and M Streets, SE	014	08/05/13	*			
19	9 th and M Streets, SE	015	N/A				Construction for Clean Rivers Project
19a	9 th and M Streets, SE	015	N/A				Construction for Clean Rivers Project
20	12 th and M Streets, SE	016	N/A				Construction for Clean Rivers Project
20a	12 th and M Streets, SE	016	N/A				Construction for Clean Rivers Project
21	14 th and M Streets, SE	017	08/07/13	*			J
22a	Barney Circle and Pennsylvania Ave, SE	018	08/06/13	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	08/06/13	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
22c	Barney Circle and Pennsylvania Ave, SE	018	08/06/13	*			
22d	Kentucky Ave and Potomac Street, SE	018	08/06/13	*			
22e	14 th Street and Kentucky Ave, SE	018	08/05/13 *				
23	Independence Ave, 21st Street, SE, Extended	019	08/05/13	*			
24a	East Capitol St, west of RFK stadium	019	08/05/13	*			
28	21 st and Constitution Ave, NW	020	08/16/13	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	08/16/13	*			
30	17 th and D Streets, NW	020	08/06/13	*			
31	15 th Street and Pennsylvania Ave, NW	020	08/06/13	*			
33	10 th and F Streets, NW	020	08/06/13	*			
34	23 rd Street, north of Constitution Ave, NW	020	08/27/13	*			
34a	23 rd Street near C Street, NW	020	08/16/13	*			
35	Northeast of Roosevelt Bridge, NW	021	08/27/13	*			
36	27 th and I Streets, NW	022	08/06/13	*			
36a	New Hampshire Ave and Eye Street, NW	022	08/06/13	*			
36b	19 th and L Streets, NW	022, 034	08/05/13	*			
36d	17 th and L Streets, NW	022, 034	08/05/13	*			
36g	18 th and M Streets, NW	022, 034	08/05/13	*			
36h	18 th and M Streets, NW	022, 034	08/05/13	*			
37	27 th and Eye Streets, NW	022	08/06/13	*			
38	29 th and K Streets, NW	024	08/05/13	*			
38a	30 th Street, south of K Street, NW	024	08/05/13	*			
39a	30 th and K Streets, NW	024	08/05/13	*			
39b	30 th and K Streets, NW	024	08/05/13	*			
41b	31st and K Streets, NW	025	08/05/13	*			
41c	31st and K Streets, NW	025	08/05/13	*			
42	Wisconsin Ave and K Street, NW	026	08/13/13	*			
43	Potomac and Water Streets, NW	027	08/13/13	*			
43a	Potomac and Water Streets, NW	027	08/13/13	*			
44	Water Street, west of Potomac St, NW	027	08/13/13	*			
45	36 th and M Streets, NW	028	08/12/13	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	08/12/13	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
47	38 th Street and Reservoir Road, NW	029	08/12/13	*			
47a	37 th and T Streets, NW	029	08/12/13	*			
47b	37 th and T Streets, NW	029	08/12/13 *				
47c	38 th and W Streets, NW	029	08/12/13	*			
49^{1}	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	08/09/13	*			
51	N Street Extended, west of 25 th Street, NW	033	08/09/13	*			
52	22 nd Street between M and N Streets, NW	034	08/27/13	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	08/27/13	*			
53	22 nd and M Streets, NW	022, 034	08/27/13	*			
53a	22 nd and M Streets, NW	022, 034	08/27/13	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	08/09/13	*			
53c	L and 22 nd Streets, NW	022	08/09/13	*			
54	23 rd and O Streets, NW	034	08/13/13	*			
55	22 nd Street, south of Q Street, NW	035	08/13/13	*			
55a	22 nd Street, south of Q Street, NW	035	08/13/13	*			
56	23 rd and Massachusetts Ave, NW	036	08/13/13	*			
57	23 rd Street, south of Q Street, NW	036	08/13/13	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59 ¹	North of Belmont Rd, east of Kalorama Cir, NW	038	08/26/13	*			
60	Connecticut Ave, east of Rock Creek, NW	039	08/05/13	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	08/05/13	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	08/16/13	*			
63	Harvard Street and Rock Creek Parkway, NW	042	08/16/13	*			
64	Adams Mill Road, south of Irving Street, NW	043	08/16/13	*			
65	Kenyon Street and Adams Mill Road, NW	044	08/16/13	*			
65a	Kenyon Street and Adams Mill Road, NW	044	08/16/13	*			
66	Adams Mill Road and Lamont Street, NW	045	08/16/13	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	08/16/13	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	08/16/13	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	08/16/13	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	08/16/13	*			

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
70i	5 th and Quackenbos Streets, NW	049	08/26/13	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	08/26/13	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	08/13/13	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	08/13/13	*			
73	O Street Extended and Rock Creek Parkway, NW	052	08/13/13	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	08/16/13	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	08/16/13	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	08/16/13	*			
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	08/13/13	*			
84a	26 th and P Streets, NW	060	08/13/13	*			

- 1. Structure no longer functions as a combined sewer overflow regulator structure.
- 2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

	Ol Ol	uttalis and	ıııu	e Gates	5						
				utfall	Tide Gate Tide Gate						
			Con	idition	Pres	ent?	Con	dition	CSO Sign		
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	08/21/13	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	08/28/13	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	08/08/13	*		*		*		*		
007	Between 11 th St. and Anacostia Bridges, SE	08/08/13	*		*		*		*		
009	O St. Sewage Pumping Station, SE	08/08/13	*		*		*		*		
010	O St. Sewage Pumping Station, SE	08/08/13	*			*			*		
011	Main Sewage Pumping Station, SE	08/08/13	*			*			*		
011(a)	Main Sewage Pumping Station, SE	08/08/13	*		*		*		*		
012	Main Sewage Pumping Station, SE	08/15/13	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	08/15/13	*		*		*		*		Under construction
014	Navy Yard, aligned with 6 th St., SE	08/15/13	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	08/15/13	*			*			*		
016	12th and O Streets, SE	08/15/13	*		*		*		*		
017	M and Water Street, SE	08/15/13	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	08/15/13	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	08/15/13	*			*			*		
020	Rock Creek Parkway and Independence, NW	08/08/13	*		*		*		*		
021	Rock Creek Parkway and C St., NW	08/08/13	*			*			*		
022	Rock Creek Parkway and G St., NW	08/08/13	*		*		*		*		
024	South of 30 th and K Streets, NW	08/08/13	*		*			*	*		
025	South of 31st and K Streets, NW	08/08/13	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	08/08/13	*		*		*		*		
027	33 rd and Water Sts., NW	08/08/13	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	08/08/13	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	08/08/13	*		*		*		*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A	*			*			*		

				utfall	Tide						
		_	Cor	idition	Pres	ent?	Cor	dition	CS	O Sign	
NPDES Outfall	Location	Date	OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	Notes Work Needed on Performed
	26th and M Street, NW.	<i>Inspected</i> 08/09/13		WOIK	res	*	OK	WOIK	*	WOIK	Notes, Work Needed or Performed
032		08/09/13	*		*	-,,	*		*		
033		08/09/13	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW		*		*		*		*		
	P St. Bridge and Rock Creek Parkway	08/13/13	*		*		*		*		
	22nd Street, South of Q Street NW.	08/13/13	*		*		*				
037	Waterside Dr. and Rock Creek Parkway	08/13/13	*		*		*		*		
	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	08/08/13	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	08/05/13	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	08/05/13	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	08/06/13	*		*		*		*		
042	Harvard St. and Beach Dr NW.	08/06/13	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	08/06/13	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	08/06/13	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	08/06/13	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	08/16/13	*		*		*		*		
047	Piney Branch Parkway and Ingleside Terrace	08/16/13	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	08/16/13	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	08/26/13	*		*		*		*		
050	Rock Creek Parkway and L St., NW	08/08/13	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	08/08/13	*		*		*		*		
0521	Between P & Penna. Ave Bridges, aligned with O Street, NW.	N/A									
053	Q St. Bridge and Rock Creek Parkway, NW.	08/16/13	*		*		*		*		
054	Massachusetts Ave & Rock Creek Parkway, NW.	08/16/13	*		*		*		*		
056 ¹	Normanstone Dr. and Rock Creek Parkway, NW.	N/A									
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058	Connecticut Ave & Rock Creek Parkway, NW.	08/28/13	*		*		*		*		
060	North of P St. Bridge & Rock Creek Pkwy, NW	08/16/13	*		*		*		*		

^{1.} Outfall no longer functions as combined sewer outfall. C:\LTCP\DSS\2013-Q3\CSO Monthly Report August 2013-final.doc

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

	Tumping Stations inspections and Equipment in Service										
Pumping	No. of	No.	No.	Screens or Pumps							
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Schedule to Restore to Service ¹				
Main	31	4	10	#1 Sanitary Pump	August 1-31	Pump being rehabbed	December 2013				
Eastside	25	2	4	#2 Sanitary Pump	August 1-31	Pump being rehabbed	November 2013				
Poplar Point	25	2	3	#1 Screen	August 1-31	Screen being rehabbed	November 2013				
				#3 Screen	August 1-31	Screen being rehabbed	November 2013				
Potomac	31	4	5	#1 Sanitary Pump	August 1-31	Pump being rehabbed	October 2013				
				#3 Sanitary Pump	August 1-22	Pump being rehabbed	Restored August 22, 2013				

Notes:

^{1.} The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

Table 2-4
Pumping Stations – Preventive Maintenance

		Type of Preventive Maintenance	
Pumping Station	Date Performed	$Performed^{l}$	Comments
Main	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.
O St	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	8/28/2013	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

		T umpmg bu	tions i umpa	5°			
	Sanitary Pı	ımpage	Storm Water/CSO Pumped To Anacostia River				
	Total Wastewater	Daily Average			Screenings Collected		
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	$(units)^{l}$		
Main	1,412.20	45.55	N/A	N/A	N/A		
O St	158.50	5.11	N/A	N/A	Normal		
Eastside	313.50	10.11	N/A	N/A	N/A		
Poplar Point	681.39	21.98	N/A	N/A	N/A		
Potomac	3,144.40	101.43	N/A	N/A	N/A		
Rock Creek	101.67	3.28	N/A	N/A	N/A		
Upper Anacostia	152.92	4.93	N/A	N/A	N/A		
Earle Place	0.14	0.00	N/A	N/A	N/A		

Notes

^{1.} Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2-6 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Date	# of	# of	Screens or Swirls			
Inspected	Screens	Swirls	Out of Service	Dates	Reason	Schedule to Restore to Service
8/19/2013	1, 2 & 3	1, 2 & 3	None	N/A	N/A	N/A

Table 2-7 Northeast Boundary Swirl Facility – Preventive Maintenance

	1	
Date Performed	Type of Preventive Maintenance Performed ¹	Comments
8/19/13	Group A	

Notes:

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8 Northeast Boundary Swirl Facility – Wet Weather Operations

	Approx. Storm	Total Influent	Total Foul Sewer	Total Effluent	Approx. Screenings
Date	$Duration (hrs)^{l}$	Volume (mg)	Volume (mg)	$Volume (mg)^{l}$	Volume (Cu. ft)
8/1/2013	6	6.1	6.1	0.0	12
8/12/2013	2.5	2.3	2.3	0.0	12
8/13/2013	12	8.8	8.8	0.0	116
8/14/2013	3	0.7	0.7	0.0	12

Note:

1. Approx. length of time influent flow rate was above the 15 mgd threshold for allowing flow through the facility.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9
Northeast Boundary Swirl Facility – Disinfection Performance

	Chlor/	Dosages		Residual Chlorin Results	ne Test	E. Coli Test Results		
	Dechlor						Count	
	System	NaOCl NaHSO ₃			Conc.		Per	
Date	Used?	(mg/l)	(mg/l)	Location	(mg/l)	Site	100ml	
N/A	Yes	5	2	Mix Chamber		Mix Chamber		
IV/A	103	3	2	Anacostia River ¹		Anacostia River ¹		

Notes:

1. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

		Flow Composited Sample Results										
		Nitrite		Total	Carbonaceous							
	Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen					
Date	solids (mg/L)	mg/L	mg/L	$(mg/L \ as \ N)$	(mg/L)	(mg/L)	Demand (mg/L)					
N/A												

2.5 Inflatable Dams

DC WATER operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			Schedule to Restore to
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service
14 - East	8/27/2013	No	N/A	N/A	N/A
14 - West	8/27/2013	No	N/A	N/A	N/A
15	8/27/2013	No	N/A	N/A	N/A
15A	8/27/2013	No	N/A	N/A	N/A
16 - East	8/27/2013	No	N/A	N/A	N/A
16 - West	8/27/2013	No	N/A	N/A	N/A
24 - North	8/29//2013	No	N/A	N/A	N/A
24 - Middle	8/29//2013	No	N/A	N/A	N/A
24 - South	8/29//2013	No	N/A	N/A	N/A
34	8/29//2013	No	N/A	N/A	N/A
35	8/29//2013	No	N/A	N/A	N/A
52	8/29//2013	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

		<u> </u>
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow
14 (E & W)	None	N/A
15	8/13	20 mins
15A	8/13	1 hr, 11 mins
	8/14	16 mins
16 (E & W)	8/13	24 mins
24	8/13	9 mins
34	8/13	13 mins
35	8/13	8 mins
52	None	N/A
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	None
Outfall Sewer Control Gates	Operational Status	Position
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during August 2013.

Sanitary Sewer Overflows:

Location	Pope Branch Creek, SE					
	The District of Columbia Water and Sewer Authority (DC Water) received a report from the District's Department of the Environment (DDOE) of a possible leak on a sewer that flows through Fort Davis Park.					
	A Sewer Services crew was dispatched to investigate the report. Dye testing by the crew revealed several					
	leaks on a 12-inch sanitary sewer in a heavily wooded area of Fort Davis Park adjacent to 35 th St SE seeping into the stream. A DC Water repair crew applied quick setting concrete on the identified leaks as a					
Cause	short-term measure to prevent further seepage into the creek.					
Date/ Time Discovered	August 7, 2013 at approximately 12:07 pm.					
Action Taken	The bypass pump operation was restored.					
Date/Time Discharge Ceased	August 8, 2013					
Estimated Volume	Approximately 2,000 gallons.					
Did Overflow Reach Receiving water?	Yes. Pope Branch Creek.					
Action taken to prevent reoccurrence	DC Water Engineering Department is coordinating with DDOE to secure permits to address a permanent solution, involving stream restoration and sewer rehabilitation.					

SOLIDS AND FLOATABLES CONTROL

3.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

			Inspections					Clea	ıning		
			CD	Total Anacostia CBs	Total Anacostia CBs	CBs Clea Last N			eaned this		s Cleaned or to Date
		CBs in	CBs in Anacostia	Inspected Once this	Inspected Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	734	2048	1758	156	93	2204	1851
2	4,714	4,112	2,316	2316	840	2837	2204	1849	1276	4686	3480
3	3,555	461	-	0	0	5002	654	403	113	5405	767
4	2,782	1,985	159	159	159	4427	2704	175	70	4602	2774
5	2,167	1,035	1,035	1035	964	3218	1854	145	145	3363	1999
6	1,783	1,594	1,594	892	55	787	681	258	211	1045	892
7	2,313	-	-	0	0	2402	0	236	0	2638	0
8	1,278	116	116	116	116	767	357	62	33	829	390
WASA Subtotal	20,183	10,871	5,954	5,252	2,868	21,488	10,212	3,284	1,941	24,772	12,153
DDOT (via VMS) Subtotal											
Grand Total	20,183	10,871	5,954	5,252	2,868			3,284	1,941	24,772	12,153
% Cleaned/Inspected to Date				88%	48%					>100%	>100%

3.2 BMP Demonstration Projects

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 3-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	8/21/2013	Good	Replace nets	Replaced nets	350 lbs.
Bar Rack CSO 040	8/5/2013	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	8/6/2013	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

3.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 3-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	22
Days not Operating	6
Reason not Operating	High winds, low tide, and PM/repair service.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	2 Skimmers
Dates	B28: 8/1 - 8/31 B29: 8/1 - 8/31 B32: 8/13 - 8/15 and 8/19 -
	8/20
Reason	B28: Loading screen jammed.
	B29: Port and starboard propulsion pods leaking hydraulic oil.
	B32: Fleet working on hydraulic rams.
Plan to Restore to Service	B28: Send to Gates Marina for repairs within 30 days.
	B29: Receive from Gates Marina within 30 days.
	B32: Cleared by Fleet for operation on 8/16 and 8/23.
Volume Material Collected	20 ton.
Nature of Material	Bottles, cans, natural debris and plastics.

3.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

4. MONITORING

4.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 4-1 Bar Racks at Main & O Street Pumping Stations


Inspector: Claude Price

		Date	Cond	lition		Work Performed
Pumping Station	Inspector	Inspected	Good	Needs Work	Work Needed	or Schedule for Completion
Bar Racks at O						
Street Storm	CP	8/15	X			
Pumps (CSO 010)						
Bar Racks at Main						
Storm Pumps	CP	8/15	X			
(CSO 011)						

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

4.2 Rain Data

Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
8/1/2013	0.30	0.3	0.34	0.37
8/2/2013	0	0	0	0
8/3/2013	0.04	0.04	0.06	0.1
8/4/2013	0.01	0.01	0	0
8/5/2013	0	0	0	0
8/6/2013	0.15	0.15	0.04	0.06
8/7/2013	0	0	0	0
8/8/2013	0	0	0	0
8/9/2013	0	0	0	0
8/10/2013	0	0	0	0
8/11/2013	0	0	0	0
8/12/2013	0	0	0	0
8/13/2013	0.51	0.71	0.44	0.61
8/14/2013	0	0	0	0
8/15/2013	0	0	0	0
8/16/2013	0	0	0	0
8/17/2013	0	0	0	0
8/18/2013	0.05	0.05	0.15	0.08
8/19/2013	0	0	0	0
8/20/2013	0	0	0	0
8/21/2013	0.01	0.01	0.05	0.02
8/22/2013	0	0	0	0
8/23/2013	0.03	0.03	0.21	0.05
8/24/2013	0	0	0	0
8/25/2013	0	0	0	0
8/26/2013	0	0	0	0
8/27/2013	0.02	0	0	0
8/28/2013	0.01	0.02	0.21	0.13
8/29/2013	0	0	0	0
8/30/2013	0	0	0	0
8/31/2013	0	0	0	0
TOTAL	1.13	1.32	1.50	1.42



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

Monthly Operations Report For

Combined Sewer System
Month: September 2013

Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: September 2013

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	09/30/13	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	09/30/13	*			
5	Poplar Point Pumping Station	004	09/10/13	*			
6	Chicago Street and Railroad Ave, SE	005	09/10/13	*			
7	W Street and Railroad Ave, SE	005	09/10/13	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	09/10/13	*			
11	"O" Street Pumping Station	011(a)	09/25/13	*			
12	Storm Pump Discharge at Main Pumping Station	011	09/25/13	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	09/27/13	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	09/25/13	*			
15	South Capitol and E Streets	010	09/25/13	*			
15a	Half and L Streets, SE	010	09/25/13	*			
15b	South Capitol and I Streets	010	09/11/13	*			
15c	South Capitol and I Streets	010	09/11/13	*			
16	North of Main Sewage Pumping Station	012	09/25/13	*			
17	4 th and N Streets, SE, Both Extended	013	N/A	*			Construction for Clean Rivers Project
17a	K Street between 6 th Street and 7 th Street, SE	013	09/27/13	*			
18	6 th and M Streets, SE	014	09/09/13	*			
19	9 th and M Streets, SE	015	N/A	*			Construction for Clean Rivers Project
19a	9 th and M Streets, SE	015	N/A	*			Construction for Clean Rivers Project
20	12 th and M Streets, SE	016	N/A	*			Construction for Clean Rivers Project
20a	12 th and M Streets, SE	016	N/A	*			Construction for Clean Rivers Project
21	14 th and M Streets, SE	017	09/11/13	*			,
22a	Barney Circle and Pennsylvania Ave, SE	018	09/30/13	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	09/30/13	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
22c	Barney Circle and Pennsylvania Ave, SE	018	09/30/13	*			
22d	Kentucky Ave and Potomac Street, SE	018	09/30/13	*			
22e	14 th Street and Kentucky Ave, SE	018	09/30/13	*			
23	Independence Ave, 21st Street, SE, Extended	019	09/20/13	*			
24a	East Capitol St, west of RFK stadium	019	09/30/13	*			
28	21 st and Constitution Ave, NW	020	09/10/13	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	09/10/13	*			
30	17 th and D Streets, NW	020	09/10/13	*			
31	15 th Street and Pennsylvania Ave, NW	020	09/10/13	*			
33	10 th and F Streets, NW	020	09/10/13	*			
34	23 rd Street, north of Constitution Ave, NW	020	09/25/13	*			
34a	23 rd Street near C Street, NW	020	09/10/13	*			
35	Northeast of Roosevelt Bridge, NW	021	09/10/13	*			
36	27 th and I Streets, NW	022	09/10/13	*			
36a	New Hampshire Ave and Eye Street, NW	022	09/17/13	*			
36b	19 th and L Streets, NW	022, 034	09/17/13	*			
36d	17 th and L Streets, NW	022, 034	09/17/13	*			
36g	18 th and M Streets, NW	022, 034	09/17/13	*			
36h	18 th and M Streets, NW	022, 034	09/10/13	*			
37	27 th and Eye Streets, NW	022	09/09/13	*			
38	29 th and K Streets, NW	024	09/24/13	*			
38a	30 th Street, south of K Street, NW	024	09/17/13	*			
39a	30 th and K Streets, NW	024	09/17/13	*			
39b	30 th and K Streets, NW	024	09/17/13	*			
41b	31st and K Streets, NW	025	09/17/13	*			
41c	31st and K Streets, NW	025	09/17/13	*			
42	Wisconsin Ave and K Street, NW	026	09/17/13	*			
43	Potomac and Water Streets, NW	027	09/17/13	*			
43a	Potomac and Water Streets, NW	027	09/17/13	*			
44	Water Street, west of Potomac St, NW	027	09/17/13	*			
45	36 th and M Streets, NW	028	09/09/13	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	09/09/13	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
47	38 th Street and Reservoir Road, NW	029	09/09/13	*			
47a	37 th and T Streets, NW	029	09/09/13	*			
47b	37 th and T Streets, NW	029	09/09/13	*			
47c	38 th and W Streets, NW	029	09/09/13	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	09/17/13	*			
51	N Street Extended, west of 25 th Street, NW	033	09/17/13	*			
52	22 nd Street between M and N Streets, NW	034	09/25/13	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	09/12/13	*			
53	22 nd and M Streets, NW	022, 034	09/30/13	*			
53a	22 nd and M Streets, NW	022, 034	09/30/13	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	09/30/13	*			
53c	L and 22 nd Streets, NW	022	09/23/13	*			
54	23 rd and O Streets, NW	034	09/23/13	*			
55	22 nd Street, south of Q Street, NW	035	09/23/13	*			
55a	22 nd Street, south of Q Street, NW	035	09/23/13	*			
56	23 rd and Massachusetts Ave, NW	036	09/23/13	*			
57	23 rd Street, south of Q Street, NW	036	09/23/13	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	09/10/13	*			
60	Connecticut Ave, east of Rock Creek, NW	039	09/11/13	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	09/11/13	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	09/18/13	*			
63	Harvard Street and Rock Creek Parkway, NW	042	09/18/13	*			
64	Adams Mill Road, south of Irving Street, NW	043	09/18/13	*			
65	Kenyon Street and Adams Mill Road, NW	044	09/18/13	*			
65a	Kenyon Street and Adams Mill Road, NW	044	09/18/13	*			
66	Adams Mill Road and Lamont Street, NW	045	09/18/13	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	09/18/13	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	09/18/13	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	09/18/13	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	09/18/13	*			

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
70i	5 th and Quackenbos Streets, NW	049	09/09/13	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	09/23/13	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	09/23/13	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	09/23/13	*			
73	O Street Extended and Rock Creek Parkway, NW	052	09/23/13	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	09/30/13	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	09/30/13	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	09/30/13	*			
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	09/23/13	*			
84a	26 th and P Streets, NW	060	09/23/13	*			

Notes:

- 1. Structure no longer functions as a combined sewer overflow regulator structure.
- 2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

	0										
				utfall idition		Gate ent?		e Gate adition	CS	O Sign	
NPDES		Date	Con	Needs	1705		001	Needs	CB	Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK		Notes, Work Needed or Performed
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	09/30/13	*		*		*		*		,
005	Across from Navy Yard, aligned with Parsons Ave., SE	09/30/13	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	09/30/13	*		*		*		*		
009	O St. Sewage Pumping Station, SE	09/27/13	*		*		*		*		
010	O St. Sewage Pumping Station, SE	09/27/13	*			*			*		
011	Main Sewage Pumping Station, SE	09/27/13	*			*			*		
011(a)	Main Sewage Pumping Station, SE	09/27/13	*		*		*		*		
012	Main Sewage Pumping Station, SE	09/27/13	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	09/10/13	*		*		*		*		Under construction
014	Navy Yard, aligned with 6 th St., SE	09/10/13	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	09/10/13	*			*			*		
016	12th and O Streets, SE	09/10/13	*		*		*		*		
017	M and Water Street, SE	09/27/13	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	09/27/13	*		*		*		*		
	Adjacent to Service Drive behind swirl facility & D.C. General										
	Hospital	09/25/13	*			*			*		
020	Rock Creek Parkway and Independence, NW	09/27/13	*		*		*		*		
021	Rock Creek Parkway and C St., NW	09/27/13	*			*			*		
022	Rock Creek Parkway and G St., NW	09/27/13	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	09/27/13	*		*			*	*		
025	South of 31st and K Streets, NW	09/27/13	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	09/27/13	*		*		*		*		
027	33 rd and Water Sts., NW	09/27/13	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	09/27/13	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	09/27/13	*		*		*		*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									

				utfall	Tide			e Gate			
		_	Cor	idition	Pres	ent?	Con	dition	CS	O Sign	
NPDES Outfall	Location	Date Inspected	OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	Notes Work Needed on Parformed
	26th and M Street, NW.	<i>Inspected</i> 09/17/13	*	WOIK	res	*	OK	WOIK	*	WOIK	Notes, Work Needed or Performed
032		09/17/13	*		*	Ψ	*		*		
033		09/17/13	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW		*		*		*		*		
	P St. Bridge and Rock Creek Parkway	09/12/13	*		*		*		*		
	22nd Street, South of Q Street NW.	09/12/13	*		*		*		*		
0371	Waterside Dr. and Rock Creek Parkway	N/A									
	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	09/10/13	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	09/11/13	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	09/11/13	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	09/30/13	*		*		*		*		
042	Harvard St. and Beach Dr NW.	09/30/13	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	09/30/13	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	09/30/13	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	09/30/13	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	09/18/13	*		*		*		*		
047	Piney Branch Parkway and Ingleside Terrace	09/30/13	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	09/30/13	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	09/30/13	*		*		*		*		
050	Rock Creek Parkway and L St., NW	09/19/13	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	09/19/13	*		*		*		*		
0521	Between P & Penna. Ave Bridges, aligned with O Street, NW.	N/A									
053	Q St. Bridge and Rock Creek Parkway, NW.	09/30/13	*		*		*		*		
054	Massachusetts Ave & Rock Creek Parkway, NW.	09/30/13	*		*		*		*		
056 ¹	Normanstone Dr. and Rock Creek Parkway, NW.	N/A									
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058	Connecticut Ave & Rock Creek Parkway, NW.	09/30/13	*		*		*		*		
060	North of P St. Bridge & Rock Creek Pkwy, NW	09/30/13	*		*		*		*		

Notes:

^{1.} Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3
Pumping Stations – Inspections and Equipment in Service

	1 uniping Stations – inspections and Equipment in Service											
Pumping	No. of	No.	No.	Screens or Pumps								
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Schedule to Restore to Service ¹					
Main	30	4	10	#1 Sanitary Pump	September 1-30	Pump being rehabbed	December 2013					
Eastside	26	2	4	#2 Sanitary Pump	September 1-30	Pump being rehabbed	November 2013					
Poplar Point	26	2	3	#1 Screen	September 1-30	Screen being rehabbed	November 2013					
				#3 Screen	September 1-30	Screen being rehabbed	November 2013					
Potomac	30	4	5	#1 Sanitary Pump	September 1-30	Pump being rehabbed	October 2013					

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

Table 2-4
Pumping Stations – Preventive Maintenance

		Type of Preventive Maintenance	
Pumping Station	Date Performed	$Performed^{l}$	Comments
Main	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.
O St	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	9/29/2013	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5
Pumping Stations – Pumpage

		1 umpmg 5tt	tions I umpa	<u>5° </u>				
	Sanitary Pı	ımpage	Storm V	Storm Water/CSO Pumped To Anacostia River				
	Total Wastewater	Daily Average			Screenings Collected			
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	(units) ¹			
Main	1,397.20	46.57	N/A	N/A	N/A			
O St	173.00	5.77	N/A	N/A	Normal			
Eastside	343.31	11.44	N/A	N/A	N/A			
Poplar Point	661.14	22.04	N/A	N/A	N/A			
Potomac	3,149.30	104.98	N/A	N/A	N/A			
Rock Creek	155.00	5.17	N/A	N/A	N/A			
Upper Anacostia	147.92	4.93	N/A	N/A	N/A			
Earle Place	0.15	0.00	N/A	N/A	N/A			

Notes

^{1.} Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

	Date	# of	# of	Screens or Swirls			
In	spected	Screens	Swirls	Out of Service	Dates	Reason	Schedule to Restore to Service
9/2	20/2013	1, 2 & 3	1, 2 & 3	None	N/A	N/A	N/A

Table 2-7 Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Comments
9/20/13	Group A	Comments
7/20/13		

Notes:

1. Group A consists of:

Exercise bar screens

Exercise wash down system

Exercise knife gates full travel both directions

Check depth of grit in grit channel and schedule Vactor truck as required

Change chart paper on strip chart recorders at the end of each month

Thoroughly clean each Swirl tank and channels

Issue work order requests as required

Drain condensation from air compress

Check all safety equipment

Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations

				_	
	Approx. Storm	Total Influent	Total Foul Sewer	Total Effluent	Approx. Screenings
Date	Duration (hrs) ¹	Volume (mg)	Volume (mg)	Volume (mg) ¹	Volume (Cu. ft)
9/12/2013	8	13.9	13.9	0.0	80.0
9/13/2013	4	0.4	0.4	0.0	12.0
9/21/2013	7	19.7	19.7	0.0	80.0
9/22/2013	4	2.4	2.4	0.0	80.0

Note:

1. Approx. length of time influent flow rate was above the 15 mgd threshold for allowing flow through the facility.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9 Northeast Boundary Swirl Facility – Disinfection Performance

	Chlor/	Dosages		Residual Chlorin Results	ne Test	E. Coli Test R	esults
	Dechlor						Count
	System	NaOCl	$NaHSO_3$		Conc.		Per
Date	Used?	(<i>mg/l</i>)	(mg/l)	Location	(mg/l)	Site	100ml
N/A	Yes	5	2	Mix Chamber		Mix Chamber	
14/A	108	3	2	Anacostia River ¹		Anacostia River ¹	

Notes:

1. River: River Outfall

Table 2-10 Northeast Boundary Swirl Facility – Effluent Sampling Results

		Flow Composited Sample Results											
		Nitrite	Nitrate	Total Kjeldahl		Total	Carbonaceous						
	Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen						
Date	solids (mg/L)	mg/L	mg/L	$(mg/L \ as \ N)$	(mg/L)	(mg/L)	Demand (mg/L)						
N/A													

2.5 Inflatable Dams

DC WATER operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-11
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			Schedule to Restore to
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service
14 - East	9/26/2013	No	N/A	N/A	N/A
14 - West	9/26/2013	No	N/A	N/A	N/A
15	9/26/2013	No	N/A	N/A	N/A
15A	9/26/2013	No	N/A	N/A	N/A
16 - East	9/26/2013	No	N/A	N/A	N/A
16 - West	9/26/2013	No	N/A	N/A	N/A
24 - North	9/26/2013	No	N/A	N/A	N/A
24 - Middle	9/26/2013	No	N/A	N/A	N/A
24 - South	9/26/2013	No	N/A	N/A	N/A
34	9/26/2013	No	N/A	N/A	N/A
35	9/26/2013	No	N/A	N/A	N/A
52	9/26/2013	No	N/A	N/A	N/A

Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations

initiation Danis & SCADA Sites - Wet Weather Operations									
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow							
14 (E & W)	None	N/A							
15	9/12	4 mins							
	9/21	48 mins							
	9/22	3 mins							
15A	9/21	1 hr, 9 mins							
	9/22	1 hr, 2 mins							
16 (E & W)	9/21	1 hr, 52 mins							
24	9/12	14 mins							
	9/21	17 mins							
34	9/12	14 mins							
	9/21	5 mins							
35	9/12	18 mins							
	9/21	15 mins							
52	None	N/A							
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow							
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.							
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.							
Outfall Structure 2	None	None							
	•								
Outfall Sewer Control Gates	Operational Status	Position							
Outfall Sewer Control Gate No. 1	Operational	Open							
Outfall Sewer Control Gate No.2	Operational	Open							

3	DRY WEATHER	OVEREI OWS

There was no dry weather combined sewer overflow during September 2013.

SOLIDS AND FLOATABLES CONTROL

3.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

				Inspections	1			Clea	ıning		
			CP	Total Anacostia CBs	Total Anacostia CBs	CBs Clea Last N			Cleaned Month		s Cleaned er to Date
Ward	Total CBs	CBs in CSS	CBs in Anacostia CSS	Inspected Once this Year	Inspected Twice this Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	734	2204	1851	110	84	2314	1935
2	4,714	4,112	2,316	2316	1349	4686	3480	840	509	5526	3989
3	3,555	461	-	0	0	5405	767	130	0	5535	767
4	2,782	1,985	159	159	159	4602	2774	0	0	4602	2774
5	2,167	1,035	1,035	1035	1035	3363	1999	1176	637	4539	2636
6	1,783	1,594	1,594	1497	478	1045	892	1084	605	2129	1497
7	2,313	-	-	0	0	2638	0	134	0	2772	0
8	1,278	116	116	116	116	829	390	0	0	829	390
WASA Subtotal	20,183	10,871	5,954	5,857	3,871	24,772	12,153	3474	1835	28,246	13,988
DDOT (via VMS) Subtotal											
Grand Total	20,183	10,871	5,954	5,857	3,871			3474	1835	28,246	13,988
% Cleaned/Inspected to Date				98%	65%					>100%	>100%

3.2 BMP Demonstration Projects

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 3-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	9/26/2013	Good	Replace nets	Replaced nets	125 pounds
Bar Rack CSO 040	9/11/2013	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	9/30/2013	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

3.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 3-3 Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	20
Days not Operating	5
Reason not Operating	High winds, low tide, and PM/repair service.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	2 Skimmers
Dates	B28: 9/1 - 9/30 B29: 9/1 - 9/30
Reason	B28: Loading screen jammed.
	B29: Front assembly binding.
Plan to Restore to Service	B28: At Gates Marine for repairs ETR unknown.
	B29: Gates Marine troubleshooting. ETR mid October 2013.
Volume Material Collected	10 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

3.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

4. MONITORING

4.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 4-1 Bar Racks at Main & O Street Pumping Stations

Inspector: Claude Price

	Inspector	Date Inspected	Condition			Work Performed
Pumping Station			Good	Needs Work	Work Needed	or Schedule for Completion
Bar Racks at O						
Street Storm	CP	9/18	X			
Pumps (CSO 010)						
Bar Racks at Main						
Storm Pumps	CP	9/18	X			
(CSO 011)						

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.							

4.2 Rain Data

Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
9/1/2013	0	0	0	0
9/2/2013	0.05	0.04	0.1	0.06
9/3/2013	0	0	0	0
9/4/2013	0	0	0	0
9/5/2013	0	0	0	0
9/6/2013	0	0	0	0
9/7/2013	0	0	0	0
9/8/2013	0	0	0	0
9/9/2013	0	0	0	0
9/10/2013	0	0	0	0
9/11/2013	0	0	0	0
9/12/2013	0.38	0.44	0.16	0.49
9/13/2013	0	0.02	0	0
9/14/2013	0	0	0	0
9/15/2013	0	0	0	0
9/16/2013	0.01	0	0.02	0.01
9/17/2013	0	0	0	0
9/18/2013	0	0	0	0
9/19/2013	0	0	0	0
9/20/2013	0	0	0	0
9/21/2013	0.82	0.11	0.77	1.02
9/22/2013	0	0.18	0	0
9/23/2013	0	0.19	0	0
9/24/2013	0	0.06	0	0
9/25/2013	0	0.01	0	0
9/26/2013	0	0	0	0
9/27/2013	0	0	0	0
9/28/2013	0	0	0	0
9/29/2013	0	0	0	0
9/30/2013	0	0	0	0
TOTAL	1.26	1.05	1.05	1.58

Combined Sewer System Model Results Period: July, August, and September 2013 SCENARIO: Y2013_Q3, produced October 4, 2013

				Total		Maximum	Minimum
		Number of	CSO	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Overflow	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)
Anacostia CSC	ne.						
005	Chicago St and Railroad Station SE	12	1.52	22.00	1.83	6.75	0.25
003	Good Hope Road, West of Nichols	12	1.02	I	I	0.75	0.25
006	Ave.,SE			sepa	rated		
007	13 th Street and Ridge Place,SE	6	1.24	5.00	0.83	2.75	0.25
	2nd Street, 300 feet North of N Place,			0.00	0.00	20	0.20
009	SE	5	0.59	4.25	0.85	2.50	0.25
	O Street SewagePumping Station, SE						
010	(pumped Overflow)	4	20.10	4.75	1.19	3.75	0.25
	South of Main Sewage Pumping						
011	Station, SE (pumped overflow)	0	0.00	0.00	0.00	0.00	0.00
	South of Main SewagePumping						
011a	Station, SE (gravity overflow)	0	0.00	0.00	0.00	0.00	0.00
	North of Main SewagePumping	_	_				
012	Station, SE (Tiber Creek)	1	2.75	1.50	1.50	1.50	1.50
013	4th and N Streets, SE	7	1.04	6.75	0.96	4.25	0.25
014 015	6th and M Streets, SE 9th and M Streets, SE	5 5	1.81 0.24	7.25	1.45	3.75	0.25
016	12th and M Streets, SE	4	1.25	4.75 4.00	0.95 1.00	2.25 2.50	0.50 0.25
016	14th and M Streets, SE	8	3.60	18.50	2.31	7.25	0.25
017	Barney Circle and Pennsylvania Ave,	0	3.00	10.50	2.51	1.25	0.73
018	SE	6	1.83	6.50	1.08	3.25	0.25
019	Northeast Boundary - Swirl Effluent	6	56.19	21.75	3.63	7.00	0.75
019	Northeast Bound Swirl Bypass	2	10.97	1.75	0.88	1.50	0.25
	SUBTOTAL		103.15				
	1						
Potomac CSO:							
003	Bolling AFB	0	0.00	0.00	0.00	0.00	0.00
	23rd Street, North of Constitution Ave,						
020	NW (Easby Point)	3	4.49	4.50	1.50	3.25	0.50
021	Northeast ofRoosevelt Bridge, NW	4	35.83	6.25	1.56	3.25	0.50
022	27th and K Streets, NW	10	2.16	10.75	1.08	3.75	0.25
024 025	30th and K Streets, NW 31st & K St NW	7 4	3.73 0.18	8.75 2.50	1.25	4.25 1.50	0.25 0.25
	Wisconsin Avenue andK St., NW	0			0.63		
026 027	Water Street West ofStreet, NW	34	0.00 46.00	0.00 213.50	0.00 6.28	0.00 35.25	0.00 0.25
027	36th and M Streets, NW	30	11.08	81.00	2.70	17.25	0.25
020	Canal Road 1000 feet east of Rock	30	11.00	01.00	2.70	17.20	0.25
029	Creek,NW	11	13.89	25.25	2.30	9.50	0.25
020	SUBTOTAL		117.36	20.20	2.00	0.00	0.20
Rock Creek			1				
	Pennsylvania Avenue, East Rock			sepa	rated		
031	Creek, NW		0.00	'			0.00
032	26th and M Streets, NW	0	0.00	0.00	0.00	0.00	0.00
000	N Street extendedwest of 25th		0.00	0.00	0.00	0.00	0.00
033 034	Street,NW 23rd and O Streets, SW	0	0.00	0.00	0.00	0.00	0.00
034	22nd Street south of Q Street, NW	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	15	1.140	41.75	2.78	14.50	0.00
	Northwest of Belmontand Rock Creek	10	1.170		I.		0.20
037	and Potomac Parkway	separated					
307	North of Belmont Road,east of						
038	Kalorama Circle, NW	0	0.00	0.00	0.00	0.00	0.00
	Connecticut Avenue east of Rock	_					
039	Creek, NW	0	0.00	0.00	0.00	0.00	0.00
	Biltmore Street extended east of						
040	RockCreek, NW	0	0.00	0.00	0.00	0.00	0.00
	Ontario extended and Rock Creek						
041	Parkway	0	0.00	0.00	0.00	0.00	0.00

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results Period: July, August, and September 2013 SCENARIO: Y2013_Q3, produced October 4, 2013

				Total	1	Maximum	Minimum
		Number of	cso	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Overflow	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)
THE BEGING.	Harvard Street and RockCreek	(Cocarronoco)	volume (mg)	(1110)	(1110)	(1110)	(1110)
042	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
012	Adams Mill Road South of Irving	Ŭ	0.00	0.00	0.00	0.00	0.00
043	Street, NW	2	0.21	0.75	0.38	0.50	0.25
	Kenyon Street and Adams Mill Road,		_				
044	NW	0	0.00	0.00	0.00	0.00	0.00
-	Adams Mill Road and Lamont Street,	-					
045	NW	1	0.00	0.25	0.25	0.25	0.25
	Park Road south of Piney Branch						
046	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	Ingleside Terrace extended and Piney						
047	Branch Parkway	0	0.00	0.00	0.00	0.00	0.00
	Mt. Pleasant Street extended and						
048	Piney Branch Parkway	0	0.00	0.00	0.00	0.00	0.00
049	Piney Branch and LamontStreet, NW	17	68.421	60.50	3.56	17.50	0.25
050	28th Street west of 16th Street, NW	0	0.00	0.00	0.00	0.00	0.00
	Olive Street extended and Rock Creek						
051	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	O Street extended and Rock Creek						
052	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
	O Street west of Rock Creek Parkway,			sepa	rated		
053	NW	5555.555					1
054	West Side of Rock Creek300 ft. south		0.00	0.00	0.00	0.00	0.00
054	of Mass. Ave, NW Normanstone Drive extended west of	0	0.00	0.00	0.00	0.00	0.00
050		0	0.00	0.00	0.00	0.00	0.00
056	Rock Creek, NW 28th Street extended west of Rock	0	0.00	0.00	0.00	0.00	0.00
057	Creek, NW	12	16.07	47.00	3.92	19.50	0.25
057	Connecticut Avenue and Rock Creek	12	16.07	47.00	3.92	19.50	0.25
058	Parkway, NW			sepa	rated		
060	P St and 26 th St, NW	0	0.00	0.00	0.00	0.00	0.00
000	SUBTOTAL	U	85.84	0.00	0.00	0.00	0.00
	CODICIAL		03.04				
	TOTAL		306.35				

C:\Documents and Settings\ahchilmeran\Local Settings\Temporary Internet Files\Content.Outlook\BKMCUIEP\[Q3Y2013_Report_4October2013]

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.