QUARTERLY OPERATIONS REPORT


DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

SECOND QUARTER, 2015

Prepared By:

D.C. Water and Sewer Authority Department of Sewer Services Sewer Pumping Division 2nd & N Streets, SE Washington, D.C. 20003



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: April 2015

Prepared By:

District of Columbia Water and Sewer Authority Department of Sewer Services Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: April 2015

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Structure		Associated NPDES			ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	04/23/15	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	04/23/15	*			
5	Poplar Point Pumping Station	004	04/21/15	*			
6	Chicago Street and Railroad Ave, SE	005	04/21/15	*			
7	W Street and Railroad Ave, SE	005	04/21/15	*			
8^{1}	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	04/21/15	*			
11	"O" Street Pumping Station	011(a)	04/23/15	*			
12	Storm Pump Discharge at Main Pumping Station	011	04/23/15	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	04/23/15	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	04/23/15	*			
15	South Capitol and E Streets	010	04/23/15	*			
15a	Half and L Streets, SE	010	04/01/15	*			
15b	South Capitol and I Streets	010	04/01/15	*			
15c	South Capitol and I Streets	010	04/01/15	*			

Table 2-1Regulator Structures

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	04/23/15	*			
17	4 th and N Streets, SE, Both Extended		N/A				Construction for
		013					Clean Rivers Project
17a	K Street between 6 th Street and 7 th Street, SE	013	04/23/15	*			
18	6 th and M Streets, SE	014	04/21/15	*			
19	9 th and M Streets, SE	015	04/22/15	*			
19a	9 th and M Streets, SE	015	04/22/15	*			
20	12 th and M Streets, SE		N/A				Construction for
		016					Clean Rivers Projec
20a	12 th and M Streets, SE	016	04/22/15	*			
21	14 th and M Streets, SE		N/A				Construction for
		017					Clean Rivers Project
22a	Barney Circle and Pennsylvania Ave, SE	018	04/14/15	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	04/14/15	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	04/14/15	*			
22d	Kentucky Ave and Potomac Street, SE	018	04/22/15	*			
22e	14 th Street and Kentucky Ave, SE	018	04/22/15	*			
23	Independence Ave, 21 st Street, SE, Extended	019	04/14/15	*			
24a	East Capitol St, west of RFK stadium	019	04/14/15	*			
28	21 st and Constitution Ave, NW	020	04/08/15	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	04/08/15	*			
30	17 th and D Streets, NW	020	04/08/15	*			
31	15 th Street and Pennsylvania Ave, NW	020	04/08/15	*			
33	10 th and F Streets, NW	020	04/08/15	*			
34	23 rd Street, north of Constitution Ave, NW	020	04/08/15	*			
34a	23 rd Street near C Street, NW	020	04/08/15	*			
35	Northeast of Roosevelt Bridge, NW	021	04/22/15	*			
36	27 th and I Streets, NW	022	04/22/15	*			
36a	New Hampshire Ave and Eye Street, NW	022	04/22/15	*			
36b	19 th and L Streets, NW	022, 034	04/17/15	*			
36d	17 th and L Streets, NW	022, 034	04/17/15	*			
36g	18 th and M Streets, NW	022, 034	04/17/15	*			
36h	18 th and M Streets, NW	022, 034	04/22/15	*			
37	27 th and Eye Streets, NW	022	04/02/15	*			
38	29 th and K Streets, NW	024	04/15/15	*			

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
38a	30 th Street, south of K Street, NW	024	04/15/15	*			
39a	30 th and K Streets, NW	024	04/15/15	*			
39b	30 th and K Streets, NW	024	04/15/15	*			
41b	31 st and K Streets, NW	025	04/15/15	*			
41c	31 st and K Streets, NW	025	04/15/15	*			
42	Wisconsin Ave and K Street, NW	026	04/15/15	*			
43	Potomac and Water Streets, NW	027	04/15/15	*			
43a	Potomac and Water Streets, NW	027	04/15/15	*			
44	Water Street, west of Potomac St, NW	027	04/10/15	*			
45	36 th and M Streets, NW	028	04/10/15	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	04/10/15	*			
47	38 th Street and Reservoir Road, NW	029	04/10/15	*			
47a	37 th and T Streets, NW	029	04/10/15	*			
47b	37 th and T Streets, NW	029	04/10/15	*			
47c	38 th and W Streets, NW	029	04/10/15	*			
49^{1}	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	04/01/15	*			
51	N Street Extended, west of 25 th Street, NW	033	04/28/15	*			
52	22 nd Street between M and N Streets, NW	034	04/28/15	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	04/22/15	*			
53	22 nd and M Streets, NW	022, 034	04/22/15	*			
53a	22 nd and M Streets, NW	022, 034	04/22/15	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	04/22/15	*			
53c	L and 22 nd Streets, NW	022	04/21/15	*			
54	23 rd and O Streets, NW	034	04/21/15	*			
55	22 nd Street, south of Q Street, NW	035	04/21/15	*			
55a	22 nd Street, south of Q Street, NW	035	04/21/15	*			
56	23 rd and Massachusetts Ave, NW	036	04/21/15	*			
57	23 rd Street, south of Q Street, NW	036	04/21/15	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	04/01/15	*			
60	Connecticut Ave, east of Rock Creek, NW	039	04/01/15	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	04/01/15	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	04/17/15	*			
63	Harvard Street and Rock Creek Parkway, NW	042	04/17/15	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
64	Adams Mill Road, south of Irving Street, NW	043	04/21/15	*			
65	Kenyon Street and Adams Mill Road, NW	044	04/17/15	*			
65a	Kenyon Street and Adams Mill Road, NW	044	04/17/15	*			
66	Adams Mill Road and Lamont Street, NW	045	04/17/15	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	04/17/15	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	04/17/15	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	04/17/15	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	04/17/15	*			
70i	5 th and Quackenbos Streets, NW	049	04/10/15	*			
71	28th Street, west of Rock Creek Parkway, NW	050	04/16/15	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	04/14/15	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	04/14/15	*			
73	O Street Extended and Rock Creek Parkway, NW	052	04/14/15	*			
74^{1}	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	04/09/15	*			
77^{1}	Normanstone Dr Extended, west of Rock Creek, NW	056	N/A				
77a ¹	Normanstone Dr and Normanstone Lane, NW	056	N/A				
78^{1}	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	04/14/15	*			
84a	26 th and P Streets, NW	060	04/14/15	*			

1. Structure no longer functions as a combined sewer overflow regulator structure.

2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Outfalls and Tide Gates											
				utfall		Gate		e Gate			
			Con	dition	Pres	ent?	Con	dition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work		No		Work	OK	Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and Chanute, SW	04/01/15	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	04/01/15	*		*		*		*		
006^{1}	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	04/01/15	*		*		*		*		
009	O St. Sewage Pumping Station, SE	04/01/15	*		*		*		*		
010	O St. Sewage Pumping Station, SE	04/01/15	*			*			*		
011	Main Sewage Pumping Station, SE	04/01/15	*			*			*		
011(a)	Main Sewage Pumping Station, SE	04/01/15	*		*		*		*		
012	Main Sewage Pumping Station, SE	04/01/15	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	N/A									Construction for Clean Rivers Project
014	Navy Yard, aligned with 6 th St., SE	04/01/15	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	04/01/15	*			*			*		
016	12th and O Streets, SE	04/01/15	*		*		*		*		
017	M and Water Street, SE	04/01/15	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	04/01/15	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	04/01/15	*			*			*		
020	Rock Creek Parkway and Independence, NW	04/16/15	*		*		*		*		
021	Rock Creek Parkway and C St., NW	04/16/15	*			*			*		
022	Rock Creek Parkway and G St., NW	04/16/15	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	04/02/15	*		*		*		*		
025	South of 31st and K Streets, NW	04/02/15	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	04/02/15	*		*		*		*		
027	33 rd and Water Sts., NW	04/02/15	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	04/02/15	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	04/02/15	*		*		*		*		
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									

Table 2-2

				utfall	Tide			e Gate			
		_	Cor	ndition	Pres	ent?	Cor	ndition	CS	O Sign	
NPDES	Y	Date	OV	Needs	V	N.	OV	Needs	OK	Needs	
Outfall	Location	Inspected	0K *	Work	Yes	No *	OK	Work	ОК *	Work	Notes, Work Needed or Performed
	26th and M Street, NW.	04/01/15	*		*	*	*		*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.		*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	04/01/15	*		*		*		*		
	P St. Bridge and Rock Creek Parkway	04/21/15	-	-			*				
036	22nd Street, South of Q Street NW.	04/21/15	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	04/01/15	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	04/01/15	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	04/01/15	*		*		*		*		
	Beach Dr. and Ontario Pl., NW	04/16/15	*		*		*		*		
042	Harvard St. and Beach Dr NW.	04/16/15	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	04/16/15	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	04/16/15	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	04/16/15	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	04/17/15	*		*		*		*		
047	Piney Branch Parkway and Ingleside Terrace	04/17/15	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	04/17/15	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	04/17/15	*		*		*		*		
050	Rock Creek Parkway and L St., NW	04/16/15	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	04/20/15	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	04/09/15	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	04/09/15	*		*		*		*		
056 ¹	Normanstone Dr. and Rock Creek Parkway, NW.	N/A									
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	04/09/15	*		*		*		*		

Notes: 1. Outfall no longer functions as a combined sewer outfall.

2.3 **Pumping Stations**

Pumping station operations are summarized in the table below.

	Pumping Stations – Inspections and Equipment in Service											
Pumping Station Main	No. of Inspection s 30	No. Screens 4	A	Screens or Pumps Out of Service #4 Pump	<i>Dates</i> 04/01/15 - 04/30/15	<i>Reason</i> Pump being rehabbed W/O # 14-288560	Schedule to Restore to Service ¹ 7/31/2015					
Eastside	4	2	4	None	N/A	N/A						
Poplar Point	4	2	3	#2 Screen	04/01/15 - 04/30/15	Screen being rehabbed W/O # 15-145414	05/31/15					
Potomac	30	4	5	#1 Screen	04/01/15 - 04/30/15	Screen being rehabbed W/O # 15-146919	05/10/15					

 Table 2-3

 Pumping Stations – Inspections and Equipment in Service

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

i unping Stations – i reventive Maintenance								
		Type of Preventive Maintenance						
Pumping Station	Date Performed	Performed ¹	Comments					
Main	4/15/15	Group A	Add oil, grease bearings and replace packing if needed.					
O St	4/15/15	Group A	Add oil, grease bearings and replace packing if needed.					
Eastside	4/12/15	Group A	Add oil, grease bearings and replace packing if needed.					
Poplar Point	4/12/15	Group A	Add oil, grease bearings and replace packing if needed.					
Potomac	4/12/15	Group A	Add oil, grease bearings and replace packing if needed.					
Rock Creek	4/12/15	Group A	Add oil, grease bearings and replace packing if needed.					
Upper Anacostia	4/12/15	Group A	Add oil, grease bearings and replace packing if needed.					
Earle Place	4/12/15	Group A	Add oil, grease bearings and replace packing if needed.					

 Table 2-4

 Pumping Stations – Preventive Maintenance

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

Table 2-5 Pumping Stations – Pumpage

	Sanitary Pı	ımpage	Storm Water/CSO Pumped To Anacostia River				
Pumping Station	Total Wastewater (mg)	Daily Average Wastewater (mg)	Date	Volume (mg)	Screenings Collected (units) ¹		
Main	1,575.50	52.52	N/A	N/A	N/A		
O St	119.60	3.99	4/20/15	21.56	Normal		
Eastside	375.26	12.51	N/A	N/A	N/A		
Poplar Point	713.53	23.78	N/A	N/A	N/A		
Potomac	3,895.30	129.84	N/A	N/A	N/A		
Rock Creek	233.96	7.80	N/A	N/A	N/A		
Upper Anacostia	167.56	5.59	N/A	N/A	N/A		
Earle Place	0.20	0.01	N/A	N/A	N/A		

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Northeast Boundary Swirl Facility – Inspections and Equipment in Service							
Date	# of	# of	Screens or Swirls				
Inspected	Screens	Swirls	Out of Service	Dates	Reason	Schedule to Restore to Service	
4/12/2015	1, 2 & 3	1, 2 & 3	N/A	N/A			

 Table 2-6

 Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Table 2-7
Northeast Boundary Swirl Facility – Preventive Maintenance

Date Performed	Type of Preventive Maintenance Performed ¹	Comments
4/12/2015	Group A	

Notes:

1.Group A consists of:Exercise bar screensExercise wash down systemExercise knife gates full travel both directionsCheck depth of grit in grit channel and schedule Vactor truck as requiredChange chart paper on strip chart recorders at the end of each monthThoroughly clean each Swirl tank and channelsIssue work order requests as requiredDrain condensation from air compressor storage tankCheck all safety equipment

_		Northeast	boundary Swi	Tracinty - wet v	veather Operation	15
ſ						
		Approx. Storm	Total Influent	Total Foul Sewer	Total Effluent	Approx. Screenings
	Date	$Duration (hrs)^{l}$	Volume (mg)	Volume (mg)	Volume $(mg)^2$	Volume (Cu. ft)
	4/20/2015	5	22.55	7.07	15.48	120

 Table 2-8

 Northeast Boundary Swirl Facility – Wet Weather Operations

- 1. Approx. length of time influent flow rate was above the 15 mgd threshold for allowing flow through the facility.
- 2. Volume approximated due malfunction of ESIRS meter.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

	Chlor/ Dosage		sages	Residual Chlorine Test Results		E. Coli Test Results	
	Dechlor						Count
	System	NaOCl	NaHSO3		Conc.		Per
Date	Used?	(<i>mg/l</i>)	(mg/l)	Location	(<i>mg/l</i>)	Site	100ml
NONE	NONE	NONE	NONE	Mix Chamber	NONE	Mix Chamber	NONE
	TONE	TIONE	TONE	Anacostia River ¹	NONE	Anacostia River ¹	NONE

 Table 2-9

 Northeast Boundary Swirl Facility – Disinfection Performance

Notes:

1. River: River Outfall

Report for April 2015

		Flow Composited Sample Results								
		Nitrite	Nitrate	Total Kjeldahl		Total	Carbonaceous			
	Total suspended (NO2-N) (NO3-N)) Nitrogen Total				Total Nitrogen	Phosphorus	Biological Oxygen			
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)			
NONE	NONE NONE NONE NONE									

Northeast Boundary Swirl Facility – Effluent Sampling Results

2.5 Inflatable Dams

DC WATER operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Inflatable Dam		Was Dam Out of Service	2		Schedule to Restore to
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service
14 - East	4/28/2015	No	N/A	N/A	N/A
14 - West	4/28/2015	No	N/A	N/A	N/A
15	4/29/2015	No	N/A	N/A	N/A
15A	4/29/2015	No	N/A	N/A	N/A
16 - East	4/28/2015	No	N/A	N/A	N/A
16 - West	4/28/2015	No	N/A	N/A	N/A
24 - North	4/29/2015	YES	4/01/15-4/20/15	Repair to system	4/20/15
24 - Middle	4/29/2015	YES	4/01/15-4/20/15	Repair to system	4/20/15
24 - South	4/29/2015	YES	4/01/15-4/20/15	Repair to system	4/20/15
34	4/29/2015	No	N/A	N/A	N/A
35	4/29/2015	No	N/A	N/A	N/A
52	4/29/2015	No	N/A	N/A	N/A

 Table 2-11

 Inflatable Dams – Inspections and Equipment in Service

Initiatable Dains & Sendri Sites Wei Weather Operations									
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow							
14 (E & W)	None								
15	None								
15A	None								
16 (E & W)	None								
24	None								
34	None								
35	4/20/15	6min							
52	None								
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow							
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.							
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.							
Outfall Structure 2	None	None							
Outfall Sewer Control Gates	Operational Status	Position							
Outfall Sewer Control Gate No. 1	Operational	Open							
Outfall Sewer Control Gate No.2	Operational	Open							

 Table 2-12

 Inflatable Dams & SCADA Sites - Wet Weather Operations

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during April 2015.

SOLIDS AND FLOATABLES CONTROL

3.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

				Inspections				Clea	ning		
				Total	Total						
				Anacostia CBs	Anacostia CBs	CBs Cleaned Thru		CB's Cleaned		Total CBs Cleaned	
			CBs in	Inspected	Inspected	Last N	Last Month		Ionth	This Year to Date	
		CBs in	Anacostia	Once this	Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1338	1338	1338	63	0	84	84	10	10	94	94
2	3320	2961	911	376	6	458	348	35	35	493	383
3	3237	374	0	0	0	22	0	29	0	51	0
4	3002	1683	31	0	0	48	42	132	104	180	146
5	3703	1886	1738	296	0	431	307	5	0	436	307
6	3686	3106	3068	1564	63	1321	978	676	630	1997	1608
7	3144	52	33	33	33	3724	79	19	0	3724	79
8	2512	347	347	73	0	218	0	1003	73	1221	73
Subtotal	23942	11747	7466	2405	102	6306	1838	1909	852	8196	2690
DDOT (via VMS) Subtotal											
Grand Total	23942	11747	7466	2405							
% Cleaned/Inspected to Date				32%	.13%					34%	23%

3.2 BMP Demonstration Projects

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 3-2BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	4/17/2015	Good	Clean debris	Debris cleaned	None
			from boom.	from boom.	
Bar Rack CSO 040	4/1/2015	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	4/16/2015	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

3.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	23
Days not Operating	8
Reason not Operating	High winds, low tide, and PM/repair service.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	1 Skimmers
Dates	B28: 4/1 - 4/26 B29: 4/2 - 4/30
Reason	B28: Hydraulic ram leaking hydraulic oil.
	B29: Losing propulsion power when operating.
Plan to Restore to Service	B28: Returned to operation with front end catching on 4/27.
	B29: Propulsion pump removed for repair. ETR unknown.
Volume Material Collected	30 Tons.
Nature of Material	Bottles, cans, natural debris and plastics.

Table 3-3 Anacostia River Floating Debris Removal Program – Summary

3.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

4. MONITORING

4.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 4-1Bar Racks at Main & O Street Pumping Stations


Inspector: Gregory Stephens

		Date	Condition			Work Performed
Pumping Station	Inspector	Inspected	Good	Needs Work	Work Needed	or Schedule for Completion
Bar Racks at O Street Storm Pumps (CSO 010)	GS	4/28/2015	Х			
Bar Racks at Main Storm Pumps (CSO 011)	GS	4/28/2015	Х			

4.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping	Bryant Street Pumping	Main Pumping	Rock Creek Pumping	Reagan National
Date	Station	Station	Station	Station	Airport
4/1/2015	0	0	0	n/a	0
4/2/2015	0	0	0	n/a	0
4/3/2015	0.18	0.16	0.16	n/a	0.19
4/4/2015	0.01	0.01	0.05	n/a	0.05
4/5/2015	0	0	0	n/a	0
4/6/2015	0	0	0	n/a	0
4/7/2015	0.02	0.02	0.02	n/a	0.17
4/8/2015	0.33	0.13	0.28	n/a	0.13
4/9/2015	0.06	0.04	0.03	n/a	0.04
4/10/2015	0.02	0.01	0.01	n/a	0.01
4/11/2015	0	0	0	n/a	0
4/12/2015	0	0	0	n/a	0
4/13/2015	0	0	0	n/a	0
4/14/2015	0.54	0.44	0.49	n/a	0.64
4/15/2015	0	0	0	n/a	0.00
4/16/2015	0.02	0.02	0.01	n/a	0.04
4/17/2015	0.06	0.07	0.05	n/a	0.03
4/18/2015	0	0	0	n/a	0
4/19/2015	0.27	0.21	0.19	n/a	0.37
4/20/2015	1.19	0.75	0.82	n/a	0.77
4/21/2015	0.18	0.08	0.11	n/a	0.16
4/22/2015	0	0	0	n/a	0
4/23/2015	0	0	0	n/a	0
4/24/2015	0	0	0	n/a	0
4/25/2015	0.27	0.22	0.22	n/a	0
4/26/2015	0.01	0	0	n/a	0
4/27/2015	0	0	0	n/a	0
4/28/2015	0	0	0	n/a	0
4/29/2015	0	0	0	n/a	0
4/30/2015	0.01	0.01	0	n/a	0
TOTAL	3.17	2.17	2.44	n/a	2.61



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: May 2015

Prepared By: District of Columbia Water and Sewer Authority Department of Sewer Services Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: May 2015

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Structure Number	Location	Associated NPDES Outfall			ondition Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	05/18/15	*	riceus work	,, en i recucu	, , em perjermen
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	05/18/15	*			
5	Poplar Point Pumping Station	004	05/19/15	*			
6	Chicago Street and Railroad Ave, SE	005	05/04/15	*			
7	W Street and Railroad Ave, SE	005	05/04/15	*			
8^1	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	05/09/14	*			
11	"O" Street Pumping Station	011(a)	05/26/14	*			
12	Storm Pump Discharge at Main Pumping Station	011	05/26/14	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	N/A				Construction for Clean Rivers Project
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	N/A				Construction for Clean Rivers Project
15	South Capitol and E Streets	010	05/19/15	*			
15a	Half and L Streets, SE	010	05/19/15	*			
15b	South Capitol and I Streets	010	05/19/15	*			

Table 2-1Regulator Structures

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
15c	South Capitol and I Streets	010	05/19/15	*			
16	North of Main Sewage Pumping Station	012	N/A				Construction for Clean Rivers Project
17	4 th and N Streets, SE, Both Extended	013	N/A				Construction for Clean Rivers Project
17a	K Street between 6 th Street and 7 th Street, SE	013	05/06/15	*			
18	6 th and M Streets, SE	014	05/14/15	*			
19	9 th and M Streets, SE	015	05/14/15	*			
19a	9 th and M Streets, SE	015	05/13/15	*			
20	12 th and M Streets, SE	016	05/13/15	*			
20a	12 th and M Streets, SE	016	05/13/15	*			
21	14 th and M Streets, SE	017	05/13/15	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	05/14/15	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	05/14/15	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	05/14/15	*			
22d	Kentucky Ave and Potomac Street, SE	018	05/14/15	*			
22e	14 th Street and Kentucky Ave, SE	018	05/14/15	*			
23	Independence Ave, 21 st Street, SE, Extended	019	05/04/15	*			
24a	East Capitol St, west of RFK stadium	019	05/04/15	*			
28	21 st and Constitution Ave, NW	020	05/01/15	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	05/01/15	*			
30	17 th and D Streets, NW	020	05/08/15	*			
31	15 th Street and Pennsylvania Ave, NW	020	05/08/15	*			
33	10 th and F Streets, NW	020	05/08/15	*			
34	23 rd Street, north of Constitution Ave, NW	020	05/01/15	*			
34a	23 rd Street near C Street, NW	020	05/01/15	*			
35	Northeast of Roosevelt Bridge, NW	021	05/18/15	*			
36	27 th and I Streets, NW	022	05/06/15	*			
36a	New Hampshire Ave and Eye Street, NW	022	05/18/15	*			
36b	19 th and L Streets, NW	022, 034	05/12/15	*			
36d	17 th and L Streets, NW	022, 034	05/12/15	*			
36g	18 th and M Streets, NW	022, 034	05/12/15	*			
36h	18 th and M Streets, NW	022, 034	05/12/15	*			
37	27 th and Eye Streets, NW	022	05/06/15	*			

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
38	29 th and K Streets, NW	024	05/04/15	*			• •
38a	30 th Street, south of K Street, NW	024	05/19/15	*			
39a	30 th and K Streets, NW	024	05/04/15	*			
39b	30 th and K Streets, NW	024	05/14/15	*			
41b	31 st and K Streets, NW	025	05/12/15	*			
41c	31 st and K Streets, NW	025	05/12/15	*			
42	Wisconsin Ave and K Street, NW	026	05/12/15	*			
43	Potomac and Water Streets, NW	027	05/12/15	*			
43a	Potomac and Water Streets, NW	027	05/12/15	*			
44	Water Street, west of Potomac St, NW	027	05/12/15	*			
45	36 th and M Streets, NW	028	05/12/15	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	05/12/15	*			
47	38 th Street and Reservoir Road, NW	029	05/12/15	*			
47a	37 th and T Streets, NW	029	05/12/15	*			
47b	37 th and T Streets, NW	029	05/12/15	*			
47c	38 th and W Streets, NW	029	05/19/15	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	05/18/15	*			
51	N Street Extended, west of 25 th Street, NW	033	05/18/15	*			
52	22 nd Street between M and N Streets, NW	034	05/18/15	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	05/18/15	*			
53	22 nd and M Streets, NW	022, 034	05/18/15	*			
53a	22 nd and M Streets, NW	022, 034	05/18/15	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	05/18/15	*			
53c	L and 22 nd Streets, NW	022	05/18/15	*			
54	23 rd and O Streets, NW	034	05/12/15	*			
55	22 nd Street, south of Q Street, NW	035	05/12/15	*			
55a	22 nd Street, south of Q Street, NW	035	05/12/15	*			
56	23 rd and Massachusetts Ave, NW	036	05/12/15	*			
57	23 rd Street, south of Q Street, NW	036	05/12/15	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	05/06/15	*			
60	Connecticut Ave, east of Rock Creek, NW	039	05/06/15	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	05/06/15	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	05/14/15	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
63	Harvard Street and Rock Creek Parkway, NW	042	05/14/15	*			
64	Adams Mill Road, south of Irving Street, NW	043	05/14/15	*			
65	Kenyon Street and Adams Mill Road, NW	044	05/14/15	*			
65a	Kenyon Street and Adams Mill Road, NW	044	05/14/15	*			
66	Adams Mill Road and Lamont Street, NW	045	05/14/15	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	05/14/15	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	05/14/15	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	05/14/15	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	05/14/15	*			
70i	5 th and Quackenbos Streets, NW	049	05/13/15	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	05/14/15	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	05/12/15	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	05/12/15	*			
73	O Street Extended and Rock Creek Parkway, NW	052	05/12/15	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	05/06/15	*			
77 ¹	Normanstone Dr Extended, west of Rock Creek, NW	056	N/A				
77a ¹	Normanstone Dr and Normanstone Lane, NW	056	N/A				
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	05/12/15	*			
84a	26 th and P Streets, NW	060	05/12/15	*			

1. Structure no longer functions as a combined sewer overflow regulator structure.

2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

	Outfalls and Tide Gates													
				utfall	Tide		Tide	e Gate						
			Cor	dition	Pres	ent?	Con	dition	CS	O Sign				
NPDES		Date		Needs				Needs		Needs				
Outfall	Location	Inspected	OK	Work		No	OK	Work	OK	Work	Notes, Work Needed or Performed			
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	05/18/15	*		*		*		*					
005	Across from Navy Yard, aligned with Parsons Ave., SE	05/07/15	*		*		*		*					
	Good Hope Road and Welsh Memorial Bridge	N/A												
007	Between 11 th St. and Anacostia Bridges, SE	05/07/15	*		*		*		*					
009	O St. Sewage Pumping Station, SE	05/02/15	*		*		*		*					
010	O St. Sewage Pumping Station, SE	05/02/15	*			*			*					
011	Main Sewage Pumping Station, SE	05/02/15	*			*			*					
011(a)	Main Sewage Pumping Station, SE	05/02/15	*		*		*		*					
012	Main Sewage Pumping Station, SE	05/02/15	*		*		*		*					
013	Southeast Federal Center, aligned with 4 th St.	05/02/15	*		*		*		*					
014	Navy Yard, aligned with 6 th St., SE	05/02/15	*		*		*		*					
015	Navy Yard, aligned with 9th Street, SE	05/02/15	*			*			*					
016	12th and O Streets, SE	05/02/15	*		*		*		*					
017	M and Water Street, SE	05/02/15	*		*		*		*					
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	05/02/15	*		*		*		*					
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	05/02/15	*			*			*					
020	Rock Creek Parkway and Independence, NW	05/07/15	*		*		*		*					
021	Rock Creek Parkway and C St., NW	05/07/15	*			*			*					
022	Rock Creek Parkway and G St., NW	05/07/15	*		*		*		*					
024	South of 30 th and K Streets, NW ¹	05/07/15	*		*		*		*					
025	South of 31st and K Streets, NW	05/07/15	*		*		*		*					
026	Wisconsin Avenue and Water Street, NW	05/07/15	*		*		*		*					
027	33 rd and Water Sts., NW	05/07/15	*			*			*					
028	Key Bridge and Whitehurst Freeway, NW	05/07/15	*			*			*					
029	Adjacent to C&O Canal, aligned with 38 th St. NW	05/07/15	*		*		*		*					

Table 2-2Outfalls and Tide Gates

				utfall	Tide			e Gate			
			Con	dition	Pres	ent?	Con	dition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW.	05/18/15	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	05/18/15	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	05/12/15	*		*		*		*		
035	P St. Bridge and Rock Creek Parkway	05/12/15	*		*		*		*		
	22nd Street, South of Q Street NW.	05/19/15	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	05/06/15	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	05/06/15	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	05/06/15	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	05/19/15	*		*		*		*		
042	Harvard St. and Beach Dr NW.	05/19/15	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	05/19/15	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	05/19/15	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	05/19/15	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	05/14/15	*		*		*		*		
047	Piney Branch Parkway and Ingleside Terrace	05/14/15	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	05/14/15	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	05/14/15	*		*		*		*		
050	Rock Creek Parkway and L St., NW	05/14/15	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	05/07/15	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	05/07/15	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	05/06/15	*		*		*		*		
056 ¹	Normanstone Dr. and Rock Creek Parkway, NW.	N/A									
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058^{1}	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	05/06/15	*		*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

2.3 **Pumping Stations**

Pumping station operations are summarized in the table below.

	Pumping Stations – Inspections and Equipment in Service											
Pumping	No. of	No.	No.	Screens or Pumps			Schedule to Restore to					
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	$Service^{1}$					
Main	31	4	10	#4 Pump	5/01/15 - 5/31/15	Pump being rehabbed W/O # 14-288560	7/31/15					
Eastside	4	2	4	None	N/A	N/A	NONE					
Poplar Point	4	2	3	#1 Screen	5/01/15 - 5/15/15	Screen being rehabbed W/O # 15-145414	5/15/15					
Potomac	31	4	5	#1 Screen	5/01/15 - 5/31/15	Screen being rehabbed W/O # 15-146919	7/31/15					
			#2 Screen	5/15/15 - 5/31/15	Screen being rehabbed W/O # 15-232977	6/15/15						

 Table 2-3

 Pumping Stations – Inspections and Equipment in Service

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

	Tumping Stations Treventive Maintenance								
		Type of Preventive Maintenance							
Pumping Station	Date Performed	$Performed^{l}$	Comments						
Main	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						
O St	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						
Eastside	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						
Poplar Point	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						
Potomac	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						
Rock Creek	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						
Upper Anacostia	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						
Earle Place	5/31/15	Group A	Add oil, grease bearings and replace packing if needed.						

 Table 2-4

 Pumping Stations – Preventive Maintenance

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

		r umping Sta	luons – rumpa	ige	
	Sanitary Pi	ımpage	Storm	Water/CSO Pumped To	Anacostia River
	Total Wastewater	Daily Average			Screenings Collected
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	$(units)^{l}$
Main	1,696.69	54.73	N/A	N/A	N/A
O St	117.20	3.78	N/A	N/A	N/A
Eastside	174.18	5.62	N/A	N/A	N/A
Poplar Point	699.22	22.56	N/A	N/A	N/A
Potomac	3,840.10	123.87	N/A	N/A	N/A
Rock Creek	400.64	12.92	N/A	N/A	N/A
Upper Anacostia	155.97	5.03	N/A	N/A	N/A
Earle Place	0.13	0.004	N/A	N/A	N/A

Table 2-5Pumping Stations – Pumpage

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Northeast Boundary Swirl Facility – Inspections and Equipment in Service											
Date	# of	# of	Screens or Swirls								
Inspected	Screens	Swirls	Out of Service	Dates	Reason	Schedule to Restore to Service					
5/12	1, 2 & 3	1, 2 & 3	N/A	N/A							

 Table 2-6

 Northeast Boundary Swirl Facility – Inspections and Equipment in Service

Table 2-	-7
Northeast Boundary Swirl Facility	y – Preventive Maintenance

Date Performed	<i>Type of Preventive Maintenance Performed</i> ¹	Comments
5/31	Group A	

Notes:

I.Group A consists of:Exercise bar screensExercise wash down systemExercise knife gates full travel both directionsCheck depth of grit in grit channel and schedule Vactor truck as requiredChange chart paper on strip chart recorders at the end of each monthThoroughly clean each Swirl tank and channelsIssue work order requests as requiredDrain condensation from air compressor storage tankCheck all safety equipment

	Date	Approx. Storm Duration (hrs) ¹	Total Influent Volume (mg)	Total Foul Sewer Volume (mg)	Total Effluent Volume (mg) ²	Approx. Screenings Volume (Cu. ft)
Ī	5/16/2015	3	0.55	0.55	0.0	108
ſ	5/18/2015	7.5	3.07	3.82	0.0	132

 Table 2-8

 Northeast Boundary Swirl Facility – Wet Weather Operations

1. Approx. length of time influent flow rate was above the 15 mgd threshold for allowing flow through the facility.

2. Volume approximated due malfunction of ESIRS meter.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

	Chlor/			Residual Chlorin Results	ne Test	E. Coli Test Results	
	Dechlor						Count
	System	NaOCl	NaHSO3		Conc.		Per
Date	Used?	(<i>mg/l</i>)	(mg/l)	Location	(<i>mg/l</i>)	Site	100ml
N/A	N/A	N/A	N/A	Mix Chamber		Mix Chamber	
	IVA		11/71	Anacostia River ¹		Anacostia River ¹	

 Table 2-9

 Northeast Boundary Swirl Facility – Disinfection Performance

Notes:

1. River: River Outfall

	Flow Composited Sample Results							
		Nitrite	Nitrate	Total Kjeldahl		Total	Carbonaceous	
	Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen	
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)	
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

 Table 2-10

 Northeast Boundary Swirl Facility – Effluent Sampling Results

2.5 Inflatable Dams

DC WATER operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Inflatable Dam		Was Dam Out of Service					
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service		
14 - East	5/27	No	N/A	N/A	N/A		
14 - West	5/27	No	N/A	N/A	N/A		
15	5/27	No	N/A	N/A	N/A		
15A	5/29	No	N/A	N/A	N/A		
16 - East	5/27	No	N/A	N/A	N/A		
16 - West	5/27	No	N/A	N/A	N/A		
24 - North	5/27	No	N/A	N/A	N/A		
24 - Middle	5/27	No	N/A	N/A	N/A		
24 - South	5/27	No	N/A	N/A	N/A		
34	5/27	No	N/A	N/A	N/A		
35	5/27	No	N/A	N/A	N/A		
52	5/27	No	N/A	N/A	N/A		

 Table 2-11

 Inflatable Dams – Inspections and Equipment in Service

Innatable Dams & SCADA Sites - Wet Weather Operations							
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow					
14 (E & W) None		N/A					
15	None	N/A					
15A None		N/A					
16 (E & W) None		N/A					
24	5/1	9 mins					
	5/16	1hr, 43 min					
34 None		N/A					
35	None	N/A					
52	None	N/A					
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow					
Outfall Structure 1 None		This structure has been bulk headed. Overflows are no longer possible					
Outfall Structure 1A None		This structure has been bulk headed. Overflows are no longer possible					
Outfall Structure 2 None		None					
Outfall Sewer Control Gates Operational Status		Position					
Outfall Sewer Control Gate No. 1 Operational		Open					
Outfall Sewer Control Gate No.2 Operational		Open					

 Table 2-12

 Inflatable Dams & SCADA Sites - Wet Weather Operations

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during May 2015.

Sanitary Sewer Overflows:

Location	2930 Arizona Ave., NW
	DC Water dispatched a sewer maintenance crew to investigate a service call regarding a sewer back up at
	2930 Arizona Ave., NW. The crew found a manhole blocked by a buildup of grease and debris that
Cause	flooded the resident's basement.
Date/ Time Discovered	May 7, 2015 at approximately 10:45 PM
Action Taken	They removed a buildup of grease and debris in the manhole to clear the obstruction in the sewer.
Date/Time Discharge Ceased	May 8, 2015 at approximately 12:00 AM
Estimated Volume	10 gallons.
Did Overflow Reach Receiving water?	No.
	DC Water - Department of Sewer Services performed closed circuit television inspection of the 10 inch
Action taken to prevent reoccurrence	sewer main to determine whether additional steps may be needed to prevent a recurrence at this location.

Location	800 block of Rhode Island Ave., NE
	The District of Columbia Water and Sewer Authority (DC Water) received a service call regarding an
	overflowing sewer manhole. A sewer maintenance crew was dispatched to the site to investigate the
Cause	report. The crew found an overflowing manhole in the 800 block of M Street, NE
Date/ Time Discovered	May 26, 2015 at approximately 1:30 PM
	They removed a buildup of grease and debris in the manhole to clear the obstruction in the sewer and
Action Taken	closed circuit television camera inspection performed at the time showed that the pipe was fully open.
Date/Time Discharge Ceased	May 26, 2015 at approximately 5:00 PM,
Estimated Volume	500 gallons.
Did Overflow Reach Receiving water?	No.
	The DC Water Department of Sewer Services will performed closed circuit television inspection of the 15
Action taken to prevent reoccurrence	inch sewer to determine whether additional steps may be needed to prevent a recurrence at this location.

SOLIDS AND FLOATABLES CONTROL

3.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

				Inspections				Clea	ning		
			CBs in	Total Anacostia CBs Inspected	Total Anacostia CBs Inspected	CBs Cleaned Thru Last Month		CB's C This N	Cleaned Month	Total CBs This Yea	
		CBs in	Anacostia	Once this	Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1338	1338	1338	63	0	94	94	3	3	97	97
2	3320	2961	911	376	6	493	383	10	10	503	393
3	3237	374	0	0	0	51	0	26	0	77	0
4	3002	1683	31	0	0	180	146	378	196	558	342
5	3703	1886	1738	310	0	436	307	25	14	461	321
6	3686	3106	3068	1574	63	1997	1608	11	10	2008	1618
7	3144	52	33	33	33	3724	79	288	0	4012	79
8	2512	347	347	347	139	1221	73	949	278	2170	351
Subtotal	23942	11747	7466	2707	241	8196	2690	1690	511	9886	3257
DDOT (via VMS) Subtotal											
Grand Total	23942	11747	7466	2707							
% Cleaned/Inspected to Date				36%	0.03%	6				41%	28%

3.2 BMP Demonstration Projects

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 3-2BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	5/7/2015	Good	Replaced nets	Nets replaced	600 pounds
Bar Rack CSO 040	5/6/2015	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	5/19/2015	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

3.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	20
Days not Operating	6
Reason not Operating	Environmental (5). Fleet troubleshooting and maintenance (1).
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	1 Skimmer
Dates	B28: 5/7 - 5/31 B29: 5/1 - 5/26, 5/29 - 5/31 B32: 5/11
Reason	B28: no reverse power
	B29: losing power while operating
	B32: Fleet conducting PM
Plan to Restore to Service	B28: waiting for parts. ETR June 2015
	B29: returned to operation 1 June 2015
	B32: returned to operations 11 May 2015
Volume Material Collected	50 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

Table 3-3 Anacostia River Floating Debris Removal Program – Summary

3.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

4. MONITORING

4.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 4-1Bar Racks at Main & O Street Pumping Stations


Inspector: Wayne Reed

		Date	Conc	lition		Work Performed
Pumping Station	on Inspector Inspected Good Work		Work Needed	or Schedule for Completion		
Bar Racks at O Street Storm Pumps (CSO 010)	WER	5/30	Х			
Bar Racks at Main Storm Pumps (CSO 011)	WER	5/30	Х			

4.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	Reagan National Airport
5/1/2015	0.27	0.24	0.17	n/a	0.11
5/2/2015	0	0	0	n/a	0
5/3/2015	0	0	0	n/a	0
5/4/2015	0	0	0	n/a	0
5/5/2015	0.05	0.05	0	n/a	0.05
5/6/2015	0	0	0	n/a	0.00
5/7/2015	0	0	0	n/a	0
5/8/2015	0	0	0	n/a	0
5/9/2015	0	0	0	n/a	0.00
5/10/2015	0	0	0	n/a	0
5/11/2015	0	0	0	n/a	0
5/12/2015	0	0	0	n/a	0
5/13/2015	0	0	0	n/a	0
5/14/2015	0	0	0	n/a	0
5/15/2015	0	0	0	n/a	0
5/16/2015	0.52	0.31	0.49	n/a	0.66
5/17/2015	0	0	0.17	n/a	0.00
5/18/2015	1.71	1.20	0.82	n/a	0.76
5/19/2015	0.05	0.03	0.01	n/a	0
5/20/2015	0	0	0	n/a	0
5/21/2015	0.30	0.18	0.25	n/a	0.33
5/22/2015	0	0	0	n/a	0
5/23/2015	0	0	0	n/a	0
5/24/2015	0	0	0	n/a	0
5/25/2015	0	0	0	n/a	0
5/26/2015	0	0	0	n/a	0
5/27/2015	0	0	0	n/a	0.01
5/28/2015	0	0	0	n/a	0.00
5/29/2015	0	0	0	n/a	0
5/30/2015	0	0	0	n/a	0
5/31/2015	0	0	0	n/a	0
TOTAL	2.90	2.01	1.91	n/a	1.92



DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Serving the Public • Protecting the Environment

Monthly Operations Report For Combined Sewer System Month: June 2015

Prepared By: District of Columbia Water and Sewer Authority Department of Sewer Services Washington, D.C. 20003

DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

Monthly Operations Report for Combined Sewer System Month: June 2015

Table of Contents

1. INTRODUCTION

2. OPERATION AND MAINTENACE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Northeast Boundary Swirl Facility
- 2.5 Inflatable Dams

3. DRY WEATHER OVERFLOWS

4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration Projects
- 4.3 Skimmer Boat Programs
- 4.4 CSS Litter Control

5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENACE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Structure Number	Location	Associated NPDES Outfall			ondition Needs Work	Work Needed	Work performed
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	06/03/15	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	06/03/15	*			
5	Poplar Point Pumping Station	004	06/04/15	*			
6	Chicago Street and Railroad Ave, SE	005	06/04/15	*			
7	W Street and Railroad Ave, SE	005	06/02/15	*			
8^1	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE	007	06/16/15	*			
11	"O" Street Pumping Station	011(a)	06/16/15	*			
12	Storm Pump Discharge at Main Pumping Station	011	06/16/15	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	06/16/15	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	06/16/15	*			
15	South Capitol and E Streets	010	06/16/15	*			
15a	Half and L Streets, SE	010	06/04/15	*			
15b	South Capitol and I Streets	010	06/09/15	*			
15c	South Capitol and I Streets	010	06/09/15	*			

Table 2-1Regulator Structures

Structure		Associated NPDES			ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	06/16/15	*			
17	4 th and N Streets, SE, Both Extended	013	06/16/15	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	06/10/15	*			
18	6 th and M Streets, SE	014	06/15/15	*			
19	9 th and M Streets, SE	015	06/16/15	*			
19a	9 th and M Streets, SE	015	06/16/15	*			
20	12 th and M Streets, SE	016	06/16/15	*			
20a	12 th and M Streets, SE	016	06/16/15	*			
21	14 th and M Streets, SE	017	06/10/15	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	06/04/15	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	06/04/15	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	06/04/15	*			
22d	Kentucky Ave and Potomac Street, SE	018	06/04/15	*			
22e	14 th Street and Kentucky Ave, SE	018	06/04/15	*			
23	Independence Ave, 21 st Street, SE, Extended	019	06/10/15	*			
24a	East Capitol St, west of RFK stadium	019	06/10/15	*			
28	21 st and Constitution Ave, NW	020	06/11/15	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	06/08/15	*			
30	17 th and D Streets, NW	020	06/11/15	*			
31	15 th Street and Pennsylvania Ave, NW	020	06/11/15	*			
33	10 th and F Streets, NW	020	06/11/15	*			
34	23 rd Street, north of Constitution Ave, NW	020	06/11/15	*			
34a	23 rd Street near C Street, NW	020	06/11/15	*			
35	Northeast of Roosevelt Bridge, NW	021	06/08/15	*			
36	27 th and I Streets, NW	022	06/08/15	*			
36a	New Hampshire Ave and Eye Street, NW	022	06/08/15	*			
36b	19 th and L Streets, NW	022, 034	06/08/15	*			
36d	17 th and L Streets, NW	022, 034	06/08/15	*			
36g	18 th and M Streets, NW	022, 034	06/08/15	*			
36h	18 th and M Streets, NW	022, 034	06/08/15	*			
37	27 th and Eye Streets, NW	022	06/04/15	*			
38	29 th and K Streets, NW	024	06/10/15	*			
38a	30 th Street, south of K Street, NW	024	06/10/15	*			
39a	30 th and K Streets, NW	024	06/10/15	*			

Structure		Associated NPDES	Date	С	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
39b	30 th and K Streets, NW	024	06/10/15	*			• •
41b	31 st and K Streets, NW	025	06/10/15	*			
41c	31 st and K Streets, NW	025	06/10/15	*			
42	Wisconsin Ave and K Street, NW	026	06/02/15	*			
43	Potomac and Water Streets, NW	027	06/02/15	*			
43a	Potomac and Water Streets, NW	027	06/02/15	*			
44	Water Street, west of Potomac St, NW	027	06/02/15	*			
45	36 th and M Streets, NW	028	06/03/15	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	06/10/15	*			
47	38 th Street and Reservoir Road, NW	029	06/03/15	*			
47a	37 th and T Streets, NW	029	06/03/15	*			
47b	37 th and T Streets, NW	029	06/03/15	*			
47c	38 th and W Streets, NW	029	06/03/15	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	06/11/15	*			
51	N Street Extended, west of 25 th Street, NW	033	06/11/15	*			
52	22 nd Street between M and N Streets, NW	034	06/09/15	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	06/10/15	*			
53	22 nd and M Streets, NW	022, 034	06/10/15	*			
53a	22 nd and M Streets, NW	022, 034	06/0 2 /15	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	06/02/15	*			
53c	L and 22 nd Streets, NW	022	06/02/15	*			
54	23 rd and O Streets, NW	034	06/09/15	*			
55	22 nd Street, south of Q Street, NW	035	06/09/15	*			
55a	22 nd Street, south of Q Street, NW	035	06/09/15	*			
56	23 rd and Massachusetts Ave, NW	036	06/09/15	*			
57	23 rd Street, south of Q Street, NW	036	06/09/15	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	06/10/15	*			
60	Connecticut Ave, east of Rock Creek, NW	039	06/02/15	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	06/02/15	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	06/16/15	*			
63	Harvard Street and Rock Creek Parkway, NW	042	06/16/15	*			
64	Adams Mill Road, south of Irving Street, NW	043	06/16/15	*			
65	Kenyon Street and Adams Mill Road, NW	044	06/16/15	*			

Structure		Associated NPDES	Date	C	ondition		
Number	Location	Outfall	Inspected	Good	Needs Work	Work Needed	Work performed
65a	Kenyon Street and Adams Mill Road, NW	044	06/16/15	*			
66	Adams Mill Road and Lamont Street, NW	045	06/16/15	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	06/16/15	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	06/16/15	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	06/16/15	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	06/16/15	*			
70i	5 th and Quackenbos Streets, NW	049	06/02/15	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	06/16/15	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	06/18/15	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	06/18/15	*			
73	O Street Extended and Rock Creek Parkway, NW	052	06/18/15	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	06/18/15	*			
77 ¹	Normanstone Dr Extended, west of Rock Creek, NW	056	N/A				
77a ¹	Normanstone Dr and Normanstone Lane, NW	056	N/A				
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	06/18/15	*			
84a	26 th and P Streets, NW	060	06/18/15	*			

- 1. Structure no longer functions as a combined sewer overflow regulator structure.
- 2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

	0	utfalls and	d Tid	le Gate	S						
				utfall	Tide		Tid	e Gate			
			Cor	ndition	Pres	ent?	Cor	idition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work		No	OK	Work		Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and Chanute, SW	06/03/15	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	06/02/15	*		*		*		*		
0061	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	06/11/15	*		*		*		*		
	O St. Sewage Pumping Station, SE	06/09/15	*		*		*		*		
	O St. Sewage Pumping Station, SE	06/03/15	*			*			*		
011	Main Sewage Pumping Station, SE	06/03/15	*			*			*		
011(a)	Main Sewage Pumping Station, SE	06/03/15	*		*		*		*		
012	Main Sewage Pumping Station, SE	06/03/15	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	N/A									Construction for Clean Rivers Project
014	Navy Yard, aligned with 6 th St., SE	06/09/15	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	06/09/15	*			*			*		
016	12th and O Streets, SE	06/03/15	*		*		*		*		
017	M and Water Street, SE	06/03/15	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	06/09/15	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	06/09/15	*			*			*		
020	Rock Creek Parkway and Independence, NW	06/15/15	*		*		*		*		
021	Rock Creek Parkway and C St., NW	06/15/15	*			*			*		
022	Rock Creek Parkway and G St., NW	06/15/15	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	06/15/15	*		*		*		*		
025	South of 31 st and K Streets, NW	06/15/15	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	06/15/15	*		*		*		*		
027	33 rd and Water Sts., NW	06/15/15	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	06/15/15	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	06/15/15	*		*		*		*		
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
	26th and M Street, NW.	06/11/15	*			*			*		

Table 2-2Outfalls and Tide Gates

				utfall	Tide			e Gate			
			Con	ndition	Pres	ent?	Con	dition	CS	O Sign	-
NPDES	I so set so	Date	OV	Needs	Vac	Ma	OV	Needs	OK	Needs	Notes Work No dod on Dorformed
Outfall 033	<i>Location</i> Across street from St. Francis Jr. High and aligned with N St., NW.	<i>Inspected</i> 06/11/15	OK *	Work	Yes *	No	UK *	Work	0K *	WORK	Notes, Work Needed or Performed
	Just west of St. Francis Jr. High and north of N St., NW.	06/09/15	*		*		*		*		
	P St. Bridge and Rock Creek Parkway	06/09/13	*		*		*		*		
	22nd Street, South of Q Street NW.	06/19/15	*		*		*		*		
	Waterside Dr. and Rock Creek Parkway	N/A									
	Between arch footbridge and Connecticut Ave., north of Kalorama	06/02/15									
	Circle, NW.	00/02/15	*		*		*		*		
	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	06/02/15	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	06/17/15	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	06/17/15	*		*		*		*		
042	Harvard St. and Beach Dr NW.	06/17/15	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	06/17/15	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	06/17/15	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	06/16/15	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	06/16/15	*		*		*		*		
047	Piney Branch Parkway and Ingleside Terrace	06/16/15	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	06/16/15	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	06/16/15	*		*		*		*		
050	Rock Creek Parkway and L St., NW	06/17/15	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	06/17/15	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	06/17/15	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	06/18/15	*		*		*		*		
056 ¹	Normanstone Dr. and Rock Creek Parkway, NW.	N/A									
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	06/17/15	*		*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

	Pumping Stations – Inspections and Equipment in Service										
Pumping	No. of	No.	No.	Screens or Pumps			Schedule to Restore to				
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Service ¹				
Main	30	4	4	Pump #4	6/01/15 - 6/30/15	Pump being rehabbed/ WO# 15-244535	7/31/2015				
				Screen #1	6/25/15 - 6/30/15	Screen being rehabbed/ WO# 15-266354	7/31/2015				
				Screen #4	6/04/15 - 6/30/15	Screen being rehabbed/ WO# 15-244329	7/31/2015				
Eastside	2	2	4	None	N/A	N/A					
Poplar Point	3	2	3	Screen #2	6/12/15 - 6/30/15	Screen being rehabbed/ WO# 15-249437	7/31/2015				
Potomac	30	4	5	Screen #1	6/01/15 - 6/30/15	Screen being rehabbed/ WO# 15-249576	7/31/2015				
				Pump #4	6/04/15 - 6/30/15	Pump out of service/ WO# 15-244097	7/31/2015				
				Pump #5	6/04/15 - 6/30/15	Pump out of service/ WO# 15-244097	7/31/2015				

Table 2-3Pumping Stations – Inspections and Equipment in Service

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

Tumping Stations Treventive maintenance							
		Type of Preventive Maintenance					
Pumping Station	Date Performed	$Performed^{l}$	Comments				
Main	6/04/15	Group A	Add oil, grease bearings and replace packing if needed.				
O St	6/29/15	Group A	Add oil, grease bearings and replace packing if needed.				
Eastside	6/15/15	Group A	Add oil, grease bearings and replace packing if needed.				
Poplar Point	6/04/15	Group A	Add oil, grease bearings and replace packing if needed.				
Potomac	6/15/15	Group A	Add oil, grease bearings and replace packing if needed.				
Rock Creek	6/15/15	Group A	Add oil, grease bearings and replace packing if needed.				
Upper Anacostia	6/04/15	Group A	Add oil, grease bearings and replace packing if needed.				
Earle Place	6/22/15	Group A	Add oil, grease bearings and replace packing if needed.				

 Table 2-4

 Pumping Stations – Preventive Maintenance

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vactor truck as required

Check all safety equipment

Issue work order requests as required

		i uniping Sta	tions – i umpag	, c	
	Sanitary Pı	ımpage	Storm W	ater/CSO Pumped To .	Anacostia River
	Total Wastewater	Daily Average			Screenings Collected
Pumping Station	(mg)	Wastewater (mg)	Date	Volume (mg)	$(units)^{l}$
Main	2565.06	85.50	N/A	N/A	N/A
O St	163.02	5.43	6/01/15	73.2	Normal
			6/02/15	51.5	Normal
			6/04/15	26.9	Normal
			6/08/15	36.9	Normal
			6/09/15	1.0	Normal
			6/14/15	28.7	Normal
			6/15/15	0.9	Normal
			6/20/15	63.8	Normal
		-	6/21/15	12.7	Normal
		-	6/23/15	27.2	Normal
			6/25/15	10.2	Normal
		-	6/27/15	140.1	Normal
			6/28/15	18.5	Normal
Eastside	406.50	13.55	N/A	N/A	N/A
Poplar Point	636.03	21.20	N/A	N/A	N/A
Potomac	3945.26	131.51	N/A	N/A	N/A
Rock Creek	467.50	15.58	N/A	N/A	N/A
Upper Anacostia	183.75	6.13	N/A	N/A	N/A
Earl Place	0.24	0.01	N/A	N/A	N/A

Table 2-5 **Pumping Stations – Pumpage**

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2.4 **Northeast Boundary Swirl Facility**

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

	Northeast Boundary Swirl Facility – Inspections and Equipment in Service										
Date Inspected	# of	# of Swirls	Screens or Swirls Out of Service	Dates	Reason	Schedule to Restore to Service					
6/16/15	<i>Screens</i> 1, 2 & 3	1, 2 & 3	N/A	N/A	Keason	Schedule to Restore to Service					

Table 2_6

	Northeast Boundary Swirl Facility – Preventiv	re Maintenance
Date Performed	<i>Type of Preventive Maintenance Performed</i> ¹	Comments
6/15/15	Group A	

Table 2-7

1. Group A consists of: Exercise bar screens Exercise wash down system Exercise knife gates full travel both directions Check depth of grit in grit channel and schedule Vactor truck as required Change chart paper on strip chart recorders at the end of each month Thoroughly clean each Swirl tank and channels Issue work order requests as required Drain condensation from air compressor storage tank Check all safety equipment

				veather Operation	
	Approx. Storm	Total Influent	Total Foul Sewer	Total Effluent	Approx. Screenings
Date	$Duration (hrs)^{l}$	Volume (mg)	Volume (mg)	$Volume (mg)^2$	Volume (Cu. ft)
6/1/2015	7	3.3	3.3	0.0	48
6/2/2015	7.5	0.0	0.0	0.0	24
6/4/2015	4.5	10.8	3.7	0.0	24
6/8/2015	5.5	16.8	2.9	13.9	0
6/9/2015	4	2.5	2.5	0.0	0
6/14/2015	4.5	10.9	4.3	0.0	0
6/18/2015	3.5	9.4	4.7	0.0	0
6/20/2015	9	32.0	1.9	30.1	40
6/21/2015	11.5	4.4	3.2	1.2	0
6/23/2015	5	17.0	4.0	13.0	80
6/25/2015	3.5	10.2	3.1	0.0	0
6/27/2015	6	11.8	4.6	7.1	36
6/27/2015	6	29.8	3.3	26.5	24
6/27/2015	4	25.1	4.6	20.5	60

 Table 2-8

 Northeast Boundary Swirl Facility – Wet Weather Operations

1. Approx. length of time influent flow rate was above the 15 mgd threshold for allowing flow through the facility.

2. Volume approximated due malfunction of ESIRS meter.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

				Residual Chlorin	ne Test		
	Chlor/	Do	sages	Results		E. Coli Test R	esults
	Dechlor						Count
	System	NaOCl	NaHSO ₃		Conc.		Per
Date	Used?	(mg/l)	(mg/l)	Location	(<i>mg/l</i>)	Site	100ml
6/20/2015	Yes	3.1	0	Mix Chamber	0	Mix Chamber	37000
0/20/2013	105	5.1	0	Anacostia River ¹	0	Anacostia River ¹	<10
6/27/2015	Yes	*	0	Mix Chamber	0.1	Mix Chamber	29000
0/2//2013	res		0	Anacostia River ¹	0.1	Anacostia River ¹	22000

 Table 2-9

 Northeast Boundary Swirl Facility – Disinfection Performance

Notes:

1. River: River Outfall

2. *Hose failed on chemical feeder. The hose was repaired on 6/28/15.

 Table 2-10

 Northeast Boundary Swirl Facility – Effluent Sampling Results

		Flow Composited Sample Results								
		Nitrite	Nitrate	Total Kjeldahl		Total	Carbonaceous			
	Total suspended	(NO2-N)	(NO3-N))	Nitrogen	Total Nitrogen	Phosphorus	Biological Oxygen			
Date	solids (mg/L)	mg/L	mg/L	(mg/L as N)	(mg/L)	(mg/L)	Demand (mg/L)			
6/20/2015	71.0	0.03	0.60	1.54	2.17	0.26	9.18			
6/27/2015	80.0	0.00	0.38	1.47	1.85	0.40	8.34			

2.5 Inflatable Dams

DC WATER operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Inflatable Dam		Was Dam Out of Service			Schedule to Restore to
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Service
14 - East	6/16/15	No	N/A	N/A	N/A
14 - West	6/16/15	No	N/A	N/A	N/A
15	6/16/15	No	N/A	N/A	N/A
15A	6/16/15	No	N/A	N/A	N/A
16 - East	6/16/15	No	N/A	N/A	N/A
16 - West	6/16/15	No	N/A	N/A	N/A
24 - North	6/16/15	No	N/A	N/A	N/A
24 - Middle	6/16/15	No	N/A	N/A	N/A
24 - South	6/16/15	No	N/A	N/A	N/A
34	6/29/15	No	N/A	N/A	N/A
35	6/29/15	No	N/A	N/A	N/A
52	6/29/15	No	N/A	N/A	N/A

 Table 2-11

 Inflatable Dams – Inspections and Equipment in Service

Innatable Dams & SCADA Sites - wet weather Operations								
Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow						
14 (E & W)	None	N/A						
15	6/27	19 mins						
15A	6/8	60 mins						
	6/14	60 mins						
	6/20	41 mins						
	6/27	2 hrs, 35 mins						
16 (E & W)	None	N/A						
24	6/8	5 mins						
	6/14	14 mins						
	6/20	23 mins						
	6/23	14 mins						
	6/25	2 mins						
	6/27	16 mins						
34	6/8	22 mins						
	6/14	3 mins						
35	6/14	17 mins						
	6/18	3 mins						
	6/20	4 mins						
	6/23	50 mins						
	6/27	31 mins						
52	None	N/A						
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow						
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.						
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.						
Outfall Structure 2	None	None						
Outfall Sewer Control Gates	Operational Status	Position						
Outfall Sewer Control Gate No. 1	Operational	Open						
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible.						
	-r							

 Table 2-12

 Inflatable Dams & SCADA Sites - Wet Weather Operations

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during June 2015.

Sanitary Sewer Overflows:

Location	3700 block of 4 th Street, SE
	DC Water dispatched a sewer maintenance crew to investigate a service call regarding an overflowing
	manhole near 3719 4 th Street, SE. The crew found a buried manhole that was partially collapsed and
Cause	overflowing unto a grassy sidewalk.
Date/ Time Discovered	June 24, 2015 at approximately 3:00 PM
Action Taken	The crew removed debris in the manhole to clear the obstruction in the sewer.
Date/Time Discharge Ceased	June 24, 2015 at approximately 10:00 PM
Estimated Volume	200 gallons.
Did Overflow Reach Receiving water?	No.
	DC Water rebuilt the manhole and will conduct closed circuit television inspection of the 10 inch sewer
Action taken to prevent reoccurrence	main to determine whether additional steps may be needed to prevent a recurrence at this location.

SOLIDS AND FLOATABLES CONTROL

3.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

				Inspections		Cleaning					
				Total Anacostia CBs	Total Anacostia CBs	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
		CBs in	CBs in Anacostia	Inspected Once this	Inspected Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1338	1338	1338	79	0	97	97	20	20	117	117
2	3320	2961	911	401	6	503	393	85	85	588	478
3	3237	374	0	0	0	77	0	55	0	132	0
4	3002	1683	31	0	0	558	342	1342	698	1900	1040
5	3703	1886	1738	353	0	461	321	61	48	522	369
6	3686	3106	3068	1872	63	2008	1618	78	78	2086	1696
7	3144	52	33	33	33	4012	79	19	0	4031	79
8	2512	347	347	347	151	2170	351	80	0	2250	351
Subtotal	23942	11747	7466	3085	253	9886	3201	1740	929	11626	4130
DDOT (via VMS) Subtotal											
Grand Total	23942	11747	7466	3085							
% Cleaned/Inspected to Date				41%	3%					49%	35%

3.2 BMP Demonstration Projects

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 3-2BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (CY)
Netting System CSO 018	6/22/2015	Good	Clean grates	Grates cleaned	None
Bar Rack CSO 040	6/17/2015	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	6/17/2015	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

3.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	22
Days not Operating	4
Reason not Operating	Environmental (3). Fleet troubleshooting and maintenance (1)
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	3 Skimmer
Dates	B28: 6/1 - 6/30; B29: 6/30; B32: 6/19 - 6/30
Reason	B28: no power in reverse.
	B29: fuel oil leak.
	B32: wing screen jammed.
Plan to Restore to Service	B28: unknown.
	B29: Fleet troubleshooting. ETR July 2015.
	B32: Waiting for parts. ETR July 2015.
Volume Material Collected	80 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

Table 3-3 Anacostia River Floating Debris Removal Program – Summary

3.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

4. MONITORING

4.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 4-1Bar Racks at Main & O Street Pumping Stations

Inspector: <u>Wayne Reed</u>

		Date	Condition			Work Performed	
Pumping Station	Inspector	Inspected	Good	Needs Work	Work Needed	or Schedule for Completion	
Bar Racks at O Street Storm Pumps (CSO 010)	WER	6/25	Х				
Bar Racks at Main Storm Pumps (CSO 011)	WER	6/25	Х				

4.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	Reagan National Airport
6/1/2015	2.88	1.46	1.86	n/a	2.49
6/2/2015	0.45	0.36	0.38	n/a	0.46
6/3/2015	0.01	0.08	0.02	n/a	0.01
6/4/2015	0.61	0.36	0.42	n/a	0.37
6/5/2015	0.15	0.03	0.05	n/a	0.03
6/6/2015	0	0	0	n/a	0
6/7/2015	0	0	0	n/a	0
6/8/2015	1.45	0.79	0.94	n/a	0.65
6/9/2015	0	0	0	n/a	0
6/10/2015	0	0	0	n/a	0
6/11/2015	0	0	0	n/a	0
6/12/2015	0	0	0.01	n/a	0.02
6/13/2015	0	0	0	n/a	0
6/14/2015	0.64	0.69	0.84	n/a	0.52
6/15/2015	0	0	0.01	n/a	0.08
6/16/2015	0	0	0	n/a	0
6/17/2015	0.07	0.06	0.07	n/a	0.18
6/18/2015	0.74	0.65	0.34	n/a	0.53
6/19/2015	0.12	0.02	0.02	n/a	0.12
6/20/2015	2.27	1.69	2.18	n/a	2.37
6/21/2015	0.01	0.02	0.03	n/a	0.03
6/22/2015	0	0	0	n/a	0
6/23/2015	1.34	1.06	0.85	n/a	0.84
6/24/2015	0	0	0	n/a	0
6/25/2015	0.82	0.82	0.48	n/a	0.48
6/26/2015	0	0.02	0	n/a	0
6/27/2015	2.22	2.05	2.74	n/a	2.75
6/28/2015	0.39	0	0.01	n/a	0
6/29/2015	0.02	0	0	n/a	0
6/30/2015	0.01	0	0	n/a	0.01
TOTAL	14.20	10.16	11.25	n/a	11.94

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results Period: April, May, June 2015 SCENARIO: Y2015_Q2, produced July 13, 2015

	1	1		-			
				Total		Maximum	Minimum
		Number of	CSO	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Overflow	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)
Anacostia CSC							
005	Chicago St and Railroad Station SE	18	9.55	59.25	3.29	13.50	0.75
000	Good Hope Road, West of Nichols	10	0.00		1	10.00	0.70
006	Ave.,SE			sepa	rated		
007	13 th Street and Ridge Place,SE	13	17.35	31.00	2.38	8.50	0.50
	2nd Street, 300 feet North of N Place,			0	2.00	0.00	0.00
009	SE	13	6.98	28.00	2.15	6.75	0.25
	O Street SewagePumping Station, SE						
010	(pumped Overflow)	13	95.83	21.00	1.62	6.75	0.25
	South of Main Sewage Pumping						
011	Station, SE (pumped overflow)	3	2.50	0.75	0.25	0.25	0.25
	South of Main SewagePumping						
011a	Station, SE (gravity overflow)	0	0.00	0.00	0.00	0.00	0.00
	North of Main SewagePumping						
012	Station, SE (Tiber Creek)	6	47.44	13.00	2.17	3.25	1.00
013	4th and N Streets, SE	14	6.51	34.25	2.45	10.00	0.25
014	6th and M Streets, SE	13	17.96	42.00	3.23	11.25	0.75
015	9th and M Streets, SE	14	4.90	19.25	1.38	4.75	0.25
016	12th and M Streets, SE	12	13.60	24.50	2.04	6.25	0.50
017	14th and M Streets, SE	16	26.86	61.00	3.81	14.75	0.25
040	Barney Circle and Pennsylvania Ave,	45	40.45	44.50	0.77	0.75	0.05
018	SE North cost Dourdony Swirl Effluent	15	19.45	41.50	2.77	9.75	0.25
019 019	Northeast Boundary - Swirl Effluent Northeast Bound Swirl Bypass	9 13	331.05 277.51	96.75 23.00	10.75 1.77	21.50 8.00	0.25
019		13		23.00	1.77	8.00	0.25
	SUBTOTAL	-	877.50				
Potomac CSO	s						
003	Bolling AFB	3	4.30	10.75	3.58	5.25	2.50
000	23rd Street, North of Constitution Ave,	5	4.50	10.75	0.00	0.20	2.50
020	NW (Easby Point)	12	40.35	28.00	2.33	6.25	0.25
021	Northeast of Roosevelt Bridge, NW	13	228.41	32.50	2.50	7.25	0.25
022	27th and K Streets, NW	17	35.56	44.00	2.59	8.00	0.25
024	30th and K Streets, NW	14	28.02	50.00	3.57	12.00	0.25
025	31st & K St NW	11	1.03	9.00	0.82	2.00	0.25
026	Wisconsin Avenue andK St., NW	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West of Street, NW	20	22.21	87.25	4.36	19.00	0.25
028	36th and M Streets, NW	18	3.52	32.00	1.78	8.00	0.25
	Canal Road 1000 feet east of Rock						
029	Creek,NW	10	9.58	14.75	1.48	3.50	0.25
	SUBTOTAL		372.99				
Deals Creek							
Rock Creek	Pennsylvania Avenue, East Rock						
031	Creek, NW			sepa	rated		
032	26th and M Streets, NW	0	0.00	0.00	0.00	0.00	0.00
032	N Street extendedwest of 25th	0	0.00	0.00	0.00	0.00	0.00
033	Street,NW	1	0.03	0.75	0.75	0.75	0.75
034	23rd and O Streets, SW	0	0.00	0.00	0.00	0.00	0.00
035	22nd Street south of Q Street. NW	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	13	0.895	23.00	1.77	4.50	0.50
	Northwest of Belmontand Rock Creek		5.000		1		0.00
037	and Potomac Parkway			sepa	rated		
	North of Belmont Road,east of						
038	Kalorama Circle, NW	0	0.00	0.00	0.00	0.00	0.00
	Connecticut Avenue east of Rock	Ť	0.00	0.00	0.00	0.00	0.00
039	Creek, NW	0	0.00	0.00	0.00	0.00	0.00
	Biltmore Street extended east of						2.00
040	RockCreek, NW	1	0.01	0.25	0.25	0.25	0.25
	Ontario extended and Rock Creek						
	Untario extended and Rock Creek						

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results Period: April, May, June 2015 SCENARIO: Y2015_Q2, produced July 13, 2015

				Total		Maximum	Minimum
		Number of	CSO	Duration of	Avg Duration	Duration of	Duration of
		Overflows	Overflow	Overflow	of Overflow	Overflow	Overflow
NPDES No.	Description	(Occurrences)	Volume (mg)	(hrs)	(hrs)	(hrs)	(hrs)
	Harvard Street and RockCreek						
042	Parkway, NW	1	0.01	0.25	0.25	0.25	0.25
	Adams Mill Road South of Irving						
043	Street, NW	8	1.73	3.50	0.44	0.75	0.25
	Kenyon Street and Adams Mill Road,						
044	NW	3	0.00	0.75	0.25	0.25	0.25
	Adams Mill Road and Lamont Street,						
045	NW	9	0.22	4.00	0.44	1.00	0.25
	Park Road south of Piney Branch						
046	Parkway, NW	7	0.05	2.25	0.32	0.50	0.25
	Ingleside Terrace extended and Piney						
047	Branch Parkway	5	0.01	1.25	0.25	0.25	0.25
	Mt. Pleasant Street extended and						
048	Piney Branch Parkway	8	0.42	3.00	0.38	0.75	0.25
049	Piney Branch and LamontStreet, NW	13	43.883	32.50	2.50	7.00	0.25
050	28th Street west of 16th Street, NW	0	0.00	0.00	0.00	0.00	0.00
0.54	Olive Street extended and Rock Creek						
051	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
050	O Street extended and Rock Creek		0.00	0.00	0.00	0.00	0.00
052	Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
053	O Street west of Rock Creek Parkway, NW			sepa	rated		
053	West Side of Rock Creek300 ft. south			-	1	1	
054	of Mass. Ave. NW	0	0.00	0.00	0.00	0.00	0.00
054	Normanstone Drive extended west of	0	0.00	0.00	0.00	0.00	0.00
056	Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
050	28th Street extended west of Rock	0	0.00	0.00	0.00	0.00	0.00
057	Creek, NW			sepa	rated		
007	Connecticut Avenue and Rock Creek						
058	Parkway, NW	separated					
060	P St and 26 th St, NW	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL	Ť	47.25	0.00	0.00	0.00	0.00
	TOTAL		1,297.73				

C:\LTCP\DSS\2015-Q2\[Q2Y2015_Report_13July2015.xlsx]Q2Y2015

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.