## QUARTERLY OPERATIONS REPORT


## DISTRICT OF COLUMBIA

## COMBINED SEWER OVERFLOW FACILITIES

## FIRST QUARTER, 2021

Prepared By:

D.C. Water and Sewer Authority Department of Sewer Operations  $2^{nd}$  & N Streets, SE Washington, D.C. 20003



## WATER AND SEWER AUTHORITY Serving the Public • Protecting the Environment

# Monthly Operations Report For Combined Sewer System

Month: January 2021

### Prepared By:

District of Columbia Water and Sewer Authority Department of Sewer Operations Washington, D.C. 20003

### DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

### Monthly Operations Report for Combined Sewer System Month: January 2021 Table of Contents

#### 1. INTRODUCTION

### 2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

### **3. DRY WEATHER OVERFLOWS**

### 4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

### 5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

### 1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

### 2. OPERATION AND MAINTENANCE

### 2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

				Ca	ondition		
Structure		Associated NPDES	Date		Needs	-	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
$4^{1}$	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
51	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	01/07/21	*			
7	W Street and Railroad Ave, SE	005	01/07/21	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13th Street and Ridge Place, SE (Diversion Structure)	007	01/07/21	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	01/07/21	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	01/07/21	*			
11	"O" Street Pumping Station	011(a)	01/27/21	*			
12	Storm Pump Discharge at Main Pumping Station	011	01/05/21	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	01/14/21	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	01/14/21	*			
15	South Capitol and E Streets	010	01/14/21	*			
15a	Half and L Streets, SE	010	01/14/21	*			
15b	South Capitol and I Streets	010	01/27/21	*			
15c	South Capitol and I Streets	010	01/27/21	*			

Table 2-1Regulator Structures

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2021\CSO Monthly Report January 2021.doc

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	01/14/21	*			
17	4 <sup>th</sup> and N Streets, SE, Both Extended	013	01/07/21	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE (Side Overflow Weir)	013	01/15/21	*			
17b	4 <sup>th</sup> and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	01/28/21	*			
18	6 <sup>th</sup> and M Streets, SE (Diversion and Overflow Structure)	014	01/07/21	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	01/07/21	*			
19	9 <sup>th</sup> and M Streets, SE	015	01/06/21	*			
19a	9 <sup>th</sup> and M Streets, SE	015	01/06/21	*			
19b	9 <sup>th</sup> and M Streets, SE (Diversion Chamber)	015	01/06/21	*			
19c	9 <sup>th</sup> and M Streets, SE (Diversion Chamber)	015	01/06/21	*			
20	12 <sup>th</sup> and M Streets, SE	016	01/06/21	*			
20a	12 <sup>th</sup> and M Streets, SE	016	01/06/21	*			
20b	12 <sup>th</sup> and M Streets, SE (CSO-016 Diversion Chamber)	016	01/06/21	*			
21	14 <sup>th</sup> and M Streets, SE	017	01/06/21	*			
21a	14 <sup>th</sup> and M Streets, SE (CSO-017 Diversion Chamber)	017	01/06/21	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	01/05/21	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	01/05/21	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	01/05/21	*			
22d	Kentucky Ave and Potomac Street, SE	018	01/05/21	*			
22e	14 <sup>th</sup> Street and Kentucky Ave, SE	018	01/05/21	*			
23	Independence Ave, 21 <sup>st</sup> Street, SE, Extended	019	01/05/21	*			
24a	East Capitol St, west of RFK stadium	019	01/05/21	*			
28	21 <sup>st</sup> and Constitution Ave, NW	020	01/11/21	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	01/11/21	*			
30	17 <sup>th</sup> and D Streets, NW	020	01/11/21	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	01/11/21	*			
33	10 <sup>th</sup> and F Streets, NW	020	01/11/21	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	01/14/21	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	01/11/21	*			
35	Northeast of Roosevelt Bridge, NW	021	01/14/21	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	01/14/21	*			
36	27 <sup>th</sup> and I Streets, NW	022	01/11/21	*			

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36a	New Hampshire Ave and Eye Street, NW	022	01/11/21	*			
36b	19th and L Streets, NW	022, 034	01/25/21	*			
36d	17th and L Streets, NW	022, 034	01/25/21	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	01/25/21	*			
36h	18th and M Streets, NW	022, 034	01/25/21	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	01/11/21	*			
38	29 <sup>th</sup> and K Streets, NW	024	01/04/21	*			
38a	30 <sup>th</sup> Street, south of K Street, NW	024	01/04/21	*			
39a	30 <sup>th</sup> and K Streets, NW	024	01/04/21	*			
39b	30 <sup>th</sup> and K Streets, NW	024	01/04/21	*			
41b	31 <sup>st</sup> and K Streets, NW	025	01/04/21	*			
41c	31 <sup>st</sup> and K Streets, NW	025	01/04/21	*			
42	Wisconsin Ave and K Street, NW	026	01/04/21	*			
43	Potomac and Water Streets, NW	027	01/04/21	*			
43a	Potomac and Water Streets, NW	027	01/04/21	*			
44	Water Street, west of Potomac St, NW	027	01/04/21	*			
45	36 <sup>th</sup> and M Streets, NW	028	01/25/21	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	01/25/21	*			
47	38th Street and Reservoir Road, NW	029	01/25/21	*			
47a	37 <sup>th</sup> and T Streets, NW	029	01/25/21	*			
47b	37 <sup>th</sup> and T Streets, NW	029	01/25/21	*			
47c	38 <sup>th</sup> and W Streets, NW	029	01/25/21	*			
49 <sup>1</sup>	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	01/28/21	*			
51	N Street Extended, west of 25 <sup>th</sup> Street, NW	033	01/28/21	*			
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	01/28/21	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	01/28/21	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	01/28/21	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	01/28/21	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	01/28/21	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	01/28/21	*		İ.	
54	23 <sup>rd</sup> and O Streets, NW	034	01/12/21	*		İ.	
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	01/12/21	*			

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2021\CSO Monthly Report January 2021.doc

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	01/12/21	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	01/12/21	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	01/12/21	*			
58 <sup>1</sup>	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	01/11/21	*			
60	Connecticut Ave, east of Rock Creek, NW	039	01/11/21	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	01/11/21	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	01/13/21	*			
63	Harvard Street and Rock Creek Parkway, NW	042	01/13/21	*			
64	Adams Mill Road, south of Irving Street, NW	043	01/13/21	*			
65	Kenyon Street and Adams Mill Road, NW	044	01/13/21	*			
65a	Kenyon Street and Adams Mill Road, NW	044	01/13/21	*			
66	Adams Mill Road and Lamont Street, NW	045	01/13/21	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	01/13/21	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	01/13/21	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	01/13/21	*			
70	Piney Branch Parkway, west of 16 <sup>th</sup> Street, NW	049	01/13/21	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	01/05/21	*			
71	28th Street, west of Rock Creek Parkway, NW	050	01/25/21	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	01/12/21	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	01/12/21	*			
73	O Street Extended and Rock Creek Parkway, NW	052	01/12/21	*			
74 <sup>1</sup>	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	01/25/21	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	01/25/21	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	01/25/21	*			
78 <sup>1</sup>	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 <sup>1</sup>	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 <sup>th</sup> and P Streets, NW	060	01/12/21	*			
84a	26 <sup>th</sup> and P Streets, NW	060	01/12/21	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	01/14/21	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	01/14/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
89	First and V St, NW (First St Tunnel)	019	01/14/21	*			
90	First and V St, NW (First St Tunnel)	019	01/14/21	*			
91	First and V St, NW (First St Tunnel)	019	01/14/21	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	01/08/21	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	01/08/21	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	01/06/21	*			
96	CSO 007 Shaft at 11 <sup>th</sup> St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	01/08/21	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	01/08/21	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	01/28/21	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	01/14/21	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	01/14/21	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	01/08/21	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	01/08/21	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	01/08/21	*			
104	Poplar Point PS Discharge Chamber	N/A	01/08/21	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	01/08/21	*			

1. Noted structures no longer function as a combined sewer overflow regulator structure.

### 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

	Outfalls and Tide Gates										
					Tie	de					
			- 0	Dutfall	Ga	te	Tid	e Gate			
			Co	ondition	Pres	ent?	Con	ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed

Table 2-2 Outfalls and Tide Gates

		TideOutfallGateConditionPresent?Condition		CG	0.5.						
NPDES		Date	0	Needs	Pres	ent?	Co	Needs	CS	O Sign Needs	
Outfall	Location	Inspected	ОК	Work	Ves	No	OK	Work	ОК		Notes, Work Needed or Performed
003 <sup>1</sup>	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A		WOIK	105	110		WOIK	OK	WOIK	noies, work needed of 1 erjornied
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	01/08/21	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	01/27/21	*		*		*		*		
0061	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 <sup>th</sup> St. and Anacostia Bridges, SE	01/27/21	*		*		*		*		
009	O St. Sewage Pumping Station, SE	01/27/21	*		*		*		*		
010	O St. Sewage Pumping Station, SE	01/15/21	*			*			*		
011	Main Sewage Pumping Station, SE	01/15/21	*			*			*		
011a	Main Sewage Pumping Station, SE	01/15/21	*		*		*		*		
012	Main Sewage Pumping Station, SE	01/15/21	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	01/15/21	*		*		*		*		
014	Navy Yard, aligned with $6^{th}$ St., SE	01/15/21	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	01/15/21	*			*			*		
016	12th and O Streets, SE	01/07/21	*		*		*		*		
017	M and Water Street, SE	01/07/21	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	01/07/21	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	01/08/21	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	01/08/21	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	01/21/21	*		*		*		*		
021	Rock Creek Parkway and C St., NW	01/21/21	*			*			*		
022	Rock Creek Parkway and G St., NW	01/21/21	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW <sup>1</sup>	01/21/21	*		*		*		*		
025	South of 31st and K Streets, NW	01/21/21	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	01/21/21	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	01/21/21	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	01/21/21	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	01/21/21	*			*			*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	01/28/21	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	01/28/21	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	01/12/21	*			*			*		

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2021\CSO Monthly Report January 2021.doc

				utfall	Tia Ga	ite		le Gate			
			Co	ndition	Pres	ent?	Co	ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
035	P St. Bridge and Rock Creek Parkway	01/12/21	*			*			*		
036	22nd Street, South of Q Street NW.	01/27/21	*		*		*		*		
0371	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	01/11/21	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	01/11/21	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	01/11/21	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	01/27/21	*		*		*		*		
042	Harvard St. and Beach Dr NW.	01/27/21	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	01/27/21	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	01/27/21	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	01/27/21	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	01/13/21	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	01/13/21	*		*		*		*		
048	South of Piney Branch Parkway and 17 <sup>th</sup> St.	01/31/21	*		*		*		*		
049	North of Piney Branch Parkway and 17 <sup>th</sup> St.	01/13/21	*		*		*		*		
050	Rock Creek Parkway and L St., NW	01/25/21	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	01/28/21	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	01/28/21	*		*		*		*		
053 <sup>1</sup>	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	01/25/21	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	01/25/21	*		*		*		*		
057 <sup>1</sup>	28th Street and Rock Creek Parkway, NW	N/A									
058 <sup>1</sup>	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	01/27/21	*		*		*		*		

Notes: 1. Outfall no longer functions as a combined sewer outfall.

### 2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

				I uniping Sta	tions – mspections	and Equipment in Service		
Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service
Main	31	3	4	None				
					-	-	-	-
Eastside	1	2	4	None				
					-	-	-	-
Poplar Point	1	2	4	None				
					-	-	-	-
Potomac	31	4	5	Screen #1	1/01/21 - 1/31/21	Bent rake and scraper bar,	20-675279	Anticipated 2/28/21. The screen
						screen is off track.		has been disconnected for repair.
								Awaiting parts from manufacturer.
				Screen #2	1/01/21 - 1/31/21	Broken rake, screen is not	21-121831	Anticipated 2/12/2021. Parts have
						running.		been received. Repair is ongoing.
				Pump #5	1/01/21 - 1/30/21	Bearing and vibration issue,	20-404901	Returned to service on 1/30/2021.
						pump not running.		After further visual inspection,
								additional damage of the impeller
								welding was found. The impeller
								and rotating assembly have since
								been repaired.

 Table 2-3

 Pumping Stations – Inspections and Equipment in Service

Notes:

1. While two screens were periodically out of service during the month of January 2021, firm pumping capacity was maintained by keeping the screening channel open to allow flow through to the pumps. Debris was manually removed as needed.

		1 uniping Stations – 1 Tevenuve		
	Date		Work Order	
Pumping Station	Performed	<i>Type of Preventive Maintenance Performed</i> <sup>1,2</sup>	Number	Comments
Main	1/15/21	Group A	21-142032	Add oil, grease bearings and replace packing if needed.
O St	1/16/21	Group A	21-154389	Add oil, grease bearings and replace packing if needed.
Eastside	1/13/21	Group A	21-150618	Add oil, grease bearings and replace packing if needed.
Poplar Point	1/15/21	Group A	21-146093	Add oil, grease bearings and replace packing if needed.
Potomac	1/15/21	Group A	21-146079	Add oil, grease bearings and replace packing if needed.
Rock Creek	1/15/21	Group A	21-126400	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	1/12/21	Group A	21-146452	Add oil, grease bearings and replace packing if needed.
Earl Place	1/23/21	Group A	21-109982	Add oil, grease bearings and replace packing if needed.
1 <sup>st</sup> Street Tunnel Dewatering	1/29/21	Group B	21-224122	

 Table 2-4

 Pumping Stations – Preventive Maintenance

1. Group A consists of:

a. Exercise bar screens

b. Exercise all sump pumps

c. Drain condensation from air compressor storage tank

d. Check depth of screening in the screen room and schedule Vactor truck as required

e. Check all safety equipment

f. Issue work order requests as required

### 2. Group B consists of:

- a. Inspect and manually run CSO Pumps
- b. Generator:
  - i. Inspection operation and test, inspect oil level, inspect coolant level
- c. MCC:
  - i. Test gas monitoring system
  - ii. Inspect and test level indicators
- d. Valve Vault
  - i. Lubricate knife gate valve stem and stem nut
  - ii. Flush air and vacuum release valve

		1 umpn	ig Stations – Fumpage		
		nitary npage	Screenings Collected (tons) <sup>1</sup>	First Stre	f CSO from eet Tunnel wer System
<b>D</b> .	Total	Daily Average		Date	Volume (mg)
Pumping	Wastewater	Wastewater			
Station	(mg)	(mg)			
Main <sup>1,2</sup>	1991.20	64.23	N/A	N/A	N/A
O St <sup>1,2</sup>	118.10	3.81	N/A	N/A	N/A
Eastside	125.91	4.06	N/A	N/A	N/A
Poplar Point	361.55	11.66	N/A	N/A	N/A
Potomac	3244.75	104.67	N/A	N/A	N/A
Rock Creek	96.29	3.11	N/A	N/A	N/A
Upper Anacostia	46.43	1.50	N/A	N/A	N/A
Earl Place	0.358	0.012	N/A	N/A	N/A
1st Street Tunnel	N/A	N/A	N/A	1/10/21	0.22
Dewatering				1/24/21	0.22

Table 2-5 Pumping Stations – Pumpage

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.

2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

#### 2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Inflatable Dam Structure No	Date Inspected	Was Dam Out of Service During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	1/14/21	No	N/A	N/A	N/A
14 - West	1/14/21	No	N/A	N/A	N/A
15	1/14/21	No	N/A	N/A	N/A
15A	1/28/21	Yes	1/30/21	See Note 2	1/30/21
16 - East	1/14/21	No	N/A	N/A	N/A
16 - West	1/14/21	No	N/A	N/A	N/A
34	1/14/21	No	N/A	N/A	N/A
35	1/14/21	No	N/A	N/A	N/A
52	1/28/21	No	N/A	N/A	N/A

 Table 2-6<sup>1</sup>

 Inflatable Dams – Inspections and Equipment in Service

#### Notes:

- 1. In previous reports, only inflatable dam outages with durations longer than 24 hours were reported in Table 2-6. Short duration outages, which did not result in overflows, were still reported in table 2-7 along with a note to explain that no overflow occurred. Moving forward, all outages will be reported in Table 2-6, and only actual overflow events will be reported in Table 2-7.
- 2. On 1/30/21, Structure 15A deflated due to a compressor failure which resulted in deflation. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. The compressor belt was repaired the same day and the structure was returned to service in less than 24 hours.

	Innatab	The Dams & SCADA Sites - wet weather Operations	
Inflatable Dam Structure No.	<b>Overflow</b> Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	None	N/A	Inflated
15	None	N/A	Inflated
15A	None	N/A	Inflated
16 (E & W)	None	N/A	Inflated
34	None	N/A	Inflated
35	None	N/A	Inflated
52	None	N/A	Inflated
Structures on Outfall Sewers	<b>Overflow Dates</b>	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	<b>Operational Status</b>	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

 Table 2-7<sup>1</sup>

 Inflatable Dams & SCADA Sites - Wet Weather Operations

1. In previous reports, all inflatable dam outages were reported in Table 2-7, regardless if an overflow occurred or not. Moving forward, all outages will be reported in Table 2-6, and only actual overflow events will be reported in Table 2-7.

### 3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during January 2021.

### 4. SOLIDS AND FLOATABLES CONTROL

### 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1
Catch Basin Cleaning

				Inspections		Cleaning						
				Total	Total							
				Anacostia	Anacostia	CBs Clear	ned Thru	CB's C	leaned	Total CBs	cleaned	
			CD :	CBs	CBs	Last M	<i>lonth</i>	This N	<i>Ionth</i>	This Year	r to Date	
		CBs in	CBs in	Inspected Once this	Inspected Twice this							
Ward	Total CBs	CBS IN CSS	Anacostia CSS	Year	<i>Year</i>	Total	In CSS	Total	In CSS	Total	In CSS	
wara		1426	652	0					0		111 C.5.5	
1	1449			0	0	1377	1345	0	0	0	0	
2	2792	2642	476	0	0	3003	2617	0	0	0	0	
3	3687	187	0	0	0	3458	181	7	0	7	0	
4	3495	1723	0	0	0	3346	1517	226	0	226	0	
5	4007	1769	1692	0	0	4130	1913	4	0	4	0	
6	3316	2666	2647	2	0	3579	3154	3	2	3	2	
7	3785	43	41	0	0	2817	42	93	0	93	0	
8	2832	212	209	1	0	2483	21	935	1	935	1	
Grand Total	25363 <sup>1</sup>	10668 <sup>1</sup>	5717 <sup>1</sup>	3	0	24193 <sup>2</sup>	10790 <sup>2</sup>	1268	3	1268	3	
% Cleaned/Inspected to Date				0%	0%					5%	0%	

#### Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

2. These are estimated counts from sewer maps until the existing Sewer Mobile APP for field data is updated and reprogrammed for use.

### 4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

# Table 4-2BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	01/11/21	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	01/27/21	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	18
Days not Operating	7
Reason not Operating	Maintenance, wind, low water levels, river closed by U.S. Coast
	Guard for Presidential Inauguration.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	2 Skimmers
Dates	B33: 1/5 - 1/14. B34: 1/1 - 1/31
Reason	B33: Ruptured hydraulic hose. B34: No. 1 screen off track.
Plan to Restore to Service	B33: Returned to operations 1/15. B34: Parts arrived, ETR
	March 2021.
Amount Material Collected	10 tons this month. Calendar year to date 10 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

# Table 4-3 Anacostia River Floating Debris Removal Program – Summary

### 4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

### 5. MONITORING

### 5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

# Table 5-1Bar Racks at Main & O Street Pumping Stations

### Inspector: Keith Watts

		Date	Cond	lition	Work Order		Work Performed or
Pumping Station	Inspector	Inspected	Good	Needs Work	Number	Work Needed	Schedule for Completion
Bar Racks at O Street Storm Pumps (CSO 010)	KW	1/28/21	Х		21-188320		
Bar Racks at Main Storm Pumps (CSO 011)	KW	1/28/21	Х		21-188313		

### 5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
1/1/2021	0.82	0.80	0.79	0.83	0.81
1/2/2021	0.09	0.09	0	0.09	0
1/3/2021	0.16	0.17	0.24	0.20	0.28
1/4/2021	0.01	0.01	0	0.02	0
1/5/2021	0	0.01	0.02	0.01	0.03
1/6/2021	0	0	0	0	0
1/7/2021	0	0	0	0	0
1/8/2021	0	0	0	0	0
1/9/2021	0	0	0	0	0
1/10/2021	0	0	0	0	0
1/11/2021	0	0	0	0	0
1/12/2021	0	0	0	0	0
1/13/2021	0	0	0	0	0
1/14/2021	0	0	0	0	0
1/15/2021	0.15	0.16	0.18	0.15	0.17
1/16/2021	0.02	0.02	0	0.02	0
1/17/2021	0	0	0	0	0
1/18/2021	0	0	0	0	0
1/19/2021	0	0	0	0	0
1/20/2021	0	0	0	0	0
1/21/2021	0	0	0	0	0
1/22/2021	0	0	0	0	0
1/23/2021	0	0	0	0	0
1/24/2021	0	0	0	0	0
1/25/2021	0.06	0.09	0.12	0.11	0.18
1/26/2021	0.05	0.07	0.05	0.08	0.07
1/27/2021	0	0	0	0	0
1/28/2021	0	0	0	0	0
1/29/2021	0	0	0	0	0
1/30/2021	0	0	0	0	0
1/31/2021	0.07	0.22	0.30	0.19	0.39
TOTAL	1.36	1.42	1.40	1.51	1.54


### 5.3 Wet Weather Overflows

Combined Sewer System Model Results are summarized below.

### District of Columbia Water and Sewer Authority

### Combined Sewer System Model Results Period: Q1 2021 (January, February, March 2021) SCENARIO: QuarterlyReport\_2021Q1, created on 8 April 2021

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
Anacostia CSO					(110)	(110)	(110)	(110)
005	Chicago St and Railroad Station SE Good Hope Road, West of Nichols	Modeled	0	0.00	0.00 eparated	0.00	0.00	0.00
006	Ave.,SE		1	1				
007	13 <sup>th</sup> Street and Ridge Place,SE 2nd Street, 300 feet North of N Place,	Modeled*	0	0.00	0.00	0.00	0.00	0.00
009	SE	Metered	0	0.00	0.00	0.00	0.00	0.00
010	O Street SewagePumping Station, SE (pumped Overflow)	Modeled*	0	0.00	0.00	0.00	0.00	0.00
011	South of Main Sewage Pumping Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
	South of Main SewagePumping							
011a	Station, SE (gravity overflow) North of Main SewagePumping Station,	Modeled*	0	0.00	0.00	0.00	0.00	0.00
012	SE (Tiber Creek)	Modeled	0	0.00	0.00	0.00	0.00	0.00
013 014	4th and N Streets, SE 6th and M Streets, SE	Modeled Modeled	0	0.00	0.00	0.00	0.00 0.00	0.00
014	9th and M Streets, SE	Wodeled	0		ed to tunnel sy		0.00	0.00
016	12th and M Streets, SE				ed to tunnel sy			
017	14th and M Streets, SE				ed to tunnel sy			
	Barney Circle and Pennsylvania Ave,							
	SE	Madalad*	0		ed to tunnel sy		0.00	0.00
019 019A	Northeast Boundary Northeast Boundary - Tunnel OF	Modeled* Metered	0	0.00 0.00	0.00	0.00	0.00 0.00	0.00
UIJA	SUBTOTAL	MGIGIGU	0	0.00	0.00	0.00	0.00	0.00
Potomac CSOs		NA_1		0.00	0.00	0.00	0.00	0.00
003A	JBAB Tunnel OF 23rd Street, North ofConstitution Ave,	Metered	0	0.00	0.00	0.00	0.00	0.00
	NW (Easby Point)	Modeled	5	9.36	15.50	3.10	4.50	1.50
021 022	Northeast ofRoosevelt Bridge, NW 27th and K Streets, NW	Modeled Modeled	8	59.48 0.72	18.75 33.50	2.34	4.50	0.50 0.25
022 024	30th and K Streets, NW	Modeled	8 20	0.72 3.00	33.50 127.25	4.19 6.36	11.75 27.25	0.25
024	31st & K St NW	Modeled	6	0.15	5.75	0.30	3.75	0.25
026	Wisconsin Avenue andK St., NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West of Street, NW	Modeled	10	3.86	48.25	4.83	12.50	0.75
028	36th and M Streets, NW	Modeled	19	3.43	131.75	6.93	26.00	0.25
029	Canal Road 1000 feet east of Rock Creek,NW	Modeled	10	3.65	49.00	4.90	12.50	0.75
	SUBTOTAL			83.64				
Rock Creek								
ROCK CIEEK	Pennsylvania Avenue, East Rock							<u> </u>
031	Creek, NW			S	eparated			
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th							
	Street,NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW 22nd Street south of Q Street, NW	Modeled Modeled	0	0.00	0.00	0.00	0.00	0.00
035 036	22nd Street South of Q Street, NW	Modeled	0 8	0.00 0.20	0.00 17.75	0.00	0.00 4.50	0.00 0.50
	Northwest of Belmontand Rock Creek and Potomac Parkway	modolod	Ŭ		eparated	<i>L.LL</i>	1.00	0.00
	North of Belmont Road,east of							
038	Kalorama Circle, NW Connecticut Avenue east of Rock	Modeled	1	0.01	0.25	0.25	0.25	0.25
039	Creek, NW Biltmore Street extended east of	Modeled	1	0.18	0.25	0.25	0.25	0.25
040	RockCreek, NW Ontario extended and Rock Creek	Modeled	1	0.18	0.25	0.25	0.25	0.25
041	Parkway Harvard Street and RockCreek	Modeled	0	0.00	0.00	0.00	0.00	0.00
042	Parkway, NW	Modeled	1	0.29	0.25	0.25	0.25	0.25
043	Adams Mill Road South of Irving Street, NW	Modeled	1	0.53	0.25	0.25	0.25	0.25
	Kenyon Street and Adams Mill Road, NW	Modeled	1	0.27	0.25	0.25	0.25	0.25
	Adams Mill Road and Lamont Street, NW	Modeled	1	0.22	0.25	0.25	0.25	0.25
	Park Road south of Piney Branch Parkway, NW	Modeled	1	0.11	0.25	0.25	0.25	0.25
	Ingleside Terrace extended and Piney Branch Parkway	Modeled	1	0.07	0.25	0.25	0.25	0.25
	Mt. Pleasant Street extended and							
048 049	Piney Branch Parkway Piney Branch and LamontStreet, NW	Modeled Modeled	1	0.36 4.29	0.25 1.25	0.25 0.63	0.25 0.75	0.25 0.50
049	28th Street west of 16th Street, NW	Modeled	0	0.00	0.00	0.03	0.75	0.00
	Olive Street extended and Rock Creek							
051	Parkway, NW O Street extended and Rock Creek	Modeled	0	0.00	0.00	0.00	0.00	0.00
052	Parkway, NW O Street west of Rock Creek Parkway,	Modeled	0	0.00	0.00	0.00	0.00	0.00
053	NW West Side of Rock Creek300 ft. south			s	eparated	[	[	
054	of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
056	Normanstone Drive extended west of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
057	28th Street extended west of Rock Creek, NW			S	eparated			
058	Connecticut Avenue and Rock Creek Parkway, NW			S	eparated			
		Modeled	0	0.00	0.00	0.00	0.00	0.00
060	P St and 26 <sup>th</sup> St, NW SUBTOTAL	Modeled	0		0.00	0.00	0.00	0.00
	SUBTOTAL TOTAL	Modeled		6.69	0.00	0.00	0.00	



## DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Serving the Public • Protecting the Environment

# Monthly Operations Report For Combined Sewer System

Month: February 2021

### Prepared By:

District of Columbia Water and Sewer Authority Department of Sewer Operations Washington, D.C. 20003

### DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

### Monthly Operations Report for Combined Sewer System Month: February 2021 Table of Contents

#### 1. INTRODUCTION

### 2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

### **3. DRY WEATHER OVERFLOWS**

### 4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

### 5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

### 1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

### 2. OPERATION AND MAINTENANCE

### 2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

				Ca	ondition		
Structure		Associated NPDES	Date		Needs	-	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
$4^{1}$	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 <sup>1</sup>	Poplar Point Pumping Station	004	N/A				
б	Chicago Street and Railroad Ave, SE	005	02/09/21	*			
7	W Street and Railroad Ave, SE	005	02/09/21	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13th Street and Ridge Place, SE (Diversion Structure)	007	02/09/21	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	02/09/21	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	02/17/21	*			
11	"O" Street Pumping Station	011(a)	02/17/21	*			
12	Storm Pump Discharge at Main Pumping Station	011	02/11/21	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	02/17/21	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	02/24/21	*			
15	South Capitol and E Streets	010	02/24/21	*			
15a	Half and L Streets, SE	010	02/24/21	*			
15b	South Capitol and I Streets	010	02/09/21	*			
15c	South Capitol and I Streets	010	02/09/21	*			

Table 2-1Regulator Structures

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2021\CSO Monthly Report February 2021.doc

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	02/24/21	*			
17	4 <sup>th</sup> and N Streets, SE, Both Extended	013	02/10/21	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE (Side Overflow Weir)	013	02/17/21	*			
17b	4 <sup>th</sup> and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	02/23/21	*			
18	6 <sup>th</sup> and M Streets, SE (Diversion and Overflow Structure)	014	02/16/21	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	02/10/21	*			
19	9 <sup>th</sup> and M Streets, SE	015	02/17/21	*			
19a	9 <sup>th</sup> and M Streets, SE	015	02/17/21	*			
19b	9 <sup>th</sup> and M Streets, SE (Diversion Chamber)	015	02/17/21	*			
19c	9 <sup>th</sup> and M Streets, SE (Diversion Chamber)	015	02/17/21	*			
20	12 <sup>th</sup> and M Streets, SE	016	02/16/21	*			
20a	12 <sup>th</sup> and M Streets, SE	016	02/16/21	*			
20b	12 <sup>th</sup> and M Streets, SE (CSO-016 Diversion Chamber)	016	02/16/21	*			
21	$14^{\text{th}}$ and M Streets, SE	017	02/16/21	*			
21 21a	14 <sup>th</sup> and M Streets, SE (CSO-017 Diversion Chamber)	017	02/16/21	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	02/16/21	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	02/16/21	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	02/16/21	*			
22d	Kentucky Ave and Potomac Street, SE	018	02/12/21	*			
22e	14 <sup>th</sup> Street and Kentucky Ave, SE	018	02/12/21	*			
23	Independence Ave, 21 <sup>st</sup> Street, SE, Extended	019	02/12/21	*			
24a	East Capitol St, west of RFK stadium	019	02/12/21	*			
28	21 <sup>st</sup> and Constitution Ave, NW	020	02/01/21	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	02/01/21	*			
30	17 <sup>th</sup> and D Streets, NW	020	02/01/21	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	02/01/21	*			
33	10 <sup>th</sup> and F Streets, NW	020	02/01/21	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	02/25/21	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	02/01/21	*			
35	Northeast of Roosevelt Bridge, NW	021	02/25/21	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	02/23/21	*			
36	27 <sup>th</sup> and I Streets, NW	022	02/01/21	*			

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36a	New Hampshire Ave and Eye Street, NW	022	02/01/21	*			
36b	19th and L Streets, NW	022, 034	02/02/21	*			
36d	17 <sup>th</sup> and L Streets, NW	022, 034	02/02/21	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	02/02/21	*			
36h	18th and M Streets, NW	022, 034	02/02/21	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	02/01/21	*			
38	29 <sup>th</sup> and K Streets, NW	024	02/02/21	*			
38a	30 <sup>th</sup> Street, south of K Street, NW	024	02/02/21	*			
39a	30 <sup>th</sup> and K Streets, NW	024	02/02/21	*			
39b	30 <sup>th</sup> and K Streets, NW	024	02/02/21	*			
41b	31 <sup>st</sup> and K Streets, NW	025	02/02/21	*			
41c	31 <sup>st</sup> and K Streets, NW	025	02/02/21	*			
42	Wisconsin Ave and K Street, NW	026	02/02/21	*			
43	Potomac and Water Streets, NW	027	02/02/21	*			
43a	Potomac and Water Streets, NW	027	02/02/21	*			
44	Water Street, west of Potomac St, NW	027	02/02/21	*			
45	36 <sup>th</sup> and M Streets, NW	028	02/08/21	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	02/08/21	*			
47	38th Street and Reservoir Road, NW	029	02/08/21	*			
47a	37 <sup>th</sup> and T Streets, NW	029	02/08/21	*			
47b	37 <sup>th</sup> and T Streets, NW	029	02/08/21	*			
47c	38 <sup>th</sup> and W Streets, NW	029	02/08/21	*			
49 <sup>1</sup>	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	02/12/21	*			
51	N Street Extended, west of 25 <sup>th</sup> Street, NW	033	02/12/21	*			
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	02/26/21	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	02/12/21	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	02/12/21	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	02/12/21	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	02/02/21	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	02/02/21	*			
54	23 <sup>rd</sup> and O Streets, NW	034	02/03/21	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	02/03/21	*			

 $I:\SEWER\CSO\QUARTERLY\REPORT\CSO\1st\Quarter\Report\2021\CSO\Monthly\Report\February\2021.doc$ 

				Co	ondition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	02/03/21	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	02/03/21	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	02/03/21	*			
58 <sup>1</sup>	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	02/08/21	*			
60	Connecticut Ave, east of Rock Creek, NW	039	02/08/21	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	02/08/21	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	02/10/21	*			
63	Harvard Street and Rock Creek Parkway, NW	042	02/10/21	*			
64	Adams Mill Road, south of Irving Street, NW	043	02/10/21	*			
65	Kenyon Street and Adams Mill Road, NW	044	02/10/21	*			
65a	Kenyon Street and Adams Mill Road, NW	044	02/10/21	*			
66	Adams Mill Road and Lamont Street, NW	045	02/10/21	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	02/10/21	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	02/10/21	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	02/10/21	*			
70	Piney Branch Parkway, west of 16 <sup>th</sup> Street, NW	049	02/10/21	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	02/09/21	*			
71	28th Street, west of Rock Creek Parkway, NW	050	02/08/21	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	02/03/21	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	02/03/21	*			
73	O Street Extended and Rock Creek Parkway, NW	052	02/03/21	*			
74 <sup>1</sup>	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	02/09/21	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	02/09/21	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	02/09/21	*			
78 <sup>1</sup>	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 <sup>1</sup>	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 <sup>th</sup> and P Streets, NW	060	02/03/21	*			
84a	26 <sup>th</sup> and P Streets, NW	060	02/03/21	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	02/09/21	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	02/09/21	*			

				Condition			
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
89	First and V St, NW (First St Tunnel)	019	02/09/21	*			
90	First and V St, NW (First St Tunnel)	019	02/09/21	*			
91	First and V St, NW (First St Tunnel)	019	02/09/21	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	02/19/21	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	02/19/21	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	02/16/21	*			
96	CSO 007 Shaft at 11 <sup>th</sup> St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	02/17/21	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	02/17/21	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	02/23/21	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	02/24/21	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	02/24/21	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	02/19/21	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	02/19/21	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	02/19/21	*			
104	Poplar Point PS Discharge Chamber	N/A	02/19/21	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	02/26/21	*			

1. Noted structures no longer function as a combined sewer overflow regulator structure.

### 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

	Outfalls and Tide Gates										
					Tie	de					
			- 0	Dutfall	Ga	te	Tid	le Gate			
			Co	ondition	Pres	ent?	Con	ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed

Table 2-2 Outfalls and Tide Gates

				5			le Gate ndition				
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
0031	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	02/26/21	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	02/04/21	*		*		*		*		
$006^{1}$	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 <sup>th</sup> St. and Anacostia Bridges, SE	02/04/21	*		*		*		*		
009	O St. Sewage Pumping Station, SE	02/11/21	*		*		*		*		
010	O St. Sewage Pumping Station, SE	02/11/21	*			*			*		
011	Main Sewage Pumping Station, SE	02/11/21	*			*			*		
011a	Main Sewage Pumping Station, SE	02/11/21	*		*		*		*		
012	Main Sewage Pumping Station, SE	02/11/21	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	02/11/21	*		*		*		*		
014	Navy Yard, aligned with 6 <sup>th</sup> St., SE	02/11/21	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	02/11/21	*			*			*		
016	12th and O Streets, SE	02/11/21	*		*		*		*		
017	M and Water Street, SE	02/11/21	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	02/11/21	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	02/19/21	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	02/19/21	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	02/04/21	*		*		*		*		
021	Rock Creek Parkway and C St., NW	02/04/21	*			*			*		
022	Rock Creek Parkway and G St., NW	02/04/21	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW <sup>1</sup>	02/04/21	*		*		*		*		
025	South of 31st and K Streets, NW	02/04/21	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	02/04/21	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	02/04/21	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	02/04/21	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	02/04/21	*			*			*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	02/12/21	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	02/12/21	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	02/03/21	*			*			*		

 $I:\SEWER\CSO\QUARTERLY\REPORT\CSO\1st\Quarter\Report\2021\CSO\Monthly\Report\February\2021.doc$ 

				Outfall		Tide Gate		Tide Gate			
			Co	ndition	Pres	ent?	Co	Condition		O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
035	P St. Bridge and Rock Creek Parkway	02/03/21	*			*			*		
036	22nd Street, South of Q Street NW.	02/23/21	*		*		*		*		
037 <sup>1</sup>	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	02/08/21	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	02/08/21	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	02/08/21	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	02/11/21	*		*		*		*		
042	Harvard St. and Beach Dr NW.	02/11/21	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	02/11/21	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	02/11/21	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	02/11/21	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	02/10/21	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	02/10/21	*		*		*		*		
048	South of Piney Branch Parkway and 17 <sup>th</sup> St.	02/10/21	*		*		*		*		
049	North of Piney Branch Parkway and 17 <sup>th</sup> St.	02/10/21	*		*		*		*		
050	Rock Creek Parkway and L St., NW	02/08/21	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	02/23/21	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	02/23/21	*		*		*		*		
053 <sup>1</sup>	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	02/09/21	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	02/09/21	*		*		*		*		
057 <sup>1</sup>	28th Street and Rock Creek Parkway, NW	N/A									
058 <sup>1</sup>	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	02/23/21	*		*		*		*		

Notes: 1. Outfall no longer functions as a combined sewer outfall.

### 2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

	Pumping Stations – Inspections and Equipment in Service										
Pumping	No. of	No.	No.	Screens or Pumps			Work Order				
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service			
Main	28	3	4	None	_	-	_	_			
Eastside	1	2	4	None	_	-	-	_			
Poplar Point	1	2	4	None	-	-	-	-			
Potomac <sup>1</sup>	28	4	5	Screen #1	2/01/21 - 2/28/21	Bent rake and scraper bar, screen is off track.	20-675279	Anticipated 3/31/21. The screen has been disconnected for repair. Awaiting parts from manufacturer.			
				Screen #2	2/01/21 - 2/12/21	Broken rake, screen is not running.	21-121831	Returned to service 2/12/2021.			
					2/15/21 - 2/16/21	Large debris from wet weather event impacted screen operation, rakes broken and off track, screen is not running.	21-242683	Returned to service on 2/16/2021. Debris was removed and rakes were placed back on track.			
					2/28/21 - 2/28/21	Large debris from wet weather event impacted screen operation, rakes broken and off track, screen is not running.	21-261243	Anticipated 3/20/21. The debris is being removed and rakes are being repaired.			

 Table 2-3

 Pumping Stations – Inspections and Equipment in Service

Notes:

1. While two screens were periodically out of service during the month of February 2021, firm pumping capacity was maintained by keeping the screening channel open to allow flow through to the pumps. Debris was manually removed as needed.

T uniping Stations – T revenuve Maintenance										
	Date		Work Order							
Pumping Station	Performed	<i>Type of Preventive Maintenance Performed</i> <sup>1,2</sup>	Number	Comments						
Main	2/11/21	Group A	21-188565	Add oil, grease bearings and replace packing if needed.						
O St	2/14/21	Group A	21-217096	Add oil, grease bearings and replace packing if needed.						
Eastside	2/8/21	Group A	21-150751	Add oil, grease bearings and replace packing if needed.						
Poplar Point	2/10/21	Group A	21-190320	Add oil, grease bearings and replace packing if needed.						
Potomac	2/1/21	Group A	21-268893	Add oil, grease bearings and replace packing if needed.						
Rock Creek	2/8/21	Group A	21-168147	Add oil, grease bearings and replace packing if needed.						
Upper Anacostia	2/10/21	Group A	21-190861	Add oil, grease bearings and replace packing if needed.						
Earl Place	2/5/21	Group A	21-165373	Add oil, grease bearings and replace packing if needed.						
1 <sup>st</sup> Street Tunnel Dewatering	2/28/21	Group B	21-170167							

 Table 2-4

 Pumping Stations – Preventive Maintenance

1. Group A consists of:

a. Exercise bar screens

b. Exercise all sump pumps

c. Drain condensation from air compressor storage tank

d. Check depth of screening in the screen room and schedule Vactor truck as required

e. Check all safety equipment

f. Issue work order requests as required

### 2. Group B consists of:

- a. Inspect and manually run CSO Pumps
- b. Generator:
  - i. Inspection operation and test, inspect oil level, inspect coolant level
- c. MCC:
  - i. Test gas monitoring system
  - ii. Inspect and test level indicators
- d. Valve Vault
  - i. Lubricate knife gate valve stem and stem nut
  - ii. Flush air and vacuum release valve

Sar				
	nitary npage	Screenings Collected (tons) <sup>1</sup>	First Stre	of CSO from eet Tunnel wer System
Total	Daily Average		Date	Volume (mg)
Wastewater	Wastewater			
(mg)	(mg)			
1776.16	63.43	N/A	N/A	N/A
120.93	4.32	N/A	N/A	N/A
130.93	4.68	N/A	N/A	N/A
358.66	12.81	N/A	N/A	N/A
3532.22	126.15	N/A	N/A	N/A
121.41	4.34	N/A	N/A	N/A
43.35	1.55	N/A	N/A	N/A
0.308	0.011	N/A	N/A	N/A
N/A	N/A	N/A	2/7/21	0.21
			2/21/21	0.22
			2/28/21	0.12
	Total           Wastewater           (mg)           1776.16           120.93           130.93           358.66           3532.22           121.41           43.35           0.308	Wastewater (mg)         Wastewater (mg)           1776.16         63.43           120.93         4.32           130.93         4.68           358.66         12.81           3532.22         126.15           121.41         4.34           43.35         1.55           0.308         0.011	Total Wastewater (mg)         Daily Average Wastewater (mg)           1776.16         63.43           120.93         4.32           130.93         4.68           358.66         12.81           N/A           3532.22         126.15           N/A           121.41         4.34           43.35         1.55           N/A           0.308         0.011	Total         Daily Average         Date           Wastewater         (mg)         Daily Average         Date           (mg)         (mg)         Date         Date           1776.16         63.43         N/A         N/A           120.93         4.32         N/A         N/A           130.93         4.68         N/A         N/A           358.66         12.81         N/A         N/A           3532.22         126.15         N/A         N/A           121.41         4.34         N/A         N/A           43.35         1.55         N/A         N/A           0.308         0.011         N/A         N/A           N/A         N/A         2/7/21         2/21/21

Table 2-5 Pumping Stations – Pumpage

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.

2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

#### 2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Inflatable Dam Structure No	Date Inspected	Was Dam Out of Service During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	2/24/21	No	N/A	N/A	N/A
14 - West	2/24/21	No	N/A	N/A	N/A
15	2/24/21	Yes	2/5/21	See Note 2	2/5/21
15A	2/24/21	Yes	2/2/21	See Note 3	2/2/21
16 - East	2/24/21	No	N/A	N/A	N/A
16 - West	2/24/21	No	N/A	N/A	N/A
34	2/25/21	No	N/A	N/A	N/A
35	2/25/21	No	N/A	N/A	N/A
52	2/25/21	No	N/A	N/A	N/A

 Table 2-6<sup>1</sup>

 Inflatable Dams – Inspections and Equipment in Service

Notes:

- 1. In previous reports, only inflatable dam outages with durations longer than 24 hours were reported in Table 2-6. Short duration outages, which did not result in overflows, were still reported in table 2-7 along with a note to explain that no overflow occurred. Moving forward, all outages will be reported in Table 2-6, and only actual overflow events will be reported in Table 2-7.
- 2. On 2/5/21, Structure 15 experienced a loss of communication which resulted in a deflation. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. Instrumentation personnel were dispatched to the site to investigate and communications was restored after 6 minutes.
- 3. On 2/2/21, Structure 15A experienced a level transmitter malfunction which resulted in a deflation. This was not an overflow to the river as any overflow from Structure 15A is diverted to O Street Pumping Station and is not discharged to the river unless the storm pumps are turned on. In this instance, the storm pumps at O Street Pumping Station were not turned on. The structure was inspected by instrumentation personnel and was returned to service in less than 24 hours.

	Innatau	The Dams & SCADA Sites - wet weather Operations	
Inflatable Dam Structure No.	<b>Overflow</b> Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	None	N/A	Inflated
15	None	N/A	Inflated
15A	None	N/A	Inflated
16 (E & W)	None	N/A	Inflated
34	None	N/A	Inflated
$35^2$	2/15/21	0 hrs. 16 mins	Deflated
52	None	N/A	Inflated
Structures on Outfall Sewers	<b>Overflow Dates</b>	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	<b>Operational Status</b>	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

 Table 2-7<sup>1</sup>

 Inflatable Dams & SCADA Sites - Wet Weather Operations

Notes:

1. In previous reports, all inflatable dam outages were reported in Table 2-7, regardless if an overflow occurred or not. Moving forward, all outages will be reported in Table 2-6, and only actual overflow events will be reported in Table 2-7.

On 2/15/21, Structure 35 deflated due to high upstream levels of wastewater. Please reference letter dated February 19, 2021 to the USEPA Region III.

#### 3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during February 2021.

#### 4. SOLIDS AND FLOATABLES CONTROL

#### 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4	-1
Catch Basin	Cleaning

				Inspections				Clea	ning		
				Total	Total						
				Anacostia	Anacostia	CBs Clean	ned Thru	CB's C	Cleaned	Total CBs	cleaned
			CD	CBs	CBs	Last Month		This N	Month	This Year	r to Date
		CBs in	CBs in Anacostia	Inspected Once this	Inspected Twice this						
Ward	Total CBs	CSS	CSS	Year	<i>Year</i>	Total	In CSS	Total	In CSS	Total	In CSS
1	1449	1426	652	552	3	0	0	1	1	1	1
1	2792	2642	476	1	0	0	0	0	0	0	0
2				1		7	÷	-	•	•	0
3	3687	187	0	0	0	1	0	203	0	210	0
4	3495	1723	0	0	0	226	0	409	0	635	0
5	4007	1769	1692	5	0	4	0	0	0	4	0
6	3316	2666	2647	210	26	3	2	33	33	36	35
7	3785	43	41	2	2	93	0	3	2	96	2
8	2832	212	209	1	0	935	1	164	0	1099	1
Grand Total	25363 <sup>1</sup>	10668 <sup>1</sup>	5717 <sup>1</sup>	771	31	1268 <sup>2</sup>	<b>3</b> <sup>2</sup>	813	36	<b>2081</b> <sup>2</sup>	<b>39</b> <sup>2</sup>
% Cleaned/Inspected				13%	1%					8%	0%
to Date				1570	170					078	078

#### Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

2. These are estimated counts from sewer maps until the existing Sewer Mobile APP for field data is updated and reprogrammed for use.

#### 4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

# Table 4-2BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	02/08/21	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	02/11/21	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	19
Days not Operating	10
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	1 Skimmer
Dates	B34: 2/1 - 2/28
Reason	B34: No. 1 screen off track.
Plan to Restore to Service	B34: Parts arrived, ETR March 2021.
Amount Material Collected	5 tons this month. Calendar year to date 15 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

# Table 4-3 Anacostia River Floating Debris Removal Program – Summary

#### 4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

#### 5. MONITORING

#### 5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

# Table 5-1Bar Racks at Main & O Street Pumping Stations

#### Inspector: Keith Watts

		Date	Condition		Work Order		Work Performed or
Pumping Station	Inspector	Inspected	Good	Needs Work	Number	Work Needed	Schedule for Completion
Bar Racks at O Street Storm	KW	2/28/21	Х		21-239262		
Pumps (CSO 010)		_,,					
Bar Racks at Main Storm Pumps (CSO 011)	KW	2/28/21	Х		21-239255		

### 5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
2/1/2021	0.09	0.08	0.04	0.09	0.14
2/2/2021	0	0	0	0.02	0.04
2/3/2021	0	0	0	0	0
2/4/2021	0.60	0.60	0	0.60	0
2/5/2021	0.05	0.03	0.02	0.05	0.07
2/6/2021	0	0	0	0	0
2/7/2021	0.48	0.38	0.36	0.45	0.49
2/8/2021	0	0	0	0	0
2/9/2021	0	0	0	0	0
2/10/2021	0.20	0.18	0.14	0.16	0.23
2/11/2021	0.13	0.12	0.09	0.11	0.14
2/12/2021	0	0	0	0	0
2/13/2021	0.39	0.31	0.18	0.31	0.45
2/14/2021	0	0	0.03	0	0
2/15/2021	0.46	0.42	0.44	0.46	0.52
2/16/2021	0.40	0.38	0.36	0.40	0.45
2/17/2021	0	0	0	0	0
2/18/2021	0.37	0.30	0.25	0.33	0.46
2/19/2021	0.03	0.01	0.01	0	0.04
2/20/2021	0	0	0	0	0
2/21/2021	0	0	0	0	0
2/22/2021	0.40	0.36	0.30	0.34	0.41
2/23/2021	0	0	0	0	0
2/24/2021	0	0	0	0	0
2/25/2021	0	0	0	0	0
2/26/2021	0.14	0.11	0.08	0.09	0.19
2/27/2021	0.16	0.12	0.10	0.14	0.19
2/28/2021	0.81	0.78	0.75	0.73	0.84
TOTAL	4.71	4.18	3.15	4.28	4.66


#### 5.3 Wet Weather Overflows

Combined Sewer System Model Results are summarized below.

### District of Columbia Water and Sewer Authority

## Combined Sewer System Model Results Period: Q1 2021 (January, February, March 2021) SCENARIO: QuarterlyReport\_2021Q1, created on 8 April 2021

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
Anacostia CSO					(110)	(110)	(110)	(110)
005	Chicago St and Railroad Station SE Good Hope Road, West of Nichols	Modeled	0	0.00	0.00 eparated	0.00	0.00	0.00
006	Ave.,SE		1	1				
007	13 <sup>th</sup> Street and Ridge Place,SE 2nd Street, 300 feet North of N Place,	Modeled*	0	0.00	0.00	0.00	0.00	0.00
009	SE	Metered	0	0.00	0.00	0.00	0.00	0.00
010	O Street SewagePumping Station, SE (pumped Overflow)	Modeled*	0	0.00	0.00	0.00	0.00	0.00
011	South of Main Sewage Pumping Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
	South of Main SewagePumping							
011a	Station, SE (gravity overflow) North of Main SewagePumping Station,	Modeled*	0	0.00	0.00	0.00	0.00	0.00
012	SE (Tiber Creek)	Modeled	0	0.00	0.00	0.00	0.00	0.00
013 014	4th and N Streets, SE 6th and M Streets, SE	Modeled Modeled	0	0.00	0.00	0.00	0.00 0.00	0.00
014	9th and M Streets, SE	Wodeled	0		ed to tunnel sy		0.00	0.00
016	12th and M Streets, SE				ed to tunnel sy			
017	14th and M Streets, SE				ed to tunnel sy			
	Barney Circle and Pennsylvania Ave,							
	SE	Madalad*	0		ed to tunnel sy		0.00	0.00
019 019A	Northeast Boundary Northeast Boundary - Tunnel OF	Modeled* Metered	0	0.00 0.00	0.00	0.00	0.00 0.00	0.00
UIJA	SUBTOTAL	MGIGIGU	0	0.00	0.00	0.00	0.00	0.00
Potomac CSOs		NA_1		0.00	0.00	0.00	0.00	0.00
003A	JBAB Tunnel OF 23rd Street, North ofConstitution Ave,	Metered	0	0.00	0.00	0.00	0.00	0.00
	NW (Easby Point)	Modeled	5	9.36	15.50	3.10	4.50	1.50
021 022	Northeast ofRoosevelt Bridge, NW 27th and K Streets, NW	Modeled Modeled	8	59.48 0.72	18.75 33.50	2.34	4.50	0.50 0.25
022 024	30th and K Streets, NW	Modeled	8 20	0.72 3.00	33.50 127.25	4.19 6.36	11.75 27.25	0.25
024	31st & K St NW	Modeled	6	0.15	5.75	0.30	3.75	0.25
026	Wisconsin Avenue andK St., NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West of Street, NW	Modeled	10	3.86	48.25	4.83	12.50	0.75
028	36th and M Streets, NW	Modeled	19	3.43	131.75	6.93	26.00	0.25
029	Canal Road 1000 feet east of Rock Creek,NW	Modeled	10	3.65	49.00	4.90	12.50	0.75
	SUBTOTAL			83.64				
Rock Creek								
ROCK CIEEK	Pennsylvania Avenue, East Rock							<u> </u>
031	Creek, NW			S	eparated			
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th							
	Street,NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW 22nd Street south of Q Street, NW	Modeled Modeled	0	0.00	0.00	0.00	0.00	0.00
035 036	22nd Street South of Q Street, NW	Modeled	0 8	0.00 0.20	0.00 17.75	0.00	0.00 4.50	0.00 0.50
	Northwest of Belmontand Rock Creek and Potomac Parkway	modolod	Ŭ		eparated	<i>L.LL</i>	1.00	0.00
	North of Belmont Road,east of							
038	Kalorama Circle, NW Connecticut Avenue east of Rock	Modeled	1	0.01	0.25	0.25	0.25	0.25
039	Creek, NW Biltmore Street extended east of	Modeled	1	0.18	0.25	0.25	0.25	0.25
040	RockCreek, NW Ontario extended and Rock Creek	Modeled	1	0.18	0.25	0.25	0.25	0.25
041	Parkway Harvard Street and RockCreek	Modeled	0	0.00	0.00	0.00	0.00	0.00
042	Parkway, NW	Modeled	1	0.29	0.25	0.25	0.25	0.25
043	Adams Mill Road South of Irving Street, NW	Modeled	1	0.53	0.25	0.25	0.25	0.25
	Kenyon Street and Adams Mill Road, NW	Modeled	1	0.27	0.25	0.25	0.25	0.25
	Adams Mill Road and Lamont Street, NW	Modeled	1	0.22	0.25	0.25	0.25	0.25
	Park Road south of Piney Branch Parkway, NW	Modeled	1	0.11	0.25	0.25	0.25	0.25
	Ingleside Terrace extended and Piney Branch Parkway	Modeled	1	0.07	0.25	0.25	0.25	0.25
	Mt. Pleasant Street extended and							
048 049	Piney Branch Parkway Piney Branch and LamontStreet, NW	Modeled Modeled	1	0.36 4.29	0.25 1.25	0.25 0.63	0.25 0.75	0.25 0.50
049	28th Street west of 16th Street, NW	Modeled	0	0.00	0.00	0.03	0.75	0.50
	Olive Street extended and Rock Creek							
051	Parkway, NW O Street extended and Rock Creek	Modeled	0	0.00	0.00	0.00	0.00	0.00
052	Parkway, NW O Street west of Rock Creek Parkway,	Modeled	0	0.00	0.00	0.00	0.00	0.00
053	NW West Side of Rock Creek300 ft. south			s	eparated	[	[	
054	of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
056	Normanstone Drive extended west of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
057	28th Street extended west of Rock Creek, NW			S	eparated			
058	Connecticut Avenue and Rock Creek Parkway, NW			S	eparated			
		Modeled	0	0.00	0.00	0.00	0.00	0.00
060	P St and 26 <sup>th</sup> St, NW SUBTOTAL	Modeled	0		0.00	0.00	0.00	0.00
	SUBTOTAL TOTAL	Modeled		6.69	0.00	0.00	0.00	



# DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Serving the Public • Protecting the Environment

# Monthly Operations Report For Combined Sewer System

Month: March 2021

### Prepared By:

District of Columbia Water and Sewer Authority Department of Sewer Operations Washington, D.C. 20003

#### DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

#### Monthly Operations Report for Combined Sewer System Month: March 2021 Table of Contents

#### 1. INTRODUCTION

#### 2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

#### **3. DRY WEATHER OVERFLOWS**

#### 4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

#### 5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

#### 1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

#### 2. OPERATION AND MAINTENANCE

#### 2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

				Co	ondition		
Structure		Associated NPDES	Date		Needs	-	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
$4^{1}$	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
51	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	03/15/21	*			
7	W Street and Railroad Ave, SE	005	03/15/21	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13th Street and Ridge Place, SE (Diversion Structure)	007	03/15/21	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	03/15/21	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	03/09/21	*			
11	"O" Street Pumping Station	011(a)	03/16/21	*			
12	Storm Pump Discharge at Main Pumping Station	011	03/11/21	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	03/16/21	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	03/23/21	*			
15	South Capitol and E Streets	010	03/23/21	*			
15a	Half and L Streets, SE	010	03/23/21	*			
15b	South Capitol and I Streets	010	03/15/21	*			
15c	South Capitol and I Streets	010	03/15/21	*			

Table 2-1Regulator Structures

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2021\CSO Monthly Report March 2021.doc

				Co	ondition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	03/23/21	*			
17	4 <sup>th</sup> and N Streets, SE, Both Extended	013	03/01/21	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE (Side Overflow Weir)	013	03/16/21	*			
17b	4 <sup>th</sup> and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	03/01/21	*			
18	6 <sup>th</sup> and M Streets, SE (Diversion and Overflow Structure)	014	03/01/21	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	03/01/21	*			
19	9 <sup>th</sup> and M Streets, SE	015	03/02/21	*			
19a	9 <sup>th</sup> and M Streets, SE	015	03/02/21	*			
19b	9 <sup>th</sup> and M Streets, SE (Diversion Chamber)	015	03/02/21	*			
19c	9 <sup>th</sup> and M Streets, SE (Diversion Chamber)	015	03/02/21	*			
20	12 <sup>th</sup> and M Streets, SE	016	03/02/21	*			
20a	12 <sup>th</sup> and M Streets, SE	016	03/02/21	*			
20b	12 <sup>th</sup> and M Streets, SE (CSO-016 Diversion Chamber)	016	03/02/21	*			
21	14 <sup>th</sup> and M Streets, SE	017	03/02/21	*			
21a	14 <sup>th</sup> and M Streets, SE (CSO-017 Diversion Chamber)	017	03/02/21	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	03/15/21	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	03/15/21	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	03/15/21	*			
22d	Kentucky Ave and Potomac Street, SE	018	03/15/21	*			
22e	14 <sup>th</sup> Street and Kentucky Ave, SE	018	03/15/21	*			
23	Independence Ave, 21 <sup>st</sup> Street, SE, Extended	019	03/16/21	*			
24a	East Capitol St, west of RFK stadium	019	03/16/21	*			
28	21 <sup>st</sup> and Constitution Ave, NW	020	03/02/21	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	03/02/21	*			
30	17 <sup>th</sup> and D Streets, NW	020	03/08/21	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	03/08/21	*			
33	10 <sup>th</sup> and F Streets, NW	020	03/08/21	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	03/23/21	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	03/02/21	*			
35	Northeast of Roosevelt Bridge, NW	021	03/23/21	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	03/15/21	*			
36	27 <sup>th</sup> and I Streets, NW	022	03/02/21	*			

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36a	New Hampshire Ave and Eye Street, NW	022	03/02/21	*			
36b	19th and L Streets, NW	022, 034	03/15/21	*			
36d	17 <sup>th</sup> and L Streets, NW	022, 034	03/15/21	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	03/15/21	*			
36h	18th and M Streets, NW	022, 034	03/15/21	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	03/02/21	*			
38	29 <sup>th</sup> and K Streets, NW	024	03/01/21	*			
38a	30 <sup>th</sup> Street, south of K Street, NW	024	03/01/21	*			
39a	30 <sup>th</sup> and K Streets, NW	024	03/01/21	*			
39b	30 <sup>th</sup> and K Streets, NW	024	03/01/21	*			
41b	31 <sup>st</sup> and K Streets, NW	025	03/01/21	*			
41c	31 <sup>st</sup> and K Streets, NW	025	03/01/21	*			
42	Wisconsin Ave and K Street, NW	026	03/01/21	*			
43	Potomac and Water Streets, NW	027	03/01/21	*			
43a	Potomac and Water Streets, NW	027	03/01/21	*			
44	Water Street, west of Potomac St, NW	027	03/01/21	*			
45	36 <sup>th</sup> and M Streets, NW	028	03/08/21	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	03/08/21	*			
47	38th Street and Reservoir Road, NW	029	03/08/21	*			
47a	37 <sup>th</sup> and T Streets, NW	029	03/08/21	*			
47b	37 <sup>th</sup> and T Streets, NW	029	03/08/21	*			
47c	38 <sup>th</sup> and W Streets, NW	029	03/08/21	*			
49 <sup>1</sup>	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	03/12/21	*			
51	N Street Extended, west of 25 <sup>th</sup> Street, NW	033	03/12/21	*			
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	03/23/21	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	03/12/21	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	03/12/21	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	03/12/21	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	03/03/21	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	03/03/21	*			
54	23 <sup>rd</sup> and O Streets, NW	034	03/03/21	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	03/03/21	*			

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2021\CSO Monthly Report March 2021.doc

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	03/03/21	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	03/03/21	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	03/03/21	*			
58 <sup>1</sup>	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	03/05/21	*			
60	Connecticut Ave, east of Rock Creek, NW	039	03/05/21	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	03/05/21	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	03/12/21	*			
63	Harvard Street and Rock Creek Parkway, NW	042	03/12/21	*			
64	Adams Mill Road, south of Irving Street, NW	043	03/12/21	*			
65	Kenyon Street and Adams Mill Road, NW	044	03/12/21	*			
65a	Kenyon Street and Adams Mill Road, NW	044	03/12/21	*			
66	Adams Mill Road and Lamont Street, NW	045	03/12/21	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	03/12/21	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	03/12/21	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	03/12/21	*			
70	Piney Branch Parkway, west of 16 <sup>th</sup> Street, NW	049	03/12/21	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	03/08/21	*			
71	28th Street, west of Rock Creek Parkway, NW	050	03/05/21	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	03/03/21	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	03/03/21	*			
73	O Street Extended and Rock Creek Parkway, NW	052	03/03/21	*			
74 <sup>1</sup>	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	03/05/21	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	03/05/21	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	03/05/21	*			
78 <sup>1</sup>	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 <sup>1</sup>	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 <sup>th</sup> and P Streets, NW	060	03/03/21	*			
84a	26 <sup>th</sup> and P Streets, NW	060	03/03/21	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	03/05/21	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	03/05/21	*			

				Со	ondition		
Structure		Associated NPDES	Date		Needs	1	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
89	First and V St, NW (First St Tunnel)	019	03/05/21	*			
90	First and V St, NW (First St Tunnel)	019	03/05/21	*			
91	First and V St, NW (First St Tunnel)	019	03/03/21	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	03/09/21	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	03/09/21	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	03/02/21	*			
96	CSO 007 Shaft at 11 <sup>th</sup> St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	03/09/21	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	03/09/21	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	03/16/21	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	03/23/21	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	03/23/21	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	03/09/21	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	03/09/21	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	03/09/21	*			
104	Poplar Point PS Discharge Chamber	N/A	03/09/21	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	03/10/21	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

#### 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

	Outfalls and Tide Gates										
					Tia	de					
			0	Dutfall	Ga	ite	Tid	e Gate			
			Co	ndition	Pres	ent?	Cor	ıdition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed

Table 2-2Outfalls and Tide Gates

				Dutfall ndition	Tia Ga Pres	ite		le Gate ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
0031	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	03/10/21	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	03/11/21	*		*		*		*		
006 <sup>1</sup>	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 <sup>th</sup> St. and Anacostia Bridges, SE	03/11/21	*		*		*		*		
009	O St. Sewage Pumping Station, SE	03/11/21	*		*		*		*		
010	O St. Sewage Pumping Station, SE	03/11/21	*			*			*		
011	Main Sewage Pumping Station, SE	03/11/21	*			*			*		
011a	Main Sewage Pumping Station, SE	03/11/21	*		*		*		*		
012	Main Sewage Pumping Station, SE	03/11/21	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	03/11/21	*		*		*		*		
014	Navy Yard, aligned with 6 <sup>th</sup> St., SE	03/11/21	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	03/11/21	*			*			*		
016	12th and O Streets, SE	03/04/21	*		*		*		*		
017	M and Water Street, SE	03/04/21	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	03/04/21	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	03/09/21	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	03/09/21	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	03/04/21	*		*		*		*		
021	Rock Creek Parkway and C St., NW	03/04/21	*			*			*		
022	Rock Creek Parkway and G St., NW	03/04/21	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW <sup>1</sup>	03/04/21	*		*		*		*		
025	South of 31st and K Streets, NW	03/04/21	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	03/04/21	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	03/04/21	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	03/04/21	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	03/04/21	*			*			*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	03/12/21	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	03/12/21	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	03/03/21	*			*			*		

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2021\CSO Monthly Report March 2021.doc

				Dutfall	Tia Ga	ite		le Gate			
			Co	Condition		Present?				O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
035	P St. Bridge and Rock Creek Parkway	03/03/21	*			*			*		
036	22nd Street, South of Q Street NW.	03/11/21	*		*		*		*		
0371	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	03/05/21	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	03/05/21	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	03/05/21	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	03/11/21	*		*		*		*		
042	Harvard St. and Beach Dr NW.	03/11/21	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	03/11/21	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	03/11/21	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	03/11/21	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	03/12/21	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	03/12/21	*		*		*		*		
048	South of Piney Branch Parkway and 17 <sup>th</sup> St.	03/12/21	*		*		*		*		
049	North of Piney Branch Parkway and 17 <sup>th</sup> St.	03/12/21	*		*		*		*		
050	Rock Creek Parkway and L St., NW	03/05/21	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	03/11/21	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	03/11/21	*		*		*		*		
053 <sup>1</sup>	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	03/05/21	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	03/05/21	*		*		*		*		
057 <sup>1</sup>	28th Street and Rock Creek Parkway, NW	N/A									
058 <sup>1</sup>	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	03/11/21	*		*		*		*		

Notes: 1. Outfall no longer functions as a combined sewer outfall.

#### 2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

	Pumping Stations – inspections and Equipment in Service												
Pumping	No. of	No.	No.	Screens or Pumps			Work Order						
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service					
Main	31	3	4	None									
					-	-	-	-					
Eastside	1	2	4	None									
					-	-	-	-					
Poplar Point	1	2	4	None									
					-	-	-	-					
Potomac <sup>1</sup>	31	4	5	Screen #1	3/01/21 - 3/31/21	Bent rake and scraper bar,	20-675279	Anticipated 6/30/21. The screen					
rotomae	51		5		5/01/21 - 5/51/21	screen is off track.	20-013219	has been disconnected for repair. Awaiting material from manufacturer.					
				Screen #2	3/01/21 - 3/22/21	Large debris from wet weather event impacted screen operation, rakes broken and off track, screen is not running.	21-261243	Returned to service 3/22/21. The debris was removed, and rakes were being repaired.					

 Table 2-3

 Pumping Stations – Inspections and Equipment in Service

Notes:

1. While two screens were periodically out of service during the month of March 2021, firm pumping capacity was maintained by keeping the screening channel open to allow flow through to the pumps. Debris was manually removed as needed.

		Tumping Stations – Trevenuve		
	Date		Work Order	
Pumping Station	Performed	<i>Type of Preventive Maintenance Performed</i> <sup>1,2</sup>	Number	Comments
Main	3/19/21	Group A	21-239648	Add oil, grease bearings and replace packing if needed.
O St	3/16/21	Group A	21-264770	Add oil, grease bearings and replace packing if needed.
Eastside	3/3/21	Group A	21-194830	Add oil, grease bearings and replace packing if needed.
Poplar Point	3/23/21	Group A	21-241898	Add oil, grease bearings and replace packing if needed.
Potomac	3/9/21	Group A	21-201097	Add oil, grease bearings and replace packing if needed.
Rock Creek	3/17/21	Group A	21-220588	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	3/3/21	Group A	21-242453	Add oil, grease bearings and replace packing if needed.
Earl Place	3/3/21	Group A	21-213307	Add oil, grease bearings and replace packing if needed.
1 <sup>st</sup> Street Tunnel Dewatering	3/25/21	Group B	21-314902	

 Table 2-4

 Pumping Stations – Preventive Maintenance

Notes:

1. Group A consists of:

a. Exercise bar screens

b. Exercise all sump pumps

c. Drain condensation from air compressor storage tank

d. Check depth of screening in the screen room and schedule Vactor truck as required

e. Check all safety equipment

f. Issue work order requests as required

#### 2. Group B consists of:

- a. Inspect and manually run CSO Pumps
- b. Generator:
  - i. Inspection operation and test, inspect oil level, inspect coolant level
- c. MCC:
  - i. Test gas monitoring system
  - ii. Inspect and test level indicators
- d. Valve Vault
  - i. Lubricate knife gate valve stem and stem nut
  - ii. Flush air and vacuum release valve

		I umpi	ng Stations – Pumpage		
		nitary npage	Screenings Collected (tons) <sup>1</sup>	First Str	of CSO from eet Tunnel ewer System
	Total	Daily Average		Date	Volume (mg)
Pumping	Wastewater	Wastewater			
Station	( <i>mg</i> )	(mg)			
Main <sup>1,2</sup>	2141.51	69.08	N/A	N/A	N/A
O St <sup>1,2</sup>	119.12	3.84	N/A	N/A	N/A
Eastside	146.89	4.74	N/A	N/A	N/A
Poplar Point	388.41	12.53	N/A	N/A	N/A
Potomac	3336.75	107.64	N/A	N/A	N/A
Rock Creek	162.54	5.24	N/A	N/A	N/A
Upper Anacostia	47.62	1.54	N/A	N/A	N/A
Earl Place	0.354	0.011	N/A	N/A	N/A
1st Street Tunnel	N/A	N/A	N/A	3/3/21	0.05
Dewatering				3/13/21	0.20
-				3/26/21	0.21

Table 2-5 Pumping Stations – Pumpage

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.

2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

#### 2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Inflatable Dam Structure No	Date Inspected	Was Dam Out of Service During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	3/23/21	No	N/A	N/A	N/A
14 - West	3/23/21	No	N/A	N/A	N/A
15	3/23/21	No	N/A	N/A	N/A
15A	3/23/21	No	N/A	N/A	N/A
16 – East	3/23/21	Yes	3/23/21	See Note 3	3/23/21
16 – West	3/23/21	Yes	3/23/21	See Note 3	3/23/21
34	3/23/21	No	N/A	N/A	N/A
35	3/23/21	No	N/A	N/A	N/A
52	3/23/21	Yes	3/8/21	See Note 2	3/8/21

 Table 2-6<sup>1</sup>

 Inflatable Dams – Inspections and Equipment in Service

Notes:

- 1. In previous reports, only inflatable dam outages with durations longer than 24 hours were reported in Table 2-6. Short duration outages, which did not result in overflows, were still reported in table 2-7 along with a note to explain that no overflow occurred. Moving forward, all outages will be reported in Table 2-6, and only actual overflow events will be reported in Table 2-7.
- 2. On 3/8/21, Structure 52 deflated due to a compressor belt failure which resulted in deflation. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. The compressor belt was repaired the same day and the structure was returned to service in less than 24 hours.
- 3. On 3/23/21, Structure 16 (E & W) deflated due to an instrumentation malfunction which resulted in deflation. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. Instrumentation technicians were dispatched to investigate the issue. The compressor belt was repaired the same day and the structure was returned to service in less than 24 hours.

	IIIIatab	The Dams & SCADA Sites - wet weather Operations	
Inflatable Dam Structure No.	<b>Overflow</b> Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	None	N/A	Inflated
15	None	N/A	Inflated
15A	None	N/A	Inflated
16 (E & W)	None	N/A	Inflated
34	None	N/A	Inflated
35	None	N/A	Inflated
52	None	N/A	Inflated
Structures on Outfall Sewers	<b>Overflow Dates</b>	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	<b>Operational Status</b>	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

 Table 2-7<sup>1</sup>

 Inflatable Dams & SCADA Sites - Wet Weather Operations

Notes:

1. In previous reports, all inflatable dam outages were reported in Table 2-7, regardless if an overflow occurred or not. Moving forward, all outages will be reported in Table 2-6, and only actual overflow events will be reported in Table 2-7.

#### 3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during March 2021.

#### 4. SOLIDS AND FLOATABLES CONTROL

#### 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1
Catch Basin Cleaning

				Inspections				Clea	ning		
				Total	Total						
				Anacostia	Anacostia	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
			CBs in	CBs Inspected	CBs Inspected						
		CBs in	Anacostia	Inspected Once this	Inspected Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1449	1426	652	560	3	1	1	1	1	2	2
2	2792	2642	476	284	0	0	0	45	45	45	45
3	3687	187	0	0	0	210	0	1445	0	1655	0
4	3495	1723	0	0	0	635	0	594	0	1229	0
5	4007	1769	1692	49	0	4	0	3	0	7	0
б	3316	2666	2647	1124	26	36	35	66	16	102	51
7	3785	43	41	25	2	96	2	10	0	106	2
8	2832	212	209	1	0	1099	1	276	0	1375	1
Grand Total	25363 <sup>1</sup>	10668 <sup>1</sup>	5717 <sup>1</sup>	2043	116	<b>208</b> 1 <sup>2</sup>	<b>39</b> <sup>2</sup>	2440	62	4521 <sup>2</sup>	101 <sup>2</sup>
% Cleaned/Inspected to Date				36%	1%					18%	1%

#### Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

2. These are estimated counts from sewer maps until the existing Sewer Mobile APP for field data is updated and reprogrammed for use.

#### 4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

# Table 4-2BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	03/05/21	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	03/11/21	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	23
Days not Operating	9
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	3 Skimmers
Dates	B32: 3/12 - 3/31. B33: 3/1 - 3/2. B34: 3/1 - 3/15.
Reason	B32: Electric wiring failure. B33: Hydraulic oil leak. B34: No. 1
	screen off track.
Plan to Restore to Service	B32: Waiting for parts ETR April 2021. B33: Returned to
	operations on 3/3. B34: Returned to operations on 3/16.
Amount Material Collected	80 tons this month. Calendar year to date 95 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

 Table 4-3

 Anacostia River Floating Debris Removal Program – Summary

#### 4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

#### 5. MONITORING

#### 5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

# Table 5-1Bar Racks at Main & O Street Pumping Stations

#### Inspector: Keith Watts

Pumping Station	Inspector	Date Inspected	Condition		Work Order		Work Performed or
			Good	Needs Work	Number	Work Needed	Schedule for Completion
Bar Racks at O Street Storm Pumps (CSO 010)	KW	3/28/21	Х		21-286417		
Bar Racks at Main Storm Pumps (CSO 011)	KW	3/28/21	Х		21-286410		

### 5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport	
3/1/2021	0.27	0.25 0.30 0.26		0.29		
3/2/2021	0	0	0	0	0	
3/3/2021	0	0	0	0	0	
3/4/2021	0	0	0	0	0	
3/5/2021	0	0	0	0	0	
3/6/2021	0	0	0	0	0	
3/7/2021	0	0	0	0	0	
3/8/2021	0	0	0	0	0	
3/9/2021	0	0	0	0	0	
3/10/2021	0	0	0	0	0	
3/11/2021	0	0	0	0	0	
3/12/2021	0	0	0	0	0	
3/13/2021	0	0	0	0	0	
3/14/2021	0	0	0	0	0	
3/15/2021	0	0	0	0	0	
3/16/2021	0	0	0	0	0	
3/17/2021	0	0	0	0	0	
3/18/2021	0.42	0.46	0.38	0.43	0.37	
3/19/2021	0	0	0	0	0	
3/20/2021	0	0	0	0	0	
3/21/2021	0	0	0	0	0	
3/22/2021	0	0	0	0	0	
3/23/2021	0	0	0	0	0	
3/24/2021	1.29	0.99	1.58	0.92	1.69	
3/25/2021	0.01	0	0	0	0	
3/26/2021	0.01	0	0	0	0	
3/27/2021	0	0	0	0	0	
3/28/2021	0.58	0.58	0.60	0.68	0.53	
3/29/2021	0	0	0	0	0	
3/30/2021	0	0	0	0	0	
3/31/2021	0.77	0.70	0.87	0.68	0.92	
TOTAL	3.35	2.98	3.73	2.97	3.80	

#### 5.3 Wet Weather Overflows

Combined Sewer System Model Results are summarized below.

### District of Columbia Water and Sewer Authority

## Combined Sewer System Model Results Period: Q1 2021 (January, February, March 2021) SCENARIO: QuarterlyReport\_2021Q1, created on 8 April 2021

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)		
Anacostia CSOs	·				(110)	(110)	(110)			
	Chicago St and Railroad Station SE Good Hope Road, West of Nichols	Modeled	0	0.00	0.00 eparated	0.00	0.00	0.00		
	Ave.,SE		1							
	13 <sup>th</sup> Street and Ridge Place,SE 2nd Street, 300 feet North of N Place,	Modeled*	0	0.00	0.00	0.00	0.00	0.00		
	SE	Metered	0	0.00	0.00	0.00	0.00	0.00		
010	O Street SewagePumping Station, SE (pumped Overflow)	Modeled*	0	0.00	0.00	0.00	0.00	0.00		
	South of Main Sewage Pumping Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00		
	South of Main SewagePumping									
	Station, SE (gravity overflow) North of Main SewagePumping Station,	Modeled*	0	0.00	0.00	0.00	0.00	0.00		
	SE (Tiber Creek)	Modeled	0	0.00	0.00	0.00	0.00	0.00		
	4th and N Streets, SE 6th and M Streets, SE	Modeled Modeled	0	0.00	0.00	0.00	0.00 0.00	0.00 0.00		
	9th and M Streets, SE	Wodeled	0		ed to tunnel sy		0.00	0.00		
	12th and M Streets, SE				ed to tunnel sy					
	14th and M Streets, SE				ed to tunnel sy					
	Barney Circle and Pennsylvania Ave,									
	SE Northeast Boundary	Modeled*	<u>^</u>	r	ed to tunnel sy		0.00	0.00		
	Northeast Boundary Northeast Boundary - Tunnel OF	Modeled <sup>*</sup> Metered	0	0.00 0.00	0.00	0.00	0.00 0.00	0.00		
	SUBTOTAL	MCGCU	<u> </u>	0.00	0.00	0.00	0.00	0.00		
Potomac CSOs	JBAB Tunnel OF	Matarad	<u>^</u>	0.00	0.00	0.00	0.00	0.00		
	23rd Street, North ofConstitution Ave,	Metered	0	0.00	0.00	0.00	0.00	0.00		
	NW (Easby Point)	Modeled	5	9.36	15.50	3.10	4.50	1.50		
	Northeast of Roosevelt Bridge, NW 27th and K Streets, NW	Modeled Modeled	8	59.48 0.72	18.75 33.50	2.34 4.19	4.50 11.75	0.50 0.25		
-	30th and K Streets, NW	Modeled	20	3.00	127.25	6.36	27.25	0.25		
	31st & K St NW	Modeled	6	0.15	5.75	0.96	3.75	0.25		
	Wisconsin Avenue andK St., NW	Modeled	0	0.00	0.00	0.00	0.00	0.00		
027	Water Street West of Street, NW	Modeled	10	3.86	48.25	4.83	12.50	0.75		
028	36th and M Streets, NW	Modeled	19	3.43	131.75	6.93	26.00	0.25		
029	Canal Road 1000 feet east of Rock Creek,NW	Modeled	10	3.65	49.00	4.90	12.50	0.75		
	SUBTOTAL			83.64						
Rock Creek										
ROCK OFECK	Pennsylvania Avenue, East Rock									
031	Creek, NW			S	eparated					
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00		
	N Street extendedwest of 25th									
	Street,NW	Modeled	0	0.00	0.00	0.00	0.00	0.00		
	23rd and O Streets, SW 22nd Street south of Q Street, NW	Modeled Modeled	0	0.00	0.00	0.00	0.00 0.00	0.00 0.00		
	22nd Street South of Q Street, NW	Modeled	8	0.00	17.75	2.22	4.50	0.50		
	Northwest of Belmontand Rock Creek and Potomac Parkway				eparated	ļ	1			
	North of Belmont Road,east of	Madalad	4	0.01	0.05	0.05	0.05	0.05		
	Kalorama Circle, NW Connecticut Avenue east of Rock	Modeled	1	0.01	0.25	0.25	0.25	0.25		
	Creek, NW Biltmore Street extended east of	Modeled	1	0.18	0.25	0.25	0.25	0.25		
040	RockCreek, NW Ontario extended and Rock Creek	Modeled	1	0.18	0.25	0.25	0.25	0.25		
	Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00		
042	Harvard Street and RockCreek Parkway, NW	Modeled	1	0.29	0.25	0.25	0.25	0.25		
	Adams Mill Road South of Irving Street, NW	Modeled	1	0.53	0.25	0.25	0.25	0.25		
	Kenyon Street and Adams Mill Road, NW	Modeled	1	0.27	0.25	0.25	0.25	0.25		
	Adams Mill Road and Lamont Street, NW	Modeled	1	0.22	0.25	0.25	0.25	0.25		
	Park Road south of Piney Branch Parkway, NW	Modeled	1	0.22	0.25	0.25	0.25	0.25		
	Ingleside Terrace extended and Piney		-							
	Branch Parkway Mt. Pleasant Street extended and	Modeled	1	0.07	0.25	0.25	0.25	0.25		
	Piney Branch Parkway Piney Branch and LamontStreet, NW	Modeled Modeled	1	0.36 4.29	0.25 1.25	0.25 0.63	0.25 0.75	0.25 0.50		
	28th Street west of 16th Street, NW	Modeled	0	4.29 0.00	0.00	0.03	0.75	0.00		
	Olive Street extended and Rock Creek									
	Parkway, NW O Street extended and Rock Creek	Modeled	0	0.00	0.00	0.00	0.00	0.00		
052	Parkway, NW O Street west of Rock Creek Parkway,	Modeled	0	0.00	0.00	0.00	0.00	0.00		
	NW West Side of Rock Creek300 ft. south	separated								
	of Mass. Ave, NW Normanstone Drive extended west of	Modeled	0	0.00	0.00	0.00	0.00	0.00		
056	Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00		
	28th Street extended west of Rock Creek, NW	separated								
	Connecticut Avenue and Rock Creek Parkway, NW	separated								
058	Fairway, INVV							r		
	P St and 26 <sup>th</sup> St, NW	Modeled	0	0.00 <b>6.69</b>	0.00	0.00	0.00	0.00		
		Modeled	0	0.00 6.69	0.00	0.00	0.00	0.00		