# QUARTERLY OPERATIONS REPORT


# DISTRICT OF COLUMBIA

# COMBINED SEWER OVERFLOW FACILITIES

THIRD QUARTER, 2021

Prepared By:

D.C. Water and Sewer Authority Department of Sewer Operations 2<sup>nd</sup> & N Streets, SE Washington, D.C. 20003



# DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

# Monthly Operations Report For Combined Sewer System

Month: July 2021

### Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Operations
Washington, D.C. 20003

## DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

# Monthly Operations Report for Combined Sewer System Month: July 2021 Table of Contents

#### 1. INTRODUCTION

#### 2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

#### 3. DRY WEATHER OVERFLOWS

#### 4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

#### 5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

#### 1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

#### 2. OPERATION AND MAINTENANCE

#### 2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
41	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
51	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	07/09/21	*			
7	W Street and Railroad Ave, SE	005	07/09/21	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 <sup>th</sup> Street and Ridge Place, SE (Diversion Structure)	007	07/09/21	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	07/09/21	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	07/13/21	*			
11	"O" Street Pumping Station	011(a)	07/19/21	*			
12	Storm Pump Discharge at Main Pumping Station	011	07/23/21	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	07/14/21	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	07/14/21	*			
15	South Capitol and E Streets	010	07/08/21	*			
15a	Half and L Streets, SE	010	07/08/21	*			
15b	South Capitol and I Streets	010	07/07/21	*			
15c	South Capitol and I Streets	010	07/07/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	07/14/21	*			
17	4th and N Streets, SE, Both Extended	013	07/14/21	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE (Side Overflow Weir)	013	07/19/21	*			
17b	4 <sup>th</sup> and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	07/14/21	*			
18	6 <sup>th</sup> and M Streets, SE (Diversion and Overflow Structure)	014	07/06/21	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	07/19/21	*			
19	9 <sup>th</sup> and M Streets, SE	015	07/13/21	*			
19a	9 <sup>th</sup> and M Streets, SE	015	07/13/21	*			
19b	9th and M Streets, SE (Diversion Chamber)	015	07/13/21	*			
19c	9th and M Streets, SE (Diversion Chamber)	015	07/13/21	*			
20	12 <sup>th</sup> and M Streets, SE	016	07/13/21	*			
20a	12 <sup>th</sup> and M Streets, SE	016	07/13/21	*			
20b	12 <sup>th</sup> and M Streets, SE (CSO-016 Diversion Chamber)	016	07/13/21	*			
21	14 <sup>th</sup> and M Streets, SE	017	07/13/21	*			
21a	14 <sup>th</sup> and M Streets, SE (CSO-017 Diversion Chamber)	017	07/13/21	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	07/19/21	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	07/19/21	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	07/19/21	*			
22d	Kentucky Ave and Potomac Street, SE	018	07/19/21	*			
22e	14th Street and Kentucky Ave, SE	018	07/19/21	*			
23	Independence Ave, 21st Street, SE, Extended	019	07/19/21	*			
24a	East Capitol St, west of RFK stadium	019	07/19/21	*			
28	21st and Constitution Ave, NW	020	07/06/21	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	07/06/21	*			
30	17 <sup>th</sup> and D Streets, NW	020	07/06/21	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	07/06/21	*			
33	10 <sup>th</sup> and F Streets, NW	020	07/06/21	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	07/08/21	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	07/06/21	*			
35	Northeast of Roosevelt Bridge, NW	021	07/08/21	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	07/07/21	*			
36	27 <sup>th</sup> and I Streets, NW	022	07/06/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs	1	
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36a	New Hampshire Ave and Eye Street, NW	022	07/06/21	*			
36b	19th and L Streets, NW	022, 034	07/12/21	*			
36d	17 <sup>th</sup> and L Streets, NW	022, 034	07/12/21	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	07/12/21	*			
36h	18th and M Streets, NW	022, 034	07/12/21	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	07/06/21	*			
38	29th and K Streets, NW	024	07/07/21	*			
38a	30th Street, south of K Street, NW	024	07/07/21	*			
39a	30th and K Streets, NW	024	07/07/21	*			
39b	30th and K Streets, NW	024	07/07/21	*			
41b	31st and K Streets, NW	025	07/07/21	*			
41c	31st and K Streets, NW	025	07/07/21	*			
42	Wisconsin Ave and K Street, NW	026	07/07/21	*			
43	Potomac and Water Streets, NW	027	07/07/21	*			
43a	Potomac and Water Streets, NW	027	07/07/21	*			
44	Water Street, west of Potomac St, NW	027	07/07/21	*			
45	36 <sup>th</sup> and M Streets, NW	028	07/09/21	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	07/09/21	*			
47	38th Street and Reservoir Road, NW	029	07/09/21	*			
47a	37 <sup>th</sup> and T Streets, NW	029	07/09/21	*			
47b	37th and T Streets, NW	029	07/09/21	*			
47c	38th and W Streets, NW	029	07/09/21	*			
49 <sup>1</sup>	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	07/27/21	*			
51	N Street Extended, west of 25th Street, NW	033	07/27/21	*			
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	07/08/21	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	07/07/21	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	07/07/21	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	07/07/21	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	07/27/21	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	07/27/21	*			
54	23 <sup>rd</sup> and O Streets, NW	034	07/12/21	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	07/12/21	*			

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	07/12/21	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	07/12/21	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	07/12/21	*			
58 <sup>1</sup>	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	07/26/21	*			
60	Connecticut Ave, east of Rock Creek, NW	039	07/26/21	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	07/26/21	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	07/21/21	*			
63	Harvard Street and Rock Creek Parkway, NW	042	07/21/21	*			
64	Adams Mill Road, south of Irving Street, NW	043	07/21/21	*			
65	Kenyon Street and Adams Mill Road, NW	044	07/21/21	*			
65a	Kenyon Street and Adams Mill Road, NW	044	07/21/21	*			
66	Adams Mill Road and Lamont Street, NW	045	07/21/21	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	07/21/21	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	07/21/21	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	07/21/21	*			
70	Piney Branch Parkway, west of 16th Street, NW	049	07/21/21	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	07/09/21	*			
71	28th Street, west of Rock Creek Parkway, NW	050	07/09/21	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	07/12/21	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	07/12/21	*			
73	O Street Extended and Rock Creek Parkway, NW	052	07/12/21	*			
$74^{1}$	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	07/27/21	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	07/27/21	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	07/27/21	*			
78 <sup>1</sup>	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 <sup>1</sup>	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 <sup>th</sup> and P Streets, NW	060	07/12/21	*			
84a	26 <sup>th</sup> and P Streets, NW	060	07/12/21	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	07/14/21	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	07/14/21	*			

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
89	First and V St, NW (First St Tunnel)	019	07/14/21	*			
90	First and V St, NW (First St Tunnel)	019	07/14/21	*			
91	First and V St, NW (First St Tunnel)	019	07/14/21	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	07/28/21	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	07/28/21	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	07/13/21	*			
96	CSO 007 Shaft at 11 <sup>th</sup> St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	07/13/21	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	07/13/21	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	07/14/21	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	07/14/21	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	07/14/21	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	07/28/21	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	07/28/21	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	07/28/21	*			
104	Poplar Point PS Discharge Chamber	N/A	07/28/21	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	07/28/21	*			

1. Noted structures no longer function as a combined sewer overflow regulator structure.

### 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

ĺ						Tic	le					
				C	utfall	Ga	te	Tid	e Gate			
				Co	ndition	Prese	ent?	Cor	ndition	CS	O Sign	
	NPDES		Date		Needs				Needs		Needs	
	Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed

				outfall ndition	Tio Ga Press	te		le Gate ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
$003^{1}$	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	07/28/21	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	07/15/21	*		*		*		*		
$006^{1}$	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	07/15/21	*		*		*		*		
009	O St. Sewage Pumping Station, SE	07/23/21	*		*		*		*		
010	O St. Sewage Pumping Station, SE	07/23/21	*			*			*		
011	Main Sewage Pumping Station, SE	07/23/21	*			*			*		
011a	Main Sewage Pumping Station, SE	07/23/21	*		*		*		*		
012	Main Sewage Pumping Station, SE	07/23/21	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	07/23/21	*		*		*		*		
014	Navy Yard, aligned with 6th St., SE	07/23/21	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	07/23/21	*			*			*		
016	12th and O Streets, SE	07/29/21	*		*		*		*		
017	M and Water Street, SE	07/23/21	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	07/23/21	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	07/28/21	*		*		*		*		(21-447424) Sign has been replaced. Old sign, discarded.
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	07/28/21	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	07/15/21	*		*		*		*		
021	Rock Creek Parkway and C St., NW	07/15/21	*			*			*		
022	Rock Creek Parkway and G St., NW	07/15/21	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW <sup>1</sup>	07/15/21	*		*		*		*		
025	South of 31st and K Streets, NW	07/15/21	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	07/15/21	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	07/15/21	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	07/15/21	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	07/15/21	*			*			*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	07/27/21	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	07/27/21	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	07/12/21	*			*			*		

					Tio						
				utfall	Ga			le Gate			
			Co	ndition	Pres	ent?	Со	Condition		O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work		Work	Notes, Work Needed or Performed
	P St. Bridge and Rock Creek Parkway	07/12/21	*			*			*		
050	22nd Street, South of Q Street NW.	07/26/21	*		*		*		*		
0371	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	07/26/21	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	07/26/21	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	07/26/21	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	07/26/21	*		*		*		*		
042	Harvard St. and Beach Dr NW.	07/26/21	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	07/26/21	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	07/26/21	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	07/26/21	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	07/21/21	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	07/21/21	*		*		*		*		
048	South of Piney Branch Parkway and 17 <sup>th</sup> St.	07/21/21	*		*		*		*		
049	North of Piney Branch Parkway and 17th St.	07/21/21	*		*		*		*		
050	Rock Creek Parkway and L St., NW	07/09/21	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	07/27/21	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	07/27/21	*		*		*		*		
053 <sup>1</sup>	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	07/27/21	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	07/27/21	*		*		*		*		
0571	28th Street and Rock Creek Parkway, NW	N/A									
0581	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	07/26/21	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

# 2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3

**Pumping Stations – Inspections and Equipment in Service** 

Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service
Main	31	3	4	None	-	-	-	-
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	31	4	5	Pump #2	7/12/21 – 7/22/21	Pump was placed out of service for repair work done on the VFD panel.	21-470156	Returned to service on 7/23/21
				Screen #2	7/12/21 – 7/22/21	Screen was placed out of service for repair work done on Pump #2 VFD panel.	21-470156	Returned to service on 7/23/21

Table 2-4
Pumping Stations – Preventive Maintenance

	Date	gpg	Work Order	
Pumping Station	Performed	Type of Preventive Maintenance Performed 1,2	Number	Comments
Main	7/4/21	Group A	21-432644	Add oil, grease bearings and replace packing if needed.
O St	7/18/21	Group A	21-458037	Add oil, grease bearings and replace packing if needed.
Eastside	7/2/21	Group A	21-401949	Add oil, grease bearings and replace packing if needed.
Poplar Point	7/21/21	Group A	21-436967	Add oil, grease bearings and replace packing if needed.
Potomac	7/1/21	Group A	21-404993	Add oil, grease bearings and replace packing if needed.
Rock Creek	7/22/21	Group A	21-413757	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	7/14/21	Group A	21-437030	Add oil, grease bearings and replace packing if needed.
Earl Place	7/1/21	Group A	21-411404	Add oil, grease bearings and replace packing if needed.
1st Street Tunnel Dewatering	7/28/21	Group B	21-465656	

- 1. Group A consists of:
  - a. Exercise bar screens
  - b. Exercise all sump pumps
  - c. Drain condensation from air compressor storage tank
  - d. Check depth of screening in the screen room and schedule Vactor truck as required
  - e. Check all safety equipment
  - f. Issue work order requests as required
- 2. Group B consists of:
  - a. Inspect and manually run CSO Pumps
  - b. Generator:
    - i. Inspection operation and test, inspect oil level, inspect coolant level
  - c. MCC:
    - i. Test gas monitoring system
    - ii. Inspect and test level indicators
  - d. Valve Vault
    - i. Lubricate knife gate valve stem and stem nut
    - ii. Flush air and vacuum release valve

Table 2-5
Pumping Stations – Pumpage

		nitary npage	Screenings Collected (tons) <sup>1</sup>	First Stre	of CSO from eet Tunnel wer System
Pumping Station	Total Wastewater (mg)	Daily Average Wastewater (mg)		Date	Volume (mg)
Main <sup>1,2</sup>	1537.57	49.60	N/A	N/A	N/A
O St <sup>1,2</sup>	130.31	4.20	N/A	N/A	N/A
Eastside	217.28	7.01	N/A	N/A	N/A
Poplar Point	336.95	10.87	N/A	N/A	N/A
Potomac	3523.76	113.67	N/A	N/A	N/A
Rock Creek	244.06	7.87	N/A	N/A	N/A
Upper Anacostia	41.15	1.33	N/A	N/A	N/A
Earl Place	0.110	0.004	N/A	N/A	N/A
1st Street Tunnel	N/A	N/A	N/A	7/1/21	0.17
Dewatering				7/2/21 7/3/21 7/9/21 7/10/21 7/14/21 7/15/21 7/17/21 7/19/21 7/21/21 7/26/21 7/27/21	0.46 0.33 0.15 0.38 0.04 0.02 0.02 0.02 0.03 0.42 1.31

- 1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
- 2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

#### 2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-6
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	7/14/21	No	N/A	N/A	N/A
14 - West	7/14/21	No	N/A	N/A	N/A
15	7/8/21	No	N/A	N/A	N/A
15A	7/8/21	No	N/A	N/A	N/A
16 – East	7/14/21		7/4/21	Note 1	7/4/21
		Yes	7/6/21	Note 2	7/6/21
			7/25/21	Note 2	7/25/21
16 – West	7/14/21		7/4/21	Note 1	7/4/21
		Yes	7/6/21	Note 2	7/6/21
			7/25/21	Note 2	7/25/21
34	7/8/21	No	N/A	N/A	N/A
35	7/8/21	No	N/A	N/A	N/A
52	7/8/21	No	N/A	N/A	N/A

- 1. On 7/4/21, Structures 16 (E and W) deflated due to possible water in the compressor. Maintenance personnel investigated the structure, and a valve was drained to let water out of the compressor. The structure was out of service for approximately 13 minutes and was returned to service in less than 24 hours. This was not an overflow as this was a dry weather deflation and the downstream levels exceeded upstream levels.
- 2. On 7/6/21 and 7/25/21, Structures 16 (E and W) deflated due to a high level reading on the level sensor. Instrumentation personnel investigated the structure and noticed condensation on the level sensor. The level sensor was cleaned, the signal was stabilized, and the structure was returned to service in less than 24 hours. This was not an overflow to the river as the downstream levels exceeded upstream levels.

Table 2-7
Inflatable Dams & SCADA Sites - Wet Weather Operations

Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	None	N/A	Inflated
15	None	N/A	Inflated
15A	None	N/A	Inflated
16 (E & W) <sup>1</sup>	None	N/A	Inflated
34	7/1/21	0 hr., 1 min	Deflated
	7/9/21	0 hr., 1 min	Deflated
35	7/1/21	1 hr., 26 mins	Deflated
	7/9/21	0 hr., 27 mins	Deflated
	7/26/21	0 hr., 28 mins	Deflated
52	7/1/21	0 hr., 3 mins	Deflated
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	37/4
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	Operational Status	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

2	DDI	********	TITED	OVEDEL	OTTIC
.5	DK Y	W H.A	IHEK	OVERFI	UWS

There was no dry weather combined sewer overflows reported during July 2021.

#### 4. SOLIDS AND FLOATABLES CONTROL

# 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

				Inspections	1		Cleaning				
				Total	Total						
				Anacostia	Anacostia	CBs Cleaned Thru		CB's C	leaned	Total CBs Cleaned	
			CD :	CBs	CBs	Last N	1onth	This I	<i>Month</i>	This Year	r to Date
		CD :	CBs in	Inspected	Inspected						
		CBs in	Anacostia	Once this	Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1449	1426	652	652	102	188	179	394	394	582	573
2	2792	2642	476	476	111	257	196	1336	1332	1593	1528
3	3687	187	0	0	0	2381	2	178	175	2559	177
4	3495	1723	0	0	0	2938	1503	98	98	3036	1601
5	4007	1769	1692	1692	6	517	24	12	10	529	34
6	3316	2666	2647	2647	65	350	73	19	17	369	90
7	3785	43	41	41	2	2451	4	7	0	2458	4
8	2832	212	209	209	2	1793	2	0	0	1793	2
Grand Total	25363 <sup>1</sup>	10668 <sup>1</sup>	5717 <sup>1</sup>	5717	288	10875	1983	2044	2026	12919	4009
% Cleaned/Inspected				100%	5%					51%	38%
to Date				100,0						0170	20,0

#### Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

#### 4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	07/26/21	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	07/26/21	Good	None	Routine Cleaning	(1)

#### Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3
Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	21
Days not Operating	3
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	1 Skimmer
Dates	B33: 7/21 - 7/22
Reason	B33: Bearing failure on number one screen.
Plan to Restore to Service	B33: Returned to operations on 7/23.
Amount Material Collected	25 tons this month. Calendar year to date 175 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

#### 4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

#### 5. MONITORING

# 5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1
Bar Racks at Main & O Street Pumping Stations

	Date	Cond	lition	Work Order		Work Performed or
<b>Pumping Station</b>	Inspected	Good	Needs Work	Number	Work Needed	
Bar Racks at O Street Storm Pumps (CSO 010)	7/28/21	X		21-475317		
Bar Racks at Main Storm Pumps (CSO 011)	7/28/21	X		21-475310		

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.2

Rain Data

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
7/1/2021	2.02	2.64	1.56	1.48	1.27
7/2/2021	0.06	0.05	0.08	0.07	0.09
7/3/2021	0.03	0	0.04	0.03	0
7/4/2021	0	0	0	0	0
7/5/2021	0	0	0	0	0
7/6/2021	0	0	0	0	0
7/7/2021	0	0	0	0	0
7/8/2021	0.26	0.41	0.11	0.36	0.24
7/9/2021	1.30	0.84	0.98	0.96	1.15
7/10/2021	0	0	0	0	0
7/11/2021	0	0	0	0	0
7/12/2021	0	0	0	0	0
7/13/2021	0	0	0	0	0
7/14/2021	0	0	0	0	0
7/15/2021	0	0	0	0	0
7/16/2021	0	0	0	0	0
7/17/2021	0	0.01	0	0	0
7/18/2021	0	0	0	0	0
7/19/2021	0	0	0	0	0
7/20/2021	0	0	0	0	0
7/21/2021	0.04	0.05	0.04	0.03	0.45
7/22/2021	0	0	0	0	0
7/23/2021	0	0	0	0	0
7/24/2021	0	0	0	0.05	0.03
7/25/2021	0	0	0	0	0
7/26/2021	0.80	0.65	0.53	0.09	0.37
7/27/2021	0	0	0	0	0
7/28/2021	0.13	0.03	0.60	0.03	0.45
7/29/2021	0	0	0.12	0.01	0.19
7/30/2021	0	0	0	0	0
7/31/2021	0	0	0	0	0
TOTAL	4.64	4.68	4.06	3.11	4.24

5.3


**Wet Weather Overflows** 

Combined Sewer System Model Results are summarized below.

# Combined Sewer System Model Results Period: Q3 2021 (July, August, September) SCENARIO: QuarterlyReport\_2021Q3 , created on 11 October 2021

	SCENARIO	: QuarterlyRepor	rt_2021Q3 , crea	iteu on 11 O	Lionei 202 i			
				CSO	Total		Maximum	Minimum
			Number of	Overflow	Duration of	Avg Duration	Duration of	Duration of
NPDES No.	Description	Data Source	Overflows (Occurrences)	Volume (mg)	Overflow (hrs)	of Overflow (hrs)	Overflow (hrs)	Overflow (hrs)
IN DECINO.	Везеприон	Data Cource	(Occurrences)	(mg)	(1113)	(1113)	(1113)	(1113)
Anacostia CSC		M. J.L.		0.00	0.00	0.00	0.00	0.00
005	Chicago St and Railroad Station SE Good Hope Road, West of Nichols	Modeled	0	0.00	0.00	0.00	0.00	0.00
006	Ave.,SE				separated			
007	13 <sup>th</sup> Street and Ridge Place,SE	Metered	2	0.43	0.83	0.00	0.00	0.00
	2nd Street, 300 feet North of N Place,							
009	SE O Street SewagePumping Station, SE	Metered	2	3.94	2.50	1.25	2.08	0.42
010	(pumped Overflow)	Metered	1	10.28	3.08	3.08	3.08	3.08
	South of Main Sewage Pumping							
011	Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
011a	South of Main SewagePumping Station, SE (gravity overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
0114	North of Main SewagePumping	Motoroa	, ,	0.00	0.00	0.00	0.00	0.00
012	Station, SE (Tiber Creek)	Metered	2	0.69	2.50	1.25	1.33	1.17
013 014	4th and N Streets, SE 6th and M Streets, SE	Modeled Modeled	0	0.00	0.00	0.00	0.00	0.00
015	9th and M Streets, SE	Wodeled	0		ed to tunnel s		0.00	0.00
016	12th and M Streets, SE				ed to tunnel s			
017	14th and M Streets, SE			consolidat	ed to tunnel s	ystem		
018	Barney Circle andPennsylvania Ave, SE			consolidat	ed to tunnel s	vstem		
019	Northeast Boundary	Metered	3	48.02	7.92	2.64	7.00	0.42
019A	Northeast Boundary - Tunnel OF	Metered	1	5.21	0.67	0.67	0.67	0.67
	SUBTOTAL			68.57	<u> </u>			<del></del>
Potomac CSO:	s				1			
003A	JBAB Tunnel OF	Metered	1	6.81	1.25	1.25	1.25	1.25
020	23rd Street, North of Constitution Ave, NW (Easby Point)	Modeled	14	72.56	49.75	2 5 5	15.75	0.75
020 021	Northeast ofRoosevelt Bridge, NW	Modeled	14 14	283.90	50.25	3.55 3.59	15.75 16.00	0.75
022	27th and K Streets, NW	Modeled	20	60.90	83.00	4.15	20.25	0.25
024	30th and K Streets, NW	Modeled	19	31.77	115.00	6.05	17.00	0.50
025 026	31st & K St NW Wisconsin Avenue andK St., NW	Modeled Modeled	15 0	0.63	43.00 0.00	2.87 0.00	15.25 0.00	0.25 0.00
027	Water Street West ofStreet, NW	Modeled	18	20.29	69.50	3.86	17.75	0.50
028	36th and M Streets, NW	Modeled	19	5.95	103.00	5.42	17.75	0.50
000	Canal Road 1000 feet east of Rock	NA. 4.1.4	00	45.40	70.05	0.00	47.50	0.05
029	Creek,NW SUBTOTAL	Modeled	20	15.18 <b>497.99</b>	73.25	3.66	17.50	0.25
	SOBIOTAL			431.33				
Rock Creek	Denneuhania Avenue Foet Beek							,
031	Pennsylvania Avenue, East Rock Creek, NW				separated			
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th							
033	Street,NW	Modeled Modeled	0	0.66	1.75 0.00	1.75	1.75	1.75 0.00
034 035	23rd and O Streets, SW 22nd Street south of Q Street, NW	Modeled	1	0.00 0.18	0.00	0.00 0.25	0.00 0.25	0.00
036	22nd Street South of Q Street, NW	Modeled	16	1.51	52.00	3.25	15.75	0.50
	Northwest of Belmontand Rock Creek				separated			
037	and Potomac Parkway  North of Belmont Road,east of		1					
038	Kalorama Circle, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	Connecticut Avenue east of Rock							
039	Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Biltmore Street extended east of RockCreek, NW	Modeled	1	0.08	1.25	1.25	1.25	1.25
040	Ontario extended and Rock Creek	Wodeled	·	0.00	1.20	1.20	1.20	1.20
041	Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Harvard Street and RockCreek	Modeled	_	0.02	1.50	0.75	1.05	0.05
042	Parkway, NW Adams Mill Road South of Irving	Modeled	2	0.03	1.50	0.75	1.25	0.25
043	Street, NW	Modeled	6	2.26	9.75	1.63	6.25	0.25
	Kenyon Street and Adams Mill Road,							
044	NW Adams Mill Road and Lamont Street,	Modeled	1	0.00	0.25	0.25	0.25	0.25
045	NW	Modeled	7	0.2225	10.00	1.43	6.25	0.25
	Park Road south of Piney Branch							
046	Parkway, NW	Modeled	5	0.0836	9.00	1.80	6.25	0.25
047	Ingleside Terrace extended and Piney Branch Parkway	Modeled	2	0.11	1.75	0.88	1.25	0.50
547	Mt. Pleasant Street extended and	Modeled		0.11	1.15	0.00	1.20	0.00
048	Piney Branch Parkway	Modeled	4	0.47	8.75	2.19	6.00	0.50
049	Piney Branch and LamontStreet, NW	Modeled	11	72.68	16.00	1.45	6.75	0.25
050	28th Street west of 16th Street, NW Olive Street extended and Rock Creek	Modeled	0	0.00	0.00	0.00	0.00	0.00
051	Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	O Street extended and Rock Creek							
052	Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
053	O Street west of Rock Creek Parkway, NW				separated			
000	West Side of Rock Creek300 ft. south							
054	of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
050	Normanstone Drive extended west of	Modeled	_	0.00	0.00	0.00	0.00	0.00
056	Rock Creek, NW 28th Street extended west of Rock	Modeled	0	0.00	0.00	0.00	0.00	0.00
057	Creek, NW				separated			
	Connecticut Avenue and Rock Creek		•	,	separated			
058	Parkway, NW	Mar della 1	^			0.00	0.00	0.00
060	P St and 26 <sup>th</sup> St, NW SUBTOTAL	Modeled	0	0.00 <b>78.29</b>	0.00	0.00	0.00	0.00
	SUBTUTAL			10.29	<b>H</b>			<del>                                     </del>
	TOTAL			644.85				
I-VCEWED/CCC	QUARTERLY REPORT\CSO 3rd Quart	or Poport 2021/IO	Poport 202102	TobloE vlovi	oummon, tob	I- OF-		

I:\SEWER\CSO QUARTERLY REPORT\CSO 3rd Quarter Report 2021\[QReport\_2021Q3\_Table5.xlsx]summary\_table\_OFs



# DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

Serving the Public • Protecting the Environment

# Monthly Operations Report For Combined Sewer System

Month: August 2021

### Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Operations
Washington, D.C. 20003

## DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

# Monthly Operations Report for Combined Sewer System Month: August 2021 Table of Contents

#### 1. INTRODUCTION

#### 2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

#### 3. DRY WEATHER OVERFLOWS

#### 4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

#### 5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

#### 1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

#### 2. OPERATION AND MAINTENANCE

#### 2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
41	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
51	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	08/04/21	*			
7	W Street and Railroad Ave, SE	005	08/04/21	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 <sup>th</sup> Street and Ridge Place, SE (Diversion Structure)	007	08/04/21	*			
9a	13th Street and Ridge Place, SE (Regulator Structure)	007	08/04/21	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	08/30/21	*			
11	"O" Street Pumping Station	011(a)	08/30/21	*			
12	Storm Pump Discharge at Main Pumping Station	011	08/10/21	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	08/25/21	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	08/25/21	*			
15	South Capitol and E Streets	010	08/11/21	*			
15a	Half and L Streets, SE	010	08/25/21	*			
15b	South Capitol and I Streets	010	08/09/21	*	•		
15c	South Capitol and I Streets	010	08/09/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	08/25/21	*			
17	4th and N Streets, SE, Both Extended	013	08/24/21	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE (Side Overflow Weir)	013	08/30/21	*			
17b	4 <sup>th</sup> and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	08/24/21	*			
18	6 <sup>th</sup> and M Streets, SE (Diversion and Overflow Structure)	014	08/09/21	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	08/24/21	*			
19	9 <sup>th</sup> and M Streets, SE	015	08/03/21	*			
19a	9 <sup>th</sup> and M Streets, SE	015	08/03/21	*			
19b	9th and M Streets, SE (Diversion Chamber)	015	08/03/21	*			
19c	9th and M Streets, SE (Diversion Chamber)	015	08/03/21	*			
20	12 <sup>th</sup> and M Streets, SE	016	08/03/21	*			
20a	12 <sup>th</sup> and M Streets, SE	016	08/03/21	*			
20b	12 <sup>th</sup> and M Streets, SE (CSO-016 Diversion Chamber)	016	08/03/21	*			
21	14 <sup>th</sup> and M Streets, SE	017	08/03/21	*			
21a	14 <sup>th</sup> and M Streets, SE (CSO-017 Diversion Chamber)	017	08/03/21	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	08/30/21	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	08/30/21	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	08/30/21	*			
22d	Kentucky Ave and Potomac Street, SE	018	08/19/21	*			
22e	14th Street and Kentucky Ave, SE	018	08/19/21	*			
23	Independence Ave, 21st Street, SE, Extended	019	08/19/21	*			
24a	East Capitol St, west of RFK stadium	019	08/19/21	*			
28	21st and Constitution Ave, NW	020	08/09/21	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	08/09/21	*			
30	17 <sup>th</sup> and D Streets, NW	020	08/09/21	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	08/09/21	*			
33	10 <sup>th</sup> and F Streets, NW	020	08/09/21	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	08/11/21	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	08/09/21	*			
35	Northeast of Roosevelt Bridge, NW	021	08/11/21	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	08/11/21	*			
36	27 <sup>th</sup> and I Streets, NW	022	08/09/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36a	New Hampshire Ave and Eye Street, NW	022	08/09/21	*			
36b	19th and L Streets, NW	022, 034	08/13/21	*			
36d	17 <sup>th</sup> and L Streets, NW	022, 034	08/13/21	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	08/13/21	*			
36h	18th and M Streets, NW	022, 034	08/13/21	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	08/09/21	*			
38	29th and K Streets, NW	024	08/04/21	*			
38a	30th Street, south of K Street, NW	024	08/04/21	*			
39a	30th and K Streets, NW	024	08/04/21	*			
39b	30th and K Streets, NW	024	08/04/21	*			
41b	31st and K Streets, NW	025	08/04/21	*			
41c	31st and K Streets, NW	025	08/04/21	*			
42	Wisconsin Ave and K Street, NW	026	08/04/21	*			
43	Potomac and Water Streets, NW	027	08/04/21	*			
43a	Potomac and Water Streets, NW	027	08/04/21	*			
44	Water Street, west of Potomac St, NW	027	08/04/21	*			
45	36th and M Streets, NW	028	08/02/21	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	08/02/21	*			
47	38th Street and Reservoir Road, NW	029	08/02/21	*			
47a	37th and T Streets, NW	029	08/02/21	*			
47b	37th and T Streets, NW	029	08/02/21	*			
47c	38th and W Streets, NW	029	08/02/21	*			
491	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	08/23/21	*			
51	N Street Extended, west of 25th Street, NW	033	08/23/21	*			
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	08/11/21	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	08/09/21	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	08/09/21	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	08/09/21	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	08/09/21	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	08/09/21	*			
54	23 <sup>rd</sup> and O Streets, NW	034	08/13/21	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	08/13/21	*			

				Condition			
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	08/13/21	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	08/13/21	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	08/13/21	*			
58 <sup>1</sup>	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	08/02/21	*			
60	Connecticut Ave, east of Rock Creek, NW	039	08/02/21	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	08/02/21	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	08/18/21	*			
63	Harvard Street and Rock Creek Parkway, NW	042	08/18/21	*			
64	Adams Mill Road, south of Irving Street, NW	043	08/18/21	*			
65	Kenyon Street and Adams Mill Road, NW	044	08/18/21	*			
65a	Kenyon Street and Adams Mill Road, NW	044	08/18/21	*			
66	Adams Mill Road and Lamont Street, NW	045	08/18/21	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	08/18/21	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	08/18/21	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	08/18/21	*			
70	Piney Branch Parkway, west of 16th Street, NW	049	08/18/21	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	08/02/21	*			
71	28th Street, west of Rock Creek Parkway, NW	050	08/02/21	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	08/13/21	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	08/13/21	*			
73	O Street Extended and Rock Creek Parkway, NW	052	08/13/21	*			
74 <sup>1</sup>	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	08/23/21	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	08/23/21	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	08/23/21	*			
78 <sup>1</sup>	28th Street Extended, west of Rock Creek, NW	057	N/A				
79¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26th and P Streets, NW	060	08/13/21	*			
84a	26 <sup>th</sup> and P Streets, NW	060	08/13/21	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	08/18/21	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	08/18/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
89	First and V St, NW (First St Tunnel)	019	08/18/21	*			
90	First and V St, NW (First St Tunnel)	019	08/18/21	*			
91	First and V St, NW (First St Tunnel)	019	08/18/21	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	08/31/21	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	08/31/21	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	08/03/21	*			
96	CSO 007 Shaft at 11 <sup>th</sup> St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	08/31/21	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	08/31/21	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	08/31/21	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	08/25/21	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	08/25/21	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	08/31/21	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	08/31/21	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	08/31/21	*			
104	Poplar Point PS Discharge Chamber	N/A	08/31/21	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	08/31/21	*			

1. Noted structures no longer function as a combined sewer overflow regulator structure.

# 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2
Outfalls and Tide Gates

	01										
				Tide							
			Out		Ga		Tide Gate				
		_	Co	ndition	Pres	ent?	Co.	ndition	CS	O Sign	
NPDES	T	Date	017	Needs	3.7		017	Needs	OIZ	Needs	N. W. IN II D.C. I
Outfall	Location		OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	08/31/21	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	08/10/21	*		*		*		*		
	Good Hope Road and Welsh Memorial Bridge	N/A									
	Between 11th St. and Anacostia Bridges, SE	08/10/21	*		*		*		*		
	O St. Sewage Pumping Station, SE	08/10/21	*		*		*		*		
	O St. Sewage Pumping Station, SE	08/10/21	*			*			*		
	Main Sewage Pumping Station, SE	08/10/21	*			*			*		
011a	Main Sewage Pumping Station, SE	08/10/21	*		*		*		*		
012	Main Sewage Pumping Station, SE	08/10/21	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	08/10/21	*		*		*		*		
014	Navy Yard, aligned with 6 <sup>th</sup> St., SE	08/10/21	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	08/10/21	*			*			*		
016	12th and O Streets, SE	08/10/21	*		*		*		*		
017	M and Water Street, SE	08/10/21	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	08/10/21	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	08/31/21	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	08/31/21	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	08/12/21	*		*		*		*		
	Rock Creek Parkway and C St., NW	08/12/21	*			*			*		
	Rock Creek Parkway and G St., NW	08/12/21	*		*		*		*		
	South of 30 <sup>th</sup> and K Streets, NW <sup>1</sup>	08/12/21	*		*		*		*		
	South of 31st and K Streets, NW	08/12/21	*		*		*		*		
	Wisconsin Avenue and Water Street, NW	08/12/21	*		*		*		*		
	33 <sup>rd</sup> and Water Sts., NW	08/12/21	*			*			*		
	Key Bridge and Whitehurst Freeway, NW	08/12/21	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	08/12/21	*			*			*		
-	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
	26th and M Street, NW	08/23/21	*			*			*		
VJ4	2011 211 211 211 211 211	00,23,21	i		l			1			

					Tide Gate T						
			C	utfall			Tia	le Gate			
			Со	ndition	Prese	ent?	Condition		CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
033	Across street from St. Francis Jr. High and aligned with N St., NW.	08/23/21	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	08/13/21	*			*			*		
035	P St. Bridge and Rock Creek Parkway	08/13/21	*			*			*		
036	22nd Street, South of Q Street NW.	08/18/21	*		*		*		*		
0371	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	08/02/21	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	08/02/21	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	08/02/21	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	08/19/21	*		*		*		*		
042	Harvard St. and Beach Dr NW.	08/19/21	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	08/19/21	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	08/19/21	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	08/19/21	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	08/18/21	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	08/18/21	*		*			*	*		Tidegate unhinged. 21-547342 Repair Work is pending, Contractor has been notified.
048	South of Piney Branch Parkway and 17th St.	08/18/21	*		*		*		*		
049	North of Piney Branch Parkway and 17th St.	08/18/21	*		*		*		*		
050	Rock Creek Parkway and L St., NW	08/02/21	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	08/30/21	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	08/30/21	*		*		*		*		
0531	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	08/23/21	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	08/23/21	*		*		*		*		
0571	28th Street and Rock Creek Parkway, NW	N/A									
0581	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	08/18/21	*		*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

# 2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3

**Pumping Stations – Inspections and Equipment in Service** 

				r umping stut		una zquipinene in ser (10)		
Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service
Main	31	3	4	None				
					-	-	-	-
Eastside	1	2	4	None				
					=	-	-	-
Poplar Point	1	2	4	None				
					=	-	-	-
Potomac	31	4	5	None				
					-	-	-	-

Table 2-4
Pumping Stations – Preventive Maintenance

	Date	<u> </u>	Work Order	
Pumping Station	Performed	Type of Preventive Maintenance Performed 1,2	Number	Comments
Main	8/12/21	Group A	21-488322	Add oil, grease bearings and replace packing if needed.
O St	8/16/21	Group A	21-515410	Add oil, grease bearings and replace packing if needed.
Eastside	8/10/21	Group A	21-441121	Add oil, grease bearings and replace packing if needed.
Poplar Point	8/10/21	Group A	21-493631	Add oil, grease bearings and replace packing if needed.
Potomac	8/5/21	Group A	21-446610	Add oil, grease bearings and replace packing if needed.
Rock Creek	8/3/21	Group A	21-459252	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	8/12/21	Group A	21-493695	Add oil, grease bearings and replace packing if needed.
Earl Place	8/6/21	Group A	21-466123	Add oil, grease bearings and replace packing if needed.
1st Street Tunnel Dewatering	8/24/21	Group B	21-521084	

- 1. Group A consists of:
  - a. Exercise bar screens
  - b. Exercise all sump pumps
  - c. Drain condensation from air compressor storage tank
  - d. Check depth of screening in the screen room and schedule Vactor truck as required
  - e. Check all safety equipment
  - f. Issue work order requests as required
- 2. Group B consists of:
  - a. Inspect and manually run CSO Pumps
  - b. Generator:
    - i. Inspection operation and test, inspect oil level, inspect coolant level
  - c. MCC:
    - i. Test gas monitoring system
    - ii. Inspect and test level indicators
  - d. Valve Vault
    - i. Lubricate knife gate valve stem and stem nut
    - ii. Flush air and vacuum release valve

Table 2-5
Pumping Stations – Pumpage

		nitary npage	Screenings Collected (tons) <sup>1</sup>	Pumpage of CSO from First Street Tunnel back to Sewer System			
Pumping Station	Total Wastewater (mg)	Daily Average Wastewater (mg)		Date	Volume (mg)		
Main <sup>1,2</sup>	1635.90	52.77	N/A	N/A	N/A		
O St <sup>1,2</sup>	149.45	4.82	N/A	N/A	N/A		
Eastside	183.00	5.90	N/A	N/A	N/A		
Poplar Point	341.27	11.01	N/A	N/A	N/A		
Potomac	3823.63	123.34	N/A	N/A	N/A		
Rock Creek	236.69	7.64	N/A	N/A	N/A		
Upper Anacostia	41.40	1.34	N/A	N/A	N/A		
Earl Place	1.08	0.035	N/A	N/A	N/A		
1 <sup>st</sup> Street Tunnel Dewatering	N/A	N/A	N/A	8/10/21 8/11/21 8/13/21 8/15/21 8/18/21 8/19/21 8/20/21 8/22/21 8/24/21 8/27/21 8/28/21 8/30/21 8/31/21	0.25 0.02 0.01 3.66 0.06 0.03 3.63 0.04 0.03 0.56 0.32 0.02 0.01		

- 1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
- 2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

#### 2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-6
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam	D. I. I.	Was Dam Out of Service	D	n	C. I. I. I. A. D. J. C. C.
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	8/25/21	No	N/A	N/A	N/A
14 - West	8/25/21	No	N/A	N/A	N/A
15	8/11/21	No	N/A	N/A	N/A
15A	8/25/21	No	N/A	N/A	N/A
16 – East	8/25/21	Yes	8/7/21	Note 1	8/7/21
16 – West	8/25/21	Yes	8/7/21	Note 1	8/7/21
34	8/11/21	Yes	8/23/21	Note 2	8/23/21
			8/25/21	Note 2	8/25/21
			8/31/21	Note 2	8/31/21
35	8/11/21	No	N/A	N/A	N/A
52	8/11/21	No	N/A	N/A	N/A

- 1. On 8/7/21, Structures 16 (E and W) deflated due to a high level reading on the level sensor. Instrumentation personnel investigated the structure and noticed condensation on the level sensor. The level sensor was cleaned, the signal was stabilized, and the structure was returned to service in less than 24 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.
- 2. On 8/23/21, 8/25/21, and 8/31/21, Structure 34 deflated due to a PLC communications failure. Instrumentation personnel investigated the structure and cleared any fault alarms found. The communication signal was stabilized, and the structure was returned to service in less than 24 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.

Table 2-7
Inflatable Dams & SCADA Sites - Wet Weather Operations

Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	8/20/21	0 hr., 10 min	Deflated
15	8/20/21	0 hr., 5 min	Deflated
15A	None	N/A	Inflated
16 (E & W)	8/20/21	1 hr., 53 mins	Deflated
34	8/20/21	0 hr., 35 min	Deflated
	8/21/21	0 hr., 7 min	Deflated
35	8/10/21	0 hr., 41 min	Deflated
	8/15/21	1 hr., 2 min	Deflated
	8/16/21	0 hr., 3 min	Deflated
	8/17/21	0 hr., 25 min	Deflated
	8/20/21	2 hrs., 15 mins	Deflated
	8/21/21	0 hr., 48 min	Deflated
	8/26/21	0 hr., 46 min	Deflated
	8/27/21	0 hr., 46 min	Deflated
52	8/20/21	0 hr., 3 min	Deflated
	8/21/21	0 hr., 3 min	Deflated
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	Operational Status	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

2	DDI	********	TITED	OVEDEL	OTTIC
.5	DK Y	W H.A	IHEK	OVERFI	UWS

There was no dry weather combined sewer overflows reported during August 2021.

#### 4. SOLIDS AND FLOATABLES CONTROL

# 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

			Inspections Cleaning								
				Total	Total						
				Anacostia	Anacostia	CBs Clean	ned Thru	CB's C	leaned	Total CBs Cleaned	
			CD ·	CBs	CBs	Last N	1onth	This I	Month	This Year to Date	
		GD .	CBs in	Inspected	Inspected						
		CBs in	Anacostia	Once this	Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1449	1426	652	652	327	582	573	428	428	1010	1001
2	2792	2642	476	476	271	1593	1528	464	456	2057	1984
3	3687	187	0	0	0	2559	177	94	0	2653	177
4	3495	1723	0	0	0	3036	1601	3	2	3039	1603
5	4007	1769	1692	1692	336	529	34	452	344	981	378
6	3316	2666	2647	2647	269	369	90	261	261	630	351
7	3785	43	41	41	2	2458	4	3	0	2461	4
8	2832	212	209	209	109	1793	2	126	110	1919	112
Grand Total	25363 <sup>1</sup>	10668 <sup>1</sup>	5717 <sup>1</sup>	5717	288	12919	4009	1831	1601	14750	5610
% Cleaned/Inspected				100%	23%					58%	52%
to Date				.0070	2070					3370	<b>52</b> /0

#### Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

#### 4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	08/02/21	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	08/19/21	Good	None	Routine Cleaning	(1)

#### Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3
Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	22
Days not Operating	8
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	3 Skimmers
Dates	B32: 8/19 - 8/24. B33: 8/12 - 8/31. B34: 8/18 - 8/24.
Reason	B32: Hydraulic oil leak. B33: Starboard wing screen damaged.
	B34: Number one screen off track.
Plan to Restore to Service	B32: Returned to operations on 8/24. B33: Repairs in progress
	ETR early September. B34 returned to operations on 8/24.
Amount Material Collected	30 tons this month. Calendar year to date 205 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

#### 4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

#### 5. MONITORING

# 5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1
Bar Racks at Main & O Street Pumping Stations

	Date	Condition		Work Order		Work Performed or
<b>Pumping Station</b>	Inspected	Good	Needs Work	Number	Work Needed	Schedule for Completion
Bar Racks at O Street Storm Pumps (CSO 010)	8/24/21	X		21-521127		
Bar Racks at Main Storm Pumps (CSO 011)	8/24/21	X		21-521120		

<ul><li>5.2 Rain Data</li><li>Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.</li></ul>


Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
8/1/2021	0.36	0.37	0.40	0.40 0.56	
8/2/2021	0	0	0	0	0
8/3/2021	0	0	0	0	0
8/4/2021	0	0	0	0	0
8/5/2021	0	0	0	0	0
8/6/2021	0	0	0	0	0
8/7/2021	0.08	0.07	0.19	0.10	0.24
8/8/2021	0	0	0	0	0
8/9/2021	0	0	0	0	0
8/10/2021	0.83	0.80	0.01	0.49	0.65
8/11/2021	0	0	0	0.08	0.04
8/12/2021	0	0	0	0	0
8/13/2021	0.06	0.07	0.12	0.16	0.09
8/14/2021	0	0.01	0	0	2.38
8/15/2021	0.87	2.34	2.89	0.53	0.24
8/16/2021	0.35	0.45	0.77	0.45	0.75
8/17/2021	0.41	0.41	0.70	0.39	0.59
8/18/2021	0.21	0.19	0.33	0.16	0.36
8/19/2021	0	0.01	0.01	0.04	0.02
8/20/2021	2.56	2.57	2.73	2.59	2.28
8/21/2021	0	0.55	0	0.78	0.21
8/22/2021	0	0	0	0	0
8/23/2021	0.18	0.28	0.01	0.28	0.02
8/24/2021	0	0	0	0	0
8/25/2021	0	0.06	0	0.15	0.01
8/26/2021	0.27	0.30	0.30	1.45	0.58
8/27/2021	0.17	0.71	0.26	0.52	0.26
8/28/2021	0	0	0.01	0	0
8/29/2021	0	0	0	0	0
8/30/2021	0	0	0	0	0
8/31/2021	0	0	0	0	0
TOTAL	6.35	9.19	8.73	8.73	9.07

5.3	Wet Weather Overflows
Comb	ined Sewer System Model Results are summarized below

# Combined Sewer System Model Results Period: Q3 2021 (July, August, September) SCENARIO: QuarterlyReport\_2021Q3 , created on 11 October 2021

	SCENARIO	: QuarterlyRepor	rt_2021Q3 , crea	iteu on 11 O	Lionei 202 i			
				CSO	Total		Maximum	Minimum
			Number of	Overflow	Duration of	Avg Duration	Duration of	Duration of
NPDES No.	Description	Data Source	Overflows (Occurrences)	Volume (mg)	Overflow (hrs)	of Overflow (hrs)	Overflow (hrs)	Overflow (hrs)
IN DECINO.	Везеприон	Data Cource	(Occurrences)	(mg)	(1113)	(1113)	(1113)	(1113)
Anacostia CSC		M. J.L.	_	0.00	0.00	0.00	0.00	0.00
005	Chicago St and Railroad Station SE Good Hope Road, West of Nichols	Modeled	0	0.00	0.00	0.00	0.00	0.00
006	Ave.,SE				separated			
007	13 <sup>th</sup> Street and Ridge Place,SE	Metered	2	0.43	0.83	0.00	0.00	0.00
	2nd Street, 300 feet North of N Place,							
009	SE O Street SewagePumping Station, SE	Metered	2	3.94	2.50	1.25	2.08	0.42
010	(pumped Overflow)	Metered	1	10.28	3.08	3.08	3.08	3.08
	South of Main Sewage Pumping							
011	Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
011a	South of Main SewagePumping Station, SE (gravity overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
0114	North of Main SewagePumping	Motoroa	, ,	0.00	0.00	0.00	0.00	0.00
012	Station, SE (Tiber Creek)	Metered	2	0.69	2.50	1.25	1.33	1.17
013 014	4th and N Streets, SE 6th and M Streets, SE	Modeled Modeled	0	0.00	0.00	0.00	0.00	0.00
015	9th and M Streets, SE	Wodeled	0		ed to tunnel s		0.00	0.00
016	12th and M Streets, SE				ed to tunnel s			
017	14th and M Streets, SE			consolidat	ed to tunnel s	ystem		
018	Barney Circle andPennsylvania Ave, SE			consolidat	ed to tunnel s	vstem		
019	Northeast Boundary	Metered	3	48.02	7.92	2.64	7.00	0.42
019A	Northeast Boundary - Tunnel OF	Metered	1	5.21	0.67	0.67	0.67	0.67
	SUBTOTAL			68.57	<u> </u>			<del></del>
Potomac CSO:	s				1			
003A	JBAB Tunnel OF	Metered	1	6.81	1.25	1.25	1.25	1.25
020	23rd Street, North of Constitution Ave, NW (Easby Point)	Modeled	14	72.56	49.75	2 5 5	15.75	0.75
020 021	Northeast ofRoosevelt Bridge, NW	Modeled	14 14	283.90	50.25	3.55 3.59	15.75 16.00	0.75
022	27th and K Streets, NW	Modeled	20	60.90	83.00	4.15	20.25	0.25
024	30th and K Streets, NW	Modeled	19	31.77	115.00	6.05	17.00	0.50
025 026	31st & K St NW Wisconsin Avenue andK St., NW	Modeled Modeled	15 0	0.63	43.00 0.00	2.87 0.00	15.25 0.00	0.25 0.00
027	Water Street West ofStreet, NW	Modeled	18	20.29	69.50	3.86	17.75	0.50
028	36th and M Streets, NW	Modeled	19	5.95	103.00	5.42	17.75	0.50
000	Canal Road 1000 feet east of Rock	NA. 4.1.4	00	45.40	70.05	0.00	47.50	0.05
029	Creek,NW SUBTOTAL	Modeled	20	15.18 <b>497.99</b>	73.25	3.66	17.50	0.25
	SOBIOTAL			431.33				
Rock Creek	Denneuhania Avenue Foet Beek							,
031	Pennsylvania Avenue, East Rock Creek, NW				separated			
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th							
033	Street,NW	Modeled Modeled	0	0.66	1.75 0.00	1.75	1.75	1.75 0.00
034 035	23rd and O Streets, SW 22nd Street south of Q Street, NW	Modeled	1	0.00 0.18	0.00	0.00 0.25	0.00 0.25	0.00
036	22nd Street South of Q Street, NW	Modeled	16	1.51	52.00	3.25	15.75	0.50
	Northwest of Belmontand Rock Creek				separated			
037	and Potomac Parkway  North of Belmont Road,east of		1					
038	Kalorama Circle, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	Connecticut Avenue east of Rock							
039	Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Biltmore Street extended east of RockCreek, NW	Modeled	1	0.08	1.25	1.25	1.25	1.25
040	Ontario extended and Rock Creek	Wodeled	·	0.00	1.20	1.20	1.20	1.20
041	Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Harvard Street and RockCreek	Modeled	_	0.02	1.50	0.75	1.05	0.05
042	Parkway, NW Adams Mill Road South of Irving	Modeled	2	0.03	1.50	0.75	1.25	0.25
043	Street, NW	Modeled	6	2.26	9.75	1.63	6.25	0.25
	Kenyon Street and Adams Mill Road,							
044	NW Adams Mill Road and Lamont Street,	Modeled	1	0.00	0.25	0.25	0.25	0.25
045	NW	Modeled	7	0.2225	10.00	1.43	6.25	0.25
	Park Road south of Piney Branch							
046	Parkway, NW	Modeled	5	0.0836	9.00	1.80	6.25	0.25
047	Ingleside Terrace extended and Piney Branch Parkway	Modeled	2	0.11	1.75	0.88	1.25	0.50
547	Mt. Pleasant Street extended and	Modeled		0.11	1.15	0.00	1.20	0.00
048	Piney Branch Parkway	Modeled	4	0.47	8.75	2.19	6.00	0.50
049	Piney Branch and LamontStreet, NW	Modeled	11	72.68	16.00	1.45	6.75	0.25
050	28th Street west of 16th Street, NW Olive Street extended and Rock Creek	Modeled	0	0.00	0.00	0.00	0.00	0.00
051	Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	O Street extended and Rock Creek							
052	Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
053	O Street west of Rock Creek Parkway, NW				separated			
000	West Side of Rock Creek300 ft. south							
054	of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
050	Normanstone Drive extended west of	Modeled	_	0.00	0.00	0.00	0.00	0.00
056	Rock Creek, NW 28th Street extended west of Rock	Modeled	0	0.00	0.00	0.00	0.00	0.00
057	Creek, NW	separated						
	Connecticut Avenue and Rock Creek		•	,	separated			
058	Parkway, NW	Mar della 1	^			0.00	0.00	0.00
060	P St and 26 <sup>th</sup> St, NW SUBTOTAL	Modeled	0	0.00 <b>78.29</b>	0.00	0.00	0.00	0.00
	SUBTUTAL			10.29	<b>H</b>			<del>                                     </del>
	TOTAL			644.85				
I-VCEWED/CCC	QUARTERLY REPORT\CSO 3rd Quart	or Poport 2021/IO	Poport 202102	TobloE vlovi	oummon, tob	I- OF-		

I:\SEWER\CSO QUARTERLY REPORT\CSO 3rd Quarter Report 2021\[QReport\_2021Q3\_Table5.xlsx]summary\_table\_OFs



# DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY

**Serving the Public • Protecting the Environment** 

# Monthly Operations Report For Combined Sewer System

Month: September 2021

### Prepared By:

District of Columbia
Water and Sewer Authority
Department of Sewer Operations
Washington, D.C. 20003

## DISTRICT OF COLUMBIA WATER AND SEWER AUTHORITY Washington, D.C.

# Monthly Operations Report for Combined Sewer System Month: September 2021 Table of Contents

#### 1. INTRODUCTION

#### 2. OPERATION AND MAINTENANCE

- 2.1 Regulators
- 2.2 Outfalls, Tide Gates and CSO Signs
- 2.3 Pumping Stations
- 2.4 Inflatable Dams and SCADA Systems

#### 3. DRY WEATHER OVERFLOWS

#### 4. SOLIDS AND FLOATABLES CONTROL

- 4.1 Catch Basin Cleaning
- 4.2 BMP Demonstration for Solid and Floatable Control
- 4.3 Anacostia River Floating Debris Removal Program
- 4.4 CSS Litter Control

#### 5. MONITORING

- 5.1 Bar Racks at Main & O Street
- 5.2 Rainfall Data
- 5.3 Wet Weather Overflows

#### 1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

#### 2. OPERATION AND MAINTENANCE

#### 2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

Table 2-1 Regulator Structures

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
21	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
41	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
51	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	09/20/21	*			
7	W Street and Railroad Ave, SE	005	09/20/21	*			
81	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13th Street and Ridge Place, SE (Diversion Structure)	007	09/15/21	*			
9a	13 <sup>th</sup> Street and Ridge Place, SE (Regulator Structure)	007	09/15/21	*			
9b	11th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	09/13/21	*			
11	"O" Street Pumping Station	011(a)	09/20/21	*			
12	Storm Pump Discharge at Main Pumping Station	011	09/16/21	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	09/14/21	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	09/14/21	*			
15	South Capitol and E Streets	010	09/09/21	*			
15a	Half and L Streets, SE	010	09/14/21	*			
15b	South Capitol and I Streets	010	09/07/21	*			
15c	South Capitol and I Streets	010	09/07/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
16	North of Main Sewage Pumping Station	012	09/14/21	*			
17	4th and N Streets, SE, Both Extended	013	09/20/21	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE (Side Overflow Weir)	013	09/13/21	*			
17b	4 <sup>th</sup> and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	09/20/21	*			
18	6 <sup>th</sup> and M Streets, SE (Diversion and Overflow Structure)	014	09/20/21	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	09/20/21	*			
19	9 <sup>th</sup> and M Streets, SE	015	09/13/21	*			
19a	9 <sup>th</sup> and M Streets, SE	015	09/13/21	*			
19b	9th and M Streets, SE (Diversion Chamber)	015	09/13/21	*			
19c	9th and M Streets, SE (Diversion Chamber)	015	09/13/21	*			
20	12 <sup>th</sup> and M Streets, SE	016	09/13/21	*			
20a	12 <sup>th</sup> and M Streets, SE	016	09/13/21	*			
20b	12 <sup>th</sup> and M Streets, SE (CSO-016 Diversion Chamber)	016	09/13/21	*			
21	14 <sup>th</sup> and M Streets, SE	017	09/13/21	*			
21a	14 <sup>th</sup> and M Streets, SE (CSO-017 Diversion Chamber)	017	09/13/21	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	09/13/21	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	09/13/21	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	09/13/21	*			
22d	Kentucky Ave and Potomac Street, SE	018	09/08/21	*			
22e	14th Street and Kentucky Ave, SE	018	09/08/21	*			
23	Independence Ave, 21st Street, SE, Extended	019	09/08/21	*			
24a	East Capitol St, west of RFK stadium	019	09/02/21	*			
28	21st and Constitution Ave, NW	020	09/02/21	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	09/02/21	*			
30	17 <sup>th</sup> and D Streets, NW	020	09/10/21	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	09/10/21	*			
33	10 <sup>th</sup> and F Streets, NW	020	09/10/21	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	09/09/21	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	09/02/21	*			
35	Northeast of Roosevelt Bridge, NW	021	09/09/21	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	09/09/21	*			
36	27 <sup>th</sup> and I Streets, NW	022	09/02/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
36a	New Hampshire Ave and Eye Street, NW	022	09/02/21	*			
36b	19th and L Streets, NW	022, 034	09/01/21	*			
36d	17th and L Streets, NW	022, 034	09/01/21	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	09/01/21	*			
36h	18th and M Streets, NW	022, 034	09/01/21	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	09/02/21	*			
38	29th and K Streets, NW	024	09/07/21	*			
38a	30th Street, south of K Street, NW	024	09/07/21	*			
39a	30 <sup>th</sup> and K Streets, NW	024	09/07/21	*			
39b	30th and K Streets, NW	024	09/07/21	*			
41b	31st and K Streets, NW	025	09/07/21	*			
41c	31st and K Streets, NW	025	09/07/21	*			
42	Wisconsin Ave and K Street, NW	026	09/07/21	*			
43	Potomac and Water Streets, NW	027	09/07/21	*			
43a	Potomac and Water Streets, NW	027	09/07/21	*			
44	Water Street, west of Potomac St, NW	027	09/07/21	*			
45	36th and M Streets, NW	028	09/01/21	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	09/01/21	*			
47	38th Street and Reservoir Road, NW	029	09/01/21	*			
47a	37th and T Streets, NW	029	09/01/21	*			
47b	37th and T Streets, NW	029	09/01/21	*			
47c	38th and W Streets, NW	029	09/01/21	*			
491	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	09/15/21	*			
51	N Street Extended, west of 25th Street, NW	033	09/15/21	*			
52	22nd Street between M and N Streets, NW	034	09/09/21	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	09/09/21	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	09/15/21	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	09/15/21	*			
53b	L Street between 21st Street and New Hampshire Ave, NW	022, 034	09/02/21	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	09/02/21	*			
54	23 <sup>rd</sup> and O Streets, NW	034	09/10/21	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	09/10/21	*			

				Со	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	09/10/21	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	09/10/21	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	09/10/21	*			
58 <sup>1</sup>	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	09/21/21	*			
60	Connecticut Ave, east of Rock Creek, NW	039	09/21/21	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	09/21/21	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	09/08/21	*			
63	Harvard Street and Rock Creek Parkway, NW	042	09/08/21	*			
64	Adams Mill Road, south of Irving Street, NW	043	09/08/21	*			
65	Kenyon Street and Adams Mill Road, NW	044	09/08/21	*			
65a	Kenyon Street and Adams Mill Road, NW	044	09/08/21	*			
66	Adams Mill Road and Lamont Street, NW	045	09/08/21	*			
67	Park Rd, south of Piney Branch Pkwy, NW	046	09/08/21	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	09/08/21	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	09/08/21	*			
70	Piney Branch Parkway, west of 16th Street, NW	049	09/08/21	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	09/01/21	*			
71	28th Street, west of Rock Creek Parkway, NW	050	09/01/21	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	09/10/21	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	09/10/21	*			
73	O Street Extended and Rock Creek Parkway, NW	052	09/10/21	*			
74 <sup>1</sup>	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	09/24/21	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	09/24/21	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	09/24/21	*			
781	28th Street Extended, west of Rock Creek, NW	057	N/A				
79¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 <sup>th</sup> and P Streets, NW	060	09/10/21	*			
84a	26 <sup>th</sup> and P Streets, NW	060	09/10/21	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	09/03/21	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	09/03/21	*			

				Co	ndition		
Structure		Associated NPDES	Date		Needs		
Number	Location	Outfall	Inspected	Good	Work	Work Needed	Work performed
89	First and V St, NW (First St Tunnel)	019	09/03/21	*			
90	First and V St, NW (First St Tunnel)	019	09/03/21	*			
91	First and V St, NW (First St Tunnel)	019	09/03/21	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	09/22/21	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	09/22/21	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	09/13/21	*			
96	CSO 007 Shaft at 11 <sup>th</sup> St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	09/13/21	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	09/13/21	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	09/14/21	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	09/14/21	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	09/14/21	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	09/17/21	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	09/17/21	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	09/17/21	*			
104	Poplar Point PS Discharge Chamber	N/A	09/17/21	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	09/17/21	*			

1. Noted structures no longer function as a combined sewer overflow regulator structure.

## 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2 Outfalls and Tide Gates

Ī						Tic	le					
				C	utfall	Ga	te	Tide	e Gate			
				Со	ndition	Prese	ent?	Cor	ıdition	CS	O Sign	
	NPDES		Date		Needs				Needs		Needs	
	Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed

				Outfall ndition	Tio Ga Preso	ite		le Gate ndition	CS	O Sign	
NPDES		Date		Needs				Needs		Needs	
Outfall	Location	Inspected	OK	Work	Yes	No	OK	Work	OK	Work	Notes, Work Needed or Performed
$003^{1}$	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	09/17/21	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	09/21/21	*		*		*		*		
$006^{1}$	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11th St. and Anacostia Bridges, SE	09/21/21	*		*		*		*		
009	O St. Sewage Pumping Station, SE	09/16/21	*		*		*		*		
010	O St. Sewage Pumping Station, SE	09/16/21	*			*			*		
011	Main Sewage Pumping Station, SE	09/16/21	*			*			*		
011a	Main Sewage Pumping Station, SE	09/16/21	*		*		*		*		
012	Main Sewage Pumping Station, SE	09/16/21	*		*		*		*		
013	Southeast Federal Center, aligned with 4th St.	09/16/21	*		*		*		*		
014	Navy Yard, aligned with 6 <sup>th</sup> St., SE	09/16/21	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	09/16/21	*			*			*		
016	12th and O Streets, SE	09/16/21	*		*		*		*		
017	M and Water Street, SE	09/16/21	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	09/16/21	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	09/22/21	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	09/22/21	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	09/23/21	*		*		*		*		
021	Rock Creek Parkway and C St., NW	09/23/21	*			*			*		
022	Rock Creek Parkway and G St., NW	09/23/21	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW <sup>1</sup>	09/23/21	*		*		*		*		
025	South of 31st and K Streets, NW	09/23/21	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	09/23/21	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	09/23/21	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	09/23/21	*			*			*		
029	Adjacent to C&O Canal, aligned with 38th St. NW	09/23/21	*			*			*		
0311	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	09/15/21	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	09/15/21	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	09/10/21	*			*			*		

					Tio						
				utfall	Ga			le Gate	aa	O 0:	
MDDEC		D.	Co	ndition	Pres	ent!	Co	ndition	CS	O Sign	
NPDES Outfall	Location	Date Inspected	OK	Needs Work	Vac	No	ΟV	Needs Work	OK	Needs	Notes, Work Needed or Performed
	P St. Bridge and Rock Creek Parkway	09/10/21	*	WOIK	1 68	110	UK	WOIK	*	WOIK	Notes, work Needed or Ferjormed
		09/10/21	*		*	-	*		*		
	22nd Street, South of Q Street NW.  Waterside Dr. and Rock Creek Parkway	N/A	·						,		
	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	09/21/21	*		*		*		*		
	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	09/21/21	*		*		*		*		
	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	09/21/21	*		*		*		*		
	Beach Dr. and Ontario Pl., NW	09/21/21	*		*		*		*		
011	Harvard St. and Beach Dr NW.	09/21/21	*		*		*		*		
0.2			*		*		*		*		
	Upstream of Harvard St. and Beach Dr NW.	09/21/21	*		*		*		*		
	Kenyon Street and Beach Dr., NW.	09/21/21									
	North of Beach Dr. and Walbridge Pl, NW.	09/21/21	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	09/08/21	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	09/08/21	*		*			*	*		Tidegate unhinged. 21-547342 Repair Work is pending, Contractor has been notified.
048	South of Piney Branch Parkway and 17th St.	09/08/21	*		*		*		*		
049	North of Piney Branch Parkway and 17 <sup>th</sup> St.	09/08/21	*		*		*		*		
050	Rock Creek Parkway and L St., NW	09/01/21	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	09/24/21	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	09/24/21	*		*		*		*		
053 <sup>1</sup>	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	09/24/21	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	09/24/21	*		*		*		*		
057 <sup>1</sup>	28th Street and Rock Creek Parkway, NW	N/A									
0581	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	09/21/21	*		*		*		*		

1. Outfall no longer functions as a combined sewer outfall.

# 2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

Table 2-3

**Pumping Stations – Inspections and Equipment in Service** 

				r umping stut		una zquipinene in ser (10)		
Pumping	No. of	No.	No.	Screens or Pumps			Work Order	
Station	Inspections	Screens	Pumps	Out of Service	Dates	Reason	Number	Schedule to Restore to Service
Main	31	3	4	None				
					-	-	-	-
Eastside	1	2	4	None				
					=	-	-	-
Poplar Point	1	2	4	None				
					=	-	-	-
Potomac	31	4	5	None				
					-	-	-	-

Table 2-4
Pumping Stations – Preventive Maintenance

	Date		Work Order	
Pumping Station	Performed	<i>Type of Preventive Maintenance Performed</i> <sup>1,2</sup>	Number	Comments
Main	9/8/21	Group A	21-529796	Add oil, grease bearings and replace packing if needed.
O St	9/13/21	Group A	21-557150	Add oil, grease bearings and replace packing if needed.
Eastside	9/7/21	Group A	21-499574	Add oil, grease bearings and replace packing if needed.
Poplar Point	9/8/21	Group A	21-536432	Add oil, grease bearings and replace packing if needed.
Potomac	9/7/21	Group A	21-504395	Add oil, grease bearings and replace packing if needed.
Rock Creek	9/8/21	Group A	21-516376	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	9/2/21	Group A	21-536495	Add oil, grease bearings and replace packing if needed.
Earl Place	9/1/21	Group A	21-510765	Add oil, grease bearings and replace packing if needed.
1st Street Tunnel Dewatering	9/21/21	Group B	21-562409	

- 1. Group A consists of:
  - a. Exercise bar screens
  - b. Exercise all sump pumps
  - c. Drain condensation from air compressor storage tank
  - d. Check depth of screening in the screen room and schedule Vactor truck as required
  - e. Check all safety equipment
  - f. Issue work order requests as required
- 2. Group B consists of:
  - a. Inspect and manually run CSO Pumps
  - b. Generator:
    - i. Inspection operation and test, inspect oil level, inspect coolant level
  - c. MCC:
    - i. Test gas monitoring system
    - ii. Inspect and test level indicators
  - d. Valve Vault
    - i. Lubricate knife gate valve stem and stem nut
    - ii. Flush air and vacuum release valve

Table 2-5
Pumping Stations – Pumpage

		Sanitary Scr Pumpage		First Str	of CSO from eet Tunnel wer System
Pumping Station	Total Wastewater (mg)	Daily Average Wastewater (mg)		Date	Volume (mg)
Main <sup>1,2</sup>	1522.62	50.75	N/A	N/A	N/A
O St <sup>1,2</sup>	136.48	4.55	N/A	N/A	N/A
Eastside	118.62	5.90	N/A	N/A	N/A
Poplar Point	316.65	10.55	N/A	N/A	N/A
Potomac	3749.45	124.98	N/A	N/A	N/A
Rock Creek	147.02	4.90	N/A	N/A	N/A
Upper Anacostia	40.51	1.35	N/A	N/A	N/A
Earl Place	0.71	0.024	N/A	N/A	N/A
1st Street Tunnel Dewatering	N/A	N/A	N/A	9/1/21 9/2/21 9/13/21 9/16/21 9/19/21 9/23/21 9/30/21	1.71 0.41 0.21 0.32 0.14 0.21 0.17

- 1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
- 2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

### 2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., "rubber") fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

Table 2-6
Inflatable Dams – Inspections and Equipment in Service

Inflatable Dam		Was Dam Out of Service			
Structure No	Date Inspected	During the Month?	Dates out of Service	Reason	Schedule to Restore to Service
14 - East	9/14/21	No	N/A	N/A	N/A
14 - West	9/09/21	No	N/A	N/A	N/A
1.5	9/09/21	Yes	9/15/21	Note 1	9/15/21
15			9/29/21	Note 2	9/29/21
15A	9/14/21	Yes	9/15/21	Note 1	9/15/21
			9/29/21	Note 2	9/29/21
16 – East	9/14/21	No	N/A	N/A	N/A
16 – West	9/14/21	No	N/A	N/A	N/A
34	9/09/21	Yes			
	9/20/21		9/20/21	Note 3	9/20/21
	9/23/21		9/23/21	Note 4	9/23/21
35	9/09/21	No	N/A	N/A	N/A
52	9/09/21	No	N/A	N/A	N/A

- 1. On 9/15/21, Structures 15 and 15A was manually deflated by maintenance due to work being performed on the air compressor and solenoid valve. The structures were returned to service in less than 24 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.
- 2. On 9/29/21, Structures 15 and 15A was manually deflated due to work being performed on the flow meters by maintenance. The structures were returned to service in less than 24 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.
- 3. On 9/20/21, Structure 34 deflated due to a PLC communications failure. Instrumentation personnel investigated the structure and cleared any fault alarms found. The communication signal was stabilized, and the structure was returned to service in less than 24 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.
- 4. On 9/23/21, Structure 34 deflated due to a fault stuck in transition on butterfly valve #34. Instrumentation personnel replaced the valves and the structure inflated. The structures were returned to service in less than 24 hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.

Table 2-7
Inflatable Dams & SCADA Sites - Wet Weather Operations

Inflatable Dam Structure No.	Overflow Dates	Estimated Duration of Overflow	Inflatable Dam Operational Status
14 (E & W)	None	N/A	Inflated
15	9/16/21	0 hr., 4 min	Deflated
15A	None	N/A	Inflated
16 (E & W)	None	N/A	Inflated
34	9/16/21	0 hr., 35 min	Deflated
35	9/01/21	1 hr., 37 min	Deflated
	9/16/21	0 hr., 54 min	Deflated
	9/23/21	1 hr., 42 min	Deflated
52	9/16/21	0 hr., 3 min	Deflated
Structures on Outfall Sewers	Overflow Dates	Estimated Duration of Overflow	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	27/4
Outfall Structure 2	None	N/A	N/A
Outfall Sewer Control Gates	Operational Status	Position	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

#### 3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflows reported during September 2021.

#### 4. SOLIDS AND FLOATABLES CONTROL

# 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Cleaning

				Inspections	1	Cleaning					
				Total	Total						
				Anacostia	Anacostia	CBs Cleaned Thru		CB's Cleaned		Total CBs Cleaned	
			GD :	CBs	CBs	Last N	<i>Ionth</i>	This Month		This Year to Date	
		GD .	CBs in	Inspected	Inspected						
		CBs in	Anacostia	Once this	Twice this						
Ward	Total CBs	CSS	CSS	Year	Year	Total	In CSS	Total	In CSS	Total	In CSS
1	1449	1426	652	652	377	1010	1001	91	91	1101	1092
2	2792	2642	476	476	408	2057	1984	271	263	2328	2247
3	3687	187	0	0	0	2653	177	36	1	2689	178
4	3495	1723	0	0	0	3039	1603	46	26	3085	1629
5	4007	1769	1692	1692	913	981	378	725	629	1706	1007
6	3316	2666	2647	2647	1002	630	351	849	846	1479	1197
7	3785	43	41	41	30	2461	4	84	28	2545	32
8	2832	212	209	209	203	1919	112	124	106	2043	218
Grand Total	25363 <sup>1</sup>	10668 <sup>1</sup>	5717 <sup>1</sup>	5717	2933	14750	5610	2226	1990	16976	7600
% Cleaned/Inspected				100%	51%					67%	71%
to Date				.0070	0170					0.70	7.170

#### Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

#### 4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

• Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2 BMP Demonstration Projects – Report

Facility	Date Inspected	Condition	Work Needed	Work performed	Material Removed (LB)
Bar Rack CSO 040	09/21/21	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	09/21/21	Good	None	Routine Cleaning	(1)

#### Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

Table 4-3
Anacostia River Floating Debris Removal Program – Summary

Program Operation	5-day work week, excluding holidays, weather permitting
Work Days this month:	21
Days not Operating	14
Reason not Operating	Maintenance, wind, low water levels.
# Skimmer in Fleet	3 Skimmers
# Skimmers Out of Service	3 Skimmers
Dates	B32: 9/14 to 9/21. B33: 9/1 to 9/30. B34: 9/15 to 9/30.
Reason	B32: Hydraulic ram failure. B33: Starboard wing screen
	damaged. B34: propulsion motor failure.
Plan to Restore to Service	B32: Returned to operations on 9/22. B33: Waiting for parts,
	ETR early October. B34: Returned to operations on 9/30.
Amount Material Collected	10 tons this month. Calendar year to date 215 tons.
Nature of Material	Bottles, cans, natural debris and plastics.

#### 4.4 CSS Litter Control

This section describes DC WATER's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

#### 5. MONITORING

# 5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

Table 5-1
Bar Racks at Main & O Street Pumping Stations

Pumping Station	Date	Condition		Work Order		Work Performed or		
	Inspected	Good	Needs Work	Number	Work Needed	Schedule for Completion		
Bar Racks at O Street Storm Pumps (CSO 010)	9/24/21	X		21-568945				
Bar Racks at Main Storm Pumps (CSO 011)	9/21/21	X		21-568938				

<b>6.2 Rain Data</b> Rain data from Nation	al Airport and fror	n the rain gauges	s installed in the	CSS are summari	zed belov

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
9/1/2021	0.57	1.38	1.34	1.64	1.34
9/2/2021	0	0	0	0	0
9/3/2021	0	0	0	0	0
9/4/2021	0	0	0	0	0
9/5/2021	0.02	0.01	0	0	0
9/6/2021	0.01	0.01	0	0.01	0.01
9/7/2021	0	0	0	0	0
9/8/2021	0	0	0	0	0
9/9/2021	0.28	0.08	0.29	0.13	0.25
9/10/2021	0	0	0	0	0
9/11/2021	0	0	0	0	0
9/12/2021	0	0	0	0	0
9/13/2021	0	0	0	0	0
9/14/2021	0	0	0	0	0
9/15/2021	0	0	0	0	0
9/16/2021	0.99	1.46	0.63	1.80	0.79
9/17/2021	0.05	0.02	0.04	0.03	0.01
9/18/2021	0	0	0	0	0
9/19/2021	0	0	0	0	0
9/20/2021	0	0	0	0	0
9/21/2021	0	0	0	0	0
9/22/2021	0.36	0.25	0.34	0.48	0.33
9/23/2021	1.17	1.12	1.18	1.53	1.30
9/24/2021	0	0	0	0	0
9/25/2021	0	0	0	0	0
9/26/2021	0	0	0	0	0
9/27/2021	0	0	0	0	0
9/28/2021	0	0	0	0	0
9/29/2021	0	0	0	0	0
9/30/2021	0	0	0	0	0
TOTAL	3.45	4.33	3.82	5.62	4.03

5.3

**Wet Weather Overflows** 

Combined Sewer System Model Results are summarized below.

# Combined Sewer System Model Results Period: Q3 2021 (July, August, September) SCENARIO: QuarterlyReport\_2021Q3 , created on 11 October 2021

	SCENARIO	: QuarterlyRepor	rt_2021Q3 , crea	iteu on 11 O	Clober 2021			
				CSO	Total		Maximum	Minimum
			Number of	Overflow	Duration of	Avg Duration	Duration of	Duration of
NPDES No.	Description	Data Source	Overflows (Occurrences)	Volume (mg)	Overflow (hrs)	of Overflow (hrs)	Overflow (hrs)	Overflow (hrs)
IN DECINO.	Везеприон	Data Cource	(Occurrences)	(mg)	(1113)	(1113)	(1113)	(1113)
Anacostia CSC		M. J.L.	_	0.00	0.00	0.00	0.00	0.00
005	Chicago St and Railroad Station SE Good Hope Road, West of Nichols	Modeled	0	0.00	0.00	0.00	0.00	0.00
006	Ave.,SE				separated			
007	13 <sup>th</sup> Street and Ridge Place,SE	Metered	2	0.43	0.83	0.00	0.00	0.00
	2nd Street, 300 feet North of N Place,							
009	SE O Street SewagePumping Station, SE	Metered	2	3.94	2.50	1.25	2.08	0.42
010	(pumped Overflow)	Metered	1	10.28	3.08	3.08	3.08	3.08
	South of Main Sewage Pumping							
011	Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
011a	South of Main SewagePumping Station, SE (gravity overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
0114	North of Main SewagePumping	Motoroa	, ,	0.00	0.00	0.00	0.00	0.00
012	Station, SE (Tiber Creek)	Metered	2	0.69	2.50	1.25	1.33	1.17
013 014	4th and N Streets, SE 6th and M Streets, SE	Modeled Modeled	0	0.00	0.00	0.00	0.00	0.00
015	9th and M Streets, SE	Wodeled	0		ed to tunnel s		0.00	0.00
016	12th and M Streets, SE				ed to tunnel s			
017	14th and M Streets, SE			consolidat	ed to tunnel s	ystem		
018	Barney Circle andPennsylvania Ave, SE			consolidat	ed to tunnel s	vstem		
019	Northeast Boundary	Metered	3	48.02	7.92	2.64	7.00	0.42
019A	Northeast Boundary - Tunnel OF	Metered	1	5.21	0.67	0.67	0.67	0.67
	SUBTOTAL			68.57	ļ		ļ	ļ
Potomac CSO:	s							1
003A	JBAB Tunnel OF	Metered	1	6.81	1.25	1.25	1.25	1.25
000	23rd Street, North of Constitution Ave, NW (Easby Point)	Modeled	14	72.56	49.75	2.55	15.75	0.75
020 021	Northeast ofRoosevelt Bridge, NW	Modeled	14 14	283.90	50.25	3.55 3.59	15.75 16.00	0.75
022	27th and K Streets, NW	Modeled	20	60.90	83.00	4.15	20.25	0.25
024	30th and K Streets, NW	Modeled	19	31.77	115.00	6.05	17.00	0.50
025 026	31st & K St NW Wisconsin Avenue andK St., NW	Modeled Modeled	15 0	0.63	43.00 0.00	2.87 0.00	15.25 0.00	0.25 0.00
027	Water Street West ofStreet, NW	Modeled	18	20.29	69.50	3.86	17.75	0.50
028	36th and M Streets, NW	Modeled	19	5.95	103.00	5.42	17.75	0.50
000	Canal Road 1000 feet east of Rock	NA. 4.1.4	00	45.40	70.05	0.00	47.50	0.05
029	Creek,NW SUBTOTAL	Modeled	20	15.18 <b>497.99</b>	73.25	3.66	17.50	0.25
	SOBIOTAL			431.33				
Rock Creek	Denneuhania Avenue Foet Beek							
031	Pennsylvania Avenue, East Rock Creek, NW				separated			
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	N Street extendedwest of 25th							
033	Street,NW	Modeled Modeled	0	0.66	1.75 0.00	1.75	1.75	1.75 0.00
034 035	23rd and O Streets, SW 22nd Street south of Q Street, NW	Modeled	1	0.00 0.18	0.00	0.00 0.25	0.00 0.25	0.00
036	22nd Street South of Q Street, NW	Modeled	16	1.51	52.00	3.25	15.75	0.50
	Northwest of Belmontand Rock Creek				separated			
037	and Potomac Parkway  North of Belmont Road,east of		1			1		
038	Kalorama Circle, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	Connecticut Avenue east of Rock							
039	Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Biltmore Street extended east of RockCreek, NW	Modeled	1	0.08	1.25	1.25	1.25	1.25
040	Ontario extended and Rock Creek	Wodeled	·	0.00	1.20	1.20	1.20	1.20
041	Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Harvard Street and RockCreek	Modeled	_	0.02	1.50	0.75	1.05	0.05
042	Parkway, NW Adams Mill Road South of Irving	Modeled	2	0.03	1.50	0.75	1.25	0.25
043	Street, NW	Modeled	6	2.26	9.75	1.63	6.25	0.25
044	Kenyon Street and Adams Mill Road,	Madelle		0.00	0.05	0.05	0.05	0.05
044	NW Adams Mill Road and Lamont Street,	Modeled	1	0.00	0.25	0.25	0.25	0.25
045	NW	Modeled	7	0.2225	10.00	1.43	6.25	0.25
	Park Road south of Piney Branch							
046	Parkway, NW Ingleside Terrace extended and Piney	Modeled	5	0.0836	9.00	1.80	6.25	0.25
047	Branch Parkway	Modeled	2	0.11	1.75	0.88	1.25	0.50
0	Mt. Pleasant Street extended and	modolod		0.11		0.00	1.20	0.00
048	Piney Branch Parkway	Modeled	4	0.47	8.75	2.19	6.00	0.50
049	Piney Branch and LamontStreet, NW	Modeled	11	72.68	16.00	1.45	6.75	0.25
050	28th Street west of 16th Street, NW Olive Street extended and Rock Creek	Modeled	0	0.00	0.00	0.00	0.00	0.00
051	Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	O Street extended and Rock Creek							
052	Parkway, NW O Street west of Rock Creek Parkway,	Modeled	0	0.00	0.00	0.00	0.00	0.00
053	NW				separated			
	West Side of Rock Creek300 ft. south							
054	of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
056	Normanstone Drive extended west of	Modeled	0	0.00	0.00	0.00	0.00	0.00
056	Rock Creek, NW 28th Street extended west of Rock	iviodeled	U		•	0.00	0.00	0.00
057	Creek, NW				separated			
	Connecticut Avenue and Rock Creek		•	,	separated	•		
058	Parkway, NW	Mar della 1	^			0.00	0.00	0.00
060	P St and 26 <sup>th</sup> St, NW SUBTOTAL	Modeled	0	0.00 <b>78.29</b>	0.00	0.00	0.00	0.00
	CODIOTAL			10.23				
	TOTAL			644.85				
I-VCEVVED/CCC	QUARTERLY REPORT\CSO 3rd Quart	or Papart 2021/IO	Papart 202102	TobloE vlov	oummony tob	lo OEo		

I:\SEWER\CSO QUARTERLY REPORT\CSO 3rd Quarter Report 2021\[QReport\_2021Q3\_Table5.xlsx]summary\_table\_OFs