

QUARTERLY OPERATIONS REPORT

DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

FOURTH QUARTER, 2008

Prepared By:

D.C. Water and Sewer Authority
Department of Sewer Services
Sewer Pumping Division
2nd & N Streets, SE
Washington, D.C. 20003



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report
For
Combined Sewer System
Month: October 2008**

Prepared By:
D.C. Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: October 2008

Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Northeast Boundary Swirl Facility
 - 2.5 Inflatable Dams
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration Projects
 - 4.3 Skimmer Boat Programs
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Visual Survey of Main & O
 - 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				<i>Good</i>	<i>Needs Work</i>		
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	10/10/08	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	10/10/08	*			
5	Poplar Point Pumping Station	004	10/06/08	*			
6	Chicago Street and Railroad Ave, SE	005	10/03/08	*			
7	W Street and Railroad Ave, SE	005	10/03/08	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	10/03/08	*			
9	13 th Street and Ridge Place, SE	007	10/03/08	*			
11	"O" Street Pumping Station	011(a)	10/06/08	*			
12	Storm Pump Discharge at Main Pumping Station	011	10/06/08	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	10/01/08	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	10/09/08	*			
15	South Capitol and E Streets	010	10/02/08	*			
15a	Half and L Streets, SE	010	10/09/08	*			
15b	South Capitol and I Streets	010	10/14/08	*			
15c	South Capitol and I Streets	010	10/14/08	*			
16	North of Main Sewage Pumping Station	012	10/09/08	*			
17	4 th and N Streets, SE, Both Extended	013	10/17/08	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	10/21/08	*			
18	6 th and M Streets, SE	014	10/01/08	*			
19	9 th and M Streets, SE	015	10/06/08	*			
19a	9 th and M Streets, SE	015	10/06/08	*			
20	12 th and M Streets, SE	016	10/06/08	*			
20a	12 th and M Streets, SE	016	10/06/08	*			
21	14 th and M Streets, SE	017	10/02/08	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	10/17/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
22b	Barney Circle and Pennsylvania Ave, SE	018	10/17/08	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	10/17/08	*			
22d	Kentucky Ave and Potomac Street, SE	018	10/17/08	*			
22e	14 th Street and Kentucky Ave, SE	018	10/23/08	*			
23	Independence Ave, 21 st Street, SE, Extended	019	10/23/08	*			
24a	East Capitol St, west of RFK stadium	019	10/15/08	*			
28	21 st and Constitution Ave, NW	020	10/15/08	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	10/14/08	*			
30	17 th and D Streets, NW	020	10/14/08	*			
31	15 th Street and Pennsylvania Ave, NW	020	10/14/08	*			
33	10 th and F Streets, NW	020	10/09/08	*			
34	23 rd Street, north of Constitution Ave, NW	020	10/15/08	*		construction	
34a	23 rd Street near C Street, NW	020	10/09/08	*			
35	Northeast of Roosevelt Bridge, NW	021	10/15/08	*			
36	27 th and I Streets, NW	022	10/09/08	*			
36a	New Hampshire Ave and Eye Street, NW	022	10/15/08	*			
36b	19 th and L Streets, NW	022, 034	10/06/08	*			
36d	17 th and L Streets, NW	022, 034	10/06/08	*			
36g	18 th and M Streets, NW	022, 034	10/06/08	*			
36h	18 th and M Streets, NW	022, 034	10/06/08	*			
37	27 th and Eye Streets, NW	022	10/15/08	*			
38	29 th and K Streets, NW	024	10/01/08	*			
38a	30 th Street, south of K Street, NW	024	10/01/08	*			
39a	30 th and K Streets, NW	024	10/01/08	*			
39b	30 th and K Streets, NW	024	10/03/08	*			
41b	31 st and K Streets, NW	025	10/03/08	*			
41c	31 st and K Streets, NW	025	10/03/08	*			
42	Wisconsin Ave and K Street, NW	026	10/03/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
43	Potomac and Water Streets, NW	027	10/03/08	*			
43a	Potomac and Water Streets, NW	027	10/03/08	*			
44	Water Street, west of Potomac St, NW	027	10/01/08	*			
45	36 th and M Streets, NW	028	10/01/08	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	10/01/08	*			
47	38 th Street and Reservoir Road, NW	029	10/01/08	*			
47a	37 th and T Streets, NW	029	10/06/08	*			
47b	37 th and T Streets, NW	029	10/06/08	*			
47c	38 th and W Streets, NW	029	10/09/08	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	10/09/08	*			
50	26 and M Streets, NW	032	10/27/08	*			
51	N Street Extended, west of 25 th Street, NW	033	10/27/08	*			
52	22 nd Street between M and N Streets, NW	034	10/03/08	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	10/03/08	*			
53	22 nd and M Streets, NW	022, 034	10/24/08	*			
53a	22 nd and M Streets, NW	022, 034	10/24/08	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	10/24/08	*			
53c	L and 22 nd Streets, NW	022	10/24/08	*			
54	23 rd and O Streets, NW	034	10/24/08	*			
55	22 nd Street, south of Q Street, NW	035	10/17/08	*			
55a	22 nd Street, south of Q Street, NW	035	10/17/08	*			
56	23 rd and Massachusetts Ave, NW	036	10/17/08	*			
57	23 rd Street, south of Q Street, NW	036	10/17/08	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	10/22/08	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	10/22/08	*			
60	Connecticut Ave, east of Rock Creek, NW	039	10/22/08	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	10/22/08	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	10/28/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
63	Harvard Street and Rock Creek Parkway, NW	042	10/22/08	*			
64	Adams Mill Road, south of Irving Street, NW	043	10/24/08	*			
65	Kenyon Street and Adams Mill Road, NW	044	10/22/08	*			
65a	Kenyon Street and Adams Mill Road, NW	044	10/22/08	*			
66	Adams Mill Road and Lamont Street, NW	045	10/22/08	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	10/22/08	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	10/22/08	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	10/22/08	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	10/22/08	*			
70i	5 th and Quackenbos Streets, NW	049	10/01/08	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	10/24/08	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	10/24/08	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	10/24/08	*			
73	O Street Extended and Rock Creek Parkway, NW	052	10/24/08	*			
74	Q Street, west of Rock Creek, NW	053	10/24/08	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	10/24/08	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	10/24/08	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	10/30/08	*			
78	28th Street Extended, west of Rock Creek, NW	057	10/29/08	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	10/14/08	*			
84	26 th and P Streets, NW	060	10/24/08	*			
84a	26 th and P Streets, NW	060	10/24/08	*			

Notes:

1. For regulators noted as “visually checked outfall”, the outfall was visually observed to confirm no DWO was occurring.
2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2 - Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	10/10/08	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	10/02/08	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	10/02/08	*		*		*		*		
007	Between 11 th St. and Anacostia Bridges, SE	10/02/08	*		*		*		*		
009	O St. Sewage Pumping Station, SE	10/23/08	*		*		*		*		
010	O St. Sewage Pumping Station, SE	10/23/08	*			*			*		
011	Main Sewage Pumping Station, SE	10/23/08	*			*			*		
011(a)	Main Sewage Pumping Station, SE	10/23/08	*		*		*		*		
012	Main Sewage Pumping Station, SE	10/23/08	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	10/17/08	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	10/27/08	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	10/27/08	*			*			*		
016	12th and O Streets, SE	10/02/08	*		*		*		*		
017	M and Water Street, SE	10/02/08	*		*		*		*		
018	East of Barney Circle and South of Pennsylvania Avenue Bridge, SE	10/02/08	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility and D.C. General Hospital	10/16/08	*			*			*		
020	Rock Creek Parkway and Independence, NW	10/23/08	*		*		*		*		
021	Rock Creek Parkway and C St., NW	10/23/08	*			*			*		
022	Rock Creek Parkway and G St., NW	10/23/08	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
024	South of 30 th and K Streets, NW	10/23/08	*		*			*	*		WASA has developed a capitol project to design and construct a replacement gate for improved performance.
025	South of 31st and K Streets, NW	10/23/08	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	10/23/08	*		*		*		*		
027	33 rd and Water Sts., NW	10/23/08	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	10/23/08	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	10/23/08	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	10/23/08	*			*			*		
032	26th and M Street, NW.	10/06/08	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	10/06/08	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	10/06/08	*		*		*		*		
035	P St. Bridge and Rock Creek Parkway	10/24/08	*		*		*		*		
036	22nd Street, South of Q Street NW.	10/24/08	*		*		*		*		
037	Waterside Dr. and Rock Creek Parkway	10/30/08	*		*		*		*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	10/17/08	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	10/17/08	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	10/17/08	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	10/23/08	*		*		*		*		
042	Harvard St. and Beach Dr NW.	10/23/08	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	10/23/08	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	10/23/08	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
045	North of Beach Dr. and Walbridge Pl, NW.	10/23/08	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	10/22/08	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	10/22/08	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	10/22/08	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	10/22/08	*		*		*		*		
050	Rock Creek Parkway and L St., NW	10/22/08	*		*		*		*		
051	Across Rock Creek Parkway, aligned with Olive St., NW.	10/01/08	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	10/30/08	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	10/30/08	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	10/30/08	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	10/30/08	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	10/30/08	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	10/14/08	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	10/30/08	*		*		*		*		

Notes:

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
Main	31	4	12	Screen #4 Pump #1		Rake Assembly Pump Vibration –Damaged Impeller and shaft	
Eastside	31	2	4	None			
Poplar Point	31	2 ¹	3	None			
Potomac	31	4	5	Pump #3		Reconstruction	

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Comments</i>
Main	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.
O St	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	10/23/08	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vector truck as required

Check all safety equipment

Issue work order requests as required

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Storm Water/CSO Pumped To Anacostia River</i>		
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	<i>Date</i>	<i>Volume (mg)</i>	<i>Screenings Collected (units)</i>
Main	1,179.20	38.04	N/A	N/A	N/A
O St ¹	198.80	6.41	N/A	N/A	N/A
Eastside	438.50	14.15	N/A	N/A	N/A
Poplar Point	519.30	16.75	N/A	N/A	N/A
Potomac	3,638.00	117.35	N/A	N/A	N/A
Rock Creek	123.80	3.99	N/A	N/A	N/A
Upper Anacostia	51.60	1.66	N/A	N/A	N/A
Earle Place			N/A	N/A	N/A

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

<i>Date Inspected</i>	<i># Screens</i>	<i># Swirls</i>	<i>Screens or Swirls Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
10/25/08	1,2 & 3	1,2 & 3	None	N/a	N/a	N/a

Table 2-7
Northeast Boundary Swirl Facility – Preventive Maintenance

<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Comments</i>
10/25/08	Group A	

Notes:

1. Group A consists of:
 Exercise bar screens
 Exercise wash down system
 Exercise knife gates full travel both directions
 Check depth of grit in grit channel and schedule Vactor truck as required
 Change chart paper on strip chart recorders at the end of each month
 Thoroughly clean each Swirl tank and channels
 Issue work order requests as required
 Drain condensation from air compress
 Check all safety equipment

**Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations**

<i>Date</i>	<i>Approx. Storm Duration¹ (Hours)</i>	<i>Total Influent Volume (mg)</i>	<i>Total Foul Sewer Volume (mg)</i>	<i>Total Effluent Volume² (mg)</i>	<i>Approx. Screenings Volume³ # of bins (cu ft)</i>
10/25/2008	3	25.27	18.90	6.37	2.60(208)

Note

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

**Table 2-9
Northeast Boundary Swirl Facility – Disinfection Performance**

<i>Date</i>	<i>Chlor/Dechlor System Used?</i>	<i>Dosages</i>		<i>Residual Chlorine Test Results</i>		<i>Enterococcus Test Results</i>		<i>Fecal Coliform Test Results</i>	
		<i>NaOCl (mg/l)</i>	<i>NaHSO₃ (mg/l)</i>	<i>Location</i>	<i>Conc. (mg/l)</i>	<i>Site</i>	<i>Count Per 100ml</i>	<i>Site</i>	<i>Count Per 100ml</i>
10/25/08	Yes	5	2	Mix Chamber	0.2	Mix Chamber	54	Mix Chamber	< 10
10/25/08	Yes	5	2	Anacostia River	0.0	Anacostia River	2,300	Anacostia River	480

Notes:

1. Mix Chr.: Mixing Chamber
2. River: River Outfall

Table 2-10
Northeast Boundary Swirl Facility – Effluent Sampling Results

<i>Date</i>	<i>Flow Composited Sample Results</i>						
	<i>Total suspended solids (mg/L)</i>	<i>Nitrite (NO₂-N) mg/L</i>	<i>Nitrate (NO₃-N) mg/L</i>	<i>Total Kjeldahl Nitrogen (mg/L as N)</i>	<i>Total Nitrogen (mg/L)</i>	<i>Total Phosphorus (mg/L)</i>	<i>Carbonaceous Biological Oxygen Demand (mg/L)</i>
10/25/08	69.0	0.09	0.48	2.89	3.46	0.64	20.4

2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-11
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	10/22/08	No	N/A	N/A	N/A
14 - West	10/22/08	No	N/A	N/A	N/A
15	10/22/08	No	N/A	N/A	N/A
15A	10/22/08	No	N/A	N/A	N/A
16 - East	10/22/08	No	N/A	N/A	N/A
16 - West	10/22/08	No	N/A	N/A	N/A
24 - North	10/22/08	No	N/A	N/A	N/A
24 - Middle	10/22/08	No	N/A	N/A	N/A
24 - South	10/22/08	No	N/A	N/A	N/A
34	10/22/08	No	N/A	N/A	N/A
35	10/22/08	No	N/A	N/A	N/A
52	10/22/08	No	N/A	N/A	N/A

**Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow (hrs)</i>
14 (E & W)	<i>None</i>	<i>N/A</i>
15	<i>None</i>	<i>N/A</i>
15A	<i>None</i>	<i>N/A</i>
16 (E & W)	<i>None</i>	<i>N/A</i>
24	<i>None</i>	<i>N/A</i>
34	<i>None</i>	<i>N/A</i>
35	<i>None</i>	<i>N/A</i>
52	<i>None</i>	<i>N/A</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow (hrs)</i>
Outfall Structure 1	None	This structure has been bulk Headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2(E & W)	None	None
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

Note:

The SCADA system crashed due to hard drive failure, therefore it was not possible to track the inflatable Dams activities through the SCADA.

3. DRY WEATHER OVERFLOWS

Dry weather overflows (DWOs), are summarized below:

**Table 3-1
DRY WEATHER DISCHARGES**

There was no record or knowledge of dry weather discharges.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Summaries

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned this Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	734	2182	1909	0	0	2182	1909
2	4,714	4,112	2,316	2,316	2,316	5615	4806	82	49	5697	4855
3	3,555	461	-	0	0	2637	503	491	60	3128	563
4	2,782	1,985	159	159	159	2575	1627	1579	801	4154	2428
5	2,167	1,035	1,035	1,035	1,035	2586	1374	95	10	2681	1384
6	1,783	1,594	1,594	1,594	1,594	2965	2423	53	42	3018	2465
7	2,313	-	-	0	0	3773	0	148	0	3921	0
8	1,278	116	116	116	116	2079	652	112	46	2191	698
WASA Subtotal	20,183	10,871	5,954	5,954	5,954	24,412	13,294	2,560	1,008	26,972	14,302
DDOT (via VMS) Subtotal				0	0			0	0	0	0
Grand Total	20,183	10,871	5,954	5,954	5,954			2,560	1,008	26,972	14,302
% Cleaned/Inspected to Date				100%	100%					> 100%	> 100%

4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2
BMP Demonstration Projects – Report

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (CY)</i>
Netting System CSO 018	10/1/08 and 10/29/08.	Good	Minor Maintenance	Nets emptied.	340 lbs.
Bar Rack CSO 040	10/17/08	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	10/23/08	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	22
<i>Days not Operating</i>	10
<i>Reason not Operating</i>	Maintenance on boats.
<i># Skimmer in Fleet</i>	2 skimmers
<i># Skimmers Out of Service</i>	One, B-29
<i>Dates</i>	10/17/08 to present.
<i>Reason</i>	Waiting for parts to complete PM service.
<i>Plan to Restore to Service</i>	As soon as possible.
<i>Volume Material Collected</i>	30 ton.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes WASA’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Visual Wet Weather Surveys at Main & O

WASA performs visual surveys of the CSO overflows at Main and O Street Pumping Station to characterize the quantity and nature of floatable discharged. Results are as follows:

**Table 5-1
CSO 010, 011, 011, 012 Visual Wet Weather Survey Summaries
SOLIDS AND FLOATABLES VISUAL SURVEY FORM**

CSO	Time of Observation	Date:		Observed			Quantity of			Quantity of			REMARKS/OTHER
		Y	N	L	M	H	L	M	H	L	M	H	
009													
010				NONE									
011													
011a													
012													

Note: L= Low, M= Moderate, H= High

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Table 5-2 Rainfall Data (inches)

Monthly Rain Totals Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
10/1/2008	0.06	0.1	0.04	0.06
10/2/2008	0	0.01	0.04	0.01
10/3/2008	0.35	0	0.02	0
10/4/2008	0	0	0.02	0
10/5/2008	0	0	0.01	0
10/6/2008	0	0	0.01	0
10/7/2008	0	0	0	0
10/8/2008	0	0	0	0
10/9/2008	0	0	0	0
10/10/2008	0	0	0	0
10/11/2008	0	0	0	0
10/12/2008	0	0	0	0
10/13/2008	0	0	0	0
10/14/2008	0.28	0	0	0
10/15/2008	0	0	0	0
10/16/2008	0	0	0	0
10/17/2008	0	0	0	0
10/18/2008	0	0	0	0
10/19/2008	0	0	0	0
10/20/2008	0	0	0	0
10/21/2008	0	0	0	0
10/22/2008	0	0	0	0
10/23/2008	0	0	0	0
10/24/2008	0	0	0	0
10/25/2008	0	0.98	0.8	1.05
10/26/2008	0	0	0	0.01
10/27/2008	0	0.18	0.16	0.15
10/28/2008	0	0.14	0.09	0.13
10/29/2008	0	0	0	0
10/30/2008	0	0	0	0
10/31/2008	0	0	0	0
TOTALS	0.69	1.41	1.19	1.41



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report
For
Combined Sewer System
Month: November 2008**

Prepared By:
D.C. Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: November 2008

Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Northeast Boundary Swirl Facility
 - 2.5 Inflatable Dams
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration Projects
 - 4.3 Skimmer Boat Programs
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Visual Survey of Main & O
 - 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				<i>Good</i>	<i>Needs Work</i>		
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	11/19/08	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	11/19/08	*			
5	Poplar Point Pumping Station	004	11/18/08	*			
6	Chicago Street and Railroad Ave, SE	005	11/03/08	*			
7	W Street and Railroad Ave, SE	005	11/03/08	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	11/03/08	*			
9	13 th Street and Ridge Place, SE	007	11/03/08	*			
11	"O" Street Pumping Station	011(a)	11/18/08	*			
12	Storm Pump Discharge at Main Pumping Station	011	11/18/08	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	11/03/08	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	11/18/08	*			
15	South Capitol and E Streets	010	11/18/08	*			
15a	Half and L Streets, SE	010	11/18/08	*			
15b	South Capitol and I Streets	010	11/20/08	*			
15c	South Capitol and I Streets	010	11/20/08	*			
16	North of Main Sewage Pumping Station	012	11/18/08	*			
17	4 th and N Streets, SE, Both Extended	013	11/26/08	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	11/20/08	*			
18	6 th and M Streets, SE	014	11/04/08	*			
19	9 th and M Streets, SE	015	11/04/08	*			
19a	9 th and M Streets, SE	015	11/04/08	*			
20	12 th and M Streets, SE	016	11/04/08	*			
20a	12 th and M Streets, SE	016	11/04/08	*			
21	14 th and M Streets, SE	017	11/05/08	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	11/24/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
22b	Barney Circle and Pennsylvania Ave, SE	018	11/24/08	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	11/24/08	*			
22d	Kentucky Ave and Potomac Street, SE	018	11/04/08	*			
22e	14 th Street and Kentucky Ave, SE	018	11/04/08	*			
23	Independence Ave, 21 st Street, SE, Extended	019	11/25/08	*			
24a	East Capitol St, west of RFK stadium	019	11/25/08	*			
28	21 st and Constitution Ave, NW	020	11/26/08	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	11/26/08	*			
30	17 th and D Streets, NW	020	11/03/08	*			
31	15 th Street and Pennsylvania Ave, NW	020	11/03/08	*			
33	10 th and F Streets, NW	020	11/03/08	*			
34	23 rd Street, north of Constitution Ave, NW	020	11/20/08	*		construction	
34a	23 rd Street near C Street, NW	020	11/26/08	*			
35	Northeast of Roosevelt Bridge, NW	021	11/20/08	*			
36	27 th and I Streets, NW	022	11/07/08	*			
36a	New Hampshire Ave and Eye Street, NW	022	11/07/08	*			
36b	19 th and L Streets, NW	022, 034	11/21/08	*			
36d	17 th and L Streets, NW	022, 034	11/21/08	*			
36g	18 th and M Streets, NW	022, 034	11/21/08	*			
36h	18 th and M Streets, NW	022, 034	11/21/08	*			
37	27 th and Eye Streets, NW	022	11/07/08	*			
38	29 th and K Streets, NW	024	11/07/08	*			
38a	30 th Street, south of K Street, NW	024	11/07/08	*			
39a	30 th and K Streets, NW	024	11/07/08	*			
39b	30 th and K Streets, NW	024	11/07/08	*			
41b	31 st and K Streets, NW	025	11/07/08	*			
41c	31 st and K Streets, NW	025	11/07/08	*			
42	Wisconsin Ave and K Street, NW	026	11/21/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
43	Potomac and Water Streets, NW	027	11/21/08	*			
43a	Potomac and Water Streets, NW	027	11/21/08	*			
44	Water Street, west of Potomac St, NW	027	11/21/08	*			
45	36 th and M Streets, NW	028	11/04/08	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	11/04/08	*			
47	38 th Street and Reservoir Road, NW	029	11/04/08	*			
47a	37 th and T Streets, NW	029	11/04/08	*			
47b	37 th and T Streets, NW	029	11/04/08	*			
47c	38 th and W Streets, NW	029	11/04/08	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	11/07/08	*			
50	26 and M Streets, NW	032	11/07/08	*			
51	N Street Extended, west of 25 th Street, NW	033	11/07/08	*			
52	22 nd Street between M and N Streets, NW	034	11/20/08	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	11/20/08	*			
53	22 nd and M Streets, NW	022, 034	11/20/08	*			
53a	22 nd and M Streets, NW	022, 034	11/20/08	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	11/07/08	*			
53c	L and 22 nd Streets, NW	022	11/07/08	*			
54	23 rd and O Streets, NW	034	11/26/08	*			
55	22 nd Street, south of Q Street, NW	035	11/26/08	*			
55a	22 nd Street, south of Q Street, NW	035	11/26/08	*			
56	23 rd and Massachusetts Ave, NW	036	11/26/08	*			
57	23 rd Street, south of Q Street, NW	036	11/26/08	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	11/19/08	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	11/19/08	*			
60	Connecticut Ave, east of Rock Creek, NW	039	11/19/08	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	11/19/08	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	11/24/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
63	Harvard Street and Rock Creek Parkway, NW	042	11/24/08	*			
64	Adams Mill Road, south of Irving Street, NW	043	11/24/08	*			
65	Kenyon Street and Adams Mill Road, NW	044	11/24/08	*			
65a	Kenyon Street and Adams Mill Road, NW	044	11/24/08	*			
66	Adams Mill Road and Lamont Street, NW	045	11/24/08	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	11/24/08	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	11/24/08	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	11/24/08	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	11/24/08	*			
70i	5 th and Quackenbos Streets, NW	049	11/05/08	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	11/05/08	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	11/28/08	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	11/28/08	*			
73	O Street Extended and Rock Creek Parkway, NW	052	11/28/08	*			
74	Q Street, west of Rock Creek, NW	053	11/26/08	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	11/28/08	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	11/28/08	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	11/28/08	*			
78	28th Street Extended, west of Rock Creek, NW	057	11/26/08	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	11/28/08	*			
84	26 th and P Streets, NW	060	11/28/08	*			
84a	26 th and P Streets, NW	060	11/28/08	*			

Notes:

1. For regulators noted as “visually checked outfall”, the outfall was visually observed to confirm no DWO was occurring.
2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2 - Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	11/19/08	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	11/25/08	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	11/25/08	*		*		*		*		
007	Between 11 th St. and Anacostia Bridges, SE	11/25/08	*		*		*		*		
009	O St. Sewage Pumping Station, SE	11/25/08	*		*		*		*		
010	O St. Sewage Pumping Station, SE	11/18/08	*			*			*		
011	Main Sewage Pumping Station, SE	11/26/08	*			*			*		
011(a)	Main Sewage Pumping Station, SE	11/26/08	*		*		*		*		
012	Main Sewage Pumping Station, SE	11/26/08	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	11/26/08	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	11/26/08	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	11/26/08	*			*			*		
016	12th and O Streets, SE	11/05/08	*		*		*		*		
017	M and Water Street, SE	11/05/08	*		*		*		*		
018	East of Barney Circle and South of Pennsylvania Avenue Bridge, SE	11/25/08	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility and D.C. General Hospital	11/25/08	*			*			*		
020	Rock Creek Parkway and Independence, NW	11/18/08	*		*		*		*		
021	Rock Creek Parkway and C St., NW	11/26/08	*			*			*		
022	Rock Creek Parkway and G St., NW	11/26/08	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
024	South of 30 th and K Streets, NW	11/25/08	*		*			*	*		WASA has developed a capitol project to design and construct a replacement gate for improved performance.
025	South of 31st and K Streets, NW	11/25/08	*		*		*	*	*		
026	Wisconsin Avenue and Water Street, NW	11/25/08	*		*		*	*	*		
027	33 rd and Water Sts., NW	11/25/08	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	11/25/08	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	11/25/08	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	11/07/08	*			*			*		
032	26th and M Street, NW.	11/26/08	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	11/26/08	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	11/25/08	*		*		*		*		
035	P St. Bridge and Rock Creek Parkway	11/19/08	*		*		*		*		
036	22nd Street, South of Q Street NW.	11/19/08	*		*		*		*		
037	Waterside Dr. and Rock Creek Parkway	11/19/08	*		*		*		*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	11/25/08	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	11/25/08	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	11/25/08	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	11/25/08	*		*		*		*		
042	Harvard St. and Beach Dr NW.	11/25/08	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	11/24/08	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	11/24/08	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
045	North of Beach Dr. and Walbridge Pl, NW.	11/24/08	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	11/24/08	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	11/24/08	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	11/24/08	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	11/05/08	*		*		*		*		
050	Rock Creek Parkway and L St., NW	11/28/08	*		*		*		*		
051	Across Rock Creek Parkway, aligned with Olive St., NW.	11/28/08	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	11/25/08	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	11/28/08	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	11/28/08	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	11/28/08	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	11/28/08	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	11/26/08	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	11/25/08	*		*		*		*		

Notes:

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
Main	30	4	12	Screen #4 Pump #1		Rake Assembly Pump Vibration –Damaged Impeller and shaft	
Eastside	30	2	4	None			
Poplar Point	30	2 ¹	3	None			
Potomac	30	4	5	Pump #3		Reconstruction	

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Comments</i>
Main	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.
O St	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	11/26/08	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vector truck as required

Check all safety equipment

Issue work order requests as required

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Storm Water/CSO Pumped To Anacostia River</i>		
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	<i>Date</i>	<i>Volume (mg)</i>	<i>Screenings Collected (units)</i>
Main	2,032.40	67.75	N/A	N/A	N/A
O St ¹	139.30	4.64	N/A	N/A	N/A
Eastside	361.20	12.04	N/A	N/A	N/A
Poplar Point	439.20	14.64	N/A	N/A	N/A
Potomac	3,442.86	114.76	N/A	N/A	N/A
Rock Creek	112.10	3.74	N/A	N/A	N/A
Upper Anacostia	28.86	0.96	N/A	N/A	N/A
Earle Place	0.20	0.01	N/A	N/A	N/A

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

<i>Date Inspected</i>	<i># Screens</i>	<i># Swirls</i>	<i>Screens or Swirls Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
11/25/08	1,2 & 3	1,2 & 3	None	N/a	N/a	N/a

Table 2-7
Northeast Boundary Swirl Facility – Preventive Maintenance

<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Comments</i>
11/25/08	Group A	

Notes:

1. Group A consists of:
 Exercise bar screens
 Exercise wash down system
 Exercise knife gates full travel both directions
 Check depth of grit in grit channel and schedule Vactor truck as required
 Change chart paper on strip chart recorders at the end of each month
 Thoroughly clean each Swirl tank and channels
 Issue work order requests as required
 Drain condensation from air compress
 Check all safety equipment

**Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations**

<i>Date</i>	<i>Approx. Storm Duration¹ (Hours)</i>	<i>Total Influent Volume (mg)</i>	<i>Total Foul Sewer Volume (mg)</i>	<i>Total Effluent Volume² (mg)</i>	<i>Approx. Screenings Volume³ # of bins (cu ft)</i>
11/13/2008	7	4.05	2.19	1.86	0.60(48)
11/15/2008	4	9.89	9.89	0	0
11/15/2008	6	1.7	0.75	0.95	0
11/30/2008	6	3.7	3.7	0	0.45(36)
11/30/2008	4	0.32	0.32	0	0.10(8)

Note: Influent meter malfunctioned therefore influent data was estimated, maintenance personnel are waiting for the replacement part for the meter.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

Table 2-9

Northeast Boundary Swirl Facility – Disinfection Performance

<i>Date</i>	<i>Chlor/Dechl or System Used?</i>	<i>Dosages</i>		<i>Residual Chlorine Test Results</i>		<i>Enterococcus Test Results</i>		<i>Fecal Coliform Test Results</i>	
		<i>NaOCl (mg/l)</i>	<i>NaHSO₃ (mg/l)</i>	<i>Location</i>	<i>Conc. (mg/l)</i>	<i>Site</i>	<i>Count Per 100ml</i>	<i>Site</i>	<i>Count Per 100ml</i>
11/13/2008	Yes	5	2	Mix Chamber	0.5	Mix Chamber	38,000	Mix Chamber	39,000
11/13/2008	Yes	5	2	Anacostia River	0.0	Anacostia River	51,000	Anacostia River	48,000
11/15/2008	Yes	5	2	Mix Chamber	0.7	Mix Chamber	<10	Mix Chamber	36
11/15/2008	Yes	5	2	Anacostia River	0.0	Anacostia River	250,000	Anacostia River	180,000

Notes:

1. Mix Chr.: Mixing Chamber
2. River: River Outfall

Table 2-10
Northeast Boundary Swirl Facility – Effluent Sampling Results

<i>Date</i>	<i>Flow Composited Sample Results</i>						
	<i>Total suspended solids (mg/L)</i>	<i>Nitrite (NO₂-N) mg/L</i>	<i>Nitrate (NO₃-N) mg/L</i>	<i>Total Kjeldahl Nitrogen (mg/L as N)</i>	<i>Total Nitrogen (mg/L)</i>	<i>Total Phosphorus (mg/L)</i>	<i>Carbonaceous Biological Oxygen Demand (mg/L)</i>
11/13/08	99.0	0.00	0.40	4.39	4.79	0.83	48.0
11/15/08	72.0	0.00	0.42	2.71	3.13	0.49	19.6

2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-11
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	11/27/08	No	N/A	N/A	N/A
14 - West	11/27/08	No	N/A	N/A	N/A
15	11/27/08	No	N/A	N/A	N/A
15A	11/27/08	No	N/A	N/A	N/A
16 - East	11/27/08	No	N/A	N/A	N/A
16 - West	11/27/08	No	N/A	N/A	N/A
24 - North	11/27/08	No	N/A	N/A	N/A
24 - Middle	11/27/08	No	N/A	N/A	N/A
24 - South	11/27/08	No	N/A	N/A	N/A
34	11/27/08	No	N/A	N/A	N/A
35	11/27/08	No	N/A	N/A	N/A
52	11/27/08	No	N/A	N/A	N/A

**Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow (hrs)</i>
14 (E & W)	<i>None</i>	<i>N/A</i>
15	<i>None</i>	<i>N/A</i>
15A	<i>None</i>	<i>N/A</i>
16 (E & W)	<i>None</i>	<i>N/A</i>
24	<i>None</i>	<i>N/A</i>
34	<i>None</i>	<i>N/A</i>
35	<i>None</i>	<i>N/A</i>
52	<i>None</i>	<i>N/A</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow (hrs)</i>
Outfall Structure 1	None	This structure has been bulk Headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2(E & W)	None	None
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

Note:

The SCADA system crashed due to hard drive failure for the month of August; therefore it was not possible to track the inflatable Dams activities through the SCADA during this period.

3. DRY WEATHER OVERFLOWS

Dry weather overflows (DWOs), are summarized below:

**Table 3-1
DRY WEATHER DISCHARGES**

There was no record or knowledge of dry weather discharges.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Summaries

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned this Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	734	2182	1909	6	0	2188	1909
2	4,714	4,112	2,316	2,316	2,316	5697	4855	60	53	5757	4908
3	3,555	461	-	0	0	3128	563	1353	229	4481	792
4	2,782	1,985	159	159	159	4154	2428	211	88	4365	2516
5	2,167	1,035	1,035	1,035	1,035	2681	1384	35	35	2716	1419
6	1,783	1,594	1,594	1,594	1,594	3018	2465	5	5	3023	2470
7	2,313	-	-	0	0	3921	0	17	0	3938	0
8	1,278	116	116	116	116	2191	698	37	25	2228	723
WASA Subtotal	20,183	10,871	5,954	5,954	5,954	26,972	14,302	1,724	435	28,696	14,737
DDOT (via VMS) Subtotal				0	0			0	0	0	0
Grand Total	20,183	10,871	5,954	5,954	5,954			1,724	435	21,315	11,598
% Cleaned/Inspected to Date				100%	100%					> 100%	> 100%

4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2
BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (CY)</i>
Netting System CSO 018	11/03/08 11/25/08	Good	Minor Maintenance	Nets emptied.	250 lbs.
Bar Rack CSO 040	11/25/08	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	11/25/08	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	18
<i>Days not Operating</i>	2
<i>Reason not Operating</i>	High winds.
<i># Skimmer in Fleet</i>	2 skimmers
<i># Skimmers Out of Service</i>	One, B-29
<i>Dates</i>	10/17/08 to present.
<i>Reason</i>	Needs a new hydraulic pump.
<i>Plan to Restore to Service</i>	As soon as possible.
<i>Volume Material Collected</i>	30 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes WASA's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Visual Wet Weather Surveys at Main & O

WASA performs visual surveys of the CSO overflows at Main and O Street Pumping Station to characterize the quantity and nature of floatable discharged. Results are as follows:

**Table 5-1
CSO 010, 011, 011, 012 Visual Wet Weather Survey Summaries
SOLIDS AND FLOATABLES VISUAL SURVEY FORM**

Date: November 13, 2008

Inspector's Initial: DJW/ VB

CSO	Time of Observation	Overflow		Observed			Quantity of			Quantity of			REMARKS/OTHER
		Y	N	L	M	H	L	M	H	L	M	H	
009	2:25 pm	x		x			x			x			
010	2:25 pm	x		x			x			x			
011	2:25 pm	x		x			x			x			
011a	4:00 pm	x		x			x			x			
012													

Note: L= Low, M= Moderate, H= High

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Table 5-2 Rainfall Data (inches)

Monthly Rain Totals Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
11/1/2008	0.00	0	0	0
11/2/2008	0.00	0	0	0
11/3/2008	0.00	0	0	0
11/4/2008	0.86	0.08	0.07	0.07
11/5/2008	0.02	0.05	0.02	0.02
11/6/2008	0.00	0	0	0.01
11/7/2008	0.00	0	0	0
11/8/2008	0.00	0	0	0
11/9/2008	0.00	0	0	0
11/10/2008	0.00	0	0	0
11/11/2008	0.00	0	0	0
11/12/2008	0.00	0	0	0
11/13/2008	0.69	0.72	0.7	0.74
11/14/2008	0.02	0.01	0.02	0.02
11/15/2008	0.63	0.55	0.63	0.57
11/16/2008	0.00	0	0	0
11/17/2008	0.00	0	0	0
11/18/2008	0.00	0	0	0
11/19/2008	0.00	0	0	0
11/20/2008	0.00	0	0	0
11/21/2008	0.00	0	0	0
11/22/2008	0.00	0	0	0
11/23/2008	0.00	0	0	0
11/24/2008	0.10	0.04	0.07	0.1
11/25/2008	0.00	0	0	0
11/26/2008	0.00	0.03	0	0
11/27/2008	0.00	0	0	0
11/28/2008	0.00	0	0	0
11/29/2008	0.00	0	0	0
11/30/2008	0.68	0.55	0.7	0.69
TOTALS	3.00	2.03	2.21	2.22



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report
For
Combined Sewer System
Month: December 2008**

Prepared By:
D.C. Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: December 2008

Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Northeast Boundary Swirl Facility
 - 2.5 Inflatable Dams
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration Projects
 - 4.3 Skimmer Boat Programs
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Visual Survey of Main & O
 - 5.2 Rainfall Data

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				<i>Good</i>	<i>Needs Work</i>		
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	12/23/08	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	12/23/08	*			
5	Poplar Point Pumping Station	004	12/04/08	*			
6	Chicago Street and Railroad Ave, SE	005	12/01/08	*			
7	W Street and Railroad Ave, SE	005	12/01/08	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	12/01/08	*			
9	13 th Street and Ridge Place, SE	007	12/01/08	*			
11	"O" Street Pumping Station	011(a)	12/04/08	*			
12	Storm Pump Discharge at Main Pumping Station	011	12/01/08	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	12/04/08	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	12/04/08	*			
15	South Capitol and E Streets	010	12/04/08	*			
15a	Half and L Streets, SE	010	12/04/08	*			
15b	South Capitol and I Streets	010	12/23/08	*			
15c	South Capitol and I Streets	010	12/23/08	*			
16	North of Main Sewage Pumping Station	012	12/04/08	*			
17	4 th and N Streets, SE, Both Extended	013	12/22/08	*			
17a	K Street between 6 th Street and 7 th Street, SE	013	12/22/08	*			
18	6 th and M Streets, SE	014	12/08/08	*			
19	9 th and M Streets, SE	015	12/08/08	*			
19a	9 th and M Streets, SE	015	12/08/08	*			
20	12 th and M Streets, SE	016	12/08/08	*			
20a	12 th and M Streets, SE	016	12/08/08	*			
21	14 th and M Streets, SE	017	12/22/08	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	12/15/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
22b	Barney Circle and Pennsylvania Ave, SE	018	12/15/08	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	12/15/08	*			
22d	Kentucky Ave and Potomac Street, SE	018	12/15/08	*			
22e	14 th Street and Kentucky Ave, SE	018	12/15/08	*			
23	Independence Ave, 21 st Street, SE, Extended	019	12/08/08	*			
24a	East Capitol St, west of RFK stadium	019	12/22/08	*			
28	21 st and Constitution Ave, NW	020	12/18/08	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	12/18/08	*			
30	17 th and D Streets, NW	020	12/08/08	*			
31	15 th Street and Pennsylvania Ave, NW	020	12/08/08	*			
33	10 th and F Streets, NW	020	12/08/08	*			
34	23 rd Street, north of Constitution Ave, NW	020	12/08/08	*		construction	
34a	23 rd Street near C Street, NW	020	12/18/08	*			
35	Northeast of Roosevelt Bridge, NW	021	12/18/08	*			
36	27 th and I Streets, NW	022	12/09/08	*			
36a	New Hampshire Ave and Eye Street, NW	022	12/09/08	*			
36b	19 th and L Streets, NW	022, 034	12/05/08	*			
36d	17 th and L Streets, NW	022, 034	12/05/08	*			
36g	18 th and M Streets, NW	022, 034	12/05/08	*			
36h	18 th and M Streets, NW	022, 034	12/05/08	*			
37	27 th and Eye Streets, NW	022	12/09/08	*			
38	29 th and K Streets, NW	024	12/29/08	*			
38a	30 th Street, south of K Street, NW	024	12/29/08	*			
39a	30 th and K Streets, NW	024	12/29/08	*			
39b	30 th and K Streets, NW	024	12/29/08	*			
41b	31 st and K Streets, NW	025	12/29/08	*			
41c	31 st and K Streets, NW	025	12/29/08	*			
42	Wisconsin Ave and K Street, NW	026	12/09/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
43	Potomac and Water Streets, NW	027	12/09/08	*			
43a	Potomac and Water Streets, NW	027	12/09/08	*			
44	Water Street, west of Potomac St, NW	027	12/09/08	*			
45	36 th and M Streets, NW	028	12/01/08	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	12/01/08	*			
47	38 th Street and Reservoir Road, NW	029	12/01/08	*			
47a	37 th and T Streets, NW	029	12/01/08	*			
47b	37 th and T Streets, NW	029	12/01/08	*			
47c	38 th and W Streets, NW	029	12/01/08	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	12/15/08	*			
50	26 and M Streets, NW	032	12/15/08	*			
51	N Street Extended, west of 25 th Street, NW	033	12/15/08	*			
52	22 nd Street between M and N Streets, NW	034	12/18/08	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	12/18/08	*			
53	22 nd and M Streets, NW	022, 034	12/18/08	*			
53a	22 nd and M Streets, NW	022, 034	12/18/08	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	12/15/08	*			
53c	L and 22 nd Streets, NW	022	12/15/08	*			
54	23 rd and O Streets, NW	034	12/18/08	*			
55	22 nd Street, south of Q Street, NW	035	12/18/08	*			
55a	22 nd Street, south of Q Street, NW	035	12/18/08	*			
56	23 rd and Massachusetts Ave, NW	036	12/18/08	*			
57	23 rd Street, south of Q Street, NW	036	12/18/08	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	12/15/08	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	12/15/08	*			
60	Connecticut Ave, east of Rock Creek, NW	039	12/05/08	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	12/05/08	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	12/10/08	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
63	Harvard Street and Rock Creek Parkway, NW	042	12/10/08	*			
64	Adams Mill Road, south of Irving Street, NW	043	12/10/08	*			
65	Kenyon Street and Adams Mill Road, NW	044	12/10/08	*			
65a	Kenyon Street and Adams Mill Road, NW	044	12/10/08	*			
66	Adams Mill Road and Lamont Street, NW	045	12/10/08	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	12/10/08	*			
68	Ingleside Terrace, Extended and Piney Branch Parkway, NW	047	12/10/08	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	12/10/08	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	12/10/08	*			
70i	5 th and Quackenbos Streets, NW	049	12/01/08	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	12/09/08	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	12/17/08	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	12/17/08	*			
73	O Street Extended and Rock Creek Parkway, NW	052	12/17/08	*			
74	Q Street, west of Rock Creek, NW	053	12/17/08	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	12/22/08	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	12/22/08	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	12/01/08	*			
78	28th Street Extended, west of Rock Creek, NW	057	12/22/08	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	12/02/08	*			
84	26 th and P Streets, NW	060	12/17/08	*			
84a	26 th and P Streets, NW	060	12/17/08	*			

Notes:

1. For regulators noted as “visually checked outfall”, the outfall was visually observed to confirm no DWO was occurring.
2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2 - Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	12/23/08	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	12/31/08	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	12/31/08	*		*		*		*		
007	Between 11 th St. and Anacostia Bridges, SE	12/31/08	*		*		*		*		
009	O St. Sewage Pumping Station, SE	12/04/08	*		*		*		*		
010	O St. Sewage Pumping Station, SE	12/04/08	*			*			*		
011	Main Sewage Pumping Station, SE	12/04/08	*			*			*		
011(a)	Main Sewage Pumping Station, SE	12/04/08	*		*		*		*		
012	Main Sewage Pumping Station, SE	12/04/08	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	12/02/08	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	12/02/08	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	12/02/08	*			*			*		
016	12th and O Streets, SE	12/29/08	*		*		*		*		
017	M and Water Street, SE	12/29/08	*		*		*		*		
018	East of Barney Circle and South of Pennsylvania Avenue Bridge, SE	12/29/08	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility and D.C. General Hospital	12/23/08	*			*			*		
020	Rock Creek Parkway and Independence, NW	12/31/08	*		*		*		*		
021	Rock Creek Parkway and C St., NW	12/31/08	*			*			*		
022	Rock Creek Parkway and G St., NW	12/31/08	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
024	South of 30 th and K Streets, NW	12/31/08	*		*				*	*	WASA has developed a capitol project to design and construct a replacement gate for improved performance.
025	South of 31st and K Streets, NW	12/31/08	*		*			*		*	
026	Wisconsin Avenue and Water Street, NW	12/31/08	*		*			*		*	
027	33 rd and Water Sts., NW	12/31/08	*			*				*	
028	Key Bridge and Whitehurst Freeway, NW	12/31/08	*			*				*	
029	Adjacent to C&O Canal, aligned with 38 th St. NW	12/31/08	*		*			*		*	
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	12/15/08	*			*				*	
032	26th and M Street, NW.	12/15/08	*			*				*	
033	Across street from St. Francis Jr. High and aligned with N St., NW.	12/15/08	*		*			*		*	
034	Just west of St. Francis Jr. High and north of N St., NW	12/17/08	*		*			*		*	
035	P St. Bridge and Rock Creek Parkway	12/17/08	*		*			*		*	
036	22nd Street, South of Q Street NW.	12/22/08	*		*			*		*	
037	Waterside Dr. and Rock Creek Parkway	12/15/08	*		*			*		*	
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	12/15/08	*		*			*		*	
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	12/05/08	*		*			*		*	
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	12/05/08	*		*			*		*	
041	Beach Dr. and Ontario Pl., NW	12/02/08	*		*			*		*	
042	Harvard St. and Beach Dr NW.	12/02/08	*		*			*		*	
043	Upstream of Harvard St. and Beach Dr NW.	12/02/08	*		*			*		*	
044	Kenyon Street and Beach Dr., NW.	12/02/08	*		*			*		*	

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
045	North of Beach Dr. and Walbridge Pl, NW.	12/10/08	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	12/10/08	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	12/10/08	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	12/10/08	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	12/09/08	*		*		*		*		
050	Rock Creek Parkway and L St., NW	12/29/08	*		*		*		*		
051	Across Rock Creek Parkway, aligned with Olive St., NW.	12/29/08	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	12/29/08	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	12/22/08	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	12/22/08	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	12/22/08	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	12/22/08	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	12/02/08	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	12/22/08	*		*		*		*		

Notes:

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
Main	31	4	12	Screen #4		Rake Assembly	
				Pump #1		Pump Vibration –Damaged Impeller and shaft	
Eastside	31	2	4	None			
Poplar Point	31	2 ¹	3	None			
Potomac	31	4	5	Pump #3		Reconstruction	

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Comments</i>
Main	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.
O St	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	12/22/08	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vector truck as required

Check all safety equipment

Issue work order requests as required

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Storm Water/CSO Pumped To Anacostia River</i>		
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	<i>Date</i>	<i>Volume (mg)</i>	<i>Screenings Collected (units)</i>
Main	2,360.50	76.15	N/A	N/A	N/A
O St ¹	198.30	6.40	N/A	N/A	N/A
Eastside	507.80	16.38	N/A	N/A	N/A
Poplar Point	507.20	16.36	N/A	N/A	N/A
Potomac	3,904.40	125.95	N/A	N/A	N/A
Rock Creek	123.80	3.99	N/A	N/A	N/A
Upper Anacostia	35.70	1.15	N/A	N/A	N/A
Earle Place	0.22	0.01	N/A	N/A	N/A

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

Table 2-6
Northeast Boundary Swirl Facility – Inspections and Equipment in Service

<i>Date Inspected</i>	<i># Screens</i>	<i># Swirls</i>	<i>Screens or Swirls Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
12/23/08	1,2 & 3	1,2 & 3	None	N/a	N/a	N/a

Table 2-7
Northeast Boundary Swirl Facility – Preventive Maintenance

<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Comments</i>
12/23/08	Group A	

Notes:

1. Group A consists of:
 Exercise bar screens
 Exercise wash down system
 Exercise knife gates full travel both directions
 Check depth of grit in grit channel and schedule Vactor truck as required
 Change chart paper on strip chart recorders at the end of each month
 Thoroughly clean each Swirl tank and channels
 Issue work order requests as required
 Drain condensation from air compress
 Check all safety equipment

**Table 2-8
Northeast Boundary Swirl Facility – Wet Weather Operations**

<i>Date</i>	<i>Approx. Storm Duration¹ (Hours)</i>	<i>Total Influent Volume (mg)</i>	<i>Total Foul Sewer Volume (mg)</i>	<i>Total Effluent Volume² (mg)</i>	<i>Approx. Screenings Volume³ # of bins (cu ft)</i>
12/11/2008	8	38.73	13.98	24.75	1.50(120)
12/12/2008	4	3.11	1.77	1.34	0.70(56)
12/16/2008	2	6.74	6.74	0	0.56(44.8)
12/17/2008	6	3.25	3.25	0	0.16(12.8)
12/19/2008	8	2.91	2.91	0	0.40(32)

Note

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

**Table 2-9
Northeast Boundary Swirl Facility – Disinfection Performance**

<i>Date</i>	<i>Chlor/Dechl or System Used?</i>	<i>Dosages</i>		<i>Residual Chlorine Test Results</i>		<i>Enterococcus Test Results</i>		<i>Fecal Coliform Test Results</i>	
		<i>NaOCl (mg/l)</i>	<i>NaHSO₃ (mg/l)</i>	<i>Location</i>	<i>Conc. (mg/l)</i>	<i>Site</i>	<i>Count Per 100ml</i>	<i>Site</i>	<i>Count Per 100ml</i>
12/11/2008	Yes	5	2	Mix Chamber	0.1	Mix Chamber	11,800	Mix Chamber	21,000
12/11/2008	Yes	5	2	Anacostia River	0.0	Anacostia River	135	Anacostia River	370
12/12/2008	Yes	5	2	Mix Chamber	0.2	Mix Chamber	320	Mix Chamber	162
12/12/2008	Yes	5	2	Anacostia River	0.0	Anacostia River	126	Anacostia River	230

Notes:

1. Mix Chr.: Mixing Chamber
2. River: River Outfall

Table 2-10
Northeast Boundary Swirl Facility – Effluent Sampling Results

<i>Date</i>	<i>Flow Composited Sample Results</i>						
	<i>Total suspended solids (mg/L)</i>	<i>Nitrite (NO₂-N) mg/L</i>	<i>Nitrate (NO₃-N) mg/L</i>	<i>Total Kjeldahl Nitrogen (mg/L as N)</i>	<i>Total Nitrogen (mg/L)</i>	<i>Total Phosphorus (mg/L)</i>	<i>Carbonaceous Biological Oxygen Demand (mg/L)</i>
12/11/08	53.0	0.04	0.32	1.34	1.70	0.38	16.1

2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-11
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	12/22/08	No	N/A	N/A	N/A
14 - West	12/22/08	No	N/A	N/A	N/A
15	12/22/08	No	N/A	N/A	N/A
15A	12/22/08	No	N/A	N/A	N/A
16 - East	12/22/08	No	N/A	N/A	N/A
16 - West	12/22/08	No	N/A	N/A	N/A
24 - North	12/22/08	No	N/A	N/A	N/A
24 - Middle	12/22/08	No	N/A	N/A	N/A
24 - South	12/22/08	No	N/A	N/A	N/A
34	12/22/08	No	N/A	N/A	N/A
35	12/22/08	No	N/A	N/A	N/A
52	12/22/08	No	N/A	N/A	N/A

**Table 2-12
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow (hrs)</i>
14 (E & W)	<i>None</i>	<i>N/A</i>
15	<i>None</i>	<i>N/A</i>
15A	<i>None</i>	<i>N/A</i>
16 (E & W)	<i>None</i>	<i>N/A</i>
24	<i>None</i>	<i>N/A</i>
34	<i>None</i>	<i>N/A</i>
35	<i>None</i>	<i>N/A</i>
52	<i>None</i>	<i>N/A</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow (hrs)</i>
Outfall Structure 1	None	This structure has been bulk Headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2(E & W)	None	None
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

Note:

3. DRY WEATHER OVERFLOWS

Dry weather overflows (DWOs), are summarized below:

**Table 3-1
DRY WEATHER DISCHARGES**

There was no record or knowledge of dry weather discharges.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

Table 4-1 Catch Basin Summaries

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned this Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	734	2188	1909	420	182	2608	2091
2	4,714	4,112	2,316	2,316	2,316	5757	4908	162	125	5919	5033
3	3,555	461	-	0	0	4481	792	1351	259	5832	1051
4	2,782	1,985	159	159	159	4365	2516	130	110	4495	2626
5	2,167	1,035	1,035	1,035	1,035	2716	1419	138	109	2854	1528
6	1,783	1,594	1,594	1,594	1,594	3023	2470	49	49	3072	2519
7	2,313	-	-	0	0	3938	0	59	0	3997	0
8	1,278	116	116	116	116	2228	723	19	2	2247	725
WASA Subtotal	20,183	10,871	5,954	5,954	5,954	28,696	14,737	2,328	836	31,024	15,573
DDOT (via VMS) Subtotal				0	0			0	0	0	0
Grand Total	20,183	10,871	5,954	5,954	5,954						
% Cleaned/Inspected to Date				100%	100%					> 100%	> 100%

4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2
BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (CY)</i>
Netting System CSO 018	12/1/08 12/29/08	Good	Minor Maintenance	Nets emptied.	340 lbs.
Bar Rack CSO 040	12/5/08	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	12/1/08	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	21
<i>Days not Operating</i>	7
<i>Reason not Operating</i>	High winds, low tides and maintenance on boat.
<i># Skimmer in Fleet</i>	2 skimmers
<i># Skimmers Out of Service</i>	One, B-29
<i>Dates</i>	10/17/08 to present.
<i>Reason</i>	Replacing hydraulic pump and propeller motor.
<i>Plan to Restore to Service</i>	As soon as possible.
<i>Volume Material Collected</i>	20 ton.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes WASA's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

5. MONITORING

5.1 Visual Wet Weather Surveys at Main & O

WASA performs visual surveys of the CSO overflows at Main and O Street Pumping Station to characterize the quantity and nature of floatable discharged. Results are as follows:

**Table 5-1
CSO 010, 011, 011, 012 Visual Wet Weather Survey Summaries
SOLIDS AND FLOATABLES VISUAL SURVEY FORM**

CSO	Time of Observation	Date:		Observed			Quantity of			Quantity of			Inspector's Initials:	REMARKS/OTHER
		Y	N	L	M	H	L	M	H	L	M	H		
009														
010				NONE										
011														
011a														
012														

Note: L= Low, M= Moderate, H= High

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Table 5-2 Rainfall Data (inches)

Monthly Rain Totals Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
12/1/2008	0	0	0	0
12/2/2008	0	0	0	0
12/3/2008	0	0	0	0
12/4/2008	0.03	0.04	0.02	0.04
12/5/2008	0	0	0	0
12/6/2008	0	0	0.01	0.01
12/7/2008	0	0	0	0
12/8/2008	0	0	0	0
12/9/2008	0	0	0	0
12/10/2008	0	0.01	0.02	0.03
12/11/2008	0	0.77	1.51	1.81
12/12/2008	0	0.69	0.04	0.05
12/13/2008	0	0.26	0	0
12/14/2008	0	0	0	0
12/15/2008	0	0.04	0.06	0.05
12/16/2008	0.13	0.56	0.49	0.52
12/17/2008	0.03	0.17	0.12	0.17
12/18/2008	0	0	0	0
12/19/2008	0	0.24	0.27	0.25
12/20/2008	0	0	0	0
12/21/2008	0	0.06	0.09	0.06
12/22/2008	0.03	0	0	0
12/23/2008	0.07	0	0	0
12/24/2008	0	0	0	0
12/25/2008	0	0	0	0
12/26/2008	0	0.04	0.07	0.1
12/27/2008	0	0	0.01	0
12/28/2008	0	0	0	0
12/29/2008	0	0	0	0
12/30/2008	0	0	0	0
12/31/2008	0	0	0	0
TOTALS	0.29	2.88	2.71	3.09

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results
Period: October, November, December 2008
SCENARIO: Q4Y2008, 1-23-09

NPDES No.	Description	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
Anacostia CSOs							
005	Chicago St and Railroad Station SE	9	1.5	74.0	8.2	20.5	1.5
006	Good Hope Road, West of Nichols Ave., SE	1	0.0	0.8	0.8	0.8	0.8
007	13 th Street and Ridge Place, SE	4	0.3	2.5	0.6	1.3	0.3
009	2nd Street, 300 feet North of N Place, SE	9	1.2	45.0	5.0	15.5	0.3
010	O Street Sewage Pumping Station, SE (pumped Overflow)	5	11.6	3.0	0.6	1.3	0.3
011	South of Main Sewage Pumping Station, SE (pumped overflow)	1	0.8	0.3	0.3	0.3	0.3
011a	South of Main Sewage Pumping Station, SE (gravity overflow)	0	0.0	0.0	0.0	0.0	0.0
012	North of Main Sewage Pumping Station, SE (Tiber Creek)	0	0.0	0.0	0.0	0.0	0.0
013	4th and N Streets, SE	8	0.5	23.0	2.9	8.8	0.5
014	6th and M Streets, SE	7	3.5	36.8	5.3	11.5	1.5
015	9th and M Streets, SE	3	0.1	2.8	0.9	1.3	0.5
016	12th and M Streets, SE	3	0.4	3.3	1.1	1.5	0.8
017	14th and M Streets, SE	7	2.7	23.3	3.3	8.3	0.8
018	Barney Circle and Pennsylvania Ave, SE	14	3.3	152.0	10.9	43.8	0.3
019	Northeast Boundary - Swirl Effluent	6	39.4	20.5	3.4	10.3	0.5
019	Northeast Bound. - Swirl Bypass	1	0.4	0.3	0.3	0.3	0.3
	SUBTOTAL		65.8				
Potomac CSOs							
003	Bolling AFB	0	0.0	0.0	0.0	0.0	0.0
020	23rd Street, North of Constitution Ave, NW (Easby Point)	3	0.4	3.3	1.1	2.0	0.5
021	Northeast of Roosevelt Bridge, NW	4	18.2	6.8	1.7	2.3	0.3
022	27th and K Streets, NW	11	0.3	78.8	7.2	21.3	1.0
024	30th and K Streets, NW	15	0.5	154.3	10.3	47.0	0.5
025	31st & K St NW	12	0.0	39.0	3.3	15.5	0.5
026	Wisconsin Avenue and K St., NW	0	0.0	0.0	0.0	0.0	0.0
027	Water Street West of Street, NW	11	6.9	94.5	8.6	26.3	0.8
028	36th and M Streets, NW	7	0.5	21.8	3.1	8.0	0.8
029	Canal Road 1000 feet east of Rock Creek, NW	1	0.3	1.3	1.3	1.3	1.3
	SUBTOTAL		27.1				
Rock Creek							
031	Pennsylvania Avenue, East Rock Creek, NW	1	0.0	1.0	1.0	1.0	1.0
032	26th and M Streets, NW	0	0.0	0.0	0.0	0.0	0.0
033	N Street extended west of 25th Street, NW	0	0.0	0.0	0.0	0.0	0.0
034	23rd and O Streets, SW	0	0.0	0.0	0.0	0.0	0.0
035	22nd Street south of Q Street, NW	0	0.0	0.0	0.0	0.0	0.0
036	22nd Street South of Q Street, NW	2	0.0	2.5	1.3	1.5	1.0
037	Northwest of Belmont and Rock Creek and Potomac Parkway	0	0.0	0.0	0.0	0.0	0.0
038	North of Belmont Road, east of Kalorama Circle, NW	0	0.0	0.0	0.0	0.0	0.0
039	Connecticut Avenue east of Rock Creek, NW	0	0.0	0.0	0.0	0.0	0.0
040	Biltmore Street extended east of Rock Creek, NW	0	0.0	0.0	0.0	0.0	0.0
041	Ontario extended and Rock Creek Parkway	0	0.0	0.0	0.0	0.0	0.0

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results
Period: October, November, December 2008
SCENARIO: Q4Y2008, 1-23-09

NPDES No.	Description	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
042	Harvard Street and RockCreek Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
043	Adams Mill Road South of Irving Street, NW	0	0.0	0.0	0.0	0.0	0.0
044	Kenyon Street and Adams Mill Road, NW	0	0.0	0.0	0.0	0.0	0.0
045	Adams Mill Road and Lamont Street, NW	0	0.0	0.0	0.0	0.0	0.0
046	Park Road south of Piney Branch Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
047	Ingleside Terrace extended and Piney Branch Parkway	0	0.0	0.0	0.0	0.0	0.0
048	Mt. Pleasant Street extended and Piney Branch Parkway	0	0.0	0.0	0.0	0.0	0.0
049	Piney Branch and LamontStreet, NW	2	1.2	4.3	2.1	2.3	2.0
050	28th Street west of 16th Street, NW	0	0.0	0.0	0.0	0.0	0.0
051	Olive Street extended and Rock Creek Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
052	O Street extended and Rock Creek Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
053	O Street west of Rock Creek Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
054	West Side of Rock Creek300 ft. south of Mass. Ave, NW	0	0.0	0.0	0.0	0.0	0.0
056	Normanstone Drive extended west of Rock Creek, NW	0	0.0	0.0	0.0	0.0	0.0
057	28th Street extended west of Rock Creek, NW	1	0.1	1.3	1.3	1.3	1.3
058	Connecticut Avenue and Rock Creek Parkway, NW	0	0.0	0.0	0.0	0.0	0.0
060	P St and 26 th St, NW	0	0.0	0.0	0.0	0.0	0.0
	SUBTOTAL		1.3				
	TOTAL		94				

H:\1163\WASA Data\DSS Monthly Rpt\2008\Q4Y2008 Report 1-23-09.xls]Q4Y2008

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.