

# QUARTERLY OPERATIONS REPORT


DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

SECOND QUARTER, 2011

Prepared By:

D.C. Water and Sewer Authority  
Department of Sewer Services  
Sewer Pumping Division  
2<sup>nd</sup> & N Streets, SE  
Washington, D.C. 20003



**DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY**  
Serving the Public • Protecting the Environment

**Monthly Operations Report  
For  
*Combined Sewer System***

**Month: April 2011**

**Prepared By:**  
D.C. Water and Sewer Authority  
Department of Sewer Services  
Washington, D.C. 20003

DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY  
Washington, D.C.

*Monthly Operations Report for Combined Sewer System  
Month: April 2011*

**Table of Contents**

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
  - 2.1 Regulators
  - 2.2 Outfalls, Tide Gates and CSO Signs
  - 2.3 Pumping Stations
  - 2.4 Northeast Boundary Swirl Facility
  - 2.5 Inflatable Dams
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
  - 4.1 Catch Basin Cleaning
  - 4.2 BMP Demonstration Projects
  - 4.3 Skimmer Boat Programs
  - 4.4 CSS Litter Control
- 5. MONITORING**
  - 5.1 Bar Racks at Main & O Street
  - 5.2 Rainfall Data

## **1. INTRODUCTION**

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

## **2. OPERATION AND MAINTENANCE**

### **2.1 Regulators**

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1  
Regulator Structures**

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	04/07/11	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	04/07/11	*			
5	Poplar Point Pumping Station	004	04/14/11	*			
6	Chicago Street and Railroad Ave, SE	005	04/05/11	*			
7	W Street and Railroad Ave, SE	005	04/05/11	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	N/A <sup>3</sup>	*			
9	13 <sup>th</sup> Street and Ridge Place, SE	007	04/05/11	*			
11	"O" Street Pumping Station	011(a)	04/14/11	*			
12	Storm Pump Discharge at Main Pumping Station	011	04/14/11	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	04/08/11	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	04/14/11	*			
15	South Capitol and E Streets	010	04/14/11	*			
15a	Half and L Streets, SE	010	04/14/11	*			
15b	South Capitol and I Streets	010	04/06/11	*			
15c	South Capitol and I Streets	010	04/06/11	*			
16	North of Main Sewage Pumping Station	012	04/14/11	*			
17	4 <sup>th</sup> and N Streets, SE, Both Extended	013	04/05/11	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE	013	04/08/11	*			
18	6 <sup>th</sup> and M Streets, SE	014	04/01/11	*			
19	9 <sup>th</sup> and M Streets, SE	015	04/05/11	*			
19a	9 <sup>th</sup> and M Streets, SE	015	04/05/11	*			
20	12 <sup>th</sup> and M Streets, SE	016	04/11/11	*			
20a	12 <sup>th</sup> and M Streets, SE	016	04/11/11	*			
21	14 <sup>th</sup> and M Streets, SE	017	04/01/11	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	04/15/11	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	04/15/11	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	04/15/11	*			
22d	Kentucky Ave and Potomac Street, SE	018	04/18/11	*			
22e	14 <sup>th</sup> Street and Kentucky Ave, SE	018	04/18/11	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
23	Independence Ave, 21 <sup>st</sup> Street, SE, Extended	019	04/06/11	*			
24a	East Capitol St, west of RFK stadium	019	04/06/11	*			
28	21 <sup>st</sup> and Constitution Ave, NW	020	04/21/11	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	04/21/11	*			
30	17 <sup>th</sup> and D Streets, NW	020	04/08/11	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	04/08/11	*			
33	10 <sup>th</sup> and F Streets, NW	020	04/08/11	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	04/21/11	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	04/21/11	*			
35	Northeast of Roosevelt Bridge, NW	021	04/21/11	*			
36	27 <sup>th</sup> and I Streets, NW	022	04/15/11	*			
36a	New Hampshire Ave and Eye Street, NW	022	04/15/11	*			
36b	19 <sup>th</sup> and L Streets, NW	022, 034	04/06/11	*			
36d	17 <sup>th</sup> and L Streets, NW	022, 034	04/06/11	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	04/06/11	*			
36h	18 <sup>th</sup> and M Streets, NW	022, 034	04/06/11	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	04/15/11	*			
38	29 <sup>th</sup> and K Streets, NW	024	04/05/11	*			
38a	30 <sup>th</sup> Street, south of K Street, NW	024	04/05/11	*			
39a	30 <sup>th</sup> and K Streets, NW	024	04/05/11	*			
39b	30 <sup>th</sup> and K Streets, NW	024	04/05/11	*			
41b	31 <sup>st</sup> and K Streets, NW	025	04/05/11	*			
41c	31 <sup>st</sup> and K Streets, NW	025	04/05/11	*			
42	Wisconsin Ave and K Street, NW	026	04/18/11	*			
43	Potomac and Water Streets, NW	027	04/18/11	*			
43a	Potomac and Water Streets, NW	027	04/18/11	*			
44	Water Street, west of Potomac St, NW	027	04/18/11	*			
45	36 <sup>th</sup> and M Streets, NW	028	04/01/11	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	04/01/11	*			
47	38 <sup>th</sup> Street and Reservoir Road, NW	029	04/01/11	*			
47a	37 <sup>th</sup> and T Streets, NW	029	04/01/11	*			
47b	37 <sup>th</sup> and T Streets, NW	029	04/01/11	*			
47c	38 <sup>th</sup> and W Streets, NW	029	04/01/11	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A <sup>3</sup>	*			

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
50	26 and M Streets, NW	032	04/06/11	*			
51	N Street Extended, west of 25 <sup>th</sup> Street, NW	033	04/06/11	*			
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	04/21/11	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	04/21/11	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	04/21/11	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	04/21/11	*			
53b	L Street between 21 <sup>st</sup> Street and New Hampshire Ave, NW	022, 034	04/08/11	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	04/08/11	*			
54	23 <sup>rd</sup> and O Streets, NW	034	04/15/11	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	04/15/11	*			
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	04/15/11	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	04/15/11	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	04/15/11	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A <sup>3</sup>	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	04/16/11	*			
60	Connecticut Ave, east of Rock Creek, NW	039	04/06/11	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	04/06/11	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	04/11/11	*			
63	Harvard Street and Rock Creek Parkway, NW	042	04/11/11	*			
64	Adams Mill Road, south of Irving Street, NW	043	04/11/11	*			
65	Kenyon Street and Adams Mill Road, NW	044	04/11/11	*			
65a	Kenyon Street and Adams Mill Road, NW	044	04/11/11	*			
66	Adams Mill Road and Lamont Street, NW	045	04/11/11	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	04/11/11	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	04/11/11	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	04/11/11	*			
70	Piney Branch Parkway, west of 16 <sup>th</sup> Street, NW	049	04/11/11	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	04/01/11	*			
71	28 <sup>th</sup> Street, west of Rock Creek Parkway, NW	050	04/05/11	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	04/15/11	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	04/15/11	*			
73	O Street Extended and Rock Creek Parkway, NW	052	04/15/11	*			
74	Q Street, west of Rock Creek, NW	053	N/A <sup>3</sup>	*			

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	04/25/11	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	04/25/11	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	04/18/11	*			
78	28th Street Extended, west of Rock Creek, NW	057	04/25/11	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	N/A <sup>3</sup>	*			
84	26 <sup>th</sup> and P Streets, NW	060	04/15/11	*			
84a	26 <sup>th</sup> and P Streets, NW	060	04/15/11	*			

Notes:

1. For regulators noted as “visually checked outfall”, the outfall was visually observed to confirm no DWO was occurring.
2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.
3. Structure no longer functions as a combined sewer overflow regulator structure.



## 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

**Table 2 - Outfalls and Tide Gates**

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	04/07/11	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	04/28/11	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	N/A	*		*		*		*		
007	Between 11 <sup>th</sup> St. and Anacostia Bridges, SE	04/28/11	*		*		*		*		
009	O St. Sewage Pumping Station, SE	04/21/11	*		*		*		*		
010	O St. Sewage Pumping Station, SE	04/21/11	*			*			*		
011	Main Sewage Pumping Station, SE	04/21/11	*			*			*		
011(a)	Main Sewage Pumping Station, SE	04/21/11	*		*		*		*		
012	Main Sewage Pumping Station, SE	04/21/11	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	04/25/11	*		*		*		*		
014	Navy Yard, aligned with 6 <sup>th</sup> St., SE	04/25/11	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	04/25/11	*			*			*		
016	12th and O Streets, SE	04/27/11	*		*		*		*		
017	M and Water Street, SE	04/27/11	*		*		*		*		
018	East of Barney Circle and South of Pennsylvania Avenue Bridge, SE	04/27/11	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility and D.C. General Hospital	04/27/11	*			*			*		
020	Rock Creek Parkway and Independence, NW	04/28/11	*		*		*		*		
021	Rock Creek Parkway and C St., NW	04/28/11	*			*			*		
022	Rock Creek Parkway and G St., NW	04/28/11	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW	04/28/11	*		*			*	*		
025	South of 31st and K Streets, NW	04/28/11	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	04/28/11	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	04/28/11	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	04/28/11	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
029	Adjacent to C&O Canal, aligned with 38 <sup>th</sup> St. NW	04/28/11	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	N/A	*			*			*		
032	26th and M Street, NW.	04/06/11	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	04/06/11	*		*			*	*		
034	Just west of St. Francis Jr. High and north of N St., NW	04/15/11	*		*			*	*		
035	P St. Bridge and Rock Creek Parkway	04/15/11	*		*			*	*		
036	22nd Street, South of Q Street NW.	04/25/11	*		*			*	*		
037	Waterside Dr. and Rock Creek Parkway	N/A	*		*			*	*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	04/15/11	*		*			*	*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	04/06/11	*		*			*	*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	04/06/11	*		*			*	*		
041	Beach Dr. and Ontario Pl., NW	04/27/11	*		*			*	*		
042	Harvard St. and Beach Dr NW.	04/27/11	*		*			*	*		
043	Upstream of Harvard St. and Beach Dr NW.	04/27/11	*		*			*	*		
044	Kenyon Street and Beach Dr., NW.	04/27/11	*		*			*	*		
045	North of Beach Dr. and Walbridge Pl, NW.	04/27/11	*		*			*	*		
046	Piney Branch Parkway and Park Road, NW.	04/11/11	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	04/11/11	*		*			*	*		
048	South of Piney Branch Parkway and 17 <sup>th</sup> St.	04/11/11	*		*			*	*		
049	North of Piney Branch Parkway and 17 <sup>th</sup> St.	04/11/11	*		*			*	*		
050	Rock Creek Parkway and L St., NW	04/07/11	*		*			*	*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
051	Across Rock Creek Parkway, aligned with Olive St., NW.	04/07/11	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	04/07/11	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	04/25/11	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	04/25/11	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	04/25/11	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	04/25/11	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	N/A	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	04/25/11	*		*		*		*		

Notes:

### 2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3  
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service<sup>1</sup></i>
Main	30	4	10	#1 Sanitary Pump	April 14-30	Pump being rehabbed.	May 2011
Eastside	30	2	4	None			
Poplar Point	30	2	3	None			
Potomac	30	4	5	#5 Pump	April 1-30	Pump being rehabbed.	May 2011

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

**Table 2-4  
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed<sup>1</sup></i>	<i>Comments</i>
Main	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
O St	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	4/25/2011	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vector truck as required

Check all safety equipment

Issue work order requests as required

**Table 2-5  
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Storm Water/CSO Pumped To Anacostia River</i>		
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	<i>Date</i>	<i>Volume (mg)</i>	<i>Screenings Collected (units)<sup>1</sup></i>
Main	1,617.50	53.92	N/A	N/A	N/A
O St	154.90	5.16	4/9/2010	28.10	Normal
Eastside	501.06	16.70	N/A	N/A	N/A
Poplar Point	644.34	21.48	N/A	N/A	N/A
Potomac	3,887.10	129.57	N/A	N/A	N/A
Rock Creek	223.43	7.45	N/A	N/A	N/A
Upper Anacostia	183.33	6.11	N/A	N/A	N/A
Earle Place	0.23	0.01	N/A	N/A	N/A

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

## 2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

**Table 2-6**  
**Northeast Boundary Swirl Facility – Inspections and Equipment in Service**

<i>Date Inspected</i>	<i># of Screens</i>	<i># of Swirls</i>	<i>Screens or Swirls Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
4/27/11	1, 2 & 3	1, 2 & 3	None	N/a	N/a	N/a

**Table 2-7  
Northeast Boundary Swirl Facility – Preventive Maintenance**

<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed<sup>1</sup></i>	<i>Comments</i>
4/27/11	Group A	

Notes:

1. Group A consists of:  
 Exercise bar screens  
 Exercise wash down system  
 Exercise knife gates full travel both directions  
 Check depth of grit in grit channel and schedule Vector truck as required  
 Change chart paper on strip chart recorders at the end of each month  
 Thoroughly clean each Swirl tank and channels  
 Issue work order requests as required  
 Drain condensation from air compress  
 Check all safety equipment



**Table 2-8  
Northeast Boundary Swirl Facility – Wet Weather Operations**

<i>Date</i>	<i>Approx. Storm Duration<sup>1</sup>(hrs)</i>	<i>Total Influent Volume (mg)</i>	<i>Total Foul Sewer Volume (mg)</i>	<i>Total Effluent Volume<sup>2</sup> (mg)</i>	<i>Approx. Screenings Volume<sup>3</sup>(Cu. ft)</i>
4/5/2011	9	4.75	4.75	0.000	60.0
4/8/2011	6	6.64	6.64	0.000	0.0
4/12/2011	3.75	3.35	3.35	0.000	24.0
4/13/2011	4.5	3.05	3.05	0.000	12.0
4/16/2011	4	5.49	5.49	0.000	0.0
4/16/2011	7	4.90	4.90	0.000	24.0
4/17/2011	4.5	1.86	1.86	0.000	4.0
4/24/2011	6	5.63	5.63	0.000	60.0

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

**Table 2-9  
Northeast Boundary Swirl Facility – Disinfection Performance**

<i>Date</i>	<i>Chlor/ Dechlor System Used?</i>	<i>Dosages</i>		<i>Residual Chlorine Test Results</i>		<i>E. Coli Test Results</i>	
		<i>NaOCl (mg/l)</i>	<i>NaHSO<sub>3</sub> (mg/l)</i>	<i>Location</i>	<i>Conc. (mg/l)</i>	<i>Site</i>	<i>Count Per 100ml</i>

Notes:

1. River: River Outfall

**Table 2-10**  
**Northeast Boundary Swirl Facility – Effluent Sampling Results**

<i>Date</i>	<i>Flow Composited Sample Results</i>						
	<i>Total suspended solids (mg/L)</i>	<i>Nitrite (NO<sub>2</sub>-N) mg/L</i>	<i>Nitrate (NO<sub>3</sub>-N) mg/L</i>	<i>Total Kjeldahl Nitrogen (mg/L as N)</i>	<i>Total Nitrogen (mg/L)</i>	<i>Total Phosphorus (mg/L)</i>	<i>Carbonaceous Biological Oxygen Demand (mg/L)</i>

## 2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-11**  
**Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
14 - West	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
15	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
15A	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
16 - East	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
16 - West	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - North	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - Middle	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - South	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
34	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
35	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
52	4/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>

**Table 2-12  
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
14 (E & W)	None	N/A
15	4/8	2 min
15A	4/5	2 min
	4/8	2 hrs, 3 min
16 (E & W)	4/17	1 min
	4/22	2 min
24	4/1	0.2 min
	4/4	0.2 min
	4/5	6 min
	4/12	6 min
	4/16	13 min
	4/17	4 min
	4/24	6 min
	4/25	0.2 min
34	4/4	0.1min
	4/21	1 min
35	4/5	1 min
	4/12	3 min
	4/15	29 min
	4/16	11 min
52	4/23	0.1 min
<i>Structures on Outfall Sewers</i>		
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	None
<i>Outfall Sewer Control Gates</i>		
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

**Note:**

### 3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during April 2011.

#### 3.1 Sanitary Sewer Overflows

Location	Suitland Parkway and Southern Ave., SE
Cause	On April 13, 2011 at 3:01 pm, the District of Columbia Water and Sewer Authority (DC Water) received a service call regarding an overflowing sewer manhole at Suitland Parkway and Southern Ave., SE. Investigations revealed that a three foot long wooden plank was wedged across the channel in an open manhole obstructing the flow in the pipe and causing it to back up and overflow into a nearby storm grate that discharged into an unnamed stream along Southern Avenue, SE.
Date/ Time Discovered	April 13, 2011 at 3:01 pm
Action Taken	On April 13, 2011 at approximately 3:01 pm a sewer maintenance crew was dispatched to the site to investigate the report. The crew found an overflowing manhole in the embankment off the roadway at Suitland Parkway and Southern Ave., SE. The crew removed the buildup of grease and debris behind the plank and cleared the restriction in the sewer at approximately 6:30 pm.
Date/Time Discharge Ceased	April 13, 2011 at 6:30 pm
Estimated Volume	Approximately 7,000 gallons of sanitary sewage.
Did Overflow Reach Receiving water?	An unnamed stream along Southern Avenue SE.
Action taken to prevent reoccurrence	We used the close circuit television camera (CCTV) to assess the condition of the 10 inch sewer. It indicated the sewer was clean and cleared of any obstruction.

#### 4. SOLIDS AND FLOATABLES CONTROL

##### 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1 Catch Basin Summaries**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned this Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	46	45	99	97	652	642	751	739
2	4,714	4,112	2,316	516	487	305	214	687	649	992	863
3	3,555	461	-	0	0	2881	635	1366	392	4247	1027
4	2,782	1,985	159	159	159	2867	1570	171	154	3038	1724
5	2,167	1,035	1,035	607	316	169	128	244	188	413	316
6	1,783	1,594	1,594	184	88	114	88	36	0	150	88
7	2,313	-	-	0	0	208	0	135	0	343	0
8	1,278	116	116	56	0	141	46	10	10	151	56
<b>WASA Subtotal</b>	<b>20,183</b>	<b>10,871</b>	<b>5,954</b>	<b>1,568</b>	<b>1,095</b>	<b>6,784</b>	<b>2,778</b>	<b>3,301</b>	<b>2,035</b>	<b>10,085</b>	<b>4,813</b>
DDOT (via VMS) Subtotal											
<b>Grand Total</b>	<b>20,183</b>	<b>10,871</b>	<b>5,954</b>	<b>1,568</b>	<b>1,095</b>					<b>10,085</b>	<b>4,813</b>
% Cleaned/Inspected to Date				<b>26%</b>	<b>18%</b>					<b>50%</b>	<b>44%</b>

#### 4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2  
BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (CY)</i>
Netting System CSO 018	4/14/2011	Good	None	Nets changed	200 pounds
Bar Rack CSO 040	4/6/2011	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	4/27/2011	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.



#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3  
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	21
<i>Days not Operating</i>	10
<i>Reason not Operating</i>	Strong winds.
<i># Skimmer in Fleet</i>	2 skimmers
<i># Skimmers Out of Service</i>	0
<i>Dates</i>	n/a
<i>Reason</i>	n/a
<i>Plan to Restore to Service</i>	n/a
<i>Volume Material Collected</i>	80 tons
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

#### 4.4 CSS Litter Control

This section describes WASA's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

**5. MONITORING**

**5.1 Condition Report Bar Racks at Main and O Street Storm Pumps**

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5.1  
Bar Racks at Main & O Street Pumping Stations**

Inspector: Claude Price


Date Inspected: 4/29/11

Pumping Station	Inspector	Date Inspected	Condition		Work Needed	Work Performed or Schedule for Completion
			Good	Needs Work		
Bar Racks at O Street Storm Pumps (CSO 010)	CP	4/29	X			
Bar Racks at Main Storm Pumps (CSO 011)	CP	4/29	X			

## 5.2 Rain Data

Rain data from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
4/1/2011	0.13	0.16	0.09	0.04
4/2/2011	0.01	0.07	0.04	0.05
4/3/2011	0.00	0.00	0.00	0.00
4/4/2011	0.00	0.00	0.00	0.00
4/5/2011	0.12	0.31	0.44	0.48
4/6/2011	0.00	0.00	0.00	0.00
4/7/2011	0.00	0.00	0.00	0.00
4/8/2011	0.29	0.35	0.33	0.34
4/9/2011	0.00	0.00	0.00	0.00
4/10/2011	0.00	0.00	0.00	0.00
4/11/2011	0.00	0.00	0.00	0.00
4/12/2011	0.04	0.29	0.20	0.32
4/13/2011	0.25	0.28	0.26	0.21
4/14/2011	0.00	0.00	0.00	0.00
4/15/2011	0.00	0.00	0.00	0.00
4/16/2011	0.59	0.56	0.54	0.74
4/17/2011	0.00	0.01	0.00	0.00
4/18/2011	0.00	0.00	0.00	0.00
4/19/2011	0.00	0.00	0.00	0.00
4/20/2011	0.00	0.00	0.00	0.00
4/21/2011	0.00	0.01	0.00	0.00
4/22/2011	0.12	0.33	0.30	0.39
4/23/2011	0.08	0.09	0.08	0.04
4/24/2011	0.20	0.05	0.45	0.12
4/25/2011	0.02	0.01	0.08	0.00
4/26/2011	0.00	0.01	0.00	0.00
4/27/2011	0.00	0.00	0.00	0.00
4/28/2011	0.00	0.01	0.02	0.02
4/29/2011	0.00	0.00	0.00	0.00
4/30/2011	0.00	0.00	0.00	0.00
<b>TOTAL</b>	1.85	2.54	2.83	2.75



**DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY**  
Serving the Public • Protecting the Environment

**Monthly Operations Report  
For  
*Combined Sewer System***

**Month: May 2011**

**Prepared By:**  
D.C. Water and Sewer Authority  
Department of Sewer Services  
Washington, D.C. 20003

DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY  
Washington, D.C.

*Monthly Operations Report for Combined Sewer System*  
*Month: May 2011*

**Table of Contents**

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
  - 2.1 Regulators
  - 2.2 Outfalls, Tide Gates and CSO Signs
  - 2.3 Pumping Stations
  - 2.4 Northeast Boundary Swirl Facility
  - 2.5 Inflatable Dams
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
  - 4.1 Catch Basin Cleaning
  - 4.2 BMP Demonstration Projects
  - 4.3 Skimmer Boat Programs
  - 4.4 CSS Litter Control
- 5. MONITORING**
  - 5.1 Bar Racks at Main & O Street
  - 5.2 Rainfall Data

## **1. INTRODUCTION**

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

## **2. OPERATION AND MAINTENANCE**

### **2.1 Regulators**

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1  
Regulator Structures**

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	05/31/11	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	05/31/11	*			
5	Poplar Point Pumping Station	004	05/25/11	*			
6	Chicago Street and Railroad Ave, SE	005	05/25/11	*			
7	W Street and Railroad Ave, SE	005	05/25/11	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	05/19/11 <sup>3</sup>	*			
9	13 <sup>th</sup> Street and Ridge Place, SE	007	05/19/11	*			
11	"O" Street Pumping Station	011(a)	05/09/11	*			
12	Storm Pump Discharge at Main Pumping Station	011	05/19/11	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	05/09/11	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	05/19/11	*			
15	South Capitol and E Streets	010	05/25/11	*			
15a	Half and L Streets, SE	010	05/25/11	*			
15b	South Capitol and I Streets	010	05/25/11	*			
15c	South Capitol and I Streets	010	05/19/11	*			
16	North of Main Sewage Pumping Station	012	05/19/11	*			
17	4 <sup>th</sup> and N Streets, SE, Both Extended	013	05/19/11	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE	013	05/19/11	*			
18	6 <sup>th</sup> and M Streets, SE	014	05/09/11	*			
19	9 <sup>th</sup> and M Streets, SE	015	05/25/11	*			
19a	9 <sup>th</sup> and M Streets, SE	015	05/25/11	*			
20	12 <sup>th</sup> and M Streets, SE	016	05/25/11	*			
20a	12 <sup>th</sup> and M Streets, SE	016	05/25/11	*			
21	14 <sup>th</sup> and M Streets, SE	017	05/25/11	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	05/11/11	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	05/11/11	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	05/11/11	*			
22d	Kentucky Ave and Potomac Street, SE	018	05/11/11	*			
22e	14 <sup>th</sup> Street and Kentucky Ave, SE	018	05/11/11	*			

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
23	Independence Ave, 21 <sup>st</sup> Street, SE, Extended	019	05/18/11	*			
24a	East Capitol St, west of RFK stadium	019	05/18/11	*			
28	21 <sup>st</sup> and Constitution Ave, NW	020	05/20/11	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	05/20/11	*			
30	17 <sup>th</sup> and D Streets, NW	020	05/20/11	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	05/20/11	*			
33	10 <sup>th</sup> and F Streets, NW	020	05/09/11	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	05/19/11	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	05/20/11	*			
35	Northeast of Roosevelt Bridge, NW	021	05/19/11	*			
36	27 <sup>th</sup> and I Streets, NW	022	05/17/11	*			
36a	New Hampshire Ave and Eye Street, NW	022	05/17/11	*			
36b	19 <sup>th</sup> and L Streets, NW	022, 034	05/03/11	*			
36d	17 <sup>th</sup> and L Streets, NW	022, 034	05/03/11	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	05/03/11	*			
36h	18 <sup>th</sup> and M Streets, NW	022, 034	05/03/11	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	05/03/11	*			
38	29 <sup>th</sup> and K Streets, NW	024	05/03/11	*			
38a	30 <sup>th</sup> Street, south of K Street, NW	024	05/17/11	*			
39a	30 <sup>th</sup> and K Streets, NW	024	05/03/11	*			
39b	30 <sup>th</sup> and K Streets, NW	024	05/03/11	*			
41b	31 <sup>st</sup> and K Streets, NW	025	05/03/11	*			
41c	31 <sup>st</sup> and K Streets, NW	025	05/03/11	*			
42	Wisconsin Ave and K Street, NW	026	05/03/11	*			
43	Potomac and Water Streets, NW	027	05/11/11	*			
43a	Potomac and Water Streets, NW	027	05/11/11	*			
44	Water Street, west of Potomac St, NW	027	05/11/11	*			
45	36 <sup>th</sup> and M Streets, NW	028	05/02/11	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	05/02/11	*			
47	38 <sup>th</sup> Street and Reservoir Road, NW	029	05/02/11	*			
47a	37 <sup>th</sup> and T Streets, NW	029	05/02/11	*			
47b	37 <sup>th</sup> and T Streets, NW	029	05/02/11	*			
47c	38 <sup>th</sup> and W Streets, NW	029	05/02/11	*			



Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
49	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A <sup>3</sup>	*			
50	26 and M Streets, NW	032	05/09/11	*			
51	N Street Extended, west of 25 <sup>th</sup> Street, NW	033	05/09/11	*			
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	05/19/11	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	05/19/11	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	05/20/11	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	05/20/11	*			
53b	L Street between 21 <sup>st</sup> Street and New Hampshire Ave, NW	022, 034	05/09/11	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	05/09/11	*			
54	23 <sup>rd</sup> and O Streets, NW	034	05/16/11	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	05/16/11	*			
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	05/16/11	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	05/16/11	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	05/16/11	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A <sup>3</sup>	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	05/20/11	*			
60	Connecticut Ave, east of Rock Creek, NW	039	05/09/11	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	05/09/11	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	05/10/11	*			
63	Harvard Street and Rock Creek Parkway, NW	042	05/10/11	*			
64	Adams Mill Road, south of Irving Street, NW	043	05/10/11	*			
65	Kenyon Street and Adams Mill Road, NW	044	05/11/11	*			
65a	Kenyon Street and Adams Mill Road, NW	044	05/11/11	*			
66	Adams Mill Road and Lamont Street, NW	045	05/11/11	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	05/11/11	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	05/09/11	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	05/03/11	*			
70	Piney Branch Parkway, west of 16 <sup>th</sup> Street, NW	049	05/16/11	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	05/16/11	*			
71	28 <sup>th</sup> Street, west of Rock Creek Parkway, NW	050	05/16/11	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	05/16/11	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	05/23/11	*			

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
73	O Street Extended and Rock Creek Parkway, NW	052	05/23/11	*			
74	Q Street, west of Rock Creek, NW	053	05/23/11 <sup>3</sup>	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	05/23/11	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	05/02/11	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	05/02/11	*			
78	28th Street Extended, west of Rock Creek, NW	057	05/23/11	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	05/23/11 <sup>3</sup>	*			
84	26 <sup>th</sup> and P Streets, NW	060	05/16/11	*			
84a	26 <sup>th</sup> and P Streets, NW	060	05/16/11	*			

Notes:

1. For regulators noted as “visually checked outfall”, the outfall was visually observed to confirm no DWO was occurring.
2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.
3. Structure no longer functions as a combined sewer overflow regulator structure.

## 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

**Table 2 - Outfalls and Tide Gates**

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	05/31/11	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	05/12/11	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	05/12/11	*		*		*		*		
007	Between 11 <sup>th</sup> St. and Anacostia Bridges, SE	05/12/11	*		*		*		*		
009	O St. Sewage Pumping Station, SE	05/05/11	*		*		*		*		
010	O St. Sewage Pumping Station, SE	05/05/11	*			*			*		
011	Main Sewage Pumping Station, SE	05/05/11	*			*			*		
011(a)	Main Sewage Pumping Station, SE	05/05/11	*		*		*		*		
012	Main Sewage Pumping Station, SE	05/05/11	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	05/17/11	*		*		*		*		
014	Navy Yard, aligned with 6 <sup>th</sup> St., SE	05/17/11	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	05/09/11	*			*			*		
016	12th and O Streets, SE	05/09/11	*		*		*		*		
017	M and Water Street, SE	05/09/11	*		*		*		*		
018	East of Barney Circle and South of Pennsylvania Avenue Bridge, SE	05/09/11	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility and D.C. General Hospital	05/17/11	*			*			*		
020	Rock Creek Parkway and Independence, NW	05/17/11	*		*		*		*		
021	Rock Creek Parkway and C St., NW	05/17/11	*			*			*		
022	Rock Creek Parkway and G St., NW	05/17/11	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW	05/17/11	*		*			*	*		
025	South of 31st and K Streets, NW	05/17/11	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	05/17/11	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	05/17/11	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	05/17/11	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
029	Adjacent to C&O Canal, aligned with 38 <sup>th</sup> St. NW	05/17/11	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	N/A	*			*			*		
032	26th and M Street, NW.	05/09/11	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	05/09/11	*		*			*	*		
034	Just west of St. Francis Jr. High and north of N St., NW	05/16/11	*		*			*	*		
035	P St. Bridge and Rock Creek Parkway	05/16/11	*		*			*	*		
036	22nd Street, South of Q Street NW.	05/16/11	*		*			*	*		
037	Waterside Dr. and Rock Creek Parkway	05/16/11	*		*			*	*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	05/19/11	*		*			*	*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	05/19/11	*		*			*	*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	05/19/11	*		*			*	*		
041	Beach Dr. and Ontario Pl., NW	05/19/11	*		*			*	*		
042	Harvard St. and Beach Dr NW.	05/19/11	*		*			*	*		
043	Upstream of Harvard St. and Beach Dr NW.	05/11/11	*		*			*	*		
044	Kenyon Street and Beach Dr., NW.	05/25/11	*		*			*	*		
045	North of Beach Dr. and Walbridge Pl, NW.	05/25/11	*		*			*	*		
046	Piney Branch Parkway and Park Road, NW.	05/05/11	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	05/05/11	*		*			*	*		
048	South of Piney Branch Parkway and 17 <sup>th</sup> St.	05/05/11	*		*			*	*		
049	North of Piney Branch Parkway and 17 <sup>th</sup> St.	05/05/11	*		*			*	*		
050	Rock Creek Parkway and L St., NW	05/05/11	*		*			*	*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
051	Across Rock Creek Parkway, aligned with Olive St., NW.	05/05/11	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	05/05/11	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	05/05/11	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	05/12/11	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	05/12/11	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	05/05/11	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	05/17/11	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	05/05/11	*		*		*		*		

Notes:

### 2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3  
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
Main	31	4	10	#1 Sanitary Pump	May 1-31	Pump being rehabbed.	June 2011
Eastside	31	2	4	None			
Poplar Point	31	2	3	None			
Potomac	31	4	5	#5 Pump	May 1-22	Pump being rehabbed.	May 23, 2011

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

**Table 2-4  
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed<sup>1</sup></i>	<i>Comments</i>
Main	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
O St	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	5/25/2011	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vector truck as required

Check all safety equipment

Issue work order requests as required

**Table 2-5  
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Storm Water/CSO Pumped To Anacostia River</i>		
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	<i>Date</i>	<i>Volume (mg)</i>	<i>Screenings Collected (units)<sup>1</sup></i>
Main	1,630.80	52.61	N/A	N/A	N/A
O St	152.50	4.91	N/A	N/A	N/A
Eastside	422.50	13.63	N/A	N/A	N/A
Poplar Point	673.05	21.71	N/A	N/A	N/A
Potomac	3,784.20	122.07	N/A	N/A	N/A
Rock Creek	183.37	5.92	N/A	N/A	N/A
Upper Anacostia	152.70	4.93	N/A	N/A	N/A
Earle Place	0.14	0.00	N/A	N/A	N/A

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.



#### 2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

**Table 2-6**  
**Northeast Boundary Swirl Facility – Inspections and Equipment in Service**

<i>Date Inspected</i>	<i># of Screens</i>	<i># of Swirls</i>	<i>Screens or Swirls Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
5/27/11	1, 2 & 3	1, 2 & 3	None	N/a	N/a	N/a

**Table 2-7  
Northeast Boundary Swirl Facility – Preventive Maintenance**

<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed<sup>1</sup></i>	<i>Comments</i>
5/27/11	Group A	

Notes:

1. Group A consists of:  
 Exercise bar screens  
 Exercise wash down system  
 Exercise knife gates full travel both directions  
 Check depth of grit in grit channel and schedule Vector truck as required  
 Change chart paper on strip chart recorders at the end of each month  
 Thoroughly clean each Swirl tank and channels  
 Issue work order requests as required  
 Drain condensation from air compress  
 Check all safety equipment

**Table 2-8  
Northeast Boundary Swirl Facility – Wet Weather Operations**

<i>Date</i>	<i>Approx. Storm Duration (hrs)</i>	<i>Total Influent Volume (mg)</i>	<i>Total Foul Sewer Volume (mg)</i>	<i>Total Effluent Volume<sup>2</sup> (mg)</i>	<i>Approx. Screenings Volume<sup>1</sup> (Cu. ft)</i>
5/14/2011	6.25	10.78	10.78	0.000	240.0
5/15/2011	4	2.74	2.74	0.000	N/A
5/16/2011	4	5.46	5.46	0.000	N/A
5/18/2011	2.67	2.72	2.72	0.000	N/A
5/27/2011	4	2.16	2.16	0.000	44.0

Notes:

1. When the screening bin is full the volume of collected screenings cannot be approximated.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

**Table 2-9  
Northeast Boundary Swirl Facility – Disinfection Performance**

<i>Date</i>	<i>Chlor/Dechlor System Used?</i>	<i>Dosages</i>		<i>Residual Chlorine Test Results</i>		<i>E. Coli Test Results</i>	
		<i>NaOCl (mg/l)</i>	<i>NaHSO<sub>3</sub> (mg/l)</i>	<i>Location</i>	<i>Conc. (mg/l)</i>	<i>Site</i>	<i>Count Per 100ml</i>

Notes:

1. River: River Outfall

**Table 2-10**  
**Northeast Boundary Swirl Facility – Effluent Sampling Results**

<i>Date</i>	<i>Flow Composited Sample Results</i>						
	<i>Total suspended solids (mg/L)</i>	<i>Nitrite (NO<sub>2</sub>-N) mg/L</i>	<i>Nitrate (NO<sub>3</sub>-N) mg/L</i>	<i>Total Kjeldahl Nitrogen (mg/L as N)</i>	<i>Total Nitrogen (mg/L)</i>	<i>Total Phosphorus (mg/L)</i>	<i>Carbonaceous Biological Oxygen Demand (mg/L)</i>

## 2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-11**  
**Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
14 - West	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
15	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
15A	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
16 - East	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
16 - West	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - North	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - Middle	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - South	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
34	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
35	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
52	5/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>

**Table 2-12  
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
14 (E & W)	None	N/A
15	5/31	38 min
15A	5/14	20 sec
	5/19	6 sec
16 (E & W)	5/2	20 sec
	5/14	19 sec
	5/18	14 sec
	5/19	16 sec
24	5/3	10 sec
	5/14	9 sec
	5/15	12 min
	5/16	6 min
	5/18	6 min
	5/27	9 sec
34	5/12	67 min
	5/21	77 sec
35	5/14	3 min
	5/16	20 min
	5/17	96 sec
52	None	N/A
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	None
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

**3. DRY WEATHER OVERFLOWS**

There was no dry weather combined sewer overflow during May 2011.

#### 4. SOLIDS AND FLOATABLES CONTROL

##### 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1 Catch Basin Summaries**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned this Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	45	751	739	781	770	1532	1509
2	4,714	4,112	2,316	676	487	992	863	324	284	1316	1147
3	3,555	461	-	0	0	4247	1027	23	0	4270	1027
4	2,782	1,985	159	159	159	3038	1724	375	324	3413	2048
5	2,167	1,035	1,035	1035	780	413	316	684	464	1097	780
6	1,783	1,594	1,594	429	141	150	88	90	53	240	141
7	2,313	-	-	0	0	343	0	96	0	439	0
8	1,278	116	116	109	0	151	56	185	53	336	109
WASA Subtotal	<b>20,183</b>	<b>10,871</b>	<b>5,954</b>	<b>3,142</b>	<b>1,612</b>	<b>10,085</b>	<b>4,813</b>	<b>2,558</b>	<b>1,948</b>	<b>12,643</b>	<b>6,761</b>
DDOT (via VMS) Subtotal											
Grand Total	<b>20,183</b>	<b>10,871</b>	<b>5,954</b>	<b>3,142</b>	<b>1,612</b>					<b>12,643</b>	<b>6,761</b>
% Cleaned/Inspected to Date				<b>53%</b>	<b>27%</b>					<b>63%</b>	<b>62%</b>



#### 4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2  
BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (CY)</i>
Netting System CSO 018	5/24/11	Good	None	Nets changed	275 pounds
Bar Rack CSO 040	5/19/11	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	5/19/11	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3  
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	21
<i>Days not Operating</i>	2
<i>Reason not Operating</i>	Strong winds.
<i># Skimmer in Fleet</i>	2 skimmers
<i># Skimmers Out of Service</i>	B-28 (1 day); B – 29 (1 day).
<i>Dates</i>	B-28: 5/17/2011; B-29: 5/31/2011.
<i>Reason</i>	B-28: replaced plastic on stern. B-29 repair port wing and control
<i>Plan to Restore to Service</i>	B-28 repair completed 5/17/11. B-29 by 6/3/2011.
<i>Volume Material Collected</i>	80 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

#### 4.4 CSS Litter Control

This section describes WASA’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

**5. MONITORING**

**5.1 Condition Report Bar Racks at Main and O Street Storm Pumps**

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5.1  
Bar Racks at Main & O Street Pumping Stations**

Inspector: Claude Price


Date Inspected: 5/27/11

Pumping Station	Inspector	Date Inspected	Condition		Work Needed	Work Performed or Schedule for Completion
			Good	Needs Work		
Bar Racks at O Street Storm Pumps (CSO 010)	CP	5/27	X			
Bar Racks at Main Storm Pumps (CSO 011)	CP	5/27	X			

## 5.2 Rain Data

Rain data from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
5/1/2011	0.00	0.00	0.01	0.00
5/2/2011	0.00	0.00	0.00	0.00
5/3/2011	0.00	0.00	0.00	0.06
5/4/2011	0.00	0.51	0.56	0.45
5/5/2011	0.00	0.00	0.00	0.00
5/6/2011	0.00	0.00	0.00	0.00
5/7/2011	0.00	0.00	0.00	0.00
5/8/2011	0.00	0.00	0.03	0.00
5/9/2011	0.00	0.00	0.00	0.00
5/10/2011	0.00	0.00	0.00	0.00
5/11/2011	0.00	0.00	0.00	0.00
5/12/2011	0.00	0.00	0.00	0.00
5/13/2011	0.00	0.00	0.00	0.00
5/14/2011	0.35	0.41	0.41	0.44
5/15/2011	0.16	0.24	0.02	0.01
5/16/2011	0.31	0.27	0.07	0.59
5/17/2011	0.06	0.08	0.01	0.10
5/18/2011	0.19	0.38	0.25	0.13
5/19/2011	0.02	0.06	0.01	0.04
5/20/2011	0.00	0.00	0.00	0.01
5/21/2011	0.00	0.00	0.00	0.00
5/22/2011	0.00	0.00	0.00	0.00
5/23/2011	0.00	0.02	0.01	0.04
5/24/2011	0.00	0.01	0.01	0.00
5/25/2011	0.00	0.00	0.01	0.00
5/26/2011	0.00	0.00	0.00	0.00
5/27/2011	0.00	0.18	0.00	0.03
5/28/2011	0.00	0.00	0.00	0.00
5/29/2011	0.00	0.00	0.00	0.00
5/30/2011	0.00	0.00	0.00	0.00
5/31/2011	0.00	0.00	0.00	0.00
<b>TOTAL</b>	1.09	2.16	1.4	1.9



**DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY**  
Serving the Public • Protecting the Environment

**Monthly Operations Report  
For  
*Combined Sewer System***

**Month: June 2011**

**Prepared By:**  
D.C. Water and Sewer Authority  
Department of Sewer Services  
Washington, D.C. 20003

DISTRICT OF COLUMBIA  
WATER AND SEWER AUTHORITY  
Washington, D.C.

*Monthly Operations Report for Combined Sewer System  
Month: June 2011*

**Table of Contents**

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
  - 2.1 Regulators
  - 2.2 Outfalls, Tide Gates and CSO Signs
  - 2.3 Pumping Stations
  - 2.4 Northeast Boundary Swirl Facility
  - 2.5 Inflatable Dams
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
  - 4.1 Catch Basin Cleaning
  - 4.2 BMP Demonstration Projects
  - 4.3 Skimmer Boat Programs
  - 4.4 CSS Litter Control
- 5. MONITORING**
  - 5.1 Bar Racks at Main & O Street
  - 5.2 Rainfall Data

## **1. INTRODUCTION**

The District of Columbia Water and Sewer Authority (WASA or Authority) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve parts of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the Authority's wastewater treatment plant at Blue Plains (BPWWTP or the Blue Plains WWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the operations of the combined sewer system for the month indicated.

## **2. OPERATION AND MAINTENANCE**

### **2.1 Regulators**

Regulators divert combined sewage to interceptors, which convey flow to BPWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1  
Regulator Structures**

Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	06/21/11	*			
4	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	06/21/11	*			
5	Poplar Point Pumping Station	004	05/28/11	*			
6	Chicago Street and Railroad Ave, SE	005	06/15/11	*			
7	W Street and Railroad Ave, SE	005	06/15/11	*			
8	Good Hope Rd, west of Nichols Ave, SE	006	06/15/11 <sup>3</sup>	*			
9	13 <sup>th</sup> Street and Ridge Place, SE	007	06/15/11	*			
11	"O" Street Pumping Station	011(a)	06/28/11	*			
12	Storm Pump Discharge at Main Pumping Station	011	06/28/11	*			
13	2 <sup>nd</sup> Street, 300 ft. north of N Place, SE	009	06/07/11	*			
14	2 <sup>nd</sup> Street, 250 ft. north of N Place, SE	011(a)	06/28/11	*			
15	South Capitol and E Streets	010	06/28/11	*			
15a	Half and L Streets, SE	010	06/28/11	*			
15b	South Capitol and I Streets	010	06/14/11	*			
15c	South Capitol and I Streets	010	06/14/11	*			
16	North of Main Sewage Pumping Station	012	06/29/11	*			
17	4 <sup>th</sup> and N Streets, SE, Both Extended	013	06/29/11	*			
17a	K Street between 6 <sup>th</sup> Street and 7 <sup>th</sup> Street, SE	013	06/07/11	*			
18	6 <sup>th</sup> and M Streets, SE	014	06/07/11	*			
19	9 <sup>th</sup> and M Streets, SE	015	06/07/11	*			
19a	9 <sup>th</sup> and M Streets, SE	015	06/15/11	*			
20	12 <sup>th</sup> and M Streets, SE	016	06/15/11	*			
20a	12 <sup>th</sup> and M Streets, SE	016	06/15/11	*			
21	14 <sup>th</sup> and M Streets, SE	017	06/15/11	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	06/23/11	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	06/30/11	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	06/30/11	*			
22d	Kentucky Ave and Potomac Street, SE	018	06/09/11	*			
22e	14 <sup>th</sup> Street and Kentucky Ave, SE	018	06/30/11	*			
23	Independence Ave, 21 <sup>st</sup> Street, SE, Extended	019	06/24/11	*			
24a	East Capitol St, west of RFK stadium	019	06/24/11	*			



Struct No.	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
28	21 <sup>st</sup> and Constitution Ave, NW	020	06/24/11	*			
29	22 <sup>nd</sup> Street, between Constitution Ave and C St, NW	020	06/23/11	*			
30	17 <sup>th</sup> and D Streets, NW	020	06/14/11	*			
31	15 <sup>th</sup> Street and Pennsylvania Ave, NW	020	06/14/11	*			
33	10 <sup>th</sup> and F Streets, NW	020	06/14/11	*			
34	23 <sup>rd</sup> Street, north of Constitution Ave, NW	020	06/28/11	*			
34a	23 <sup>rd</sup> Street near C Street, NW	020	06/23/11	*			
35	Northeast of Roosevelt Bridge, NW	021	06/18/11	*			
36	27 <sup>th</sup> and I Streets, NW	022	06/15/11	*			
36a	New Hampshire Ave and Eye Street, NW	022	06/15/11	*			
36b	19 <sup>th</sup> and L Streets, NW	022, 034	06/13/11	*			
36d	17 <sup>th</sup> and L Streets, NW	022, 034	06/13/11	*			
36g	18 <sup>th</sup> and M Streets, NW	022, 034	06/13/11	*			
36h	18 <sup>th</sup> and M Streets, NW	022, 034	06/13/11	*			
37	27 <sup>th</sup> and Eye Streets, NW	022	06/06/11	*			
38	29 <sup>th</sup> and K Streets, NW	024	06/06/11	*			
38a	30 <sup>th</sup> Street, south of K Street, NW	024	06/06/11	*			
39a	30 <sup>th</sup> and K Streets, NW	024	06/06/11	*			
39b	30 <sup>th</sup> and K Streets, NW	024	06/06/11	*			
41b	31 <sup>st</sup> and K Streets, NW	025	06/06/11	*			
41c	31 <sup>st</sup> and K Streets, NW	025	06/06/11	*			
42	Wisconsin Ave and K Street, NW	026	06/30/11	*			
43	Potomac and Water Streets, NW	027	06/30/11	*			
43a	Potomac and Water Streets, NW	027	06/30/11	*			
44	Water Street, west of Potomac St, NW	027	06/30/11	*			
45	36 <sup>th</sup> and M Streets, NW	028	06/07/11	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	06/07/11	*			
47	38 <sup>th</sup> Street and Reservoir Road, NW	029	06/07/11	*			
47a	37 <sup>th</sup> and T Streets, NW	029	06/07/11	*			
47b	37 <sup>th</sup> and T Streets, NW	029	06/07/11	*			
47c	38 <sup>th</sup> and W Streets, NW	029	06/07/11	*			
49	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A <sup>3</sup>	*			
50	26 and M Streets, NW	032	06/29/11	*			
51	N Street Extended, west of 25 <sup>th</sup> Street, NW	033	06/29/11	*			

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
52	22 <sup>nd</sup> Street between M and N Streets, NW	034	06/28/11	*			
52a	N Street between 22 <sup>nd</sup> and 23 <sup>rd</sup> Streets, NW	034	06/28/11	*			
53	22 <sup>nd</sup> and M Streets, NW	022, 034	06/30/11	*			
53a	22 <sup>nd</sup> and M Streets, NW	022, 034	06/30/11	*			
53b	L Street between 21 <sup>st</sup> Street and New Hampshire Ave, NW	022, 034	06/14/11	*			
53c	L and 22 <sup>nd</sup> Streets, NW	022	06/14/11	*			
54	23 <sup>rd</sup> and O Streets, NW	034	06/29/11	*			
55	22 <sup>nd</sup> Street, south of Q Street, NW	035	06/29/11	*			
55a	22 <sup>nd</sup> Street, south of Q Street, NW	035	06/29/11	*			
56	23 <sup>rd</sup> and Massachusetts Ave, NW	036	06/29/11	*			
57	23 <sup>rd</sup> Street, south of Q Street, NW	036	06/29/11	*			
58	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A <sup>3</sup>	*			
59	North of Belmont Rd, east of Kalorama Cir, NW	038	06/21/11	*			
60	Connecticut Ave, east of Rock Creek, NW	039	06/03/11	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	06/03/11	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	06/24/11	*			
63	Harvard Street and Rock Creek Parkway, NW	042	06/24/11	*			
64	Adams Mill Road, south of Irving Street, NW	043	06/24/11	*			
65	Kenyon Street and Adams Mill Road, NW	044	06/24/11	*			
65a	Kenyon Street and Adams Mill Road, NW	044	06/24/11	*			
66	Adams Mill Road and Lamont Street, NW	045	06/24/11	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	06/24/11	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	06/24/11	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	06/24/11	*			
70	Piney Branch Parkway, west of 16 <sup>th</sup> Street, NW	049	06/24/11	*			
70i	5 <sup>th</sup> and Quackenbos Streets, NW	049	06/14/11	*			
71	28 <sup>th</sup> Street, west of Rock Creek Parkway, NW	050	06/06/11	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	06/29/11	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	06/29/11	*			
73	O Street Extended and Rock Creek Parkway, NW	052	06/29/11	*			
74	Q Street, west of Rock Creek, NW	053	N/A <sup>3</sup>	*			
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	06/30/11	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	06/30/11	*			

<i>Struct No.</i>	<i>Location</i>	<i>Associated NPDES Outfall</i>	<i>Date Inspected</i>	<i>Condition</i>		<i>Work Needed</i>	<i>Work performed</i>
				Good	Needs Work		
77a	Normanstone Dr and Normanstone Lane, NW	056	06/30/11	*			
78	28th Street Extended, west of Rock Creek, NW	057	06/30/11	*			
79	Connecticut Ave and Rock Creek Parkway, NW	058	N/A <sup>3</sup>	*			
84	26 <sup>th</sup> and P Streets, NW	060	06/29/11	*			
84a	26 <sup>th</sup> and P Streets, NW	060	06/29/11	*			

Notes:

1. For regulators noted as “visually checked outfall”, the outfall was visually observed to confirm no DWO was occurring.
2. Where construction is indicated to be in progress at a regulator, the contractor maintains flow (i.e. prevents DWO) during construction by flow diversion, bypass pumping, fluming, sandbagging or other means.
3. Structure no longer functions as a combined sewer overflow regulator structure.

## 2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

**Table 2 - Outfalls and Tide Gates**

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003	Bolling Air Force Base, at Giavanolli and Chanute, SW	06/21/11	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	06/16/11	*		*		*		*		
006	Good Hope Road and Welsh Memorial Bridge	06/16/11	*		*		*		*		
007	Between 11 <sup>th</sup> St. and Anacostia Bridges, SE	06/16/11	*		*		*		*		
009	O St. Sewage Pumping Station, SE	06/30/11	*		*		*		*		
010	O St. Sewage Pumping Station, SE	06/30/11	*			*			*		
011	Main Sewage Pumping Station, SE	06/30/11	*			*			*		
011(a)	Main Sewage Pumping Station, SE	06/30/11	*		*		*		*		
012	Main Sewage Pumping Station, SE	06/30/11	*		*		*		*		
013	Southeast Federal Center, aligned with 4 <sup>th</sup> St.	06/30/11	*		*		*		*		
014	Navy Yard, aligned with 6 <sup>th</sup> St., SE	06/02/11	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	06/02/11	*			*			*		
016	12th and O Streets, SE	06/23/11	*		*		*		*		
017	M and Water Street, SE	06/23/11	*		*		*		*		
018	East of Barney Circle and South of Pennsylvania Avenue Bridge, SE	06/23/11	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility and D.C. General Hospital	06/30/11	*			*			*		
020	Rock Creek Parkway and Independence, NW	06/30/11	*		*		*		*		
021	Rock Creek Parkway and C St., NW	06/30/11	*			*			*		
022	Rock Creek Parkway and G St., NW	06/30/11	*		*		*		*		
024	South of 30 <sup>th</sup> and K Streets, NW	06/30/11	*		*			*	*		
025	South of 31st and K Streets, NW	06/30/11	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	06/30/11	*		*		*		*		
027	33 <sup>rd</sup> and Water Sts., NW	06/30/11	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	06/30/11	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
029	Adjacent to C&O Canal, aligned with 38 <sup>th</sup> St. NW	06/30/11	*		*		*		*		
031	Rock Creek Pkwy and Pennsylvania Avenue, NW.	N/A	*			*			*		
032	26th and M Street, NW.	06/29/11	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	06/29/11	*		*			*	*		
034	Just west of St. Francis Jr. High and north of N St., NW	06/29/11	*		*			*	*		
035	P St. Bridge and Rock Creek Parkway	06/29/11	*		*			*	*		
036	22nd Street, South of Q Street NW.	06/30/11	*		*			*	*		
037	Waterside Dr. and Rock Creek Parkway	N/A	*		*			*	*		
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	06/21/11	*		*			*	*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	06/03/11	*		*			*	*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	06/30/11	*		*			*	*		
041	Beach Dr. and Ontario Pl., NW	06/30/11	*		*			*	*		
042	Harvard St. and Beach Dr NW.	06/30/11	*		*			*	*		
043	Upstream of Harvard St. and Beach Dr NW.	06/30/11	*		*			*	*		
044	Kenyon Street and Beach Dr., NW.	06/30/11	*		*			*	*		
045	North of Beach Dr. and Walbridge Pl, NW.	06/30/11	*		*			*	*		
046	Piney Branch Parkway and Park Road, NW.	06/24/11	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	06/24/11	*		*			*	*		
048	South of Piney Branch Parkway and 17 <sup>th</sup> St.	06/24/11	*		*			*	*		
049	North of Piney Branch Parkway and 17 <sup>th</sup> St.	06/24/11	*		*			*	*		
050	Rock Creek Parkway and L St., NW	06/06/11	*		*			*	*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
051	Across Rock Creek Parkway, aligned with Olive St., NW.	06/16/11	*		*		*		*		
052	Between P and Penna. Ave Bridges, aligned with O Street, NW.	06/16/11	*		*		*		*		
053	Q St. Bridge and Rock Creek Parkway, NW.	06/30/11	*		*		*		*		
054	Massachusetts Avenue and Rock Creek Parkway, NW.	06/30/11	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	06/30/11	*		*		*		*		
057	28th Street and Rock Creek Parkway, NW	06/30/11	*		*		*		*		
058	Connecticut Avenue and Rock Creek Parkway, NW.	N/A	*			*			*		
060	North of P Street Bridge and Rock Creek Pkwy, NW	06/30/11	*		*		*		*		

Notes:

### 2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3  
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
Main	30	4	10	#1 Sanitary Pump	June 1-30	Pump being rehabbed.	July 2011
Eastside	30	2	4	#1 Screen #2 Screen	June 9-16 June 17 -30	Screen being rehabbed	July 2011
Poplar Point	30	2	3	#2 Pump	June 22-30	Pump being rehabbed.	July 2011
Potomac	30	4	5	None			

Notes:

1. The schedule to restore to service is impacted by the type and age of equipment. In some cases, the condition of equipment and the lack of availability of replacement parts necessitate complete replacement of the unit or element or custom fabrication of needed parts to return the units to service. For these and other reasons, projects are underway for the rehabilitation of the pumping stations.

**Table 2-4  
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed<sup>1</sup></i>	<i>Comments</i>
Main	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
O St	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Eastside	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Poplar Point	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Potomac	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Rock Creek	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.
Earle Place	6/25/2011	Group A	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:

Exercise bar screens

Exercise all sump pumps

Drain condensation from air compressor storage tank

Check depth of screening in the screen room and schedule Vector truck as required

Check all safety equipment

Issue work order requests as required



**Table 2-5  
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Storm Water/CSO Pumped To Anacostia River</i>		
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	<i>Date</i>	<i>Volume (mg)</i>	<i>Screenings Collected (units)<sup>1</sup></i>
Main	1,555.20	51.84	N/A	N/A	N/A
O St	147.10	4.90	N/A	N/A	N/A
Eastside	360.06	12.00	N/A	N/A	N/A
Poplar Point	646.74	21.56	N/A	N/A	N/A
Potomac	3,462.90	115.43	N/A	N/A	N/A
Rock Creek	167.50	5.58	N/A	N/A	N/A
Upper Anacostia	147.08	4.90	N/A	N/A	N/A
Earle Place	0.15	0.01	N/A	N/A	N/A

Notes:

1. Screening consists of vertical trash racks, with no mechanical cleaning. Quantification of captured materials is not possible on monthly basis.

#### 2-4 Northeast Boundary Swirl Facility

The Northeast Boundary Swirl Facility provides screening, swirl concentration, chlorination and dechlorination of CSO overflow from CSO 019. The capacity of the facility is 400 MGD. Facility operations are summarized below:

**Table 2-6**  
**Northeast Boundary Swirl Facility – Inspections and Equipment in Service**

<i>Date Inspected</i>	<i># of Screens</i>	<i># of Swirls</i>	<i>Screens or Swirls Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
6/27/11	1, 2 & 3	1, 2 & 3	None	N/a	N/a	N/a

**Table 2-7  
Northeast Boundary Swirl Facility – Preventive Maintenance**

<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed<sup>1</sup></i>	<i>Comments</i>
6/27/11	Group A	

Notes:

1. Group A consists of:  
 Exercise bar screens  
 Exercise wash down system  
 Exercise knife gates full travel both directions  
 Check depth of grit in grit channel and schedule Vector truck as required  
 Change chart paper on strip chart recorders at the end of each month  
 Thoroughly clean each Swirl tank and channels  
 Issue work order requests as required  
 Drain condensation from air compress  
 Check all safety equipment

**Table 2-8  
Northeast Boundary Swirl Facility – Wet Weather Operations**

<i>Date</i>	<i>Approx. Storm Duration (hrs)</i>	<i>Total Influent Volume (mg)</i>	<i>Total Foul Sewer Volume (mg)</i>	<i>Total Effluent Volume<sup>2</sup> (mg)</i>	<i>Approx. Screenings Volume<sup>1</sup> (Cu. ft)</i>
6/10/2011	5	3.72	3.72	0.000	88.0
6/16/2011	4	1.87	1.87	0.000	112.0
6/16/2011	5.5	1.55	1.55	0.000	40.0

Notes:

1. When the screening bin is full, the volume of collected screenings cannot be approximated.

Chlorination/Dechlorination Systems.

The table below summarizes the information about operation of Swirl Facility chlorination and dechlorination systems during storm events. Chemical feed systems were activated during the storms in which flows were substantial enough to overflow the mix chamber weir. Included in the table are results of residual chlorine, enterococcus and fecal coliform testing for samples taken in the Swirl Facility mix chamber and at the facility effluent outfall to the Anacostia River.

Taking a grab sample and immediately testing it with a portable analyzing kit obtain test results for residual chlorine. Samples for fecal coliform and enterococcus are taken from the designated sample point, treated with sodium bisulfate to remove any residual chlorine, and conveyed to the Blue Plains Wastewater Treatment Plant Laboratory for testing.

**Table 2-9  
Northeast Boundary Swirl Facility – Disinfection Performance**

<i>Date</i>	<i>Chlor/Dechlor System Used?</i>	<i>Dosages</i>		<i>Residual Chlorine Test Results</i>		<i>E. Coli Test Results</i>	
		<i>NaOCl (mg/l)</i>	<i>NaHSO<sub>3</sub> (mg/l)</i>	<i>Location</i>	<i>Conc. (mg/l)</i>	<i>Site</i>	<i>Count Per 100ml</i>

Notes:

1. River: River Outfall

**Table 2-10**  
**Northeast Boundary Swirl Facility – Effluent Sampling Results**

<i>Date</i>	<i>Flow Composited Sample Results</i>						
	<i>Total suspended solids (mg/L)</i>	<i>Nitrite (NO<sub>2</sub>-N) mg/L</i>	<i>Nitrate (NO<sub>3</sub>-N) mg/L</i>	<i>Total Kjeldahl Nitrogen (mg/L as N)</i>	<i>Total Nitrogen (mg/L)</i>	<i>Total Phosphorus (mg/L)</i>	<i>Carbonaceous Biological Oxygen Demand (mg/L)</i>

## 2.5 Inflatable Dams

WASA operates and maintains twelve inflatable dams at eight different locations. The structure number, location and number of dams per site are presented in Table 2-10. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-11**  
**Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
14 - West	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
15	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
15A	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
16 - East	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
16 - West	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - North	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - Middle	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
24 - South	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
34	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
35	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
52	6/20/11	<b>No</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>

**Table 2-12  
Inflatable Dams & SCADA Sites - Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
14 (E & W)	None	N/A
15	6/17	3min
15A	6/10	2 min
	6/17	48 min
16 (E & W)	6/16	8 min
	6/17	51 min
24	6/9	10 sec
	6/10	6 min
	6/16	27 min
	6/17	6 min
34	6/29	8 min
35	6/2	38 min
	6/3	21 min
	6/16	5 min
52	None	N/A
<i>Structures on Outfall Sewers</i>		
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	None
<i>Outfall Sewer Control Gates</i>		
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No. 1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	Open

### 3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during June 2011.

#### 3.1 Sanitary Sewer Overflows

Location	49 <sup>th</sup> Street and Quebec Street, NW
Cause	On June 9, 2011 at 11:00 am, staff the District of Columbia Water and Sewer Authority (DC Water) met with representative from the District Department of the Environment (DDOE) in Spring Valley Park near 49 <sup>th</sup> Street and Quebec Street, NW to identify an opening in the top of a 10-inch sanitary sewer and make plans to repair it. However, during the field visit the crew observed seepage from the same sewer approximately 100 feet away at a service connection that ties into the main.
Date/ Time Discovered	June 9, 2011 at 11:00 am
Action Taken	On June 9, 2011 at 3:30 pm a Sewer Service repair crew returned to the site to remove portions of the concrete encasement at the service connection, apply quick setting concrete to seal the leak, install new form work and fully encase the pipe with additional concrete.
Date/Time Discharge Ceased	On June 9, 2011 at 4:30 pm
Estimated Volume	Approximately 20 gallons of sanitary sewage.
Did Overflow Reach Receiving water?	An unnamed stream along in Spring Valley Park.
Action taken to prevent reoccurrence	Visual inspection on June 10, 2011 confirmed that the leakage has stopped.

Location	Eastside Interceptor at Hick Run, National Arboretum
Cause	On June 15, 2011 at approximately 9:00 am, representative from the National Arboretum in Washington, DC met with staff the District of Columbia Water and Sewer Authority (DC Water), to investigate a report of seepage from a 15 inch sanitary sewer that connects to the 51" sanitary sewer that is being rehabilitated. Arboretum staff indicated that periodically sanitary waste would overflow at open joints on the top of the 15 inch sewer and enter an unnamed stream that feeds into Hickey Run.
Date/ Time Discovered	On June 15, 2011 at approximately 9:00 am
Action Taken	On June 15, 2011 at 12:30 pm DC Water directed Anchor Construction to install clamps around the joint to stop all leaks.
Date/Time Discharge Ceased	On June 15, 2011 at 4:30 pm
Estimated Volume	Approximately 100 gallons of sanitary sewage.
Did Overflow Reach Receiving water?	An unnamed stream that feeds into Hickey Run, National Arboretum.
Action taken to prevent reoccurrence	Visual inspection on June 16, 2011 confirmed that the leakage has stopped.



#### 4. SOLIDS AND FLOATABLES CONTROL

##### 4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1 Catch Basin Summaries**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned this Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1,591	1,568	734	734	367	1532	1509	327	322	1859	1831
2	4,714	4,112	2,316	971	510	1316	1147	409	371	1725	1518
3	3,555	461	-	0	0	4270	1027	201	59	4471	1086
4	2,782	1,985	159	159	159	3413	2048	394	275	3807	2323
5	2,167	1,035	1,035	1035	1035	1097	780	1467	760	2564	1540
6	1,783	1,594	1,594	544	187	240	141	120	46	360	187
7	2,313	-	-	0	0	439	0	307	0	746	0
8	1,278	116	116	116	17	336	109	24	24	360	133
WASA Subtotal	<b>20,183</b>	<b>10,871</b>	<b>5,954</b>	<b>3,559</b>	<b>2,275</b>	<b>12,643</b>	<b>6,761</b>	<b>3,249</b>	<b>1,857</b>	<b>15,892</b>	<b>8,618</b>
DDOT (via VMS) Subtotal											
Grand Total	<b>20,183</b>	<b>10,871</b>	<b>5,954</b>	<b>3,559</b>	<b>2,275</b>					<b>15,892</b>	<b>8,618</b>
% Cleaned/Inspected to Date				<b>60%</b>	<b>38%</b>					<b>79%</b>	<b>79%</b>

#### 4.2 BMP Demonstration Projects

WASA operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2**  
**BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (CY)</i>
Netting System CSO 018	6/8/11	Good	None	Nets changed	125 pounds
Bar Rack CSO 040	6/30/11	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	6/30/11	Good	None	Routine Cleaning	(1)

Notes:

(1) System is designed such that captured solids and floatable are conveyed to Blue Plains for treatment.

#### 4.3 Anacostia River Floating Debris Removal Program

This program was initiated in September 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of WASA, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3**  
**Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	22
<i>Days not Operating</i>	10
<i>Reason not Operating</i>	Strong winds and PM service.
<i># Skimmer in Fleet</i>	2 skimmers
<i># Skimmers Out of Service</i>	1
<i>Dates</i>	B-28: 6/7 – 6/14 and 6/24. B-29: 6/7 – 6/30.
<i>Reason</i>	B-28: hydraulic leak. B-29: collapsed hydraulic hose.
<i>Plan to Restore to Service</i>	B-28: repaired 6/24. B-29: ASAP.
<i>Volume Material Collected</i>	20 tons
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

#### 4.4 CSS Litter Control

This section describes WASA's efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

Status: no activities this month.

## 5. MONITORING

### 5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5.1  
Bar Racks at Main & O Street Pumping Stations**

Inspector: Claude Price

Date Inspected: 6/22/11

Pumping Station	Inspector	Date Inspected	Condition		Work Needed	Work Performed or Schedule for Completion
			Good	Needs Work		
Bar Racks at O Street Storm Pumps (CSO 010)	CP	6/22	X			
Bar Racks at Main Storm Pumps (CSO 011)	CP	6/22	X			

## 5.2 Rain Data

Rain data from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Reservoir	Bryant St PS	Main PS	Rock Creek PS
6/1/2011	0.01	0.06	0.23	0.12
6/2/2011	0.00	0.00	0.00	0.00
6/3/2011	0.00	0.00	0.00	0.00
6/4/2011	0.00	0.00	0.00	0.00
6/5/2011	0.00	0.00	0.00	0.00
6/6/2011	0.00	0.00	0.00	0.00
6/7/2011	0.00	0.00	0.00	0.00
6/8/2011	0.00	0.00	0.00	0.00
6/9/2011	0.00	0.00	0.00	0.49
6/10/2011	0.01	0.04	0.26	0.16
6/11/2011	0.00	0.00	0.00	0.00
6/12/2011	0.00	0.00	0.00	0.00
6/13/2011	0.00	0.00	0.00	0.00
6/14/2011	0.00	0.00	0.02	0.00
6/15/2011	0.00	0.00	0.00	0.00
6/16/2011	0.01	0.28	0.40	0.59
6/17/2011	0.01	0.45	0.28	0.20
6/18/2011	0.00	0.01	0.00	0.01
6/19/2011	0.00	0.00	0.01	0.00
6/20/2011	0.21	0.22	0.28	0.27
6/21/2011	0.00	0.01	0.02	0.01
6/22/2011	0.01	0.00	0.00	0.00
6/23/2011	0.00	0.00	0.00	0.00
6/24/2011	0.00	0.00	0.00	0.00
6/25/2011	0.00	0.00	0.00	0.00
6/26/2011	0.00	0.00	0.00	0.01
6/27/2011	0.01	0.02	0.01	0.00
6/28/2011	0.00	0.00	0.00	0.00
6/29/2011	0.00	0.00	0.00	0.00
6/30/2011	0.00	0.00	0.00	0.00
<b>TOTAL</b>	0.27	1.09	1.51	1.86

District of Columbia Water and Sewer Authority

**Combined Sewer System Model Results**

Period: April, May, June 2011

SCENARIO: Q2Y2011, 7-12-2011

NPDES No.	Description	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
<b>Anacostia CSOs</b>							
005	Chicago St and Railroad Station SE	16	0.91	33.75	2.11	5.50	0.50
006	Good Hope Road, West of Nichols Ave., SE	1	0.01	0.25	0.25	0.25	0.25
007	13 <sup>th</sup> Street and Ridge Place, SE	3	0.01	1.00	0.33	0.50	0.25
009	2nd Street, 300 feet North of N Place, SE	3	0.19	2.50	0.83	1.25	0.50
010	O Street Sewage Pumping Station, SE (pumped Overflow)	4	2.43	1.00	0.25	0.25	0.25
011	South of Main Sewage Pumping Station, SE (pumped overflow)	2	1.53	0.50	0.25	0.25	0.25
011a	South of Main Sewage Pumping Station, SE (gravity overflow)	0	0.00	0.00	0.00	0.00	0.00
012	North of Main Sewage Pumping Station, SE (Tiber Creek)	0	0.00	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	6	0.05	2.00	0.33	0.75	0.25
014	6th and M Streets, SE	15	1.19	24.00	1.60	3.25	0.25
015	9th and M Streets, SE	4	0.04	1.75	0.44	0.75	0.25
016	12th and M Streets, SE	1	0.01	0.50	0.50	0.50	0.50
017	14th and M Streets, SE	5	0.53	6.75	1.35	1.75	0.75
018	Barney Circle and Pennsylvania Ave, SE	19	2.41	130.25	6.86	28.25	0.25
019	Northeast Boundary - Swirl Effluent	3	3.82	9.25	3.08	4.75	0.75
019	Northeast Bound. - Swirl Bypass	0	0.00	0.00	0.00	0.00	0.00
	<b>SUBTOTAL</b>		<b>13.12</b>				
<b>Potomac CSOs</b>							
003	Bolling AFB	0	0.00	0.00	0.00	0.00	0.00
020	23rd Street, North of Constitution Ave, NW (Easby Point)	0	0.00	0.00	0.00	0.00	0.00
021	Northeast of Roosevelt Bridge, NW	0	0.00	0.00	0.00	0.00	0.00
022	27th and K Streets, NW	10	0.04	7.00	0.70	2.00	0.25
024	30th and K Streets, NW	1	0.01	0.50	0.50	0.50	0.50
025	31st & K St NW	1	0.01	0.50	0.50	0.50	0.50
026	Wisconsin Avenue and K St., NW	0	0.00	0.00	0.00	0.00	0.00
027	Water Street West of Street, NW	14	4.33	116.25	8.30	15.50	1.00
028	36th and M Streets, NW	7	0.16	4.25	0.61	1.25	0.25
029	Canal Road 1000 feet east of Rock Creek, NW	1	0.02	0.25	0.25	0.25	0.25
	<b>SUBTOTAL</b>		<b>4.57</b>				
<b>Rock Creek</b>							
031	Pennsylvania Avenue, East Rock Creek, NW	1	0.002	0.50	0.50	0.50	0.50
032	26th and M Streets, NW	0	0.00	0.00	0.00	0.00	0.00
033	N Street extended west of 25th Street, NW	0	0.00	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW	0	0.00	0.00	0.00	0.00	0.00
035	22nd Street south of Q Street, NW	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	1	0.001	0.25	0.25	0.25	0.25
037	Northwest of Belmont and Rock Creek and Potomac Parkway	0	0.00	0.00	0.00	0.00	0.00
038	North of Belmont Road, east of Kalorama Circle, NW	0	0.00	0.00	0.00	0.00	0.00
039	Connecticut Avenue east of Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
040	Biltmore Street extended east of Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
041	Ontario extended and Rock Creek Parkway	0	0.00	0.00	0.00	0.00	0.00

District of Columbia Water and Sewer Authority

**Combined Sewer System Model Results**

**Period: April, May, June 2011**

**SCENARIO: Q2Y2011, 7-12-2011**

NPDES No.	Description	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
042	Harvard Street and RockCreek Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
043	Adams Mill Road South of Irving Street, NW	0	0.00	0.00	0.00	0.00	0.00
044	Kenyon Street and Adams Mill Road, NW	0	0.00	0.00	0.00	0.00	0.00
045	Adams Mill Road and Lamont Street, NW	0	0.00	0.00	0.00	0.00	0.00
046	Park Road south of Piney Branch Parkway, NW	0	0.000	0.00	0.00	0.00	0.00
047	Ingleside Terrace extended and Piney Branch Parkway	0	0.00	0.00	0.00	0.00	0.00
048	Mt. Pleasant Street extended and Piney Branch Parkway	0	0.00	0.00	0.00	0.00	0.00
049	Piney Branch and LamontStreet, NW	1	0.001	0.25	0.25	0.25	0.25
050	28th Street west of 16th Street, NW	0	0.00	0.00	0.00	0.00	0.00
051	Olive Street extended and Rock Creek Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
052	O Street extended and Rock Creek Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
053	O Street west of Rock Creek Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
054	West Side of Rock Creek300 ft. south of Mass. Ave, NW	0	0.00	0.00	0.00	0.00	0.00
056	Normanstone Drive extended west of Rock Creek, NW	0	0.00	0.00	0.00	0.00	0.00
057	28th Street extended west of Rock Creek, NW	1	0.03	0.50	0.50	0.50	0.50
058	Connecticut Avenue and Rock Creek Parkway, NW	0	0.00	0.00	0.00	0.00	0.00
060	P St and 26 <sup>th</sup> St, NW	0	0.0000	0.00	0.00	0.00	0.00
	<b>SUBTOTAL</b>		<b>0.04</b>				
	<b>TOTAL</b>		<b>17.73</b>				

C:\LTCP\Quarterly Reports\DSS[Q2Y2011\_Report\_12July2011.xlsx]Q2Y2011

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.